



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility	77676	Service:	DCA	Call	WAPW-CD	Channel:	23 (UHF)
ID:				Sign:			
File	0000026137						
Number:							
FRN:	0001770163	Date	12/01				
		Submitted:	/2020				

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Holston Valley Broadcasting Corporation	N. David Widener 222 Commerce Street Kingsport, TN 37660 United States	+1 (423) 246-9578	davidw@wtfm. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	We think we can just purchase a new stringent mask filter for our conversion from channel 21 to channel 23, and the transmitter, antenna, and transmission line should work on our new channel.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	No

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional Services Costs

Section	Question	Response
---------	----------	----------

Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	10
	Explanation	Prepare and certify form 387 quarterly reports and special progress reports
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Engineering Services	Engineering services not included in any other OPS section

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Technalogix Mask Filter	new stringent mask filter for channel 23 replacing our channel 21

Cost Information **Transmitters**
Information not provided.

Cost Information **Antennas**
Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**
Information not provided.

Cost Information	Outside Professional Services				
	Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).				
	Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost Justification
	Outside Professional Services	\$22,570.00	\$17,912.00		\$9,890.00
	Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$2,800.00	N/A	\$2,800.00 N/A
	Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,000.00	N/A	N/A N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$1,500.00	N/A	\$450.00	N/A
Project management of the transition	\$1,580.00	\$1,650.00	This component is being used to apply expenses for such tasks as project management and Form 387 Transition Plan Progress Report preparation.	\$1,650.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$3,462.00	The Estimated Cost includes Form 399 submissions including ongoing Actual Cost invoice prep and submission, and amendments as needed.	\$3,462.00	N/A
Other Engineering Services	\$6,000.00	\$6,000.00	Engineering services not included in any other OPS section	\$1,178.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$1,500.00	N/A	\$350.00	N/A
Sub-total	\$22,570.00	\$17,912.00	N/A	\$9,890.00	N/A
Total for all systems	\$39,937.00	\$26,360.00	N/A	\$17,268.00	N/A

Components

Actual Information	
Description	File Name
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: FCC Form 2100 Main Amount: \$2,800.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Engineering for CP application for WAPW Amount: \$450.00
Project management of the transition	Component Description: KGA 964-164 v200710jgv1 Amount: \$150.00 Component Description: KGA 964-163 v200710jgv1 Amount: \$150.00

Component Description: KGA 964-84
v191028jgv1
Amount: \$150.00

Component Description: KGA 964-114
v200211jgv1
Amount: \$150.00

Component Description: KGA 964-129
v200413jgv1
Amount: \$150.00

Component Description: KGA 964-88
v191028jgv1
Amount: \$150.00

Component Description: Progress Report
4Q2018
Amount: \$150.00

Component Description: KGA 964-159
v200710jgv1
Amount: \$150.00

Component Description: Prog Rpt Form 387
3Q2018
Amount: \$150.00

Component Description: KGA inv #964-50
Form 387 2019 Q1
UL20190429jgv1
Amount: \$150.00

Component Description: FCC form 387 for
2Q18 WAPW
Amount: \$150.00

Prepare and or review
reimbursement form

Component Description:	KGA 964-168 v200813jgv1
Amount:	\$375.00
Component Description:	KGA inv #964-41 AC invs RG Feb 2019 UL20190429jgv1
Amount:	\$75.00
Component Description:	KGA 964-185 v201110jgv1
Amount:	\$150.00
Component Description:	KGA 964-95 v191222jgv1
Amount:	\$75.00
Component Description:	KGA 964-80 v191021jgv1
Amount:	\$50.00
Component Description:	KGA 964-104 v200114jgv1
Amount:	\$75.00
Component Description:	KGA 964-177 v201006jgv1
Amount:	\$100.00
Component Description:	KGA 964-124 v200407jgv1
Amount:	\$75.00
Component Description:	KGA 964-173 v200911jgv1
Amount:	\$300.00

Component Description:	KGA 964-91 v191112jgv1
Amount:	\$200.00

Component Description:	KGA 964-67 v190708jgv1
Amount:	\$120.00

Component Description:	KGA 964-154 v200708jgv1
Amount:	\$175.00

Component Description:	KGA 964-148 v200605jgv1
Amount:	\$75.00

Component Description:	KGA 964-63 v190610pmv1
Amount:	\$105.00

Component Description:	KGA 964-58 v190513pmv1
Amount:	\$312.00

Component Description:	KGA 964-142 v200506jgv1
Amount:	\$875.00

Component Description:	KGA 964-109 v200211jgv1
Amount:	\$75.00

Component Description:	KGA 964-118 v200311jgv1
Amount:	\$100.00

	Component Description: KGA 964-71 v190816jgv1 Amount: \$75.00
	Component Description: KGA 964-76 v190914jgv1 Amount: \$75.00
Other Engineering Services	Component Description: RF design for possible 399 amendment for WAPW Amount: \$1,125.00
	Component Description: OPS OES Actual Cost Invoice WAPW Amount: \$53.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: D Kelly 1272 v200819jgv1 Amount: \$350.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$17,367.00	\$8,448.00		\$7,378.00	
MVPD Notification of Channel Change	<i>\$1,752.00</i>	\$1,752.00	See attached / uploaded PDF file titled "KGA 964-137 v200414jgv1.pdf"	\$1,752.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,671.00	See attached / uploaded PDF file titled "KGA 964-136 v200414jgv1.pdf"	\$2,671.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	\$335.00	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A

Technalogix Mask Filter	\$2,620.00	\$2,620.00	See attached / uploaded PDF file titled "Technalogix WAPW1 v200420jgv1. pdf"	\$2,620.00	N/A
Sub-total	\$17,367.00	\$8,448.00	N/A	\$7,378.00	N/A
Total for all systems	\$39,937.00	\$26,360.00	N/A	\$17,268.00	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Component Description: KGA 964-137 v200414jgv1 Amount: \$1,752.00
DTV Medical Facility Notification	Component Description: KGA 964-136 v200414jgv1 Amount: \$2,671.00
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Component Description: FCC 0000116775 v200819jgv1 Amount: \$335.00
Develop and air announcement of upcoming channel change	Information not provided.

Technalogix Mask Filter	<table><tr><td data-bbox="715 174 1023 210">Component Description:</td><td data-bbox="1158 174 1310 288">Technalogix WAPW1 v200420jgv1</td></tr><tr><td data-bbox="715 297 826 329">Amount:</td><td data-bbox="1158 297 1278 329">\$2,620.00</td></tr></table>	Component Description:	Technalogix WAPW1 v200420jgv1	Amount:	\$2,620.00
Component Description:	Technalogix WAPW1 v200420jgv1				
Amount:	\$2,620.00				

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$39,937.00	\$26,360.00
			\$17,268.00

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	Yes

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Jeffrey C Gehman
Engineering Associate

12/01/2020

Attachments