



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **2455-35** | Service: **DRT** | Call **WCYB-TV** | Channel:
ID: | Sign:
35 (UHF) | File **0000089306**
Number:
FRN: **0026809657** | Eligibility **Eligible** | Date **10/22**
Status: | Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
SINCLAIR MEDIA LICENSEE, LLC Applicant Doing Business As: BLUESTONE LICENSE HOLDINGS INC.	Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States	+1 (410) 568- 5000	FCCContacts@sbgvtv. com	Other

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski , Esq. . <i>Lerman Senter PLLC</i>	Paul A. Cicelski, Esq. 2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	sinclair399s@summitridgegroup. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Channel 29 displaced by repack. Currently at low power on new channel 35. FCC CP File # 0000054449. New transmitter and antenna ordered.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Maxiva
	Year	2002
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	0.5 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	TMU9evo/8
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	3 kW
	Justification for New Transmitter	Interim transmitter power cannot be increased due to age of transmitter.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No

HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter

Other Transmitter Cost Not Listed

Name		Description
Ice Bridge		Ice Bridge
Electrical Installation		Electrical Installation

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	9.6 kW
	Manufacturer	
	Model	TLP16
	Year	2002

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	TLP-8B/VP-R
	Year	2019
	Justification for New Antenna	Antenna is frequency specific.

Primary
Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name		Description
Mask Filter		Mask Filter

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	420 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Flexible Air
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	420 feet per run
	Justification for New Transmission Line	Existing transmission line cannot handle power levels required for new transmitter ERP.
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1225306
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 26' 58.2" N-
	Longitude (NAD83)	082° 06' 28.7" W-
	Overall Structure Height	419.94 feet
	Support Structure Height	419.94 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4211.89 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Appalachian Broadcasting LLC
	Date Constructed	05/08/2002

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
40761	WEMT	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed
Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	225
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Prepare Form 601	Yes
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	Prepare and file Form FCC License to Cover Application	No

	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services provided.

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Forklift Rental	Forklift Rental

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TMU9evo/8	\$181,815.76	\$143,015.76		\$143,015.76	
Electrical Installation	\$63,393.26	\$63,393.26	N/A	\$63,393.26	N/A
Ice Bridge	\$12,122.50	\$12,122.50	N/A	\$12,122.50	N/A
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	\$106,300.00	\$67,500.00	N/A	\$67,500.00	N/A
Sub-total	\$181,815.76	\$143,015.76	N/A	\$143,015.76	N/A
Total for all systems	\$351,154.75	\$265,849.59	N/A	\$231,133.91	N/A

Components

Actual Information	
Description	File Name
Electrical Installation	
	Component Description: Transmitter electrical installation. #25398
	Amount: \$38,750.00
	Component Description: Transmitter installation cost. #002554
	Amount: \$24,643.26

Ice Bridge	<div><div>Component Description:</div><div>Ice bridge cost. #10397</div><div>Amount:</div><div>\$12,122.50</div></div>
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	<div><div>Component Description:</div><div>Transmitter cost. #9500108656</div><div>Amount:</div><div>\$67,500.00</div></div>

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP-8B/VP-R	\$26,541.70	\$23,187.14		\$17,457.14	
Mask Filter	<i>\$1,634.48</i>	\$1,634.48	N/A	\$1,634.48	N/A
Side Mount antenna brackets	\$4,625.00	\$1,270.44	N/A	\$1,270.44	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Horizontal	<i>\$14,552.22</i>	\$14,552.22	N/A	\$14,552.22	N/A
Sub-total	\$26,541.70	\$23,187.14	N/A	\$17,457.14	N/A
Total for all systems	\$351,154.75	\$265,849.59	N/A	\$231,133.91	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Mask Filter	<div> <div>Component Description:</div> <div>Total invoice amount reduced by 25.40%. #418025</div> </div> <div> <div>Amount:</div> <div>\$1,634.48</div> </div>
Side Mount antenna brackets	<div> <div>Component Description:</div> <div>Total invoice amount reduced by 25.40%. #604027</div> </div> <div> <div>Amount:</div> <div>\$1,270.44</div> </div>
Sweep test of transmission line and antenna	Information not provided.
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Horizontal	<div> <div>Component Description:</div> <div>Total invoice amount reduced by 25.40%. #604027</div> </div> <div> <div>Amount:</div> <div>\$14,552.22</div> </div>

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$38,640.00	\$18,623.90		\$9,311.95	
Flexible Air Transmission Line - dielectric, 1 5/8"	\$13,860.00	\$9,311.95	N/A	\$9,311.95	N/A
Flexible Air Transmission Line - dielectric, 3"	\$24,780.00	\$9,311.95	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$0.00	N/A
Sub-total	\$38,640.00	\$18,623.90	N/A	\$9,311.95	N/A
Total for all systems	\$351,154.75	\$265,849.59	N/A	\$231,133.91	N/A

Components

Actual Information Description	File Name
Flexible Air Transmission Line - dielectric, 1 5/8"	<div>Component Description: Total invoice amount reduced by 25.40%. #604027</div> <div>Amount: \$9,311.95</div>

Flexible Air Transmission Line - dielectric, 3"	Information not provided.
--	---------------------------

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$60,933.00	\$38,101.00		\$38,101.00	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$33,358.00	N/A	\$33,358.00	N/A
Minor tower reinforcement /modifications	\$4,743.00	\$4,743.00	N/A	\$4,743.00	N/A
Sub-total	\$60,933.00	\$38,101.00	N/A	\$38,101.00	N/A
Total for all systems	\$351,154.75	\$265,849.59	N/A	\$231,133.91	N/A

Components

Actual Information	
Description	File Name
Tower Rigging Short Tower (less than 500')	<div>Component Description: Tower cost. #SIN000446</div> <div>Amount: \$33,358.00</div>
Minor tower reinforcement /modifications	<div>Component Description: Tower modification costs. #SIN000446</div> <div>Amount: \$4,743.00</div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$30,727.50	\$30,425.00		\$10,751.27	
Prepare Form 601	\$755.00	\$755.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$1,280.00	\$1,280.00	N/A	N/A	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$1,800.00	N/A	\$1,800.00	N/A
Project management of the transition	\$23,737.50	\$23,737.50	N/A	\$8,951.27	N/A

Sub-total	\$30,727.50	\$30,425.00	N/A	\$10,751.27	N/A
Total for all systems	\$351,154.75	\$265,849.59	N/A	\$231,133.91	N/A

Components

Actual Information Description	File Name
Prepare Form 601	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Perform engineering study for displacement application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description: Consulting engineer cost. #878-90-0003</p> <p>Amount: \$1,800.00</p>
Project management of the transition	<p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 28 stations. #479375</p> <p>Amount: \$390.50</p> <p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 28 stations. #481393</p> <p>Amount: \$292.36</p>

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 28 stations. #479898
Amount:	\$276.46

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 28 stations. #1157
Amount:	\$30.35

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 28 stations. #477913
Amount:	\$316.38

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 28 stations. #1162
Amount:	\$410.64

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 28 stations. #1168
Amount:	\$417.32

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 28 stations. #133
Amount:	\$13.50

Component Description:	Legal services cost. #473490
Amount:	\$4,505.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 28 stations. #478344
Amount:	\$1,306.38

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 28 stations. #477401
Amount:	\$815.40

Component Description:

Portion of general
repack matter
invoice
attributable to this
station - divided
by 28 stations.
#478862

Amount:

\$176.98

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$12,496.79	\$12,496.79		\$12,496.79	
Equipment Delivery and Handling Charges	<i>\$2,941.10</i>	\$2,941.10	N/A	\$2,941.10	N/A
Forklift Rental	<i>\$9,555.69</i>	\$9,555.69	N/A	\$9,555.69	N/A
Sub-total	\$12,496.79	\$12,496.79	N/A	\$12,496.79	N/A
Total for all systems	\$351,154.75	\$265,849.59	N/A	\$231,133.91	N/A

Components

Actual Information	
Description	File Name
Equipment Delivery and Handling Charges	<div><div>Component Description:</div><div>Total invoice amount reduced by 25.40%. #616012</div><div>Amount:</div><div>\$2,941.10</div></div>

Forklift Rental

Component Description: Forklift rental
cost. #396286G-1
Amount: \$2,409.00

Component Description: Forklift rental
cost. #396286H-1
Amount: \$2,328.69

Component Description: Forklift rental
cost. #396286F-1
Amount: \$2,409.00

Component Description: Forklift rental
cost. #396286E-1
Amount: \$2,409.00

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$351,154.75	\$265,849.59
			\$231,133.91

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Lucy
Rutishauser
CFO**

10/22/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Lucy Rutishauser CFO</p> <p>10/22/2020</p>

Attachments