



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **4688-24** | Service: **DRT** | Call **WHSV-TV** | Channel:
ID: | Sign:
24 (UHF) | File **0000089986**
Number:
FRN: **0018223693** | Eligibility **Eligible** | Date **01/22**
Status: | Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC	WHSV-TV 50 NORTH MAIN STREET HARRISONBURG, VA 22802 United States	+1 (540) 433-9191	robert. folliard@gray. tv	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	4031 University Dr Suite 100 Fairfax, VA, VA 22030 United States	+1 (339) 222- 8107	sam.hariton@widely. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WSHV will be purchasing an upgraded transmitter and antenna, while reusing the pre-displacement transmission line. The station will remain on the current tower.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Mxi 101
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	50 W

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	EC702HP- BB
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.7 kW
	Justification for New Transmitter	The existing transmitter could not function on the new channel. WHSV - Signal Knob's new purchased main transmitter will be an upgrade from its old, existing transmitter. Please see narrative and justification letter for further explanation

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	Yes
	Description	Splitter and other electrical expenses
HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
Primary Transmitter - UPS	Primary Transmitter - UPS
Primary Transmitter- Inside UHF RF	Primary Transmitter- Inside UHF RF
Primary Transmitter - Receiver	Primary Transmitter - Receiver

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Leased
	Owner	WVPY
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	1.0 kW
	Manufacturer	
	Model	PHP24C
	Year	1996

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	AL8WR-24-E-R
	Year	2019

	Justification for New Antenna	The pre-displacement antenna could not reach WHSV's new channel. The station acknowledges that the addition of V-Pol components is not reimbursable. Please see the narrative and justification letter for further information.
--	-------------------------------	---

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	38° 57' 37.21" N-
	Longitude (NAD83)	078° 19' 51.6" W-
	Overall Structure Height	75.00 feet

Support Structure Height	75.00 feet
Ground Elevation Above Mean Sea Level (AMSL)	4340.50 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WVPY
Date Constructed	01/01/1996

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
18881	W243AF	FX
18862	W255CK	FX

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study need for guyed or free-standing tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

Helicopter Services Required	Are helicopter services required?	No
---	-----------------------------------	----

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Mapping	Tower Mapping

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	254
	Explanation	WHSV-Signal Knob requires the aid of outside project management services to fulfill the requirements of the repack. WHSV-Signal Knob will hire an outside firm to facilitate and support WHSV-Signal Knob in these tasks to ensure a timely transition.
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services provided by the Group.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	Yes
	Type	7/13 GHz Licensed Part 74

Other Expenses

Other Expenses Not Listed

Name	Description
TSL Monitoring	Required due to layout changes at translator site
IT Equipment	Required due to layout changes at translator site

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC702HP-BB	\$93,046.91	\$91,779.42		\$91,779.42	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$82,732.51	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$82,732.51	N/A
Primary Transmitter - UPS	<i>\$750.50</i>	\$750.50	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$750.50	N/A
Primary Transmitter - Receiver	<i>\$3,751.41</i>	\$3,751.41	Please see Hitachi Kokusai Electric Comark LLC Proposal P#3740-EC702-190220-R2, plus actual freight on invoice 13110	\$3,751.41	N/A

Primary Transmitter- Inside UHF RF	\$4,414.00	\$4,414.00	Please see Hitachi Kokusai Electric Comark LLC proposal P#5108- WHSV-200414	\$4,414.00	N/A
Other Electrical Service: Splitter and other electrical expenses	\$131.00	\$131.00	Please see WHSV-TV1 Primary Transmitter - Other Electrical Service Budget Revision Justification Letter	\$131.00	N/A
Sub-total	\$93,046.91	\$91,779.42	N/A	\$91,779.42	N/A
Total for all systems	\$402,667.96	\$437,142.73	N/A	\$213,916.43	N/A

Components

Actual Information
Description

File Name

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description:	TRANSMITTER, UHF DOHERTY BROADBAND
	Amount:	\$4,136.62
	Component Description:	TRANSMITTER, UHF DOHERTY BROADBAND
	Amount:	\$28,956.38
	Component Description:	TRANSMITTER, UHF DOHERTY BROADBAND
	Amount:	\$49,639.51
Primary Transmitter - UPS	Component Description:	SMT1500RM2UC
	Amount:	\$750.50
	Component Description:	Being replaced by INV 2020 4005
	Amount:	N/A
Primary Transmitter - Receiver	Component Description:	Receiver, VSB-FRQ-200 8VSB-ASI /SMPT310
	Amount:	\$3,751.41
Primary Transmitter- Inside UHF RF	Component Description:	WSVF Harline Kit (SRO: CS3782)
	Amount:	\$4,414.00

Other Electrical Service: Splitter and other electrical expenses	<table><tr><td data-bbox="683 94 1114 389">Component Description:</td><td data-bbox="1114 94 1428 389">LEN-LAMS01 LEN LAMS01 AES MADI AST Splitter</td></tr><tr><td data-bbox="683 389 1114 389">Amount:</td><td data-bbox="1114 389 1428 389">\$131.00</td></tr></table>	Component Description:	LEN-LAMS01 LEN LAMS01 AES MADI AST Splitter	Amount:	\$131.00
Component Description:	LEN-LAMS01 LEN LAMS01 AES MADI AST Splitter				
Amount:	\$131.00				

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna AL8WR-24-E-R	\$81,358.80	\$82,028.80		\$72,810.86	
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Elliptical	\$75,628.80	\$75,628.80	Please see DTVPros quote JEHQ1514-01	\$72,810.86	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$6,400.00	Please see DTVPros Quote JEHQ1515 for Sweep Test quote	\$0.00	N/A
Sub-total	\$81,358.80	\$82,028.80	N/A	\$72,810.86	N/A
Total for all systems	\$402,667.96	\$437,142.73	N/A	\$213,916.43	N/A

Components

Actual Information	
Description	File Name
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Elliptical	<div>Component Description: Antenna</div> <div>Amount: \$36,405.43</div> <div>Component Description: UHF-Lower Power Power Side Mount</div> <div>Amount: \$36,405.43</div>

Sweep test of transmission line and antenna	Component Description:	WHSV-TV1-210-Primary Antenna
		- Sweep Test
	Amount:	\$3,200.00
	Component Description:	WHSV-TV-210-Primary Antenna
		- Sweep Test
	Amount:	\$3,200.00

Cost Information **Transmission Line**
Information not provided.

Cost Information	Tower Equipment and Rigging Costs				
	Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).				
	Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost Justification
	Primary Tower TOWER	\$74,140.00	\$94,300.00		\$14,350.00
	Tower Rigging Short Tower (less than 500')	\$56,190.00	\$79,950.00	Please see SRI Proposal - Tower Rigging	N/A
	Tower Mapping	<i>\$9,250.00</i>	\$9,250.00	Please see WHSV-TV ERI proposal 20190321-031	N/A
	Study needed for guyed or free-standing tower	\$8,700.00	\$5,100.00	see Estimated Cost Justification WHSV-TV1-410- Existing Primary Tower - Structural Analysis Study v1	N/A
	Sub-total	\$74,140.00	\$94,300.00	N/A	\$14,350.00
	Total for all systems	\$402,667.96	\$437,142.73	N/A	\$213,916.43

Components

Actual Information	
Description	File Name
Tower Rigging Short Tower (less than 500')	Information not provided.
Tower Mapping	<div> <div>Component Description:</div> <div>ENGINEERING INSPECTION</div> </div> <div> <div>Amount:</div> <div>\$9,250.00</div> </div>
Study needed for guyed or free-standing tower	<div> <div>Component Description:</div> <div>Change Order#1 - Structural Analysis</div> </div> <div> <div>Amount:</div> <div>\$2,100.00</div> </div> <div> <div>Component Description:</div> <div>STRUCTURAL ANALY AND REPORT</div> </div> <div> <div>Amount:</div> <div>\$3,000.00</div> </div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$93,927.00	\$99,763.90		\$33,783.90	
Project management of the transition	\$26,797.00	\$27,311.40	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$27,311.40	see submitted invoices
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$52,600.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$3,262.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	\$225.00	N/A
Perform engineering study for displacement application	\$1,800.00	\$7,122.50	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$6,247.50	Please see submitted invoices.
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
Sub-total	\$93,927.00	\$99,763.90	N/A	\$33,783.90	N/A
Total for all systems	\$402,667.96	\$437,142.73	N/A	\$213,916.43	N/A

Components

Actual Information	
Description	File Name
Project management of the transition	<div> <div>Component Description:</div> <div>Project Management</div> </div> <div> <div>Amount:</div> <div>\$3,347.45</div> </div>

Component Description:	Project Management
Amount:	\$1,143.75

Component Description:	Project Management
Amount:	\$625.45

Component Description:	Project Management
Amount:	\$1,535.00

Component Description:	Project Management
Amount:	\$1,829.55

Component Description:	Project Management
Amount:	\$3,397.50

Component Description:	Project Management
Amount:	\$732.50

Component Description:	Project Management
Amount:	\$6,898.75

Component Description:	Project Management
Amount:	\$143.60

Component Description:	Project Management
Amount:	\$476.10

	Component Description: Project Management Amount: \$663.40
	Component Description: Project Management Amount: \$4,106.25
	Component Description: Project Management Amount: \$1,919.45
	Component Description: Project Management Amount: \$2,818.15
	Component Description: Project Management Amount: \$492.65
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> Component Description: Consulting Engineer - J. Davis - Hourly (@ \$250/hr)</div> <div> Amount: \$225.00</div>
Perform engineering study for displacement application	<div> Component Description: Conduct Channel studies</div> <div> Amount: \$3,937.50</div> <div> Component Description: Frequency Study</div> <div> Amount: \$2,310.00</div> <div> Component Description: Invoice to be resubmitted per NMI message.</div> <div> Amount: N/A</div>
Prepare/ Review 399 reimbursement form	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$60,195.25	\$69,270.61		\$1,192.25	
IT Equipment	<i>\$895.25</i>	\$895.25	Please see Estimated Cost Justification WHSV-TV1-610-IT Equipment v0	\$895.25	N/A
TSL Monitoring	<i>\$1,595.00</i>	\$1,595.00	Please see Burk Technology Quote 00003514	\$297.00	N/A
New Point to Point Microwave System: 7 /13 GHz Licensed Part 74	\$51,300.00	\$60,375.36	Please see Heartland Video Systems Quote WISQ52594. The estimated cost above represents WHSV - Signal Knob's portion of the cost.	N/A	N/A
FCC Filing Fees - Form 2100 Major change CP application	\$4,960.00	\$4,960.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
Sub-total	\$60,195.25	\$69,270.61	N/A	\$1,192.25	N/A
Total for all systems	\$402,667.96	\$437,142.73	N/A	\$213,916.43	N/A

Components

Actual Information	
Description	File Name
IT Equipment	<div> <div> Component Description: Amount: </div> <div> Task/Ticket: Signal Knob network equipment \$175.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Signal Knob network \$100.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Task/Ticket: Signal Knob network equipment - Scott T20200612.0005 \$620.25 </div> </div>

TSL Monitoring	<p>Component Description: SW-24P GIG Netgear SMT POE192W</p> <p>Amount: \$297.00</p>
New Point to Point Microwave System: 7/13 GHz Licensed Part 74	Information not provided.
FCC Filing Fees - Form 2100 Major change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$402,667.96	\$437,142.73	\$213,916.43

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>01/22/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>01/22/2021</p>

Attachments