



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **4688-24** | Service: **DRT** | Call **WHSV-TV** | Channel:  
ID: | Sign:  
**24 (UHF)** | File **0000089986**  
Number:  
FRN: **0018223693** | Eligibility **Eligible** | Date **04/19**  
Status: | Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>GRAY TELEVISION LICENSEE, LLC</b>	WHSV-TV 50 NORTH MAIN STREET HARRISONBURG, VA 22802 United States	+1 (540) 433-9191	robert. folliard@gray. tv	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Samuel Hariton</b> <i>Widely</i>	4031 University Dr Suite 100 Fairfax, VA, VA 22030 United States	+1 (339) 222- 8107	sam.hariton@widely. com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WSHV will be purchasing an upgraded transmitter and antenna, while reusing the pre-displacement transmission line. The station will remain on the current tower.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Mxi 101
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	50 W

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	EC702HP- BB
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.7 kW
	Justification for New Transmitter	The existing transmitter could not function on the new channel. WHSV - Signal Knob's new purchased main transmitter will be an upgrade from its old, existing transmitter. Please see narrative and justification letter for further explanation

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Other Transmitter Costs</b>	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	Yes
	Description	Splitter and other electrical expenses
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Primary Transmitter- Inside UHF RF</b>	Primary Transmitter- Inside UHF RF
<b>Primary Transmitter - Receiver</b>	Primary Transmitter - Receiver
<b>Primary Transmitter - UPS</b>	Primary Transmitter - UPS

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Leased
	Owner	WVPY
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	1.0 kW
	Manufacturer	
	Model	PHP24C
	Year	1996

## Primary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	AL8WR-24-E-R
	Year	2019



	Justification for New Antenna	The pre-displacement antenna could not reach WHSV's new channel. The station acknowledges that the addition of V-Pol components is not reimbursable. Please see the narrative and justification letter for further information.
--	-------------------------------	---

**Primary  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower****Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	38° 57' 37.21" N-
	Longitude (NAD83)	078° 19' 51.6" W-
	Overall Structure Height	75.00 feet

Support Structure Height	75.00 feet
Ground Elevation Above Mean Sea Level (AMSL)	4340.50 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WVPY
Date Constructed	01/01/1996

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
18881	W243AF	FX
18862	W255CK	FX

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study need for guyed or free-standing tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

<b>Helicopter Services Required</b>	Are helicopter services required?	No
---	-----------------------------------	----

**Primary  
Tower**

**Other Tower Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>Tower Mapping</b>	Tower Mapping

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	254
	Explanation	WHSV-Signal Knob requires the aid of outside project management services to fulfill the requirements of the repack. WHSV-Signal Knob will hire an outside firm to facilitate and support WHSV-Signal Knob in these tasks to ensure a timely transition.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

Services provided by the Group.

## Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	Yes
	Type	7/13 GHz Licensed Part 74

## Other Expenses

### Other Expenses Not Listed

Name	Description
TSL Monitoring	Required due to layout changes at translator site
IT Equipment	Required due to layout changes at translator site

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter EC702HP-BB</b>	<b>\$93,046.91</b>	<b>\$91,779.42</b>		<b>\$91,779.42</b>	
Primary Transmitter- Inside UHF RF	<i>\$4,414.00</i>	\$4,414.00	Please see Hitachi Kokusai Electric Comark LLC proposal P#5108-WHSV-200414	\$4,414.00	N/A
Primary Transmitter - Receiver	<i>\$3,751.41</i>	\$3,751.41	Please see Hitachi Kokusai Electric Comark LLC Proposal P#3740-EC702-190220-R2, plus actual freight on invoice 13110	\$3,751.41	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$82,732.51	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$82,732.51	N/A



Other Electrical Service: Splitter and other electrical expenses	<b>\$131.00</b>	\$131.00	Please see WHSV-TV1 Primary Transmitter - Other Electrical Service Budget Revision Justification Letter	\$131.00	N/A
Primary Transmitter - UPS	<b>\$750.50</b>	\$750.50	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$750.50	N/A
<b>Sub-total</b>	\$93,046.91	\$91,779.42	N/A	\$91,779.42	N/A
<b>Total for all systems</b>	\$402,219.96	\$444,627.88	N/A	\$221,552.58	N/A

## Components

Actual Information	
Description	File Name
Primary Transmitter- Inside UHF RF	<p><b>Component Description:</b> WSVF Harline Kit (SRO: CS3782)</p> <p><b>Amount:</b> \$4,414.00</p>
Primary Transmitter - Receiver	<p><b>Component Description:</b> Receiver, VSB-FRQ-200 8VSB-ASI /SMPT310</p> <p><b>Amount:</b> \$3,751.41</p>

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<b>Component Description:</b>  <b>Amount:</b>	TRANSMITTER, UHF DOHERTY BROADBAND \$28,956.38
	<b>Component Description:</b>  <b>Amount:</b>	TRANSMITTER, UHF DOHERTY BROADBAND \$4,136.62
	<b>Component Description:</b>  <b>Amount:</b>	TRANSMITTER, UHF DOHERTY BROADBAND \$49,639.51
Other Electrical Service: Splitter and other electrical expenses	<b>Component Description:</b>  <b>Amount:</b>	LEN-LAMS01 LEN LAMS01 AES MADI AST Splitter \$131.00
Primary Transmitter - UPS	<b>Component Description:</b> <b>Amount:</b>  <b>Component Description:</b> <b>Amount:</b>	SMT1500RM2UC \$750.50  Being replaced by INV 2020 4005 N/A

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna AL8WR-24-E- R	\$81,358.80	\$82,028.80		\$72,810.86	
Sweep test of transmission line and antenna	\$5,730.00	\$6,400.00	Please see DTVPros Quote JEHQ1515 for Sweep Test quote	\$0.00	N/A
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Elliptical	\$75,628.80	\$75,628.80	Please see DTVPros quote JEHQ1514- 01	\$72,810.86	N/A
Sub-total	\$81,358.80	\$82,028.80	N/A	\$72,810.86	N/A
Total for all systems	\$402,219.96	\$444,627.88	N/A	\$221,552.58	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Sweep test of transmission line and antenna	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> WHSV-TV-210-Primary Antenna  - Sweep Test  \$3,200.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> WHSV-TV1-210-Primary Antenna  - Sweep Test  \$3,200.00 </div> </div>
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Elliptical	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Antenna  \$36,405.43 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> UHF-Lower Power Power Side Mount  \$36,405.43 </div> </div>

**Cost Information** **Transmission Line**  
Information not provided.

Cost Information	Tower Equipment and Rigging Costs				
	Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).				
	Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost Justification
	Primary Tower TOWER	\$74,140.00	\$94,300.00		\$14,350.00
	Tower Rigging Short Tower (less than 500')	\$56,190.00	\$79,950.00	Please see SRI Proposal - Tower Rigging	N/A
	Tower Mapping	<i>\$9,250.00</i>	\$9,250.00	Please see WHSV-TV ERI proposal 20190321-031	N/A
	Study needed for guyed or free-standing tower	\$8,700.00	\$5,100.00	see Estimated Cost Justification WHSV-TV1-410- Existing Primary Tower - Structural Analysis Study v1	N/A
	Sub-total	\$74,140.00	\$94,300.00	N/A	\$14,350.00
	Total for all systems	\$402,219.96	\$444,627.88	N/A	\$221,552.58

**Components**

Actual Information	
Description	File Name
Tower Rigging Short Tower (less than 500')	Information not provided.
Tower Mapping	<div> <div>Component Description:</div> <div>ENGINEERING INSPECTION</div> </div> <div> <div>Amount:</div> <div>\$9,250.00</div> </div>
Study needed for guyed or free-standing tower	<div> <div>Component Description:</div> <div>Change Order#1 - Structural Analysis</div> </div> <div> <div>Amount:</div> <div>\$2,100.00</div> </div> <div> <div>Component Description:</div> <div>STRUCTURAL ANALY AND REPORT</div> </div> <div> <div>Amount:</div> <div>\$3,000.00</div> </div>

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$93,927.00</b>	<b>\$107,697.05</b>		<b>\$41,717.05</b>	
Project management of the transition	\$26,797.00	\$35,244.55	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$35,244.55	N/A
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$52,600.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$3,262.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	\$225.00	N/A
Perform engineering study for displacement application	\$1,800.00	\$7,122.50	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$6,247.50	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
<b>Sub-total</b>	\$93,927.00	\$107,697.05	N/A	\$41,717.05	N/A
<b>Total for all systems</b>	\$402,219.96	\$444,627.88	N/A	\$221,552.58	N/A

## Components

Actual Information	
Description	File Name
Project management of the transition	<div> <div>Component Description:</div> <div>Project Management</div> </div> <div> <div>Amount:</div> <div>\$4,106.25</div> </div>



<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,347.45

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,143.75

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$625.45

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,535.00

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$2,574.80

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,829.55

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,574.05

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$725.15

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,397.50

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$732.50

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,059.15

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$6,898.75

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$492.65

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$663.40

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,919.45

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$476.10

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,818.15

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$143.60

---

Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div><b>Component Description:</b></div> <div>Consulting Engineer - J. Davis - Hourly ( @ \$250/hr)</div> <div><b>Amount:</b></div> <div>\$225.00</div> </div>
Perform engineering study for displacement application	<div> <div><b>Component Description:</b></div> <div>Conduct Channel studies</div> <div><b>Amount:</b></div> <div>\$3,937.50</div> </div> <div> <div><b>Component Description:</b></div> <div>Invoice to be resubmitted per NMI message.</div> <div><b>Amount:</b></div> <div>N/A</div> </div> <div> <div><b>Component Description:</b></div> <div>Frequency Study</div> <div><b>Amount:</b></div> <div>\$2,310.00</div> </div>
Prepare/ Review 399 reimbursement form	Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$59,747.25</b>	<b>\$68,822.61</b>		<b>\$895.25</b>	
New Point to Point Microwave System: 7 /13 GHz Licensed Part 74	\$51,300.00	\$60,375.36	Please see Heartland Video Systems Quote WISQ52594. The estimated cost above represents WHSV - Signal Knob's portion of the cost.	N/A	N/A
TSL Monitoring	<i>\$1,147.00</i>	\$1,147.00	Please see Absolute Computing Solutions Quote 1159	\$0.00	N/A
FCC Filing Fees - Form 2100 Major change CP application	\$4,960.00	\$4,960.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
IT Equipment	\$895.25	\$895.25	Please see Estimated Cost Justification WHSV-TV1-610-IT Equipment v0	\$895.25	N/A
<b>Sub-total</b>	\$59,747.25	\$68,822.61	N/A	\$895.25	N/A
<b>Total for all systems</b>	\$402,219.96	\$444,627.88	N/A	\$221,552.58	N/A

## Components

Actual Information	
Description	File Name
New Point to Point Microwave System: 7/13 GHz Licensed Part 74	Information not provided.
TSL Monitoring	<p><b>Component Description:</b> SW-24P GIG Netgear SMT POE192W</p> <p><b>Amount:</b> \$297.00</p>
FCC Filing Fees - Form 2100 Major change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

---

IT Equipment

**Component Description:**

Task/Ticket:  
Signal Knob  
network  
equipment - Scott  
T20200612.0005

**Amount:**

\$620.25

**Component Description:**

Task/Ticket:  
Signal Knob  
network  
equipment

**Amount:**

\$175.00

**Component Description:**

Signal Knob  
network

**Amount:**

\$100.00

---

**Cost  
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$402,219.96	\$444,627.88	\$221,552.58

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Folliard , III</b>  .  <i>Assistant Secretary</i></p> <p>04/19/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Folliard , III</b> . <i>Assistant Secretary</i></p> <p>04/19/2021</p>

## Attachments