



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **35843** | Service: **DTV** | Call **KSTC-TV** | Channel: **30 (UHF)** |  
ID: | Sign:  
File **0000028534**  
Number:  
FRN: **0009769514** | Date **07/12**  
Submitted: **/2017**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant           | Address            | Phone    | Email       | Applicant Type |
|---------------------|--------------------|----------|-------------|----------------|
| <b>KSTC-TV, LLC</b> | 3415 UNIVERSITY    | +1 (651) | DJONES@HBI. | Limited        |
| Doing Business As:  | AVENUE, WEST       | 642-4334 | COM         | Liability      |
| KSTC-TV, LLC        | ST. PAUL, MN 55114 |          |             | Company        |
|                     | United States      |          |             |                |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant                       | Address          | Phone         | Email                   |
|---------------------------------|------------------|---------------|-------------------------|
| <b>Charles Naftalin ,</b>       | Charles Naftalin | +1 (202) 457- | charles.naftalin@hklaw. |
| <b>Naftalin .</b>               | 800 17th Street, | 7040          | com                     |
| <i>Legal Counsel to</i>         | NW               |               |                         |
| <i>Licensee</i>                 | Suite 1100       |               |                         |
| <i>Holland &amp; Knight LLP</i> | Washington, DC   |               |                         |
|                                 | 20006            |               |                         |
|                                 | United States    |               |                         |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question   | Response       |
|--|----------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes            |
| Briefly describe transition plan   | See Exhibit 1. |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Auxiliary  
Transmitter****Add Transmitter Information**

| Section   | Question  | Response              |
|---|---|-----------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change  | Purchase<br>New       |
|   | Use   | Auxiliary<br>(Backup) |
|   | Description of Use  | Backup<br>transmitter |
|   | Ownership   | Owned                 |
|   | Owner   | N/A                   |
|   | Site  | N/A                   |
|   | Is this transmitter currently shared with<br>another station? | No                    |
|   | Is this transmitter currently in operating<br>condition?      | Yes                   |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer  |                       |
|   | Model   | DHD-20P1              |
|   | Year  | 2002                  |
|   | Type  | Solid State           |
|   | Solid State Cooling   | Air Cooled            |
|   | Solid State Power Capacity                                    | 20 kW                 |

**Auxiliary  
Transmitter****New Transmitter Costs**

| Section                | Question                                  | Response              |
|------------------------|---|-----------------------|
| <b>New Transmitter</b> | Use                                       | Auxiliary<br>(Backup) |
|                        | Change Type                               | Purchase<br>New       |
|                        | Is this a request for upgraded equipment? | No                    |
|                        | Manufacturer                              |                       |
|                        | Model                                     | UAXTE-<br>12R44       |
|                        | Transmitter Type                          | Solid State           |
|                        | Solid State Cooling                       | Air Cooled            |
|                        | Solid State Power capacity                | 12 kW                 |
|                        | Justification for New Transmitter         | See Exhibit<br>1.     |

**Auxiliary  
Transmitter****Other Transmitter Costs**

| Section                   | Question   | Response |
|---------------------------|--|----------|
| <b>Electrical Service</b> | Service Entrance (3 phases 800A 208V)                  | No       |
|                           | Switchgear (industrial 800 amp)                        | No       |
|                           | Transformer (480V)                                     | No       |
|                           | Power  | N/A      |
|                           | Rigid Conduit and Wiring                               | No       |
|                           | Size   | N/A      |
|                           | Length   | N/A      |
|                           | Other Electrical Service                               | No       |
|                           | Description  | N/A      |
| <b>HVAC Service</b>       | Does the replacement transmitter require HVAC Service? | No       |
|                           |  |          |

|  |   |     |
|--|---|-----|
|  | Type  | N/A |
|  | Size  | N/A |
|  | Other Size  | N/A |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |

**Auxiliary  
Transmitter**

**Other Transmitter Cost Not Listed**

| Name                 | Description    |
|----------------------|----------------|
| UHF inside RF system | See Exhibit 1. |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response                 |
|---|--|--------------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New          |
|   | Use  | Primary<br>(Main)        |
|   | Description of Use   | N/A                      |
|   | Ownership  | Owned                    |
|   | Owner  | N/A                      |
|   | Site   | N/A                      |
|   | Is this transmitter currently shared with another station? | No                       |
|   | Is this transmitter currently in operating condition?      | Yes                      |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                          |
|   | Model  | HP140DAW                 |
|   | Year   | 2000                     |
|   | Type   | Inductive<br>Output Tube |
|   | IOT Power Type   | Two                      |
|   | Power Capacity   | 50 kW                    |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section                | Question                                  | Response       |
|------------------------|---|----------------|
| <b>New Transmitter</b> | Use                                       | Primary (Main) |
|                        | Change Type                               | Purchase New   |
|                        | Is this a request for upgraded equipment? | Yes            |
|                        | Manufacturer                              |                |
|                        | Model                                     | ULXTE-72       |
|                        | Transmitter Type                          | Solid State    |
|                        | Solid State Cooling                       | Liquid Cooled  |
|                        | Solid State Power capacity                | 72 kW          |
|                        | Justification for New Transmitter         | See Exhibit 1  |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section                   | Question   | Response |
|---------------------------|--|----------|
| <b>Electrical Service</b> | Service Entrance (3 phases 800A 208V)                  | No       |
|                           | Switchgear (industrial 800 amp)                        | No       |
|                           | Transformer (480V)                                     | No       |
|                           | Power  | N/A      |
|                           | Rigid Conduit and Wiring                               | No       |
|                           | Size   | N/A      |
|                           | Length   | N/A      |
|                           | Other Electrical Service                               | No       |
|                           | Description  | N/A      |
| <b>HVAC Service</b>       | Does the replacement transmitter require HVAC Service? | No       |
|                           |  |          |

|  |   |                   |
|--|---|-------------------|
|  | Type  | N/A               |
|  | Size  | N/A               |
|  | Other Size  | N/A               |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | Yes               |
|  | Size  | 610.0 square feet |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A               |
|  | Is a channel 14 Mask Filer needed?  | N/A               |
|  | Is additional field engineering time needed?  | N/A               |
|  | Number of Days  | N/A               |

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.



**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

## Auxiliary Antenna

### Add Antenna Information

| Section                                   | Question   | Response  |
|---|--|---|
| Existing Antenna<br>Description           | Type of change   | Purchase<br>New   |
|   | Antenna Use  | Auxiliary<br>(Backup)   |
|   | Description of Use   | Currently<br>able to<br>assist with<br>transition<br>and then to<br>transition to<br>new<br>channel.<br>See Exhibit<br>1. |
|   | Ownership  | Owned   |
|   | Owner  | N/A   |
|   | Site   | N/A   |
|   | Is this antenna currently shared with any<br>other stations?       | No  |
|   | Is this antenna directional?                                       | Yes   |
|   | Is antenna in operating condition?                                 | Yes   |
| Existing Antenna<br>Manufacturer and Type | Is antenna located on or in close proximity<br>to an antenna farm? | Yes   |
|   | Class  | Full Power  |
|   | Mounting   | Side Mount  |
|   | Antenna position in stack  | Not in Stack  |
|   | Polarization   | Horizontal  |
|   | Type   | Slotted<br>Coaxial  |
|   | Number of Stations Supported                                       | N/A   |
|   | Number of Panels   | N/A   |
|   |  |   |

|                                 |            |
|---------------------------------|------------|
| Design power capacity in use    | N/A        |
| Lower Limit                     | N/A        |
| Upper Limit                     | N/A        |
| Other Antenna Type              | N/A        |
| ERP: (Effective Radiated Power) | 1000.0 kW  |
| Manufacturer                    |            |
| Model                           | TFU-36JSMR |
| Year                            | 1999       |

---

## Auxiliary Antenna

### New Antenna Costs

| Section                            | Question   | Response  |
|------------------------------------|--|---|
| New Antenna Description            | Use  | Auxiliary<br>(Backup)   |
|                                    | Description of Use   | To limit any disruption to broadcast services during transition. See Exhibit 1. |
|                                    | Change Type  | Purchase New  |
|                                    | Is this a request for upgraded equipment?                            | No  |
|                                    | Ownership  | Owned   |
|                                    | Owner  | N/A   |
|                                    | Is antenna shared?   | No  |
|                                    | Is antenna directional?  | Yes   |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | Yes   |
| New Antenna Manufacturer and Types | Class  | Full Power  |
|                                    | Mounting   | Side Mount  |
|                                    | Antenna position in stack  | Not in Stack  |
|                                    | Polarization   | Horizontal  |
|                                    | Type   | Slotted Coaxial   |
|                                    | Number of Stations Supported   | N/A   |
|                                    | Number of Panels/Bays  | N/A   |
|                                    | Lower Limit  | N/A   |
|                                    | Upper Limit  | N/A   |
|                                    |  |   |

|  |                         |
|--|-------------------------|
| Design power capacity in use             | N/A                     |
| Other Antenna Type                       | N/A                     |
| ERP: (Effective Radiated Power)<br>..... | 500.0 kW                |
| Manufacturer                             |                         |
| Model                                    | TFU-<br>24JSC-<br>RT140 |
| Year                                     | 2017                    |
| Justification for New Antenna            | See Exhibit<br>1.       |

## Auxiliary Antenna

### Other Antenna Costs

| Section                            | Question  | Response                   |
|------------------------------------|---|----------------------------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No                         |
|                                    | Type  |                            |
|                                    | Number of channels supported  | N/A                        |
|                                    | Frequencies of channels supported   | N/A                        |
|                                    | Frequency   | N/A                        |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                        |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?                            | Yes                        |
|                                    | Broadband or Single Channel?  | Single Channel             |
|                                    | Feed Line Size  | 8 3/16<br>inches<br>inches |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes                        |

|                                 |   |     |
|---------------------------------|---|-----|
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes |

## Auxiliary Antenna

### Other Antenna Cost Not Listed

Information not provided.

**Primary  
Antenna**

**Existing Antenna Information**

| Section   | Question   | Response           |
|---|--|--------------------|
| <b>Existing Antenna<br/>Description</b>           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | No                 |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | Yes                |
| <b>Existing Antenna<br/>Manufacturer and Type</b> | Class  | Full Power         |
|   | Mounting   | Top Mount          |
|   | Antenna position in stack  | Bottom             |
|   | Polarization   | Horizontal         |
|   | Type   | Broadband<br>Panel |
|   | Number of Stations Supported                                     | 5                  |
|   | Number of Panels   | 4                  |
|   | Design power capacity in use                                     | 67.0 %             |
|   | Lower Limit  | 650.00 MHz         |
|   | Upper Limit  | 662.00 MHz         |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)                                  | 1000.0 kW          |
|   |  |                    |

|              |                     |
|--------------|---------------------|
| Manufacturer |                     |
| Model        | TAD-32UDC-5/80-MRST |
| Year         | 2010                |



Primary  
Antenna

New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | No              |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | No              |
|                                    | Is antenna directional?  | No              |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | Yes             |
| New Antenna Manufacturer and Types | Class  | Full Power      |
|                                    | Mounting   | Top Mount       |
|                                    | Antenna position in stack  | Bottom          |
|                                    | Polarization   | Horizontal      |
|                                    | Type   | Broadband Panel |
|                                    | Number of Stations Supported   | 4               |
|                                    | Number of Panels/Bays  | 4               |
|                                    | Lower Limit  | 470.00 MHz      |
|                                    | Upper Limit  | 692.00 MHz      |
|                                    | Design power capacity in use   | 67.0 %          |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 1000.0 kW       |
|                                    | Manufacturer   |                 |
|                                    |  |                 |

|                               |                     |
|-------------------------------|---------------------|
| Model                         | TUM-O5-16-80H-1-R-B |
| Year                          | 2017                |
| Justification for New Antenna | See Exhibit 1.      |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response                  |
|------------------------------------|---|---------------------------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | Yes                       |
|                                    | Type  | New                       |
|                                    | Number of channels supported  | 2                         |
|                                    | Frequencies of channels supported   | Upper and lower frequency |
|                                    | Frequency   | 54.0 MHz - 698.0 MHz      |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                                       | No                        |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?  | Yes                       |
|                                    | Broadband or Single Channel?  | Broadband                 |
|                                    | Feed Line Size  | 8 3/16 inches inches      |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No                        |
| <b>Pattern Scatter Analysis</b>    | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No                        |
| <b>Sweep Test</b>                  | Do you require the sweep testing of transmission line and antenna?  | Yes                       |

| Primary<br>Antenna | Other Antenna Cost Not Listed<br>Information not provided. |
|--------------------|--|
|--------------------|--|

**Transmission Line**

| Section                               | Question  | Response |
|---------------------------------------|---|----------|
| Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

**Auxiliary  
Transmission Line**

**Add Transmission Line**

| Section   | Question   | Response  |
|---|--|---|
| <b>Existing Transmission Line Description</b>           | Type of change   | Purchase New  |
|   | Use  | Auxiliary (Backup)  |
|   | Description of Use   | To limit disruption to broadcast signal in case of loss of main antenna |
|   | Ownership  | Owned   |
|   | Owner  | N/A   |
|   | Site   | N/A   |
|   | Is this transmission currently shared with any other stations? | No  |
|   | Is Transmission Line in operating condition?                   | Yes   |
| <b>Existing Transmission Line Manufacturer and Type</b> | Manufacturer   |   |
|   | Type   | Rigid   |
|   | Diameter   | 8 3/16 inches   |
|   | Other Diameter   | N/A   |
|   | Segment Length   | Broadband   |
|   | Other Segment Length   | N/A   |
|   | Number of parallel runs  | 1   |
|   | Length   | 1320 feet per run   |

**Auxiliary**      **New Transmission Line**  
**Transmission Line**      **Section**

|                                    | Question                                  | Response   |
|------------------------------------|---|--|
| <b>New Transmission Line Costs</b> | Use                                       | Auxiliary (Backup)   |
|                                    | Description of Use                        | New transmission line necessary to continue to support backup operations. See Exhibit 1. |
|                                    | Change Type                               | Purchase New   |
|                                    | Is this a request for upgraded equipment? | No   |
|                                    | Type                                      | Rigid  |
|                                    | Diameter                                  | 8 3/16 inches  |
|                                    | Other Diameter                            | N/A  |
|                                    | Segment Length                            | Broadband  |
|                                    | Other Segment Length                      | N/A  |
|                                    | Number of parallel runs                   | 1  |
|                                    | Length                                    | 1320 feet per run  |
|                                    | Justification for New Transmission Line   | See Exhibit 1.   |

**Auxiliary**      **Other Transmission Line Expenses Not Listed**  
**Transmission Line**      **Information not provided.**

**Primary**  
**Transmission Line**

**Existing Transmission Line**

| Section   | Question   | Response          |
|---|--|-------------------|
| <b>Existing Transmission Line Description</b>           | Type of change   | Purchase New      |
|   | Use  | Primary (Main)    |
|   | Description of Use   | N/A               |
|   | Ownership  | Owned             |
|   | Owner  | N/A               |
|   | Site   | N/A               |
|   | Is the existing transmission line shared with another station or stations? | No                |
|   | Is Transmission Line in operating condition?                               | Yes               |
| <b>Existing Transmission Line Manufacturer and Type</b> | Manufacturer   |                   |
|   | Type   | Rigid             |
|   | Diameter   | 8 3/16 inches     |
|   | Other Diameter   | N/A               |
|   | Segment Length   | Broadband         |
|   | Other Segment Length   | N/A               |
|   | Number of parallel runs  | 1                 |
|   | Length   | 1475 feet per run |

**Primary**      **New Transmission Line**  
**Transmission Line**      **Section**

|                                    | Question                                  | Response          |
|------------------------------------|---|-------------------|
| <b>New Transmission Line Costs</b> | Use                                       | Primary (Main)    |
|                                    | Description of Use                        | N/A               |
|                                    | Change Type                               | Purchase New      |
|                                    | Is this a request for upgraded equipment? | No                |
|                                    | Type                                      | Rigid             |
|                                    | Diameter                                  | 8 3/16 inches     |
|                                    | Other Diameter                            | N/A               |
|                                    | Segment Length                            | Broadband         |
|                                    | Other Segment Length                      | N/A               |
|                                    | Number of parallel runs                   | 1                 |
|                                    | Length                                    | 1475 feet per run |
|                                    | Justification for New Transmission Line   | See Exhibit 1.    |

**Primary**      **Other Transmission Line Expenses Not Listed**  
**Transmission Line**      **Information not provided.**



**Tower  
Equipment  
And  
Rigging  
Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Auxiliary  
Tower**

**Add Tower**

| Section   | Question  | Response                                     |
|---|---|--|
| Existing Tower Description                          | Type of change  | Modify Existing                              |
|   | Tower Use   | Auxiliary (Backup)                           |
|   | Description of Use                                      | Tower is used for established backup antenna |
|   | Ownership   | Leased                                       |
|   | Is this tower consider Complex?                         | No   |
|   | Is this tower currently shared with any other stations? | Yes  |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes  |
|   | Others Types of Users                                   | No   |
|   | Is tower documented for structural analysis?            | Yes  |
|   | Is tower compliant with Rev G?                          | Yes  |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes  |
|   | ASR Number  | 1023882                                      |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 45° 03' 44.0" N-                             |
|   | Longitude (NAD83)                                       | 093° 08' 22.0" W-                            |
|   | Overall Structure Height                                | 1436.01 feet                                 |

|  |  |  |
|--|--|--|
|  | Support Structure Height                     | 1304.12 feet                             |
|  | Ground Elevation Above Mean Sea Level (AMSL) | 997.04 feet                              |
|  | Structure Type                               | TOWER - Free Standing or Guyed Structure |
|  | Tower Owner                                  | Telefarm, Inc.                           |
|  | Date Constructed                             | 01/01/2000                               |

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 23079       | KARE      | DTV     |
| 09629       | WCCO-TV   | DTV     |
| 28010       | KSTP-TV   | DTV     |
| 36395       | WUCW      | DTV     |
| 42949       | KNOW-FM   | FM      |

## Auxiliary Tower

### Tower Modification Costs

| Section                     | Question   | Response                          |
|-----------------------------|--|-----------------------------------|
| <b>Engineering Study</b>    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| <b>Tower Reinforcements</b> | Please select whether tower reinforcements are needed:     | Minor Reinforcements needed       |

**Auxiliary  
Tower**

**Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

**Auxiliary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

## Primary Tower

### Existing Tower

| Section  | Question  | Response                                 |
|--|---|--|
| Existing Tower Description                         | Type of change  | Modify Existing                          |
|  | Tower Use   | Primary (Main)                           |
|  | Description of Use                                      | N/A                                      |
|  | Ownership   | Leased                                   |
|  | Is this tower consider Complex?                         |  |
|  | Is this tower currently shared with any other stations? | Yes                                      |
|  | One or more FM, AM or TV radio broadcaster(s)           | Yes                                      |
|  | Others Types of Users                                   | No                                       |
|  | Is tower documented for structural analysis?            | Yes                                      |
|  | Is tower compliant with Rev G?                          | Yes                                      |
| Existing Tower Structure Registration              | Do you have a tower registration number?                | Yes                                      |
|  | ASR Number  | 1023883                                  |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83)  | 45° 03' 45.0" N-                         |
|  | Longitude (NAD83)                                       | 093° 08' 22.0" W-                        |
|  | Overall Structure Height                                | 1437.97 feet                             |
|  | Support Structure Height                                | 1288.04 feet                             |
|  | Ground Elevation Above Mean Sea Level (AMSL)            | 1000.32 feet                             |
|  | Structure Type  | TOWER - Free Standing or Guyed Structure |
|  |   |  |

|  |                  |                |
|--|------------------|----------------|
|  | Tower Owner      | Telefarm, Inc. |
|  | Date Constructed | 01/01/2001     |

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 35642       | KSTP-FM   | FM      |
| 60641       | KTMV      | FM      |
| 9641        | KMNB      | FM      |
| 9629        | WCCO-TV   | DTV     |

## Primary Tower

### Tower Modification Costs

| Section              | Question   | Response                          |
|----------------------|--|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor Reinforcements needed       |

## Primary Tower

### Tower Rigging Costs

| Section                      | Question                          | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs          | Complex Tower                     | Other    |
| Helicopter Services Required | Are helicopter services required? | No       |

**Primary  
Tower**

**Other Tower Expenses Not Listed**  
Information not provided.

**Outside  
Professional Services Costs**

| Section   | Question   | Response  |
|---|--|---|
| <b>Outside Project Management Services</b>        | Do you require outside project management services?                          | Yes   |
|   | Number of Hours  | 864   |
|   | Explanation  | Outside project management services are likely necessary to coordinate work, delivery, testing, and other issues with other users of antenna farm - please see Exhibit 1. |
| <b>Outside RF consulting Engineering Services</b> | Perform engineering study for new channel assignment and antenna development | Yes   |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|   | For Auxiliary Facility   | Yes   |
|   | For Main Facility  | Yes   |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|   | For Auxiliary Facility   | Yes   |
|   | For Main Facility  | Yes   |
|   | Prepare request for Special Temporary Authority                              | No  |
|   | Quantity   | N/A   |
|   | Do you have Distributed Transmission System engineering services?            | N/A   |
|   | Critical Facility  | N/A   |

|   |  |     |
|---|--|-----|
|   | Terrain-Shielded Facility  | N/A |
| <b>Attorney and Other<br/>Outside Consulting<br/>Services</b> | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|   | For Auxiliary Facility   | Yes |
|   | For Main Facility  | Yes |
|   | Prepare and file Form FCC License to Cover Application                                     | Yes |
|   | For Auxiliary Facility   | Yes |
|   | For Main Facility  | Yes |
|   | Prepare request for Special Temporary Authority  | No  |
|   | Quantity   | N/A |
|   | NEPA Section 106 environmental review  | No  |
|   | Environmental Assessment   | No  |
|   | ASR Modification   | No  |
|   | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|   | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|   | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|   | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering<br/>Services</b>                      | Comprehensive coverage verification via field study  | Yes |
|   | RF exposure measurements   | Yes |
|   | Additional Field Engineering Service   | No  |
|   | Number of Days   | N/A |
|   | Justification  | N/A |



Outside  
Professional

Other Professional Services Expenses Not Listed

Services Costs

| Name   | Description  |
|--|--|
| RF exposure measurements, Auxiliary Antenna            | Conduct RF exposure measurements for backup antenna operations |
| Comprehensive coverage verification, Auxiliary Antenna | Conduct field study coverage verification for backup antenna   |

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | No       |
|                                     | Non-zoning permits   | No       |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | No       |
|                                     | FCC License to Cover Application   | Yes      |
|                                     | FCC Special Temporary Authority Application  | No       |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | No       |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

**Other  
Expenses**

**Other Expenses Not Listed**

| Name                       | Description   |
|----------------------------|---|
| <b>Internal Staff Work</b> | Director of Engineering, RF supervisor and transmitter engineer are expected to devote more than 900 hours on this channel transition. See Exhibit 1. |
| <b>Transmitter Control</b> | Remote control needed to comply with FCC requirements for main studio control.  |

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification   | Actual Cost   | Actual Cost Justification |
|--|-----------------------------|-----------------------|--|---------------|---------------------------|
| <b>Primary Transmitter ULXTE-72</b>                      | <b>\$2,002,321.00</b>       | <b>\$1,358,486.99</b> |  | <b>\$0.00</b> |                           |
| Other -- Building Addition Size: 610.0                   | <i>\$3,321.00</i>           | \$3,321.00            | Expected cost to add approximately 610 square feet of concrete floor for heat exchangers necessary for repacked transmitters. See Exhibit 1. | N/A           | N/A                       |
| UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW | \$1,999,000.00              | \$1,355,165.99        | See Exhibit 1 (and including estimated sales tax but not shipping and handling).   | N/A           | N/A                       |
| <b>Auxiliary Transmitter UAXTE-12R44</b>                 | <b>\$476,500.00</b>         | <b>\$389,895.57</b>   |  | <b>\$0.00</b> |                           |
| UHF inside RF system                                     | <i>\$140,000.00</i>         | \$140,000.00          | See Exhibit 1.   | N/A           | N/A                       |

|   |                |                |  |        |     |
|---|----------------|----------------|--|--------|-----|
| UHF - Air<br>Cooled Solid<br>State<br>Transmitter<br>10 - 12 kW | \$336,500.00   | \$249,895.57   | Potential<br>costs include<br>those noted<br>on price<br>quote, state<br>sales tax, and<br>other<br>currently<br>projected<br>costs. See<br>Exhibit 1. | N/A    | N/A |
| <b>Sub-total</b>  | \$2,478,821.00 | \$1,748,382.56 | N/A  | \$0.00 | N/A |
| <b>Total for all<br/>systems</b>                                | \$6,377,673.20 | \$5,443,578.65 | N/A  | \$0.00 | N/A |

### Components

Information not provided.

**Cost  
Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost     | Estimated<br>Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-----------------------|---|----------------|------------------------------|
| <b>Primary</b>  | <b>\$887,880.00</b>            | <b>\$1,067,428.00</b> |   | <b>\$0.00</b>  |                              |
| <b>Antenna TUM-<br/>O5-16-80H-1-R-B</b>   |                                |                       |   |                |                              |
| UHF - High<br>Power Top<br>Mount (200-<br>1000 kW), Four<br>Station<br>broadband<br>panel antenna,<br>horizontally<br>polarized | \$778,000.00                   | \$963,268.00          | See Exhibit<br>1, as the<br>bottom<br>position in<br>a top-<br>mount,<br>stacked<br>antenna,<br>which<br>results in<br>additional<br>cost, and<br>including<br>sales tax. | N/A            | N/A                          |
| Sweep test of<br>existing antenna   | \$6,730.00                     | \$6,400.00            | N/A   | N/A            | N/A                          |
| Elbow complex,<br>broadband, at<br>antenna input,<br>per 8 3/16.<br>feedline (if<br>needed)                                     | \$18,950.00                    | \$17,760.00           | N/A   | N/A            | N/A                          |
| New combiner,<br>cost per channel<br>(without<br>antenna)   | \$84,200.00                    | \$80,000.00           | See Exhibit<br>1, but<br>consistent<br>with cost<br>per<br>channel in<br>cost<br>catalog.   | N/A            | N/A                          |
| <b>Auxiliary</b>  | <b>\$208,592.20</b>            | <b>\$203,118.81</b>   |   | <b>\$0.00</b>  |                              |
| <b>Antenna TFU-<br/>24JSC-RT140</b>   |                                |                       |   |                |                              |

|  |                     |                |   |        |     |
|--|---------------------|----------------|---|--------|-----|
| UHF - High Power, Side Mount, basic slot antenna, 500 kW input, directional,, horizontally polarized   | <b>\$158,202.20</b> | \$158,202.20   | See Exhibit 1 (and quote with sales tax). | N/A    | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost)                     | \$23,150.00         | \$21,750.00    | See Exhibit 1                             | N/A    | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00          | \$5,000.00     | N/A                                       | N/A    | N/A |
| Sweep test of existing antenna   | \$6,730.00          | \$6,400.00     | N/A                                       | N/A    | N/A |
| Elbow complex, single channel, at antenna input, per 8 3 /16. feedline (if needed)                     | \$15,250.00         | \$11,766.61    | See Exhibit 1, including sales tax.       | N/A    | N/A |
| <b>Sub-total</b>   | \$1,096,472.20      | \$1,270,546.81 | N/A                                       | \$0.00 | N/A |
| <b>Total for all systems</b>   | \$6,377,673.20      | \$5,443,578.65 | N/A                                       | \$0.00 | N/A |

## Components

Information not provided.

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Transmission<br>Line                              | \$588,525.00                   | \$441,062.76      |                                    | \$0.00         |                              |
| Rigid<br>Transmission<br>Line - copper, 8<br>3/16" broadband | \$588,525.00                   | \$441,062.76      | N/A                                | N/A            | N/A                          |
| Auxiliary<br>Transmission<br>Line                            | \$526,680.00                   | \$362,813.52      |                                    | \$0.00         |                              |
| Rigid<br>Transmission<br>Line - copper, 8<br>3/16" broadband | \$526,680.00                   | \$362,813.52      | N/A                                | N/A            | N/A                          |
| Sub-total  | \$1,115,205.00                 | \$803,876.28      | N/A                                | \$0.00         | N/A                          |
| Total for all<br>systems                                     | \$6,377,673.20                 | \$5,443,578.65    | N/A                                | \$0.00         | N/A                          |

Components

Information not provided.



Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower<br>TOWER   | \$591,600.00                   | \$562,000.00      |                                    | \$0.00         |                              |
| Structural<br>engineering<br>tower load study<br>for well<br>documented<br>tower                         | \$12,600.00                    | \$12,000.00       | N/A                                | N/A            | N/A                          |
| Minor tower<br>reinforcement<br>/modifications   | \$158,000.00                   | \$150,000.00      | N/A                                | \$0.00         | N/A                          |
| Complex Tower<br>(includes, for<br>example, those<br>with<br>candelabras and<br>/or stacked<br>antennas) | \$421,000.00                   | \$400,000.00      | N/A                                | N/A            | N/A                          |
| Auxiliary Tower<br>TOWER   | \$381,100.00                   | \$362,000.00      |                                    | \$0.00         |                              |
| Tall Tower<br>(greater than<br>500')   | \$210,500.00                   | \$200,000.00      | N/A                                | N/A            | N/A                          |
| Structural<br>engineering<br>tower load study<br>for well<br>documented<br>tower                         | \$12,600.00                    | \$12,000.00       | N/A                                | N/A            | N/A                          |
| Minor tower<br>reinforcement<br>/modifications   | \$158,000.00                   | \$150,000.00      | N/A                                | N/A            | N/A                          |
| Sub-total  | \$972,700.00                   | \$924,000.00      | N/A                                | \$0.00         | N/A                          |

|                              |                |                |     |        |     |
|------------------------------|----------------|----------------|-----|--------|-----|
| <b>Total for all systems</b> | \$6,377,673.20 | \$5,443,578.65 | N/A | \$0.00 | N/A |
|------------------------------|----------------|----------------|-----|--------|-----|

### Components

Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification | Actual Cost   | Actual Cost Justification |
|---|-----------------------------|---------------------|------------------------------|---------------|---------------------------|
| <b>Outside Professional Services</b>  | <b>\$378,847.00</b>         | <b>\$364,850.00</b> |                              | <b>\$0.00</b> |                           |
| Prepare and or review reimbursement form  | \$2,630.00                  | \$2,500.00          | N/A                          | N/A           | N/A                       |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application                      | \$4,210.00                  | \$4,000.00          | N/A                          | N/A           | N/A                       |
| Project management of the transition  | \$136,512.00                | \$129,600.00        | See Exhibit 1                | N/A           | N/A                       |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00                  | \$2,000.00          | N/A                          | N/A           | N/A                       |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | \$1,580.00                  | \$1,500.00          | N/A                          | N/A           | N/A                       |

|   |            |            |     |     |     |
|---|------------|------------|-----|-----|-----|
| RF Consulting<br>Engineer Fees-<br>Aux Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>License to<br>Cover<br>Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Perform<br>engineering<br>study for new<br>channel<br>assignment and<br>antenna<br>development  | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Address<br>transition timing<br>and coordination<br>issues w/ other<br>stations and<br>wireless   | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application                                       | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Attorney Fees -<br>Prepare and File<br>FCC Form 2100<br>(main),<br>Construction<br>Permit<br>Application  | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Attorney Fees -<br>Prepare and File<br>FCC Form 2100<br>(main), License<br>to Cover<br>Application  | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |

|   |                    |                |                   |        |     |
|---|--------------------|----------------|-------------------|--------|-----|
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared locations | \$4,210.00         | \$4,000.00     | N/A               | N/A    | N/A |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed              | \$84,200.00        | \$80,000.00    | N/A               | N/A    | N/A |
| RF Exposure<br>Measurements   | \$21,050.00        | \$20,000.00    | N/A               | N/A    | N/A |
| RF exposure<br>measurements,<br>Auxiliary<br>Antenna                                    | <b>\$20,000.00</b> | \$20,000.00    | See Exhibit<br>1. | N/A    | N/A |
| Comprehensive<br>coverage<br>verification,<br>Auxiliary<br>Antenna                      | <b>\$80,000.00</b> | \$80,000.00    | See Exhibit<br>1. | N/A    | N/A |
| <b>Sub-total</b>  | \$378,847.00       | \$364,850.00   | N/A               | \$0.00 | N/A |
| <b>Total for all<br/>systems</b>  | \$6,377,673.20     | \$5,443,578.65 | N/A               | \$0.00 | N/A |

## Components

Information not provided.

**Cost  
Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification  | Actual Cost   | Actual Cost Justification |
|--|-----------------------------|---------------------|---|---------------|---------------------------|
| <b>Other Expenses</b>  | <b>\$132,993.00</b>         | <b>\$132,433.00</b> |   | <b>\$0.00</b> |                           |
| DTV Medical Facility Notification  | \$11,550.00                 | \$11,000.00         | N/A   | N/A           | N/A                       |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$20,500.00</i>          | \$20,500.00         | See Exhibit 1.  | N/A           | N/A                       |
| Equipment Delivery and Handling Charges                                  | <i>\$50,200.00</i>          | \$50,200.00         | Delivery of two transmitters and antennae, among other equipment, is not included in above cost estimates. See Exhibit 1. | N/A           | N/A                       |
| MVPD Notification of Channel Change                                      | <i>\$1,000.00</i>           | \$1,000.00          | See Exhibit 1.  | N/A           | N/A                       |
| Internal Staff Work  | <i>\$40,728.00</i>          | \$40,728.00         | See Exhibit 1.  | N/A           | N/A                       |
| Transmitter Control  | <i>\$4,580.00</i>           | \$4,580.00          | See Exhibit 1 (and attached quote)  | N/A           | N/A                       |

|   |                   |                |                   |        |     |
|---|-------------------|----------------|-------------------|--------|-----|
| FCC Filing Fees<br>- Form 2100<br>license to cover<br>application | \$335.00          | \$325.00       | N/A               | N/A    | N/A |
| Develop and air<br>announcement<br>of upcoming<br>channel change  | <b>\$4,100.00</b> | \$4,100.00     | See Exhibit<br>1. | N/A    | N/A |
| <b>Sub-total</b>  | \$132,993.00      | \$132,433.00   | N/A               | \$0.00 | N/A |
| <b>Total for all<br/>systems</b>                                  | \$6,377,673.20    | \$5,443,578.65 | N/A               | \$0.00 | N/A |

## Components

Information not provided.

**Cost  
Information****Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$6,377,673.20                 | \$5,443,578.65 | \$0.00      |

**Reimbursement Status**

| Question   | Response |
|--|----------|
| The facility has ceased operating on its pre-auction channel.  | No       |
| Construction of final facilities or all necessary modifications are complete.  | No       |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |



| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|   |  |
|---|--|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>DAVID A. JONES</b><br/><i>VICE PRESIDENT</i></p> <p>07/12/2017</p> |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).  |          |
|               |  | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|  |   |
|--|---|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |   |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>  | <p><b>DAVID A. JONES</b><br/> <i>VICE PRESIDENT</i></p> <p>07/12/2017</p> |

## Attachments