



(REFERENCE COPY - Not for submission)

# FCC Form 399: Incentive Auction Relocation Reimbursement Fund System

File Number: **0000027937** | FRN: **0003574662** | Facility ID: **13594**  
Repack Channel: **21 (UHF)** | Entity: **Broadcaster** | Filing Status: **Submitted**  
Date Submitted: **08/18/2017**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>CONNECTICUT PUBLIC BROADCASTING, INC.</b>	Meg Sakellarides	+1 (860) 278-	msakellarides@cptv.org	Not-for-Profit
Doing Business As:	1049	278-		
CONNECTICUT PUBLIC TELEVISION	ASYLUM AVENUE HARTFORD, CT 06105 United States	5310		

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

<p>Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.</p>	<p>No</p>
<p>Briefly describe transition plan</p>	<p>Purchase of a new transmitter, new transmission line, and new antenna. Current transmitter cannot be retuned to the new channel. Interim antenna and interim transmission line are planned during transition to main antenna.</p>

**Transmitters**

Section	Question	Response
<p><b>Transmitter Related Expenses</b></p>	<p>Do you have transmitter related expenses?</p>	<p>Yes</p>

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	
	Ownership	Owned
	Owner	
	Site	
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Ultimate TDU2 5K00LV
	Year	2002
	Type	Solid state
	IOT Power Type	
	Description	
	Power capacity	
	Solid State Cooling	Liquid
	Solid State Power Capacity	5 kw
	Other Transmitter Type	

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Description of Use	
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	Parallax 6.5 kW UHF Cooled
	Transmitter Type	Solid state
	IOT Power Type	
	Other	
	Power capacity	
	Solid State Cooling	Liquid
	Solid State Power Capacity	6.5 kw
	Other Transmitter Type	
	Justification for New Transmitter	Comark, the manufacturer, has indicated that the existing transmitter cannot be retuned to meet the new channel requirement. The existing transmitter is channel-specific.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	
	Rigid Conduit and Wiring	Yes
	Size	4 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Labor and materials to accomplish either modification of existing electrical service or new electrical service and new wiring for new transmitter and 3-phase 208V and wiring for 480 3-phase.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	
	Size	
	Other Size	
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

	Size	
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	
	Is a channel 14 Mask Filer needed?	
	Is additional field engineering time needed?	
	Number of Days	

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
Mask Filter	8-Pole Mask Filter

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top-mount single
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	170.00 kW



---

Manufacturer	
Model	TFU- 20JDAS/P
Year	1980

---

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top-mount single
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	96.60 kW
	Manufacturer	

Model	TFU-15JTH-R P230
Year	2019
Justification for New Antenna	Existing antenna is single channel and is channel-specific. Per Dielectric, the quoted antenna (see quote) is a high-power top-mount antenna and Dielectric does not make an antenna lower than 200kw that is top mounted. This is a like for like exchange.

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A

	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Rubbing Shoe</b>	4-50/6 CONN QS
<b>Reducer</b>	Reducer 4-50 EIA X 3-50 STD QS
<b>Project Expenses</b>	Other services
<b>Spring Assy Watch Band</b>	Spring Assy Watch Band Assy 1.38 ID QS
<b>Screw Shoulder</b>	1/4-20 5/16 DIA

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side-mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	170.00 kW
	Manufacturer	
	Model	TFU-8WB
	Year	2019

Justification for New Antenna	In order to complete the project, an interim antenna is necessary while the main antenna is being replaced.
-------------------------------	---

**Interim Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes



**Primary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	19 ¾ '
	Other Segment Length	
	Number of parallel runs	1
	Length	600 feet per run

**Primary  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	19 1/2 '
	Other Segment Length	
	Number of parallel runs	1
	Length	600 feet per run

Justification for New Transmission Line

Dielectric has indicated that the existing WR1500 motorized four-port switch and the existing WR1500 waveguides and adapters used both inside and outside to the horizontal run to the tower base will not work on channel 21.

**Primary Transmission Line**      **Other Transmission Line Expenses Not Listed**

Name	Description
Project Expenses	Other services

**Interim  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	600 feet per run
	Justification for New Transmission Line	In order to complete the project, an interim transmission line is necessary while the main antenna is being replaced.

**Interim  
Transmission  
Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1205267
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 16' 44.3" N-
	Longitude (NAD83)	073° 11' 06.4" W-
	Overall Structure Height	491.14 feet
	Support Structure Height	459.97 feet
	Ground Elevation Above Mean Sea Level (AMSL)	520.01 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Pinnacle Towers LLC
Date Constructed	06/01/1953

**FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared**

Facility ID	Call Sign	Service
48721	WEZN-FM	FM
58515	WSHU-FM	FM

**Other Types of Users**

Users
Cell Providers

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary Tower**

**Other Tower Expenses Not Listed**

Name	Description
Tower Lease	Additional tower rent expense for interim antenna and transmission line necessary during transition.

**Outside Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	The transmitter manufacturer will project manage the project.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Other Professional Services Expenses Not Listed**

**Outside Professional Services Costs**

Name	Description
Project Expenses	See attached detailed estimate



**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>Engineering and Administrative</b>	Internal Project management

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter Parallax 6.5kW UHF Cooled</b>	<b>\$305,800.00</b>	<b>\$299,600.00</b>		<b>\$0.00</b>	
Other Electrical Service: Labor and materials to accomplish either modification of existing electrical service or new electrical service and new wiring for new transmitter and 3-phase 208V and wiring for 480 3-phase.	<i>\$15,000.00</i>	\$15,000.00	See attached quote for electrical service.	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$266,000.00	\$260,000.00	N/A	N/A	N/A
4" Rigid Conduit and Wiring (Cost per foot)	\$9,800.00	\$9,600.00	N/A	N/A	N/A
Mask Filter	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$305,800.00</b>	<b>\$299,600.00</b>	<b>N/A</b>	<b>\$0.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,334,088.19</b>	<b>\$1,198,729.19</b>	<b>N/A</b>	<b>\$0.00</b>	<b>N/A</b>

**Components**

Information not provided.

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-8WB</b>	<b>\$93,550.00</b>	<b>\$91,400.00</b>		<b>\$0.00</b>	
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	\$87,000.00	\$85,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,550.00	\$6,400.00	N/A	N/A	N/A
<b>Primary Antenna TFU-15JTH-R P230</b>	<b>\$276,808.19</b>	<b>\$194,423.19</b>		<b>\$0.00</b>	
Screw Shoulder	<i>\$78.75</i>	\$78.75	N/A	N/A	N/A
Spring Assy Watch Band	<i>\$1,076.25</i>	\$1,076.25	N/A	N/A	N/A
Reducer	<i>\$1,860.00</i>	\$1,860.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,320.00	\$6,585.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,550.00	\$6,400.00	N/A	N/A	N/A

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$240,500.00	\$161,000.00	See Attached quote from Dielectric, the antenna manufacturer.	N/A	N/A
Project Expenses	<i>\$17,134.44</i>	\$17,134.44	N/A	N/A	N/A
Rubbing Shoe	<i>\$288.75</i>	\$288.75	N/A	N/A	N/A
<b>Sub-total</b>	\$370,358.19	\$285,823.19	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$1,334,088.19	\$1,198,729.19	N/A	\$0.00	N/A

### Components

Information not provided.

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$34,200.00</b>	<b>\$33,600.00</b>		<b>\$0.00</b>	
Flexible Air Transmission Line - dielectric, 3"	\$34,200.00	\$33,600.00	N/A	N/A	N/A
<b>Primary Transmission Line</b>	<b>\$88,530.00</b>	<b>\$50,461.00</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 4 1/16"	\$82,800.00	\$44,731.00	See attached quote for transmission line.	N/A	N/A
Project Expenses	<i>\$5,730.00</i>	\$5,730.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$122,730.00</b>	<b>\$84,061.00</b>	N/A	<b>\$0.00</b>	N/A
<b>Total for all systems</b>	<b>\$1,334,088.19</b>	<b>\$1,198,729.19</b>	N/A	<b>\$0.00</b>	N/A

**Components**

Information not provided.

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$153,415.00</b>	<b>\$151,515.00</b>		<b>\$0.00</b>	
Tower Lease	<i>\$71,515.00</i>	\$71,515.00	N/A	N/A	N/A
Short Tower (less than 500')	\$81,900.00	\$80,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$153,415.00</b>	<b>\$151,515.00</b>	N/A	<b>\$0.00</b>	N/A
<b>Total for all systems</b>	<b>\$1,334,088.19</b>	<b>\$1,198,729.19</b>	N/A	<b>\$0.00</b>	N/A

**Components**

Information not provided.



**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$175,535.00</b>	<b>\$171,730.00</b>		<b>\$0.00</b>	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,050.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,050.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,170.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,095.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,305.00	\$2,250.00	N/A	N/A	N/A

Project Expenses	<b>\$14,980.00</b>	\$14,980.00	See attached detailed estimate	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,120.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$3,070.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,535.00	\$1,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,560.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,170.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,070.00	\$3,000.00	N/A	N/A	N/A

Comprehensive coverage verification via field study, if needed	\$81,900.00	\$80,000.00	N/A	N/A	N/A
Project management of the transition	\$15,400.00	\$15,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,560.00	\$2,500.00	N/A	N/A	N/A
RF Exposure Measurements	\$20,500.00	\$20,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$175,535.00	\$171,730.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$1,334,088.19	\$1,198,729.19	N/A	\$0.00	N/A

### Components

Information not provided.

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$206,250.00</b>	<b>\$206,000.00</b>		<b>\$0.00</b>	
Engineering and Administrative	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$11,000.00</i>	\$11,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$69,000.00</i>	\$69,000.00	See attachment for detailed justification.	N/A	N/A
DTV Medical Facility Notification	\$11,250.00	\$11,000.00	N/A	N/A	N/A
Local Zoning	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$40,000.00</i>	\$40,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$206,250.00	\$206,000.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$1,334,088.19	\$1,198,729.19	N/A	\$0.00	N/A

## **Components**

Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,334,088.19	\$1,198,729.19	\$0.00

Construction Status	Question	Response
	Is construction complete?	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

- 4.** The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5.** The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6.** The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7.** The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Meg Sakellarides**  
*Chief  
Financial  
Officer*

08/18/2017

## Attachments