



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **4686** | Service: **DTV** | Call **WTOK-TV** | Channel:  
ID: | Sign:  
**13 (High VHF)** | File **0000028736**  
Number:  
FRN: **0018223693** | Date **02/15**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>GRAY TELEVISION LICENSEE, LLC.</b> Doing Business As: GRAY TELEVISION LICENSEE, LLC.	Robert Folliard PO Box 30319 Atlanta, GA 30319 United States	+1 (202) 750-1585	Robert.Folliard@gray.tv	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Samuel Hariton</b> <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		The station will be station will be replacing its existing antenna, transmission line, and transmitter. The station will be building a new interim tower at the existing transmitter site to support the interim operations.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Platinum
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	8 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-12R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	12 kW
	Justification for New Transmitter	Current Harris Platinum transmitter cannot be retuned to Channel 13.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	VAXTE-12R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	12 kW
	Justification for New Transmitter	Interim transmitter required to continue broadcasting during the transition period.

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	No

**Interim Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Prefab Building</b>	Prefab building for interim transmitter, includes HVAC

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes



## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Batwing
	ERP: (Effective Radiated Power)	90.0 kW
	Manufacturer	

Model	TF12-AH
Year	1954

---

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	104.0 kW
	Manufacturer	

Model	THV 10A 13 /VP-R-04
Year	2019
Justification for New Antenna	The manufacturer confirms that the antenna cannot be returned

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
Top Plate Adapter	Adapter for the top of the tower to match the bolt pattern of the new antenna

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	12
	Lower Limit	198.00 MHz
	Upper Limit	216.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	104.0 kW
	Manufacturer	
	Model	TLSV12BB
	Year	2017

	Justification for New Antenna	Interim antenna needed to continue broadcasting through the transition period.
--	-------------------------------	--

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

## Interim Antenna

### Other Antenna Cost Not Listed

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes



Primary  
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	2
	Length	260 feet per run

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	60 feet per run
	Justification for New Transmission Line	Existing transmission line is 65 years old Only listing 3 sections of Transmission Line per FCC Correspondence.

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

Interim  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	270 feet per run
	Justification for New Transmission Line	Interim transmission line needed to continue broadcasting during transition period.

Interim  
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1041065
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	32° 19' 39.0" N-
	Longitude (NAD83)	088° 41' 28.0" W-
	Overall Structure Height	315.94 feet
	Support Structure Height	315.94 feet
	Ground Elevation Above Mean Sea Level (AMSL)	667.97 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Gray Television Group, Inc.
	Date Constructed	05/26/1953

**Primary Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary Tower**

**Other Tower Expenses Not Listed**

Name	Description
Tower Mapping-Alternate Tower	Tower mapping of alternate tower for possible interim use
Structural Analysis-Alternate Tower	Structural analysis of alternate tower for possible interim use

**Interim  
Tower****Tower Construction Costs**

Section	Question	Response
<b>Construct New Tower</b>	Use	Interim
	Description of Use	N/A
	Height	250.00 feet
	Justification for New Tower	Due to the short height of the main tower, continued operation of the interim facilities on the main tower would not be possible during the construction phase due to RF exposure of the workers.

**Interim  
Tower****Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Interim  
Tower****Other Tower Expenses Not Listed**

Name	Description
<b>Install Equipment</b>	Install interim antenna system.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

If wireless is not provided.



## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other  
Expenses

Other Expenses Not Listed

Name	Description
Sales Tax	Total sales tax for relevant expenses.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmitter VAXTE-12R44</b>	<b>\$373,000.00</b>	<b>\$254,294.00</b>		<b>\$0.00</b>	
Prefab Building	<i>\$38,500.00</i>	\$38,500.00	170517-10-01-R1	N/A	N/A
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW	\$331,500.00	\$212,794.00	GA-00022008	N/A	N/A
<b>Primary Transmitter VAXTE-12R44</b>	<b>\$334,500.00</b>	<b>\$232,294.00</b>		<b>\$0.00</b>	
High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW	\$331,500.00	\$229,294.00	GA-00022008	N/A	N/A

Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<b>\$3,000.00</b>	\$3,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$707,500.00	\$486,588.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$2,729,622.00	\$2,310,480.70	N/A	\$37,946.00	N/A

## Components

Information not provided.

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TLSV12BB</b>	<b>\$196,230.00</b>	<b>\$102,240.00</b>		<b>\$0.00</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
High-VHF, One station antenna -- side mount, horizontally polarized	\$189,500.00	\$95,840.00	N/A	N/A	N/A
<b>Primary Antenna THV 10A 13 /VP-R-04</b>	<b>\$380,550.00</b>	<b>\$331,509.70</b>		<b>\$0.00</b>	
High-VHF, One station antenna -- top mount, horizontally polarized	\$342,000.00	\$292,821.70	JEHQ1250-01	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,768.00	JEHQ1250	N/A	N/A

Top Plate Adapter	<b>\$19,520.00</b>	\$19,520.00	JEHQ1250	N/A	N/A
<b>Sub-total</b>	\$576,780.00	\$433,749.70	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$2,729,622.00	\$2,310,480.70	N/A	\$37,946.00	N/A

**Components**

Information not provided.

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$15,930.00	\$12,216.00		\$0.00	
Flexible Air Transmission Line - dielectric, 3"	\$15,930.00	\$12,216.00	N/A	N/A	N/A
Primary Transmission Line	\$12,120.00	\$7,365.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$12,120.00	\$7,365.00	See Quote JEHQ1250-01 Amend the 399 to include 3 sections of 6 1/8" transmission line at \$2,455 each, total for transmission line \$7,365.	N/A	N/A
Sub-total	\$28,050.00	\$19,581.00	N/A	\$0.00	N/A
Total for all systems	\$2,729,622.00	\$2,310,480.70	N/A	\$37,946.00	N/A

Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Tower	\$434,200.00	\$430,000.00		\$0.00	
Install Equipment	\$50,000.00	\$50,000.00	N/A	N/A	N/A
New tower	\$300,000.00	\$300,000.00	N/A	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	Catalog cost	N/A	N/A
Primary Tower TOWER	\$523,800.00	\$502,000.00		\$15,000.00	
Structural Analysis-Alternate Tower	\$3,000.00	\$3,000.00	See vendor invoice	\$1,500.00	N/A
Tower Mapping-Alternate Tower	\$3,000.00	\$3,000.00	See vendor invoice	\$1,500.00	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$16,000.00	2017-Gray-WTOK&ScottCom-0525-N	\$12,000.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$958,000.00	\$932,000.00	N/A	\$15,000.00	N/A



<b>Total for all systems</b>	\$2,729,622.00	\$2,310,480.70	N/A	\$37,946.00	N/A
------------------------------	----------------	----------------	-----	-------------	-----

## Components

Actual Information		
Description	File Name	
Install Equipment	Information not provided.	
New tower	Information not provided.	
Short Tower (less than 500')	Information not provided.	
Structural Analysis-Alternate Tower	<b>Component Description:</b>  <b>Amount:</b>	Engineering analysis \$1,500.00
Tower Mapping-Alternate Tower	<b>Component Description:</b>  <b>Amount:</b>	Tower mapping. \$1,500.00
Short Tower (less than 500')	Information not provided.	

<p>Structural engineering tower load study for well documented tower</p>	<table> <tr> <td data-bbox="722 174 1029 208"><b>Component Description:</b></td><td data-bbox="1161 174 1366 488">Conditional assessment and tower mapping. Level 1 corrosion risk analysis. Engineering evaluation - rigorous analysis.</td></tr> <tr> <td data-bbox="722 499 831 533"><b>Amount:</b></td><td data-bbox="1161 499 1281 533">\$3,875.00</td></tr> <tr> <td data-bbox="722 633 1029 667"><b>Component Description:</b></td><td data-bbox="1161 633 1302 745">Structural engineering services</td></tr> <tr> <td data-bbox="722 757 831 790"><b>Amount:</b></td><td data-bbox="1161 757 1281 790">\$3,625.00</td></tr> <tr> <td data-bbox="722 891 1029 925"><b>Component Description:</b></td><td data-bbox="1161 891 1302 1003">Structural engineering services</td></tr> <tr> <td data-bbox="722 1014 831 1048"><b>Amount:</b></td><td data-bbox="1161 1014 1281 1048">\$4,500.00</td></tr> </table>	<b>Component Description:</b>	Conditional assessment and tower mapping. Level 1 corrosion risk analysis. Engineering evaluation - rigorous analysis.	<b>Amount:</b>	\$3,875.00	<b>Component Description:</b>	Structural engineering services	<b>Amount:</b>	\$3,625.00	<b>Component Description:</b>	Structural engineering services	<b>Amount:</b>	\$4,500.00
<b>Component Description:</b>	Conditional assessment and tower mapping. Level 1 corrosion risk analysis. Engineering evaluation - rigorous analysis.												
<b>Amount:</b>	\$3,875.00												
<b>Component Description:</b>	Structural engineering services												
<b>Amount:</b>	\$3,625.00												
<b>Component Description:</b>	Structural engineering services												
<b>Amount:</b>	\$4,500.00												
<p>Major tower reinforcement /modifications</p>	<p>Information not provided.</p>												

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$215,000.00</b>	<b>\$203,750.00</b>		<b>\$22,946.00</b>	
Project management of the transition	\$142,200.00	\$135,000.00	N/A	\$19,737.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$196.50	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,462.50	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,550.00	N/A
<b>Sub-total</b>	\$215,000.00	\$203,750.00	N/A	\$22,946.00	N/A
<b>Total for all systems</b>	\$2,729,622.00	\$2,310,480.70	N/A	\$37,946.00	N/A

## Components

Actual Information	
Description	File Name
Project management of the transition	<b>Component Description:</b>
	Project Mgt
	<b>Amount:</b>
	\$802.25
	<b>Component Description:</b>
	Project Mgt
	<b>Amount:</b>
	\$1,138.95
	<b>Component Description:</b>
	Transition Related Project Management Costs
	<b>Amount:</b>
	\$3,000.00

	<b>Component Description:</b>	Project management
	<b>Amount:</b>	\$1,366.05
	<b>Component Description:</b>	Project Mgt
	<b>Amount:</b>	\$28.20
	<b>Component Description:</b>	Project Mgt
	<b>Amount:</b>	\$2,981.30
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$2,592.60
	<b>Component Description:</b>	Project Mgt
	<b>Amount:</b>	\$755.80
	<b>Component Description:</b>	Project Mgt
	<b>Amount:</b>	\$2,397.30
	<b>Component Description:</b>	Project management
	<b>Amount:</b>	\$2,442.65
	<b>Component Description:</b>	Project mangement
	<b>Amount:</b>	\$2,231.90
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b>	Prepare and file Repack CP application
	<b>Amount:</b>	\$196.50
RF Exposure Measurements	Information not provided.	

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Perform engineering study for new channel assignment and antenna development	<table> <tr> <td data-bbox="694 87 1093 280"><b>Component Description:</b></td><td data-bbox="1093 87 1428 280">response to review of reimbursement form 399</td></tr> <tr> <td data-bbox="694 280 1093 369"><b>Amount:</b></td><td data-bbox="1093 280 1428 369">\$812.50</td></tr> <tr> <td data-bbox="694 369 1093 571"><b>Component Description:</b></td><td data-bbox="1093 369 1428 571">Perform engineering study for new channel assignment</td></tr> <tr> <td data-bbox="694 571 1093 683"><b>Amount:</b></td><td data-bbox="1093 571 1428 683">\$650.00</td></tr> </table>	<b>Component Description:</b>	response to review of reimbursement form 399	<b>Amount:</b>	\$812.50	<b>Component Description:</b>	Perform engineering study for new channel assignment	<b>Amount:</b>	\$650.00
<b>Component Description:</b>	response to review of reimbursement form 399								
<b>Amount:</b>	\$812.50								
<b>Component Description:</b>	Perform engineering study for new channel assignment								
<b>Amount:</b>	\$650.00								
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td data-bbox="694 683 1093 840"><b>Component Description:</b></td><td data-bbox="1093 683 1428 840">Initial CP application</td></tr> <tr> <td data-bbox="694 840 1093 934"><b>Amount:</b></td><td data-bbox="1093 840 1428 934">\$1,550.00</td></tr> </table>	<b>Component Description:</b>	Initial CP application	<b>Amount:</b>	\$1,550.00				
<b>Component Description:</b>	Initial CP application								
<b>Amount:</b>	\$1,550.00								



## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$244,292.00</b>	<b>\$234,812.00</b>		<b>\$0.00</b>	
Sales Tax	<i>\$158,102.00</i>	\$158,102.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$12,000.00</i>	\$12,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,125.00	N/A	N/A	N/A
<b>Sub-total</b>	\$244,292.00	\$234,812.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$2,729,622.00	\$2,310,480.70	N/A	\$37,946.00	N/A

## Components

Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,729,622.00	\$2,310,480.70	\$37,946.00

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Folliard</b>  <i>Assistant Secretary</i></p> <p>02/15/2018</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.



<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Folliard</b>  <i>Assistant Secretary</i></p> <p>02/15/2018</p>

## Attachments