



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **65667** | Service: **DTV** | Call **WTCI** | Channel: **35 (UHF)** |  
ID: | Sign:  
File **0000025653**  
Number:  
FRN: **0001774595** | Date **08/02**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>THE GREATER CHATTANOOGA PUBLIC TELEVISION CORP</b>	Bryan Fuqua 7540 BONNYSHIRE DRIVE CHATTANOOGA, TN 37416 United States	+1 (423) 702-7800	BFUQUA@WTCITV.ORG	Not-for-Profit
Doing Business As: THE GREATER CHATTANOOGA PUBLIC TELEVISION CORP				

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Build new tower adjacent to the old tower. Install new transmitter / new transmission line / new antenna. Remove old antenna /line from existing tower so WUTC-FM can continue to operate without expenses on old tower.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Diamond DHD-60 P2
	Year	2002
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	14 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	Maxiva ULXTE-20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	12.9 kW
	Justification for New Transmitter	GatesAir issued a letter to all Diamond CD (as well as other model) transmitter owners dated January 1, 2017 that they would no longer offer channel change services or support in-field channel changes.

**Primary Transmitter**      **Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	160.0 kW

Manufacturer	
Model	ATW18H6- HTO-29H
Year	2014



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	160.0 kW
	Manufacturer	

Model	ATW18H6-HTO-29H
Year	2014
Justification for New Antenna	Main licensed antenna for WTCI. Slotted coaxial antenna can not be re-tuned to re-pack channel.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	500 feet per run

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	500 feet per run
	Justification for New Transmission Line	Need to install new rigid coax in a new tower in order to repack station. Current tower will not pass EIA-222-G codes and can't be modified to meet new codes.

Primary Transmission Line	Other Transmission Line Expenses Not Listed
Information not provided.	

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1042763
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	35° 12' 26.0" N-
	Longitude (NAD83)	085° 16' 52.0" W-
	Overall Structure Height	493.00 feet
	Support Structure Height	448.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	2012.00 feet



Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	The Greater Chattanooga Public TV Corp
Date Constructed	08/15/1993

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
69325	WUTC	FM

**Primary  
Tower**

**Tower Construction Costs**

Section	Question	Response
<b>Construct New Tower</b>	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	440.00 feet
	Justification for New Tower	Tower will not meet current EIA-222-G standard with the repack antenna and can't be modified to meet the current code.

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	Terrain constrained
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare engineering section of Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

If wireless is not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
<b>MVPD Notifications</b>	Notification of cable and Satellite MVPD providers of new RF channel and TS stream parameters.
<b>Mask Filter</b>	New Dielectric mask filter on CH 35 to replace CH 29 filter.
<b>Tower foundation and anchors</b>	Tower foundations and installation

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Maxiva ULXTE-20	\$525,250.00	\$463,906.02		\$303,599.90	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$456,290.47	GatesAir quote minus mask filter and 75 KVA transformer included in quote.	\$303,599.90	Change order Q-77238 will add \$3,587.70 to overall transmitter cost.
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$2,715.55	Only need 75 KVA transformer. Priced from GatesAir transmitter quote.	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Sub-total	\$525,250.00	\$463,906.02	N/A	\$303,599.90	N/A
Total for all systems	\$1,565,844.50	\$1,279,925.12	N/A	\$334,282.49	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	<table> <tr> <td data-bbox="710 168 1013 212"><b>Component Description:</b></td><td data-bbox="1149 168 1372 280">Downpayment for re-pack transmitter for Channel 35.</td></tr> <tr> <td data-bbox="710 291 821 336"><b>Amount:</b></td><td data-bbox="1149 291 1300 336">\$151,202.00</td></tr> <tr> <td data-bbox="710 425 1013 470"><b>Component Description:</b></td><td data-bbox="1149 425 1372 627">Second payment for ULXTE-20 transmitter to re-pack WTCI to channel 35.</td></tr> <tr> <td data-bbox="710 638 821 683"><b>Amount:</b></td><td data-bbox="1149 638 1300 683">\$152,397.90</td></tr> </table>	<b>Component Description:</b>	Downpayment for re-pack transmitter for Channel 35.	<b>Amount:</b>	\$151,202.00	<b>Component Description:</b>	Second payment for ULXTE-20 transmitter to re-pack WTCI to channel 35.	<b>Amount:</b>	\$152,397.90
<b>Component Description:</b>	Downpayment for re-pack transmitter for Channel 35.								
<b>Amount:</b>	\$151,202.00								
<b>Component Description:</b>	Second payment for ULXTE-20 transmitter to re-pack WTCI to channel 35.								
<b>Amount:</b>	\$152,397.90								
Transformer 3 phase/480v - 150 KVA	Information not provided.								
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.								



Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATW18H6- HTO-29H	\$253,730.00	\$203,125.00		\$0.00	
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$203,125.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$0.00	N/A	\$0.00	Sweep test of new antenna system
Sub-total	\$253,730.00	\$203,125.00	N/A	\$0.00	N/A
Total for all systems	\$1,565,844.50	\$1,279,925.12	N/A	\$334,282.49	N/A

Components

Information not provided.

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$116,000.00	\$95,000.00		\$0.00	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$116,000.00	\$95,000.00	N/A	N/A	N/A
Sub-total	\$116,000.00	\$95,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,565,844.50	\$1,279,925.12	N/A	\$334,282.49	N/A

Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$604,954.00	\$468,354.00		\$2,500.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$2,500.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$285,000.00	Estimated cost to take down 250 ft tower and install new 440' tower in its old footprint as site is very space constrained with only 2.2 acres of land bounded by a bluff and public road.	N/A	N/A

New tower	<b>\$171,354.00</b>	\$171,354.00	Pricing for tower, anchors and red obstruction lighting system (two price quotes uploaded).	N/A	N/A
<b>Sub-total</b>	\$604,954.00	\$468,354.00	N/A	\$2,500.00	N/A
<b>Total for all systems</b>	\$1,565,844.50	\$1,279,925.12	N/A	\$334,282.49	N/A

## Components

Actual Information	
Description	File Name
Structural engineering tower load study for well documented tower	<p><b>Component Description:</b> Analysis of Rohn Model 90 tower file number 28494PH utilized by WTCI(65667).</p> <p><b>Amount:</b> \$2,500.00</p>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.
New tower	Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$17,095.00</b>	<b>\$9,150.00</b>		<b>\$2,132.50</b>	
ASR modification (prepare FCC Form 854)	\$2,105.00	\$1,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$1,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$1,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$4,000.00	N/A	\$2,132.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$1,150.00	N/A	N/A	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$1,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$17,095.00	\$9,150.00	N/A	\$2,132.50	N/A
<b>Total for all systems</b>	\$1,565,844.50	\$1,279,925.12	N/A	\$334,282.49	N/A

## Components

Actual Information	
Description	File Name
ASR modification (prepare FCC Form 854)	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> <b>Amount:</b>	Third invoice \$56.00
	<b>Component Description:</b> <b>Amount:</b>	First bill from lawyers concerning construction permit \$1,892.00
	<b>Component Description:</b> <b>Amount:</b>	Quarterly Transition Progress Report reminder \$50.50
	<b>Component Description:</b> <b>Amount:</b>	Review Public Notice on re-pack and e-mail same \$56.00
	<b>Component Description:</b> <b>Amount:</b>	Second invoice \$78.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$48,815.50</b>	<b>\$40,390.10</b>		<b>\$26,050.09</b>	
Tower foundation and anchors	<i>\$0.00</i>	\$0.00	Waiting on estimate for tower foundations and guy anchors.	N/A	N/A
Mask Filter	<i>\$24,830.25</i>	\$24,830.25	Mask filter and coupling ports currently on order with Dielectric.	\$26,050.09	Freight costs were not included in original quote. Additional cost is due to freight charges,
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$6,000.00</i>	\$6,000.00	Delivery charges for antenna and transmission line are unknown at this time.	N/A	N/A
MVPD Notifications	<i>\$1,435.25</i>	\$1,435.25	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,124.60	N/A	N/A	N/A



Local Zoning	<b>\$2,000.00</b>	\$2,000.00	Zoning fees are unknown at this time.	N/A	N/A
Non-zoning permits	<b>\$2,000.00</b>	\$2,000.00	Building permits are based on actual construction costs which are unknown at this time.	N/A	N/A
<b>Sub-total</b>	\$48,815.50	\$40,390.10	N/A	\$26,050.09	N/A
<b>Total for all systems</b>	\$1,565,844.50	\$1,279,925.12	N/A	\$334,282.49	N/A

## Components

Actual Information	
Description	File Name
Tower foundation and anchors	Information not provided.
Mask Filter	<p><b>Component Description:</b> Mask filter to re-pack WTCI from Channel 29 to Channel 35.</p> <p><b>Amount:</b> \$26,050.09</p>
MVPD Notification of Channel Change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
MVPD Notifications	Information not provided.
DTV Medical Facility Notification	Information not provided.
Local Zoning	Information not provided.
Non-zoning permits	Information not provided.



<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$1,565,844.50	\$1,279,925.12
			\$334,282.49

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Bryan Fuqua</b>  <i>Sr VP Technical Services</i></p> <p>08/02/2018</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.



<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Bryan Fuqua</b>  <i>Sr VP Technical Services</i></p> <p>08/02/2018</p>

## Attachments