



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **5800** | Service: **DTV** | Call **WPXD-TV** | Channel: **24 (UHF)** |
ID: | Sign:
File **0000028400**
Number:
FRN: **0030297451** | Date **06/04**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ION MEDIA LICENSE COMPANY, LLC	Bianca Frye 601	+1 (561)	BiancaFrye@ionmedia.com	Limited Liability Company
Doing Business As: ION MEDIA LICENSE COMPANY, LLC	Clearwater Park Road West Palm Beach, FL 33401 United States	682- 4110		

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Operate from current auxiliary antenna and transmitter while primary antenna is replaced and the transmitter is re-tuned for post repack channel. Once operational on main system, replace auxiliary antenna and re-tune transmitter to post repack channel.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Comark
	Model	Paragon
	Year	2012

	Type	Inductive Output Tube
	IOT Power Type	Two
	Power capacity	50 kW

Primary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	2
New Mask Filter	Power	60 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A

	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
RF Interconnect	Interconnect between RF System and transmission line

Auxiliary Transmitter

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Rohde and Schwarz
	Model	NV-8000
	Year	2009

	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	7 kW

Auxiliary Transmitter Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	7 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

Auxiliary Transmitter Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A

	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
RF Interconnect	Interconnect between RF System and transmission line

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary
Antenna****Add Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Auxiliary Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	128.0 kW

Manufacturer	
Model	TFU-8DSB- R C-160
Year	2012

**Auxiliary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Auxiliary Backup
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	49.5 kW
	Manufacturer	

Model	ATW7H4-ESCX-24L
Year	2019
Justification for New Antenna	Current slot antenna cannot be re-channelled. ION does not share the antenna with any other broadcasters at this location.

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Auxiliary Antenna

Other Antenna Cost Not Listed

Information not provided.

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	345.0 kW

Manufacturer	
Model	TFU-16DSB /VP-R C160
Year	2012

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	370.0 kW
	Manufacturer	

Model	ATW25H2-ETCX-24H
Year	2019
Justification for New Antenna	Current slot antenna cannot be re-channelled. ION does not share the antenna with any other broadcasters at this location.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Auxiliary
Transmission Line**

Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1064 feet per run

Auxiliary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Auxiliary (Backup)
	Description of Use	Auxiliary Backup
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1000 feet per run
	Justification for New Transmission Line	ION does not share the transmission line with any other broadcasters at this location.

Auxiliary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep existing transmission line	Sweep existing transmission line

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1124 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1110 feet per run
	Justification for New Transmission Line	See attached Transmission Line Exhibit. ION does not share the transmission line with any other broadcasters at this location.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Name	Description
Sweep existing transmission line	Sweep existing transmission line

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1007996
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 29' 01.0" N-
	Longitude (NAD83)	083° 18' 44.0" W-
	Overall Structure Height	1052.81 feet
	Support Structure Height	998.35 feet
	Ground Elevation Above Mean Sea Level (AMSL)	697.17 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Tower, LLC
Date Constructed	01/01/1968

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
68444	WDWO-CD	DTV
51570	WKBD-TV	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra

Helicopter Services Required	Are helicopter services required?	No
---	-----------------------------------	----

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Auxiliary antenna installation	Removal and installation of auxiliary antenna after commencement of operation on new main antenna

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	180
	Explanation	Required by tower landlord
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Paragon	\$725,900.00	\$702,000.00		\$0.00	
RF Interconnect	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Two IOT system (50 kW)	\$356,500.00	\$350,000.00	Vendors quote is higher than predetermined cost. See attached MSDC-IOT Transmitter Pricing List Exhibit.	N/A	N/A
2 IOT Tubes	\$255,000.00	\$242,000.00	N/A	N/A	N/A
60 kW mask filter	\$89,400.00	\$85,000.00	N/A	N/A	N/A
Auxiliary Transmitter NV-8000	\$136,410.00	\$130,900.00		\$0.00	
RF Interconnect	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
7 kW mask filter	\$6,210.00	\$5,900.00	N/A	N/A	N/A
UHF and VHF - minor banding issues	\$105,200.00	\$100,000.00	N/A	N/A	N/A
Sub-total	\$862,310.00	\$832,900.00	N/A	\$0.00	N/A

Total for all systems	\$3,520,710.19	\$3,234,793.34	N/A	\$230,884.70	N/A
----------------------------------	----------------	----------------	-----	--------------	-----

Components

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATW25H2-ETCX-24H	\$308,530.00	\$218,451.01		\$60,556.56	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$201,406.85	Cost of new top mounted main antenna and dehydrator. V-Pol cost not included in reimbursement request. Please see attached Electronics Research, Inc. Main Antenna Quote #20180820-021 Rev D.	\$55,447.51	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,419.16	Cost of elbow complex for primary antenna. Please see Electronics Research, Inc. Main Antenna Quote 20180820-021 Rev D.	\$3,123.18	N/A

Sweep test of existing antenna	\$6,730.00	\$6,625.00	Cost of repack sweep. Please see attached Electronics Research, Inc. Main Antenna Quote #20180820-021 Rev D.	\$1,985.87	N/A
Auxiliary Antenna ATW7H4-ESCX-24L	\$107,395.19	\$102,971.95		\$30,827.57	
Sweep test of existing antenna	\$6,730.00	\$6,625.00	Cost of repack sweep of auxiliary antenna. Please see attached Electronics Research, Inc. Aux Antenna Quote #20190506-447.	\$1,983.38	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$3,281.76	Cost of elbow complex for auxiliary antenna. Please see attached Electronics Research, Inc. Aux Antenna Quote #20190506-447.	\$982.49	N/A

UHF - High Power, Side Mount, basic slot antenna, 50 kW input, directional,, elliptically or circularly polarized	\$93,065.19	\$93,065.19	Cost of auxiliary antenna, mounts, and dehydrator. VPol cost not included in estimated cost. Please see attached Electronics Research, Inc. Aux Antenna Quote #20190506-447.	\$27,861.70	N/A
Sub-total	\$415,925.19	\$321,422.96	N/A	\$91,384.13	N/A
Total for all systems	\$3,520,710.19	\$3,234,793.34	N/A	\$230,884.70	N/A

Components

Actual Information	
Description	File Name

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<div> Component Description: 30% "payment with order" for dehydrator for primary antenna. Explanation of variance and supporting documentation attached. </div> <div> Amount: \$2,354.27 </div>
	<div> Component Description: 30% "payment with order" for primary antenna. Explanation of Variance and supporting documentation attached. </div> <div> Amount: \$53,093.24 </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<div> Component Description: 30% "payment with order" for primary elbow complex. Explanation of Variance and supporting documentation attached. </div> <div> Amount: \$3,123.18 </div>

Sweep test of existing antenna	<div data-bbox="710 174 1013 208">Component Description:</div> <div data-bbox="1150 174 1374 562">30% "payment with order" for repack sweep of primary antenna operations. Explanation of Variance and supporting documentation attached.</div> <div data-bbox="710 575 817 604">Amount:</div> <div data-bbox="1150 575 1267 604">\$1,985.87</div>
Sweep test of existing antenna	<div data-bbox="710 745 1013 779">Component Description:</div> <div data-bbox="1150 745 1374 1133">30% "payment with order" for repack sweep of auxiliary antenna operations. Explanation of Variance and supporting documentation attached.</div> <div data-bbox="710 1146 817 1176">Amount:</div> <div data-bbox="1150 1146 1267 1176">\$1,983.38</div>
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	<div data-bbox="710 1317 1013 1350">Component Description:</div> <div data-bbox="1150 1317 1374 1626">30% "payment with order" for auxiliary elbow complex. Explanation of Variance and supporting documentation attached.</div> <div data-bbox="710 1639 817 1668">Amount:</div> <div data-bbox="1150 1639 1246 1668">\$982.49</div>

<p>UHF - High Power, Side Mount, basic slot antenna, 50 kW input, directional,, elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="694 87 1093 526"> <p>Component Description:</p> </td><td data-bbox="1093 87 1426 526"> <p>30% "payment with order" for dehydrator for auxiliary antenna. Explanation of variance and supporting documentation attached.</p> </td></tr> <tr> <td data-bbox="694 526 1093 638"> <p>Amount:</p> </td><td data-bbox="1093 526 1426 638"> <p>\$1,494.62</p> </td></tr> <tr> <td data-bbox="694 638 1093 1019"> <p>Component Description:</p> </td><td data-bbox="1093 638 1426 1019"> <p>30% "payment with order" for auxiliary antenna and mounts. Explanation of Variance and supporting documentation attached.</p> </td></tr> <tr> <td data-bbox="694 1019 1093 1122"> <p>Amount:</p> </td><td data-bbox="1093 1019 1426 1122"> <p>\$26,367.08</p> </td></tr> </table>	<p>Component Description:</p>	<p>30% "payment with order" for dehydrator for auxiliary antenna. Explanation of variance and supporting documentation attached.</p>	<p>Amount:</p>	<p>\$1,494.62</p>	<p>Component Description:</p>	<p>30% "payment with order" for auxiliary antenna and mounts. Explanation of Variance and supporting documentation attached.</p>	<p>Amount:</p>	<p>\$26,367.08</p>
<p>Component Description:</p>	<p>30% "payment with order" for dehydrator for auxiliary antenna. Explanation of variance and supporting documentation attached.</p>								
<p>Amount:</p>	<p>\$1,494.62</p>								
<p>Component Description:</p>	<p>30% "payment with order" for auxiliary antenna and mounts. Explanation of Variance and supporting documentation attached.</p>								
<p>Amount:</p>	<p>\$26,367.08</p>								

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$230,620.00	\$190,075.10		\$57,457.31	
Sweep existing transmission line	<i>\$6,400.00</i>	\$6,400.00	N/A	\$2,400.00	N/A
Rigid Transmission Line - copper, 6 1/8"	\$224,220.00	\$183,675.10	Cost of primary transmission line. Please see attached Electronics Research, Inc. Main Antenna Quote #20180820-021 Rev D.	\$55,057.31	N/A
Auxiliary Transmission Line	\$110,400.00	\$70,450.28		\$21,575.27	
Rigid Transmission Line - copper, 3 1/8"	\$104,000.00	\$64,050.28	Cost of transmission line for auxiliary antenna. Please see attached Electronics Research, Inc. Aux Antenna Quote #20190506-447.	\$19,175.27	N/A

Sweep existing transmission line	\$6,400.00	\$6,400.00	N/A	\$2,400.00	N/A
Sub-total	\$341,020.00	\$260,525.38	N/A	\$79,032.58	N/A
Total for all systems	\$3,520,710.19	\$3,234,793.34	N/A	\$230,884.70	N/A

Components

Actual Information Description	File Name
Sweep existing transmission line	<p>Component Description: Cost to sweep current existing primary transmission line. Supporting documentation attached. This invoice has been paid.</p> <p>Amount: \$2,400.00</p>
Rigid Transmission Line - copper, 6 1/8"	<p>Component Description: 30% "payment with order" for primary transmission line. Explanation of variance and supporting documentation attached.</p> <p>Amount: \$55,057.31</p>

Rigid Transmission Line - copper, 3 1/8"	<div data-bbox="710 174 1013 208">Component Description:</div> <div data-bbox="1150 174 1374 483">30% "payment with order" for auxiliary transmission line. Explanation of variance and supporting documentation attached.</div> <div data-bbox="710 495 817 528">Amount:</div> <div data-bbox="1150 495 1283 528">\$19,175.27</div>
Sweep existing transmission line	<div data-bbox="710 665 1013 698">Component Description:</div> <div data-bbox="1150 665 1353 1016">Cost to sweep current existing auxiliary transmission line. Supporting documentation attached. This invoice has been paid.</div> <div data-bbox="710 1028 817 1061">Amount:</div> <div data-bbox="1150 1028 1267 1061">\$2,400.00</div>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower	\$1,609,300.00	\$1,554,350.00		\$51,850.00	
GTOWER					
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$44,350.00	See AT Exhibits for more information.	\$31,850.00	N/A
Auxiliary antenna installation	<i>\$110,000.00</i>	\$110,000.00	N/A	N/A	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,000,000.00	See AT Exhibit for more information.	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	See AT Exhibit for more information.	\$20,000.00	N/A
Sub-total	\$1,609,300.00	\$1,554,350.00	N/A	\$51,850.00	N/A
Total for all systems	\$3,520,710.19	\$3,234,793.34	N/A	\$230,884.70	N/A

Components

Actual Information	
Description	File Name
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Cost of structural analysis. Supporting documentation is attached. This invoice has been paid. Amount: \$2,500.00
	Component Description: Cost of broadcast tower mapping. Supporting documentation is attached. This invoice has been paid. Amount: \$8,266.67
	Component Description: Cost of broadcast structural analysis. Supporting documentation is attached. This invoice has been paid. Amount: \$14,750.00
	Component Description: Cost of broadcast structural analysis. Supporting documentation is attached. This invoice has been paid. Amount: \$6,333.33
Auxiliary antenna installation	Information not provided.
Serious tower reinforcement /modifications	Information not provided.

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Component Description:

Down payment associated with securing tower service. Note that amount is not additional to cost of tower rigging and will be deducted from total cost of tower rigging at the time it is quoted. Supporting documentation attached. This invoice has been paid.

Amount:

\$20,000.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$203,275.00	\$183,780.00		\$8,617.99	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,742.99	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	\$1,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,250.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$125.00	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$28,440.00	\$18,530.00	See AT Exhibits for more information.	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Sub-total	\$203,275.00	\$183,780.00	N/A	\$8,617.99	N/A
Total for all systems	\$3,520,710.19	\$3,234,793.34	N/A	\$230,884.70	N/A

Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.

ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="710 168 1013 212">Component Description:</td><td data-bbox="1149 168 1380 728">Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.</td></tr> <tr> <td data-bbox="710 728 821 772">Amount:</td><td data-bbox="1149 728 1268 772">\$4,837.97</td></tr> <tr> <td data-bbox="710 873 1013 918">Component Description:</td><td data-bbox="1149 873 1380 1388">Invoice for WPXD's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Hourly supporting documentation and invoice attached.</td></tr> <tr> <td data-bbox="710 1388 821 1433">Amount:</td><td data-bbox="1149 1388 1268 1433">\$4,742.99</td></tr> </table>	Component Description:	Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.	Amount:	\$4,837.97	Component Description:	Invoice for WPXD's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Hourly supporting documentation and invoice attached.	Amount:	\$4,742.99
Component Description:	Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.								
Amount:	\$4,837.97								
Component Description:	Invoice for WPXD's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Hourly supporting documentation and invoice attached.								
Amount:	\$4,742.99								
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>								
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application</p>	<p>Information not provided.</p>								
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								

<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application</p>	<p>Component Description:</p> <p>Cost of preparation of engineering part of FCC Form 2100 for Auxiliary Antenna. Hourly supporting documentation attached. This invoice has been paid.</p> <p>Amount:</p> <p>\$1,500.00</p>	
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description:</p> <p>Cost of preparation of engineering part of FCC Form 2100 for Primary Antenna. Hourly supporting documentation attached. This invoice has been paid.</p> <p>Amount:</p> <p>\$2,250.00</p>	

<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="703 100 1109 728"> <p>Component Description:</p> </td><td data-bbox="1109 100 1428 728"> <p>Cost of RF consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="703 728 1109 795"> <p>Amount:</p> </td><td data-bbox="1109 728 1428 795"> <p>\$62.50</p> </td></tr> <tr> <td data-bbox="703 795 1109 1283"> <p>Component Description:</p> </td><td data-bbox="1109 795 1428 1283"> <p>Cost of RF consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="703 1283 1109 1350"> <p>Amount:</p> </td><td data-bbox="1109 1283 1428 1350"> <p>\$62.50</p> </td></tr> </table>	<p>Component Description:</p>	<p>Cost of RF consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>	<p>Amount:</p>	<p>\$62.50</p>	<p>Component Description:</p>	<p>Cost of RF consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>	<p>Amount:</p>	<p>\$62.50</p>
<p>Component Description:</p>	<p>Cost of RF consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>								
<p>Amount:</p>	<p>\$62.50</p>								
<p>Component Description:</p>	<p>Cost of RF consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>								
<p>Amount:</p>	<p>\$62.50</p>								
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>								
<p>Prepare and or review reimbursement form</p>	<p>Information not provided.</p>								
<p>Project management of the transition</p>	<p>Information not provided.</p>								
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$88,880.00	\$81,815.00		\$0.00	
MVPD Notification of Channel Change	<i>\$1,800.00</i>	\$1,800.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	The amount is yet to be determined (TBD) and ION will submit on-air announcement costs when finalized.	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Local Zoning	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,500.00	N/A	N/A	N/A
Sub-total	\$88,880.00	\$81,815.00	N/A	\$0.00	N/A
Total for all systems	\$3,520,710.19	\$3,234,793.34	N/A	\$230,884.70	N/A

Components

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$3,520,710.19	\$3,234,793.34
			\$230,884.70

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Mario Vasquez <i>Vice President - Finance, Operations</i></p> <p>06/04/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Mario Vasquez <i>Vice President - Finance, Operations</i></p> <p>06/04/2019</p>

Attachments