



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **13933** | Service: **DTV** | Call **WYPX-TV** | Channel: **19 (UHF)** |
ID: | Sign:
File **0000028293**
Number:
FRN: **0030297451** | Date **06/13**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ION MEDIA ALBANY LICENSE, INC.	Bianca Frye 601	+1 (561)	BiancaFrye@ionmedia. com	Corporation
Doing Business As:	Clearwater	682-		
ION MEDIA ALBANY LICENSE, INC.	Park Road West Palm Beach, FL 33401 United States	4110		

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Relocate from ASR #1028659 to ASR #1004679. Replace and install non-retunable transmitter, antenna, and transmission line for operation on post-repack channel. No interim facilities will be required.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Millennium
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	HPTV-PRLX-U12
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	20 kW
	Justification for New Transmitter	See attached Transmitter Exhibits. See attached Transmitter Upgrade Disclaimer.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	Yes
	Description	Electrical Installation for replacement transmitter
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Name	Description
RF Interconnect	Interconnect between RF System and transmission line
Removal of Existing Equipment	Removal of existing transmitters and equipment / Site Prep

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	450.0 kW

Manufacturer	
Model	TFU- 18DSC-R S180
Year	2004

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	600.0 kW
	Manufacturer	

Model	TFU-31ETT /VP-R C170
Year	2019
Justification for New Antenna	See attached Antenna Exhibit.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed
Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	741 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	340 feet per run
	Justification for New Transmission Line	See attached Antenna Exhibit.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sweep existing transmission line	Sweep existing transmission line

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1004679
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 38' 13.0" N-
	Longitude (NAD83)	074° 00' 03.0" W-
	Overall Structure Height	271.32 feet
	Support Structure Height	200.78 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1519.99 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Vertical Bridge Towers III, LLC
	Date Constructed	03/01/1973

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Structural analysis	Structural analysis

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1028659
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 59' 04.3" N-
	Longitude (NAD83)	074° 10' 54.1" W-
	Overall Structure Height	747.69 feet
	Support Structure Height	701.76 feet
	Ground Elevation Above Mean Sea Level (AMSL)	745.73 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	SpectraSite Communications, LLC. through American Towers, LLC.

	Date Constructed	09/25/2007
--	------------------	------------

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	180
	Explanation	Required by tower landlord
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter HPTV-PRLX-U12	\$779,250.00	\$499,277.00		\$324,021.60	
Removal of Existing Equipment	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
RF Interconnect	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
5 Ton system	\$20,250.00	\$19,250.00	N/A	N/A	N/A
Other Electrical Service: Electrical Installation for replacement transmitter	<i>\$25,000.00</i>	\$25,000.00	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$405,027.00	See attached Hitachi Comark Quote #P3464PRLXU10-011818-R1	\$324,021.60	N/A
Sub-total	\$779,250.00	\$499,277.00	N/A	\$324,021.60	N/A
Total for all systems	\$1,894,980.00	\$1,464,818.14	N/A	\$800,408.51	N/A

Components

Actual Information

Description	File Name
-------------	-----------

Removal of Existing Equipment	Information not provided.								
RF Interconnect	Information not provided.								
5 Ton system	Information not provided.								
Other Electrical Service: Electrical Installation for replacement transmitter	Information not provided.								
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<table> <tr> <td>Component Description:</td><td>30% "deposit" payment for Comark Transmitter. Supporting documentation attached.</td></tr> <tr> <td>Amount:</td><td>\$121,508.10</td></tr> <tr> <td>Component Description:</td><td>50% "progress" payment on Comark transmitter. Supporting documentation attached.</td></tr> <tr> <td>Amount:</td><td>\$202,513.50</td></tr> </table>	Component Description:	30% "deposit" payment for Comark Transmitter. Supporting documentation attached.	Amount:	\$121,508.10	Component Description:	50% "progress" payment on Comark transmitter. Supporting documentation attached.	Amount:	\$202,513.50
Component Description:	30% "deposit" payment for Comark Transmitter. Supporting documentation attached.								
Amount:	\$121,508.10								
Component Description:	50% "progress" payment on Comark transmitter. Supporting documentation attached.								
Amount:	\$202,513.50								

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-31ETT /VP-R C170	\$303,830.00	\$274,503.00		\$218,905.20	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$262,245.00	V-Pol cost not included in reimbursement request. Please see Dielectric Quote #DMS050-5 (attached).	\$207,873.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$5,858.00	Cost of Elbow Complex Kit. Please see attached Dielectric Quote #DMS050-5.	\$5,272.20	N/A
Sub-total	\$303,830.00	\$274,503.00	N/A	\$218,905.20	N/A
Total for all systems	\$1,894,980.00	\$1,464,818.14	N/A	\$800,408.51	N/A

Components

Actual Information	
Description	File Name
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description: 65% "prior to shipment" payment for primary antenna. Explanation of variance form and supporting documentation attached. This invoice has been paid.
	Amount: \$150,130.50
	Component Description: 25% "deposit" payment for primary antenna. Explanation of variance form and supporting documentation attached. This invoice has been paid.
	Amount: \$57,742.50

Sweep test of existing antenna	<div data-bbox="710 174 1013 208">Component Description:</div> <div data-bbox="1150 174 1374 566">65% "prior to shipment" payment for repack sweep. Explanation of variance form and supporting documentation attached. This invoice has been paid.</div> <div data-bbox="710 577 817 611">Amount:</div> <div data-bbox="1150 577 1267 611">\$4,160.00</div> <div data-bbox="710 712 1013 745">Component Description:</div> <div data-bbox="1150 712 1374 1104">25% "deposit" payment for repack sweep. Explanation of variance form and supporting documentation attached. This invoice has been paid.</div> <div data-bbox="710 1115 817 1149">Amount:</div> <div data-bbox="1150 1115 1267 1149">\$1,600.00</div>
--------------------------------	--

<p>Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="694 91 1093 705"> <p>Component Description:</p> </td><td data-bbox="1093 91 1430 705"> <p>25% "deposit" payment for primary elbow complex. Explanation of variance form and supporting documentation attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="694 705 1093 750"> <p>Amount:</p> </td><td data-bbox="1093 705 1430 750"> <p>\$1,464.50</p> </td></tr> <tr> <td data-bbox="694 750 1093 1283"> <p>Component Description:</p> </td><td data-bbox="1093 750 1430 1283"> <p>65% "prior to shipment" payment for primary elbow complex. Explanation of variance form and supporting documentation attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="694 1283 1093 1328"> <p>Amount:</p> </td><td data-bbox="1093 1283 1430 1328"> <p>\$3,807.70</p> </td></tr> </table>	<p>Component Description:</p>	<p>25% "deposit" payment for primary elbow complex. Explanation of variance form and supporting documentation attached. This invoice has been paid.</p>	<p>Amount:</p>	<p>\$1,464.50</p>	<p>Component Description:</p>	<p>65% "prior to shipment" payment for primary elbow complex. Explanation of variance form and supporting documentation attached. This invoice has been paid.</p>	<p>Amount:</p>	<p>\$3,807.70</p>
<p>Component Description:</p>	<p>25% "deposit" payment for primary elbow complex. Explanation of variance form and supporting documentation attached. This invoice has been paid.</p>								
<p>Amount:</p>	<p>\$1,464.50</p>								
<p>Component Description:</p>	<p>65% "prior to shipment" payment for primary elbow complex. Explanation of variance form and supporting documentation attached. This invoice has been paid.</p>								
<p>Amount:</p>	<p>\$3,807.70</p>								

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$41,760.00	\$34,994.30		\$25,734.88	
Rigid Transmission Line - copper, 3 1/8"	\$35,360.00	\$28,594.30	Cost of Transmission Line. Please see attached Dielectric Quote #DMS050-5.	\$25,734.88	N/A
Sweep existing transmission line	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$41,760.00	\$34,994.30	N/A	\$25,734.88	N/A
Total for all systems	\$1,894,980.00	\$1,464,818.14	N/A	\$800,408.51	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 3 1/8"	

Component Description:	25% "deposit" payment for primary transmission line cut pieces. Explanation of variance form and supporting documentation attached. This invoice has been paid.
Amount:	\$725.55

Component Description:	65% "prior to shipment" payment for primary transmission line. Explanation of variance form and supporting documentation attached. This invoice has been paid.
Amount:	\$16,699.87

Component Description:	65% "prior to shipment" payment for primary transmission line cut pieces. Explanation of variance form and supporting documentation attached. This invoice has been paid.
Amount:	\$1,886.43

	<div><div>Component Description:</div><div>25% "deposit" payment for primary transmission line. Explanation of variance form and supporting documentation attached. This invoice has been paid.</div></div> <div><div>Amount:</div><div>\$6,423.03</div></div>
Sweep existing transmission line	Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower	\$210,500.00	\$200,000.00		\$50,000.00	
GTOWER					
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	See AT Exhibit for more information.	\$50,000.00	N/A
Primary Tower	\$281,000.00	\$204,878.84		\$174,878.84	
TOWER					
Short Tower (less than 500')	\$84,200.00	\$169,878.84	Cost for tower services at new site. Please see attached Northeast Towers Quote #SSJR-19-0328-01C.	\$169,878.84	N/A
Structural analysis	\$12,500.00	\$12,500.00	N/A	\$5,000.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$12,500.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$10,000.00	N/A	N/A	N/A

Sub-total	\$491,500.00	\$404,878.84	N/A	\$224,878.84	N/A
Total for all systems	\$1,894,980.00	\$1,464,818.14	N/A	\$800,408.51	N/A

Components

Actual Information Description	File Name
Tall Tower (greater than 500')	<p>Component Description: Down payment associated with securing tower service. Note that amount is not additional to cost of tower rigging and will be deducted from total cost of tower rigging at the time it is quoted. Supporting documentation attached.</p> <p>Amount: \$50,000.00</p>
Short Tower (less than 500')	<p>Component Description: Cost of tower services at new tower, which have been completed. Cover letter explaining discrepancy between terms of quote and invoice and other supporting documentation is attached. This invoice has been paid.</p> <p>Amount: \$169,878.84</p>

Structural analysis	<div> <div> Component Description: </div> <div> Cost of structural analysis. Supporting documentation is attached. This invoice has been paid. </div> </div> <div> Amount: </div> <div> \$2,500.00 </div> <div> Component Description: </div> <div> Cost of structural analysis. Supporting documentation is attached. This invoice has been paid. </div> <div> Amount: </div> <div> \$2,500.00 </div>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.
Minor tower reinforcement /modifications	Information not provided.

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$189,650.00	\$171,280.00		\$6,867.99	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A

NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,742.99	Duplicate line item. ION is only requesting reimbursement for Invoice Dated 5/1 /2018.
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$125.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$28,440.00	\$18,530.00	See AT Exhibit for more information.	N/A	N/A
Sub-total	\$189,650.00	\$171,280.00	N/A	\$6,867.99	N/A
Total for all systems	\$1,894,980.00	\$1,464,818.14	N/A	\$800,408.51	N/A

Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.

Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	

Component Description:

Invoice for WYPX's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Hourly supporting documentation and invoice attached.

Amount:

\$4,742.99

Component Description:

Invoice for station's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff and has provided corrected supporting documentation.

Amount:

\$4,837.97

	<p>Component Description:</p> <p>Invoice for WYPX's portion of general repack legal expenses incurred for 42 of the ION repack stations for period 2/1/2017 - 12/15/2017. Payee has corresponded with FCC staff. Cover letter, hourly supporting documentation and invoice attached.</p> <p>Amount:</p> <p>\$4,742.99</p>
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description:</p> <p>Cost of engineering consultant preparation of engineering section of FCC Form 2100. Hourly supporting documentation attached. This invoice has been paid.</p> <p>Amount:</p> <p>\$2,000.00</p>

<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="710 174 1013 212">Component Description:</td><td data-bbox="1150 174 1374 645"> <p>Cost of engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="710 656 818 689">Amount:</td><td data-bbox="1150 656 1233 689">\$62.50</td></tr> <tr> <td data-bbox="710 790 1013 828">Component Description:</td><td data-bbox="1150 790 1374 1261"> <p>Cost of engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p> </td></tr> <tr> <td data-bbox="710 1272 818 1305">Amount:</td><td data-bbox="1150 1272 1233 1305">\$62.50</td></tr> </table>	Component Description:	<p>Cost of engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>	Amount:	\$62.50	Component Description:	<p>Cost of engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>	Amount:	\$62.50
Component Description:	<p>Cost of engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>								
Amount:	\$62.50								
Component Description:	<p>Cost of engineering consultant work for new channel assignment and antenna development. Hourly supporting documentation attached. This invoice has been paid.</p>								
Amount:	\$62.50								
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>								
<p>Prepare and or review reimbursement form</p>	<p>Information not provided.</p>								
<p>Project management of the transition</p>	<p>Information not provided.</p>								

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$88,990.00	\$79,885.00		\$0.00	
MVPD Notification of Channel Change	<i>\$800.00</i>	\$800.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	The amount is yet to be determined (TBD) and ION will submit on-air announcement costs when finalized.	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Local Zoning	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,500.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Sub-total	\$88,990.00	\$79,885.00	N/A	\$0.00	N/A
Total for all systems	\$1,894,980.00	\$1,464,818.14	N/A	\$800,408.51	N/A

Components

Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,894,980.00	\$1,464,818.14	\$800,408.51

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Mario Vasquez <i>Vice President - Finance, Operations</i></p> <p>06/13/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Mario Vasquez <i>Vice President - Finance, Operations</i></p> <p>06/13/2019</p>

Attachments