

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **82627** | Service: **DTV** | Call **WBSF** | Channel: **23 (UHF)** |  
 ID: | Sign:  
 File **0000028879**  
 Number:  
 FRN: **0023170681** | Date **07/16**  
 Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>FLINT (WBSF-TV) LICENSEE, INC.</b>	Lisa Asher 2000 W. 41ST. STREET BALTIMORE, MD 21211 United States	+1 (410) 662-9688	LAsher@cunninghambroadcasting.com	Corporation
Doing Business As: FLINT (WBSF-TV) LICENSEE, INC.				

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Paul A. Cicelski , Esq .</b> <i>Lerman Senter PLLC</i>	Paul A. Cicelski, Esq. 2001 L Street, NW Suite 400 Washington, DC 20036 United States	+1 (202) 416-6756	pcicelski@lermansenter.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	See Exhibit A.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Elite 1000
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9evo-24
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	37 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	70.0 kW

Manufacturer	
Model	PSIUP-1266C-46
Year	2009



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	43.9 kW
	Manufacturer	

Model	TFU-20JSC /VP-R
Year	2017
Justification for New Antenna	Old antenna is a single channel antenna that cannot be used for the new post-auction channel.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	25.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	43.9 kW
	Manufacturer	
	Model	TFU-8WB- 1-R
	Year	2017

	Justification for New Antenna	Interim antenna to be used to stay on the air while the main antenna undergoes construction for the post-auction channel change.
--	-------------------------------	----------------------------------------------------------------------------------------------------------------------------------

**Interim  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	3 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1058 feet per run

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1098 feet per run
	Justification for New Transmission Line	The section sizes are frequency-specific and the old transmission line cannot be used with the post-repack channel.

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.



Interim  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	500 feet per run
	Justification for New Transmission Line	Interim transmission line will feed the interim antenna.

Interim  
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	43° 28' 26.8" N-
	Longitude (NAD83)	083° 50' 44.5" W-
	Overall Structure Height	1042.97 feet
	Support Structure Height	1008.85 feet
	Ground Elevation Above Mean Sea Level (AMSL)	583.00 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	FLINT (WBSF-TV) LICENSEE, INC.
	Date Constructed	09/24/2006

### Other Types of Users

#### Users

2 wireless co

### Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Primary Tower

### Other Tower Expenses Not Listed

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Other Professional Services Expenses Not Listed**  
**Professional Services Costs** Services not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.



Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9evo-24	\$159,269.15	\$157,219.15		\$86,287.27	
UHF - Air Cooled Solid State Transmitter 37 kW	\$112,919.15	\$112,919.15	N/A	\$86,287.27	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Sub-total	\$159,269.15	\$157,219.15	N/A	\$86,287.27	N/A
Total for all systems	\$1,618,530.15	\$1,568,155.15	N/A	\$388,342.09	N/A

Components

Actual Information Description	File Name
UHF - Air Cooled Solid State Transmitter 37 kW	<div>Component Description: Transmitter related cost 75%. #9500082719</div> <div>Amount: \$86,287.27</div>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

Transformer 3 phase/480v - 150 KVA	Information not provided.
---------------------------------------	---------------------------

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB-1-R	\$274,220.00	\$272,280.00		\$0.00	
UHF - High Power, Side Mount, broadband panel, 8 bay,, 44 kW input, directional,, elliptically or circularly polarized	<i>\$235,000.00</i>	\$235,000.00	This is a Widelity Report Cost Catalog pre-fill cost, however, it did not pre-fill in this section for this cost. This is the corresponding piece of equipment's cost estimate.	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	\$9,340.00	\$8,880.00	N/A	N/A	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
<b>Primary Antenna TFU-20JSC /VP-R</b>	<b>\$218,799.00</b>	<b>\$216,459.00</b>		<b>\$131,676.53</b>	
UHF - High Power, Side Mount, basic slot antenna, 44 kW input, directional,, elliptically or circularly polarized	<b>\$171,359.00</b>	\$171,359.00	See Response to August 18 Inquiry.	\$111,741.17	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$7,682.31	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$12,253.05	N/A

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$493,019.00	\$488,739.00	N/A	\$131,676.53	N/A
<b>Total for all systems</b>	\$1,618,530.15	\$1,568,155.15	N/A	\$388,342.09	N/A

## Components

Actual Information Description	File Name
UHF - High Power, Side Mount, broadband panel, 8 bay,, 44 kW input, directional,, elliptically or circularly polarized	Information not provided.
Sweep test of existing antenna	Information not provided.
Elbow complex, broadband, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

<p>UHF - High Power, Side Mount, basic slot antenna, 44 kW input, directional,, elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="722 174 1027 210"><b>Component Description:</b></td><td data-bbox="1163 174 1370 286">Antenna related cost reduced by 25.40%. #461032</td></tr> <tr> <td data-bbox="722 297 831 333"><b>Amount:</b></td><td data-bbox="1163 297 1294 333">\$11,184.47</td></tr> <tr> <td data-bbox="722 434 1027 470"><b>Component Description:</b></td><td data-bbox="1163 434 1370 591">Part of antenna related cost reduced by 25.40%. #407006</td></tr> <tr> <td data-bbox="722 602 831 638"><b>Amount:</b></td><td data-bbox="1163 602 1310 638">\$100,556.70</td></tr> </table>	<b>Component Description:</b>	Antenna related cost reduced by 25.40%. #461032	<b>Amount:</b>	\$11,184.47	<b>Component Description:</b>	Part of antenna related cost reduced by 25.40%. #407006	<b>Amount:</b>	\$100,556.70
<b>Component Description:</b>	Antenna related cost reduced by 25.40%. #461032								
<b>Amount:</b>	\$11,184.47								
<b>Component Description:</b>	Part of antenna related cost reduced by 25.40%. #407006								
<b>Amount:</b>	\$100,556.70								
<p>Sweep test of existing antenna</p>	<p>Information not provided.</p>								
<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<table> <tr> <td data-bbox="722 880 1027 916"><b>Component Description:</b></td><td data-bbox="1163 880 1370 1037">Part of antenna related cost reduced by 25.40%. #407006</td></tr> <tr> <td data-bbox="722 1048 831 1084"><b>Amount:</b></td><td data-bbox="1163 1048 1278 1084">\$7,682.31</td></tr> </table>	<b>Component Description:</b>	Part of antenna related cost reduced by 25.40%. #407006	<b>Amount:</b>	\$7,682.31				
<b>Component Description:</b>	Part of antenna related cost reduced by 25.40%. #407006								
<b>Amount:</b>	\$7,682.31								
<p>Side mount brackets for high power antennas (if not included in antenna base cost)</p>	<table> <tr> <td data-bbox="722 1216 1027 1252"><b>Component Description:</b></td><td data-bbox="1163 1216 1370 1373">Part of antenna related cost reduced by 25.40%. #407006</td></tr> <tr> <td data-bbox="722 1384 831 1420"><b>Amount:</b></td><td data-bbox="1163 1384 1294 1420">\$12,253.05</td></tr> </table>	<b>Component Description:</b>	Part of antenna related cost reduced by 25.40%. #407006	<b>Amount:</b>	\$12,253.05				
<b>Component Description:</b>	Part of antenna related cost reduced by 25.40%. #407006								
<b>Amount:</b>	\$12,253.05								
<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Information not provided.</p>								

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$29,500.00	\$28,000.00		\$0.00	
Flexible Air Transmission Line - dielectric, 3"	\$29,500.00	\$28,000.00	N/A	N/A	N/A
Primary Transmission Line	\$221,796.00	\$210,816.00		\$141,563.19	
Rigid Transmission Line - copper, 6 1/8"	\$221,796.00	\$210,816.00	N/A	\$141,563.19	N/A
Sub-total	\$251,296.00	\$238,816.00	N/A	\$141,563.19	N/A
Total for all systems	\$1,618,530.15	\$1,568,155.15	N/A	\$388,342.09	N/A

Components

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 3"	Information not provided.

Rigid Transmission Line - copper, 6 1/8"	<div> <div> <b>Component Description:</b> </div> <div> Transmission line related cost reduced by 25.40%. #451023 </div> </div> <div> <b>Amount:</b> </div> <div> \$12,820.01 </div>
	<div> <div> <b>Component Description:</b> </div> <div> Transmission related cost reduced by 25.40%. #407006 </div> </div> <div> <b>Amount:</b> </div> <div> \$128,743.18 </div>



Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$381,100.00	\$362,000.00		\$0.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Sub-total	\$381,100.00	\$362,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,618,530.15	\$1,568,155.15	N/A	\$388,342.09	N/A

Components

Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$220,150.00</b>	<b>\$208,250.00</b>		<b>\$25,540.10</b>	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$18,117.89	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,332.79	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,292.50	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,575.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
<b>Sub-total</b>	\$220,150.00	\$208,250.00	N/A	\$25,540.10	N/A
<b>Total for all systems</b>	\$1,618,530.15	\$1,568,155.15	N/A	\$388,342.09	N/A

## Components

Actual Information	
Description	File Name
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.

ASR modification (prepare FCC Form 854)	Information not provided.								
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.								
NEPA Section 106 environmental review, if needed	Information not provided.								
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.								
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.								
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.								
Project management of the transition	<table> <tr> <td><b>Component Description:</b></td><td>Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072</td></tr> <tr> <td><b>Amount:</b></td><td>\$237.64</td></tr> <tr> <td><b>Component Description:</b></td><td>Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093</td></tr> <tr> <td><b>Amount:</b></td><td>\$269.71</td></tr> </table>	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072	<b>Amount:</b>	\$237.64	<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093	<b>Amount:</b>	\$269.71
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072								
<b>Amount:</b>	\$237.64								
<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093								
<b>Amount:</b>	\$269.71								

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453686
<b>Amount:</b>	\$943.95

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #450412
<b>Amount:</b>	\$999.04

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1099
<b>Amount:</b>	\$266.93

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1098
<b>Amount:</b>	\$238.07

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1105
<b>Amount:</b>	\$216.88

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1117
<b>Amount:</b>	\$282.68

<b>Component Description:</b>	Legal Service Cost. #467405
<b>Amount:</b>	\$182.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1039
<b>Amount:</b>	\$30.47

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051
<b>Amount:</b>	\$105.97

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$20.91

<b>Component Description:</b>	Legal Service Cost. #471548
<b>Amount:</b>	\$163.75

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1111
<b>Amount:</b>	\$159.58

<b>Component Description:</b>	Legal Service Cost. #473531
<b>Amount:</b>	\$202.50

<b>Component Description:</b>	Legal Service Cost. #470297
<b>Amount:</b>	\$177.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #469573
<b>Amount:</b>	\$377.14

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470923
<b>Amount:</b>	\$406.65

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1114
<b>Amount:</b>	\$242.25



<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378
<b>Amount:</b>	\$576.96

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289
<b>Amount:</b>	\$91.50

<b>Component Description:</b>	Legal Service Cost. #457858
<b>Amount:</b>	\$172.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1012
<b>Amount:</b>	\$20.65

<b>Component Description:</b>	Legal Service Cost. #464350
<b>Amount:</b>	\$115.00

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 99 stations.
<b>Amount:</b>	\$275.35

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759
<b>Amount:</b>	\$29.98

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055
<b>Amount:</b>	\$243.38

<b>Component Description:</b>	Legal Service Cost. #469602
<b>Amount:</b>	\$106.25

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$731.72

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1090
<b>Amount:</b>	\$176.70

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321
<b>Amount:</b>	\$683.07

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #471524
<b>Amount:</b>	\$341.18

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$107.53

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690
<b>Amount:</b>	\$446.87

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$32.35

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #468718
<b>Amount:</b>	\$349.51

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069
<b>Amount:</b>	\$246.68

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470237
<b>Amount:</b>	\$436.37

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063
<b>Amount:</b>	\$262.29

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473506
<b>Amount:</b>	\$421.40

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #453972
<b>Amount:</b>	\$716.28

<b>Component Description:</b>	Legal Service Cost.
<b>Amount:</b>	\$240.00

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #1010
<b>Amount:</b>	\$86.88

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078
<b>Amount:</b>	\$215.68

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$43.72

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1045
<b>Amount:</b>	\$185.10

<b>Component Description:</b>	Legal Service Cost. #467352
<b>Amount:</b>	\$57.50

<b>Component Description:</b>	Legal services cost, interest accrued excluded. #461786
<b>Amount:</b>	\$384.80

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$912.81

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173
<b>Amount:</b>	\$654.26

<b>Component Description:</b>	Legal Service Cost. #464692
<b>Amount:</b>	\$235.00

<b>Component Description:</b>	Legal Service Cost, maximization work excluded. #467869
<b>Amount:</b>	\$57.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457851
<b>Amount:</b>	\$818.59

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467861
<b>Amount:</b>	\$470.30

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
<b>Amount:</b>	\$1,954.93

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058
<b>Amount:</b>	\$187.24

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079
<b>Amount:</b>	\$177.14

<b>Component Description:</b>	Legal Service Cost. #461786
<b>Amount:</b>	\$385.82

<b>Component Description:</b>	Legal Service Cost. #460960
<b>Amount:</b>	\$292.50

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567
<b>Amount:</b>	\$566.48

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #457331
<b>Amount:</b>	\$836.44

<b>Component Description:</b>	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001
<b>Amount:</b>	\$596.30



	<p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026</p> <p><b>Amount:</b> \$801.57</p>
Prepare and or review reimbursement form	<p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 93 stations.</p> <p><b>Amount:</b> \$152.01</p> <p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289</p> <p><b>Amount:</b> \$1,311.48</p> <p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759</p> <p><b>Amount:</b> \$869.30</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Perform engineering study for new channel assignment and antenna development	<p><b>Component Description:</b> Consulting engineering cost.</p> <p><b>Amount:</b> \$3,292.50</p>

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> Consulting engineering cost. <b>Amount:</b> \$1,575.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 <b>Amount:</b> \$122.00  <b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 <b>Amount:</b> \$99.92

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$113,696.00</b>	<b>\$113,131.00</b>		<b>\$3,275.00</b>	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,275.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Local Zoning	<i>\$20,000.00</i>	\$20,000.00	See Exhibit J.	N/A	N/A
Non-zoning permits	<i>\$10,000.00</i>	\$10,000.00	See Exhibit J.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$28,566.00</i>	\$28,566.00	See Response to August 18 Inquiry.	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	See Exhibit J.	N/A	N/A

Develop and air announcement of upcoming channel change	<b>\$28,050.00</b>	\$28,050.00	See Response to August 18 Inquiry.	N/A	N/A
MVPD Notification of Channel Change	<b>\$5,000.00</b>	\$5,000.00	See Exhibit J.	N/A	N/A
<b>Sub-total</b>	\$113,696.00	\$113,131.00	N/A	\$3,275.00	N/A
<b>Total for all systems</b>	\$1,618,530.15	\$1,568,155.15	N/A	\$388,342.09	N/A

## Components

Actual Information	
Description	File Name
DTV Medical Facility Notification	<p><b>Component Description:</b> Medical notification mailing cost. #1106</p> <p><b>Amount:</b> \$3,275.00</p>
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Local Zoning	Information not provided.
Non-zoning permits	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.

Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,618,530.15	\$1,568,155.15	\$388,342.09

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Lisa Asher</b>  <i>Secretary</i>  07/16/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Lisa Asher</b> <i>Secretary</i></p> <p>07/16/2019</p>

## Attachments