



(REFERENCE COPY - Not for submission)

Transition Plan Progress Report

File Number: **0000092498** | Submit Date: **12/03/2019** | Call Sign: **WTIU** | Facility ID: **66536** | FRN: **0005268222** | State: **Indiana** | City: **BLOOMINGTON**
Service: **DTV** | Purpose: **Transition Plan Progress Report** | Status: **Received** | Status Date: **12/03/2019** | Filing Status: **Active**

General Information

Section	Question	Response
Filing Information	Filing Type	10 days after the construction of the post-auction facilities have been completed
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
TRUSTEES OF INDIANA UNIVERSITY Doing Business As: TRUSTEES OF INDIANA UNIVERSITY	Deborah A. Lemon, Secretary of the Board of Trustees FRANKLIN HALL 200 601 E. KIRKWOOD AVE. BLOOMINGTON, IN 47405 United States	+1 (812) 856-3731	DALEMON@IU.EDU	Private Not-for-Profit Educational Institution

Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

**Contact
Representatives
(3)**

Contact Name	Address	Phone	Email	Contact Type
George C. Hopstetter <i>Director, Operations and Engineering</i> WTIU, Indiana University	George Hopstetter 1229 EAST 7TH STREET RADIO-TV CENTER BLOOMINGTON, IN 47405 United States	+1 (812) 855- 3177	GHOPSTET@INDIANA. EDU	Technical Representative
M. Scott Johnson <i>Legal Representative</i> Fletcher, Heald & Hildreth, PLC	Scott Johnson 1300 North 17th Street 11th Floor Arlington, VA 22209 United States	+1 (703) 812- 0474	sjohnson@fhhlaw.com	Legal Representative
Scott Turpie <i>Technical Consultant</i> Lohnes & Culver, LLC	Scott Turpie PO Box 16343 Alexandria, VA 22302 United States	+1 (301) 776- 4488	scott@locul.com	Technical Representative

**Permits and
Tower Studies**

Section	Question	Response
Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	No
	The Station has requested FAA approval for its post-auction facility.	
	The Station has received FAA approval for its post-auction facility.	
	Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	No
	Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	
	Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	
Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	No
	RF studies have been started	
	RF studies have been completed	
	Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes
	Structural tower studies have been started	Yes
	Structural tower studies have been completed	Yes

**Station
Equipment**

Section	Question	Response
Station Equipment	The Station has placed orders for the following equipment, if required:	
	Main Facility Antenna	Yes
	Main Facility Transmitter	Yes
	Main Facility Transmission line	Not Applicable
	Main Facility Mask Filter and/or RF Combiner	Yes
	Auxiliary antenna and related equipment	Yes
	Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	No
	Please Explain: WTIU "Main" Antenna shipment delayed deliver arrived Tuesday 10/22/2019. WTIU operating on post-transition Ch. 33 into the interim "Aux" antenna installed prior to Phase-6 transition date. Commencement date on Ch. 33 of 10/19/2019 at 9:00am	
Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	Yes	

Towers and Antenna

Section	Question	Response
Towers Construction and Antenna Installation	Does the Station's post-auction facility require tower construction/modification work?	Yes
	Does construction of the Station's post-auction facility require construction of a new tower or substantial modification of an existing tower?	No
	Has all necessary tower work been scheduled?	
	Has all necessary tower work been completed?	
	Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?	No
	Please Explain: WTIU guy level-1 strengthening has been delayed until December. WTIU wideband interim (Aux) antenna has been installed and sweep completed on Thursday 10/17/2019 to commence post channel operations on Ch. 33 and cease pre-channel services on 10/18/2019.	
Auxiliary Antenna	Does the Station require use of a new auxiliary antenna system?	Yes
	Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?	Yes
	Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?	Yes
	Has the Station started testing on its new auxiliary antenna system?	Yes
	Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?	Yes
Post-auction Facility	Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?	Yes
	Has the Station completed all tower work?	
	Has the Station completed all in-building (equipment) work?	
	Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?	Yes
	Please Explain: WTIU "Main" antenna delivered late to site arriving on Tuesday 10/22/2019. Post-transition Ch. 33 operations in interim/"Aux" antenna at reduce power (360kW ERP). Ceased operation of pre-transition Ch. 14 on Friday 10/18/2019 Phase-6 deadline.	
	Has the Station completed all construction work on its post-auction facility that is necessary to complete an application for a license to cover that facility?	Yes
Pre-auction Channel	Has the Station ceased broadcasting on its pre-auction channel?	Yes

Certification

Section	Question	Response
<p>General Certification Statements</p>	<p>The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).</p>	
	<p>The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1.2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.</p>	
<p>Authorized Party to Sign</p>	<p>FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID</p> <p>Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application.</p> <p>WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503).</p>	
	<p>I certify that this application includes all required and relevant attachments.</p>	<p>Yes</p>
	<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Deborah A. Lemon <i>Secretary of the Board of Trustees</i></p> <p>12/03/2019</p>

Attachments

Information not provided.