



(REFERENCE COPY - Not for submission)

Transition Plan Progress Report

File Number: **0000116790** | Submit Date: **07/01/2020** | Call Sign: **KLTS-TV** | Facility ID: **38591** | FRN: **0001720192** | State: **Louisiana** | City: **SHREVEPORT**

Service: **DTV** | Purpose: **Transition Plan Progress Report** | Status: **Received** | Status Date: **07/01/2020** | Filing Status: **Active**

General Information

Section	Question	Response
Filing Information	Filing Type	Quarterly
	Year	2020
	Quarter	Second Quarter
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
LOUISIANA EDUCATIONAL TELEVISION AUTHORITY Doing Business As: Louisiana Public Broadcasting	Donald R. Ballard 7733 PERKINS RD BATON ROUGE, LA 70810 United States	+1 (225) 767-4273	dballard@lpb.org	Government Entity

Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact
Representatives
(5)

Contact Name	Address	Phone	Email	Contact Type
Walter P Beaver , Mr. . <i>Technical Consultant</i> Walter P. Beaver Jr. Technical Services	Walter P Beaver Jr 1202 Jordan Drive Grand Prairie, TX 75050 United States	+1 (724) 986-0523	wbeaver6@tx.rr.com	Technical Representative
Clarence Copeland <i>Engineering Director</i> Louisiana Educational Television Authority	7733 Perkins Rd Baton Rouge, LA 70810 United States	+1 (225) 767-4446	ccopeland@lpb.org	Technical Representative
Rajat Mathur <i>P.E</i> Hammett & Edison, Inc.	470 Third Street West Sonoma, CA 95476 United States	+1 (707) 996-5200	rmathur@h-e.com	Technical Representative
Steve Ringo <i>Transmitter System Manger</i> Louisiana Educational Television Authority	7733 Perkins Rd Baton Rouge, LA 70810 United States	+1 (225) 252-7886	sringo@lpb.org	Technical Representative
Melodie Virtue <i>Legal Counsel</i> Foster Garvey	1000 Potomac Street, N.W. Suite 200 Washington, DC 20007 United States	+1 (202) 965-1729	melodie.virtue@foster.com	Legal Representative

Permits and
Tower Studies

Section	Question	Response
Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a “No Hazard Determination”) in order to construct its post-auction facility?	No
	The Station has requested FAA approval for its post-auction facility.	
	The Station has received FAA approval for its post-auction facility.	
	Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	No
	Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	
	Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	
Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	Yes
	RF studies have been started	Yes
	RF studies have been completed	Yes
	Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes
	Structural tower studies have been started	Yes
	Structural tower studies have been completed	Yes

Station
Equipment

Section	Question	Response
Station Equipment	The Station has placed orders for the following equipment, if required:	
	Main Facility Antenna	Yes
	Main Facility Transmitter	Yes
	Main Facility Transmission line	Yes
	Main Facility Mask Filter and/or RF Combiner	Yes
	Auxiliary antenna and related equipment	Yes
	Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	No
	Please Explain: Due to COVID-19 we have experienced delays in receiving our Aux Transmitter. Also our tower crew is not working at the present time and has sent us a letter notifying us of pending delays. Expected date of October 2020 has been proposed.	
	Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	No

Towers and Antenna

Section	Question	Response
Towers Construction and Antenna Installation	Does the Station's post-auction facility require tower construction/modification work?	Yes
	Does construction of the Station's post-auction facility require construction of a new tower or substantial modification of an existing tower?	Yes
	Has all necessary tower work been scheduled?	Yes
	Has all necessary tower work been completed?	No
	Please Explain: Tower modifications have been completed and Interim antenna has been installed along with the required transmission line. The main antenna and transmission line has not been installed as of this date.	
	Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?	No
	Please Explain: Due to COVID-19 we are experiencing delays with receiving equipment and tower crews.	
Auxiliary Antenna	Does the Station require use of a new auxiliary antenna system?	Yes
	Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?	Yes
	Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?	Yes
	Has the Station started testing on its new auxiliary antenna system?	Yes
	Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?	Yes
Post-auction Facility	Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?	No
	Has the Station completed all tower work?	No
	Has the Station completed all in-building (equipment) work?	No
	Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?	Yes
	Please Explain: Main antenna and transmission line are not installed yet. We have met the channel transition date by operating on a STA. Medical and MVPD notifications have been contracted and notified.	
	Has the Station completed all construction work on its post-auction facility that is necessary to complete an application for a license to cover that facility?	No
Pre-auction Channel	Has the Station ceased broadcasting on its pre-auction channel?	Yes

Certification

Section	Question	Response
General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
	The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1.2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
Authorized Party to Sign	<p>FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID</p> <p>Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application.</p> <p>WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503).</p>	
	I certify that this application includes all required and relevant attachments.	Yes
	I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	<p>Donald Ray Ballard , Mr . <i>Television Manager</i></p> <p>07/01/2020</p>

Attachments

Information not provided.