



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **10205** | Service: **DTV** | Call **KTXL** | Channel: **22 (UHF)**
ID: | Sign:
File **0000028562**
Number:
FRN: **0005047105** | Date **07/14**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Tribune Media Company	Elizabeth Ryder 545 E. John Carpenter Freeway Irving, TX 75062 United States	+1 (972) 373-8000	eryder@nexstar. tv	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Bill Vanduyndhoven , Vanduyndhov . Director of Engineering operations Nexstar Broadcasting Inc.	Bill Vanduyndhoven 2211 Rabbit Hill Cir Dacula, GA 30019 United States	+1 (404) 312- 8693	bvanduyndhoven@nexstar. tv

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace top Mount Antenna Replace transmitter

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Ultimate 8K8
	Year	2011
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	8 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-10
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	6.6 kW
	Justification for New Transmitter	Current transmitter is not re- tunable and is no longer supported

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	Electrical Install
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma CD-3
	Year	1997
	Type	Inductive Output Tube
	IOT Power Type	Three
	Power Capacity	75 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-120
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	75.1 kW
	Justification for New Transmitter	Current transmitter is not re- tunable as stated by Manufacturer. Move to Ch 22 from assigned increase transmitter requirement

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches

	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Name	Description
Transformer	New Transformer for new transmitter
Taxes	California State Taxes
Space modification	Add structures to support RF system and cooling system
Raised structure	Add additional outside raised platform for equipment.
HVAC Duct work	Re-route cooling to new location
Electrical Work	Installation of new transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU-24ETT /VP-R 3BP250SP
Year	2010

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU-19ETT /VP-R 4C170
Year	2018
Justification for New Antenna	Current antenna will not work on assigned channel

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	700.00 MHz
	Design power capacity in use	90.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	400.0 kW
	Manufacturer	
	Model	TFU-WB16
	Year	2018

	Justification for New Antenna	Temporary antenna to provide service to the viewers during tower work.
--	-------------------------------	--

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Add Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2020 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Tower top	Special line to go from tower top past lower antenna to top antenna

Auxiliary Transmission Line

Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1200 feet per run

Auxiliary	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1012278
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	38° 16' 18.0" N-
	Longitude (NAD83)	121° 30' 22.0" W-
	Overall Structure Height	1997.02 feet
	Support Structure Height	1939.94 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1.97 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	KTXL, LLC
	Date Constructed	09/20/1985

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
89079	KLRS	FM
35855	KVIE	DTV

Other Types of Users

Users
FBI-2 Way
DHS 2 Way

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
---------	----------	----------

Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	Yes

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Aux Antenna Install	Installation of Auxiliary antenna
Site security	Security services during Tower work

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	400
	Explanation	Project manger for the tower modification and rigging services.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No

	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-120	\$3,087,436.82	\$2,735,367.35		\$1,874,642.35	
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$14,300.00	N/A
Transformer	<i>\$22,000.00</i>	\$22,000.00	N/A	\$22,000.00	N/A
Raised structure	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Space modification	<i>\$5,000.00</i>	\$5,000.00	N/A	\$1,275.00	N/A
Electrical Work	<i>\$24,795.00</i>	\$24,795.00	N/A	\$24,795.00	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$13,700.00	N/A
UHF - Liquid Cooled Solid State Transmitter 75.1 kW	<i>\$775,000.00</i>	\$775,000.00	N/A	\$0.00	N/A
Taxes	<i>\$143,841.82</i>	\$143,841.82	N/A	\$143,841.82	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	\$5,000.00	N/A
HVAC Duct work	<i>\$35,000.00</i>	\$35,000.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	\$1,999,000.00	\$1,649,730.53	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$1,649,730.53	N/A
Auxiliary Transmitter ULXTE-10	\$375,006.90	\$208,927.70		\$208,927.70	
UHF - Liquid Cooled Solid State Transmitter 6.6 kW	\$67,409.90	\$67,409.90	N/A	\$67,409.90	N/A
Other Electrical Service: Electrical Install	\$34,097.00	\$34,097.00	N/A	\$34,097.00	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$107,420.80	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$107,420.80	N/A
Sub-total	\$3,462,443.72	\$2,944,295.05	N/A	\$2,083,570.05	N/A
Total for all systems	\$4,750,688.72	\$4,024,092.55	N/A	\$2,941,200.60	N/A

Components

Actual Information	
Description	File Name

Switchgear - industrial 800 amp	Component Description:	Electrical
	Amount:	\$14,300.00
	Component Description:	Transformer for new transmitter
	Amount:	N/A
Transformer	Component Description:	transformer for new transmitter
	Amount:	\$22,000.00
Raised structure	Information not provided.	
Space modification	Component Description:	move alarm boxes and demo rack to make room for new transmitter.
	Amount:	\$1,275.00
Electrical Work	Component Description:	Electrical work
	Amount:	\$24,795.00
Service entrance 3 phase /800 amp/208 volt	Component Description:	Electrical
	Amount:	\$13,700.00
UHF - Liquid Cooled Solid State Transmitter 75.1 kW	Component Description:	3rd payment ULXTE-120
	Amount:	\$501,694.46
Taxes	Component Description:	California State Taxes
	Amount:	\$143,841.82

2" Rigid Conduit and Wiring (Cost per foot)	Component Description: Electrical Amount: \$5,000.00
HVAC Duct work	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 68.5 - 75 kW	Component Description: deposit for ULXTE-120 Amount: \$571,106.08 Component Description: 3rd payment ULXTE-120 Amount: \$501,694.46 Component Description: site survey Amount: \$5,823.90 Component Description: 2nd payment ULXTE-120 Amount: \$571,106.09
UHF - Liquid Cooled Solid State Transmitter 6.6 kW	Component Description: 3rd payment ULXTE-10 Amount: \$42,615.90 Component Description: Installation and Proof Amount: \$24,794.00
Other Electrical Service: Electrical Install	Component Description: electrical work done for ULXTE-10 transmitter Amount: \$34,097.00

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW		
	Component Description:	2nd payment
		ULXTE-10
	Amount:	\$53,710.40
	Component Description:	3rd payment
		ULXTE-10
	Amount:	\$42,615.90
	Component Description:	deposit for ULXTE-
		10
	Amount:	\$53,710.40

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-WB16	\$207,180.00	\$119,800.00		\$103,027.50	
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$105,000.00	N/A	\$97,267.50	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$8,400.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
Primary Antenna TFU-19ETT /VP-R 4C170	\$308,530.00	\$208,782.50		\$170,534.26	

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$190,000.00	N/A	\$153,630.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$12,382.50	see quote and invoice	\$11,144.26	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
Sub-total	\$515,710.00	\$328,582.50	N/A	\$273,561.76	N/A
Total for all systems	\$4,750,688.72	\$4,024,092.55	N/A	\$2,941,200.60	N/A

Components

Actual Information

Description	File Name
-------------	-----------

UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	<table> <tr> <td data-bbox="727 179 1034 208">Component Description:</td><td data-bbox="1166 179 1374 282">2nd payment - on TFU-16WB C160 CH 14-51</td></tr> <tr> <td data-bbox="727 300 834 329">Amount:</td><td data-bbox="1166 300 1299 329">\$45,866.25</td></tr> <tr> <td data-bbox="727 439 1034 468">Component Description:</td><td data-bbox="1166 439 1369 504">2nd payment - reducer 6-50 EIA</td></tr> <tr> <td data-bbox="727 519 834 548">Amount:</td><td data-bbox="1166 519 1262 548">\$496.13</td></tr> <tr> <td data-bbox="727 656 1034 685">Component Description:</td><td data-bbox="1166 656 1358 761">deposit on TFU-16WB C160 CH 14-51</td></tr> <tr> <td data-bbox="727 777 834 806">Amount:</td><td data-bbox="1166 777 1299 806">\$45,866.25</td></tr> <tr> <td data-bbox="727 913 1034 943">Component Description:</td><td data-bbox="1166 913 1366 978">deposit - reducer 6-50 EIA</td></tr> <tr> <td data-bbox="727 994 834 1023">Amount:</td><td data-bbox="1166 994 1262 1023">\$496.13</td></tr> <tr> <td data-bbox="727 1131 1034 1160">Component Description:</td><td data-bbox="1166 1131 1353 1196">Interim Antenna TFU-16WB</td></tr> <tr> <td data-bbox="727 1211 834 1240">Amount:</td><td data-bbox="1166 1211 1286 1240">\$4,542.74</td></tr> </table>	Component Description:	2nd payment - on TFU-16WB C160 CH 14-51	Amount:	\$45,866.25	Component Description:	2nd payment - reducer 6-50 EIA	Amount:	\$496.13	Component Description:	deposit on TFU-16WB C160 CH 14-51	Amount:	\$45,866.25	Component Description:	deposit - reducer 6-50 EIA	Amount:	\$496.13	Component Description:	Interim Antenna TFU-16WB	Amount:	\$4,542.74
Component Description:	2nd payment - on TFU-16WB C160 CH 14-51																				
Amount:	\$45,866.25																				
Component Description:	2nd payment - reducer 6-50 EIA																				
Amount:	\$496.13																				
Component Description:	deposit on TFU-16WB C160 CH 14-51																				
Amount:	\$45,866.25																				
Component Description:	deposit - reducer 6-50 EIA																				
Amount:	\$496.13																				
Component Description:	Interim Antenna TFU-16WB																				
Amount:	\$4,542.74																				
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.																				
Sweep test of existing antenna	<table> <tr> <td data-bbox="727 1538 1034 1568">Component Description:</td><td data-bbox="1166 1538 1337 1603">2nd payment - sweep test</td></tr> <tr> <td data-bbox="727 1619 834 1648">Amount:</td><td data-bbox="1166 1619 1286 1648">\$2,880.00</td></tr> <tr> <td data-bbox="727 1756 1034 1785">Component Description:</td><td data-bbox="1166 1756 1353 1821">deposit - sweep test</td></tr> <tr> <td data-bbox="727 1836 834 1865">Amount:</td><td data-bbox="1166 1836 1286 1865">\$2,880.00</td></tr> </table>	Component Description:	2nd payment - sweep test	Amount:	\$2,880.00	Component Description:	deposit - sweep test	Amount:	\$2,880.00												
Component Description:	2nd payment - sweep test																				
Amount:	\$2,880.00																				
Component Description:	deposit - sweep test																				
Amount:	\$2,880.00																				

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description: Amount:	2nd payment Antenna \$68,006.25
	Component Description: Amount:	2nd payment - reducer 6-75 x 7- 75 EIA \$945.00
	Component Description: Amount:	2nd payment - VPOL \$7,863.75
	Component Description: Amount:	deposit - TFU- 19ETT/VP-R 4C170 \$68,006.25
	Component Description: Amount:	deposit - reducer 6-75 x 7-75 EIA \$945.00
	Component Description: Amount:	deposit - VPOL \$7,863.75
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description: Amount:	2nd payment - elbow complex \$5,572.13
	Component Description: Amount:	deposit - elbow complex \$5,572.13

Sweep test of existing antenna	Component Description:	2nd payment -
		sweep test
	Amount:	\$2,880.00
	Component Description:	deposit - sweep
		test
	Amount:	\$2,880.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$21,000.00	\$21,000.00		\$9,407.81	
Tower top	<i>\$21,000.00</i>	\$21,000.00	N/A	\$9,407.81	N/A
Auxiliary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$21,000.00	\$21,000.00	N/A	\$9,407.81	N/A
Total for all systems	\$4,750,688.72	\$4,024,092.55	N/A	\$2,941,200.60	N/A

Components

Actual Information Description	File Name
Tower top	<div>Component Description: Feed through</div> <div>Amount: \$9,407.81</div>

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$564,600.00	\$550,900.00		\$527,000.00	
Site security	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$407,000.00	N/A	\$407,000.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,900.00	Required site visit see quote	N/A	N/A
Tower Helicopter Lift	\$0.00	\$0.00	Included in Rigging Quote	N/A	N/A
Aux Antenna Install	\$130,000.00	\$130,000.00	N/A	\$120,000.00	N/A
Sub-total	\$564,600.00	\$550,900.00	N/A	\$527,000.00	N/A
Total for all systems	\$4,750,688.72	\$4,024,092.55	N/A	\$2,941,200.60	N/A

Components

Actual Information	
Description	File Name

Site security	Information not provided.	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Component Description:	deposit for rigging costs
	Amount:	\$134,310.00
	Component Description:	Mobilization payment
	Amount:	\$134,310.00
	Component Description:	completion of work
	Amount:	\$138,380.00
Structural engineering tower load study for well documented tower	Information not provided.	
Tower Helicopter Lift	Information not provided.	
Aux Antenna Install	Component Description:	Mobilization costs
	Amount:	\$39,600.00
	Component Description:	Final payment for Interim rigging costs
	Amount:	\$40,800.00
	Component Description:	Deposit for rigging costs
	Amount:	\$39,600.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$100,445.00	\$94,500.00		\$11,875.00	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Project management of the transition	\$63,200.00	\$60,000.00	N/A	\$11,875.00	N/A
Sub-total	\$100,445.00	\$94,500.00	N/A	\$11,875.00	N/A
Total for all systems	\$4,750,688.72	\$4,024,092.55	N/A	\$2,941,200.60	N/A

Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Project management of the transition	<div> Component Description: Project Management </div> <div> Amount: \$11,875.00 </div>

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$86,490.00	\$84,815.00		\$35,785.98	
MVPD Notification of Channel Change	<i>\$11,000.00</i>	\$11,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,750.00	N/A
Equipment Delivery and Handling Charges	<i>\$9,500.00</i>	\$9,500.00	N/A	\$9,033.38	N/A
Equipment Storage	<i>\$25,000.00</i>	\$25,000.00	N/A	\$5,202.60	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$17,800.00</i>	\$17,800.00	N/A	\$17,800.00	N/A
Local Zoning	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$0.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Sub-total	\$86,490.00	\$84,815.00	N/A	\$35,785.98	N/A
Total for all systems	\$4,750,688.72	\$4,024,092.55	N/A	\$2,941,200.60	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
DTV Medical Facility Notification	Component Description: medical testing Amount: \$3,750.00

Equipment Delivery and Handling Charges		
	Component Description:	Delivery fee
	Amount:	\$825.00
	Component Description:	Whse Handling out and Delivery charge
	Amount:	\$2,180.00
	Component Description:	Freight charge
	Amount:	\$6,028.38
Equipment Storage		
	Component Description:	Receiving and storage fees
	Amount:	\$1,169.60
	Component Description:	Storage fee
	Amount:	\$774.60
	Component Description:	Storage fee
	Amount:	\$974.60
	Component Description:	Storage fee
	Amount:	\$429.80
	Component Description:	Storage fee
	Amount:	\$974.60
	Component Description:	Storage fee
	Amount:	\$774.60
	Component Description:	Storage fee
	Amount:	\$104.80

<p>Disposal Costs (for equipment and other waste, net of any salvage value)</p>	<table> <tr> <td data-bbox="726 168 1037 212">Component Description:</td><td data-bbox="1165 168 1420 246">disposal of old transmitter</td></tr> <tr> <td data-bbox="726 257 837 302">Amount:</td><td data-bbox="1165 257 1300 302">\$13,000.00</td></tr> <tr> <td data-bbox="726 392 1037 436">Component Description:</td><td data-bbox="1165 392 1420 504">demo and haul away for interim transmitter</td></tr> <tr> <td data-bbox="726 515 837 560">Amount:</td><td data-bbox="1165 515 1300 560">\$4,800.00</td></tr> </table>	Component Description:	disposal of old transmitter	Amount:	\$13,000.00	Component Description:	demo and haul away for interim transmitter	Amount:	\$4,800.00
Component Description:	disposal of old transmitter								
Amount:	\$13,000.00								
Component Description:	demo and haul away for interim transmitter								
Amount:	\$4,800.00								
<p>Local Zoning</p>	<p>Information not provided.</p>								
<p>FCC Filing Fees - Form 2100 minor change CP application</p>	<p>Information not provided.</p>								
<p>FCC Filing Fees - Form 2100 license to cover application</p>	<p>Information not provided.</p>								

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$4,750,688.72	\$4,024,092.55	\$2,941,200.60

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Teri Ann
Guillory**
*Broadcasting
Operations*

07/14/2020

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Teri Ann Guillory <i>Broadcasting Operations</i></p> <p>07/14/2020</p>

Attachments