



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **38336** | Service: **DTV** | Call **WLIW** | Channel: **32 (UHF)** |  
ID: | Sign:  
File **0000025443**  
Number:  
FRN: **0018265660** | Date **11/19**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WNET</b> Doing Business As: WNET	Robert A. Feinberg 825 EIGHTH AVENUE ATTN: GENERAL COUNSEL NEW YORK, NY 10019 United States	+1 (212) 560-6981	FEINBERG@WNET. ORG	Not-for- Profit

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Frank Graybill</b> <i>Senior Director</i> <i>Engineering</i> <i>WNET</i>	825 Eighth Avenue New York, NY 10019 United States	+1 (212) 560- 3506	graybill@thirteen. org

**Broadcaster  
Information  
and  
Transition  
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		Relocate primary WLIW transmitter to WTC shared site in New York City. Retain Aux site in Plainview NY. Both Transmitters require replacement. WTC is a shared leased antenna. Plainview antenna requires replacement.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Affinity
	Year	2004
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9-EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	5 kW
	Justification for New Transmitter	Replacement of existing Aux transmitter (Thales Comark Affinity) which is no longer supported by manufacturer. To be installed as an Aux at Plainview Long Island.

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filter needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

## Auxiliary Transmitter

### Other Transmitter Cost Not Listed

Name	Description
<b>Commissioning and Proof</b>	Commissioning and Proof of Aux Transmitter
<b>480V - 400V Step Down Transformer</b>	480V - 400V 30 kVA Step down transformer for Transmitter Mains.
<b>Receiving Cost</b>	Manpower, forklift rental to unload and receive equipment at site.
<b>Mask Filter</b>	Mask Filter for Channel 32
<b>Shipping costs</b>	Shipping from Manufacturer to WLIW Plainview Long Island.

<b>Transmitter Installation</b>	Removal of existing Transmitter and installation of new Transmitter. Including Electrical, Conduit and plumbing costs.
---------------------------------	--

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Ultimate
	Year	2004
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	5 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19 kW
	Justification for New Transmitter	Existing Thales Comark Ultimate Transmitter is no longer supported by the manufacturer. See Attached. New TX to be installed at NYC World Trade Center. Quote Attached. Cost is prorated for 5kW of the 19kW purchase.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
---------	----------	----------



<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

Name	Description
<b>TAA Filing Fee</b>	Port Authority Tenant Alteration Application Fee (Construction Permit)
<b>Hot Work Fire Guard</b>	Hot Work Fire Guard
<b>RF Test Load</b>	RF Test Load, including interconnect line.

<b>Fire Inspection</b>	Fire inspection of Joints and Penetrations
<b>Transmitter Installation Engineering Design</b>	Professional Engineering Design and Construction Filing
<b>RF Switching</b>	RF Switching between two Antennas, Combiners & Load.
<b>400V Step Down Transformer</b>	480V - 400V 90 kVA step down transformer for Transmitter Mains.
<b>Transmitter Installation Change Order 1</b>	Debris Removal
<b>Shipping costs</b>	Shipping cost from Manufacturer to Site. Including consolidation costs.
<b>Commissioning and Proof</b>	Commissioning and Proof of primary Transmitter.
<b>Transmitter Installtion Change Order 2</b>	Additional Electric Outlets
<b>Transmitter Installation</b>	Union Contractor installation of combiner and transmitter components at the WTC. Includes all electrical, mechanical and RF installation.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary  
Antenna****Add Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Auxiliary Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	98.0 kW

Manufacturer	
Model	TFU- 10DSC-R P234 DC
Year	1999

## Auxiliary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Auxiliary Backup
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	114.0 kW
	Manufacturer	
	Model	TLP-12J-R

Year	2019
Justification for New Antenna	Existing side mount antenna in use as a primary antenna is not Broadband and will not accommodate a change in channel from UHF 21 to 32.

## Auxiliary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Auxiliary  
Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Freight</b>	Shipping and handling Estimate.
<b>Transformer 6-75 to 3-50</b>	Transformer 6-75 to 3-50 CH 32 Jumper Input
<b>Field Engineer Repack Sweep</b>	Engineer on-site for one day, travel expenses and report.
<b>Reducer 3-50 to 1-50</b>	Reducer 3-50 to 1-50 Jumper Output



## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Lease New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	89.9 kW
	Manufacturer	

Model	TFU- 26GTH-R P233
Year	2000

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Lease New
	Is this a request for upgraded equipment?	No
	Ownership	Leased
	Owner	Durst Broadcasting
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Circular
	Type	Broadband Panel
	Number of Stations Supported	6
	Number of Panels/Bays	96
	Lower Limit	470.00 MHz
	Upper Limit	700.00 MHz
	Design power capacity in use	60.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	2000.0 kW
	Manufacturer	
	Model	PEP96L

Year	2016
Justification for New Antenna	New Building

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	Additional Module
	Number of channels supported	1
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number

**Primary  
Antenna**

**Other Antenna Cost Not Listed**  
Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Auxiliary Transmission Line

## Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Line to Auxilliary Antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	300 feet per run

**Auxiliary  
Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	Switch to Aux Antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	300 feet per run
	Justification for New Transmission Line	Existing line is not compatible with new channel assignment of 32

**Auxiliary  
Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>TX to Switch Filter Assembly</b>	Custom Line pieces to Interconnect the Transmitter to the Switch Filter Assembly



**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	300 feet per run

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	Other
	Other Segment Length	10 feet
	Number of parallel runs	2
	Length	140 feet per run
	Justification for New Transmission Line	New transmission lines required to each of the Primary and Backup Combiner inputs.

**Primary**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Transmission line TX - Switch - Load interconnect.</b>	Transmission line custom pieces to interconnect the TX with the Switch and load.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1007205
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	40° 47' 19.4" N-
	Longitude (NAD83)	073° 27' 07.4" W-
	Overall Structure Height	324.80 feet
	Support Structure Height	266.73 feet
	Ground Elevation Above Mean Sea Level (AMSL)	235.89 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	WNET
Date Constructed	03/30/2004

### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Primary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Primary Tower

#### Other Tower Expenses Not Listed

Name	Description
Geological Survey	Geological Survey required to determine ANSI EIA/TIA-222-G code requirements.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Local Zoning Permit Expeditor</b>	Prepare Local Zoning Permit and File with Local Town Agency.
<b>Legal Fees</b>	Consolidated Legal expenses related to 399 CORES Form 1876 and other FCC related items.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Internal Project Management	See attached.



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter THU9-EVO</b>	<b>\$1,142,871.00</b>	<b>\$610,571.00</b>		<b>\$610,571.00</b>	
Transmitter Installation	<i>\$247,720.00</i>	\$247,720.00	Cost includes installation of TX, Combiner RF Lines & Switches, RF Load and Electrical Service,	\$247,720.00	N/A
Transmitter Installation Change Order 2	<i>\$3,700.00</i>	\$3,700.00	N/A	\$3,700.00	N/A
Commissioning and Proof	<i>\$29,450.00</i>	\$29,450.00	(Cost in Rohde and SJ Ramer Proposals)	\$29,450.00	N/A
Shipping costs	<i>\$19,123.75</i>	\$19,123.75	Includes shipping to consolidator Myat and shipping to WTC site. ((Cost in Rohde & Myat Proposals)	\$19,123.75	N/A
Transmitter Installation Change Order 1	<i>\$2,334.00</i>	\$2,334.00	N/A	\$2,334.00	N/A

400V Step Down Transformer	<b>\$4,900.00</b>	\$4,900.00	(Cost in Rohde Proposal)	\$4,900.00	N/A
RF Switching	<b>\$32,700.00</b>	\$32,700.00	Switching requires to switch between main and auxiliary antenna to allow for climbing and redundancy. (Cost in Rohde Proposal)	\$32,700.00	N/A
Transmitter Installation Engineering Design	<b>\$88,947.25</b>	\$88,947.25	N/A	\$88,947.25	N/A
Fire Inspection	<b>\$3,400.00</b>	\$3,400.00	Port Authority of NY & NJ Required Fire Inspection.	\$3,400.00	N/A
Hot Work Fire Guard	<b>\$2,596.00</b>	\$2,596.00	N/A	\$2,596.00	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$151,700.00	N/A	\$151,700.00	N/A
RF Test Load	<b>\$17,000.00</b>	\$17,000.00	(Cost in Rohde Proposal)	\$17,000.00	N/A
TAA Filing Fee	<b>\$7,000.00</b>	\$7,000.00	N/A	\$7,000.00	N/A
<b>Auxiliary Transmitter THU9-EVO</b>	<b>\$333,961.94</b>	<b>\$200,461.94</b>		<b>\$199,851.94</b>	
Receiving Cost	<b>\$5,461.94</b>	\$5,461.94	N/A	\$5,461.94	N/A

Transmitter Installation	<b>\$29,000.00</b>	\$29,000.00	N/A	\$28,390.00	N/A
Shipping costs	<b>\$5,000.00</b>	\$5,000.00	Shipping from manufacturer to WLIW Transmitter location	\$5,000.00	N/A
Mask Filter	<b>\$4,800.00</b>	\$4,800.00	N/A	\$4,800.00	N/A
480V - 400V Step Down Transformer	<b>\$2,700.00</b>	\$2,700.00	N/A	\$2,700.00	N/A
Commissioning and Proof	<b>\$13,500.00</b>	\$13,500.00	N/A	\$13,500.00	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$140,000.00	N/A	\$140,000.00	N/A
<b>Sub-total</b>	\$1,476,832.94	\$811,032.94	N/A	\$810,422.94	N/A
<b>Total for all systems</b>	\$2,334,959.04	\$1,737,715.63	N/A	\$1,557,765.85	N/A

## Components

Actual Information	
Description	File Name

Transmitter Installation	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Primary  Transmitter  Installation (3 of 3)  \$99,088.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Primary  Transmitter  Installation (1 of 3)  \$74,316.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Primary  Transmitter  Installation (2 of 3)  \$74,316.00 </div> </div>
Transmitter Installtion Change Order 2	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Installation of  additional circuits  \$3,700.00 </div> </div>



	<b>Component Description:</b> Shipping - Prorated (Partial of Total Invoice) and needs to be combined with other invoices from Myat and Rohde & Schwarz <b>Amount:</b> \$6,000.00
	<b>Component Description:</b> Shipping and Consolidation (and needs to be combined with other invoices from Myat and the Rhode and Schwarz invoice) <b>Amount:</b> \$1,630.00
	<b>Component Description:</b> Shipping and Consolidation (and needs to be combined with other invoices from Myat and the Rhode and Schwarz invoice) <b>Amount:</b> \$2,808.75
Transmitter Installation Change Order 1	<b>Component Description:</b> Debris removal <b>Amount:</b> \$2,334.00

400V Step Down Transformer	<table> <tr> <td data-bbox="707 174 1013 208"><b>Component Description:</b></td><td data-bbox="1147 174 1318 360">Step Down Transformer - Prorated and Partial of Total Invoice</td></tr> <tr> <td data-bbox="707 376 815 409"><b>Amount:</b></td><td data-bbox="1147 376 1265 409">\$1,225.00</td></tr> <tr> <td data-bbox="707 517 1013 551"><b>Component Description:</b></td><td data-bbox="1147 517 1318 703">Step Down Transformer - Prorated and Partial of Total Invoice</td></tr> <tr> <td data-bbox="707 719 815 752"><b>Amount:</b></td><td data-bbox="1147 719 1265 752">\$3,675.00</td></tr> </table>	<b>Component Description:</b>	Step Down Transformer - Prorated and Partial of Total Invoice	<b>Amount:</b>	\$1,225.00	<b>Component Description:</b>	Step Down Transformer - Prorated and Partial of Total Invoice	<b>Amount:</b>	\$3,675.00
<b>Component Description:</b>	Step Down Transformer - Prorated and Partial of Total Invoice								
<b>Amount:</b>	\$1,225.00								
<b>Component Description:</b>	Step Down Transformer - Prorated and Partial of Total Invoice								
<b>Amount:</b>	\$3,675.00								
RF Switching	<table> <tr> <td data-bbox="707 889 1013 922"><b>Component Description:</b></td><td data-bbox="1147 889 1350 999">RF Output Switching (Partial of Total Invoice)</td></tr> <tr> <td data-bbox="707 1010 815 1043"><b>Amount:</b></td><td data-bbox="1147 1010 1278 1043">\$24,525.00</td></tr> <tr> <td data-bbox="707 1151 1013 1184"><b>Component Description:</b></td><td data-bbox="1147 1151 1350 1261">RF Output Switching (Partial of Total Invoice)</td></tr> <tr> <td data-bbox="707 1272 815 1305"><b>Amount:</b></td><td data-bbox="1147 1272 1265 1305">\$8,175.00</td></tr> </table>	<b>Component Description:</b>	RF Output Switching (Partial of Total Invoice)	<b>Amount:</b>	\$24,525.00	<b>Component Description:</b>	RF Output Switching (Partial of Total Invoice)	<b>Amount:</b>	\$8,175.00
<b>Component Description:</b>	RF Output Switching (Partial of Total Invoice)								
<b>Amount:</b>	\$24,525.00								
<b>Component Description:</b>	RF Output Switching (Partial of Total Invoice)								
<b>Amount:</b>	\$8,175.00								

Transmitter Installation Engineering Design	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Transmitter Installation Engineering Design (1 of 3) \$70,751.70 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Transmitter Installation Engineering Design (2 of 3) \$9,300.00 </div> </div> <div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Transmitter Installation Engineering Design (3 of 3) \$8,895.55 </div> </div>
Fire Inspection	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Primary Transmitter Fire Inspection \$3,400.00 </div> </div>
Hot Work Fire Guard	<div> <div> <b>Component Description:</b>   <b>Amount:</b> </div> <div> Hot work Fire Guard \$2,596.00 </div> </div>
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	



<b>Component Description:</b>	THU9-EVO Transmitter Prorated for Transmitter Upgrade (Partial of total Invoice). Submitting reimbursement for a 5kW however we are purchasing a 19kW.
<b>Amount:</b>	\$113,775.00

<b>Component Description:</b>	THU9-EVO Transmitter Prorated for Transmitter Upgrade (Partial of total Invoice). Submitting reimbursement for a 5kW however we are purchasing a 19kW.
<b>Amount:</b>	\$37,925.00

<b>Component Description:</b>	THU9-EVO Transmitter Prorated for Transmitter Upgrade (Partial of total Invoice). Submitting reimbursement for a 5kW however we are purchasing a 19kW.
<b>Amount:</b>	\$113,775.00

	<b>Component Description:</b>	THU9-EVO Transmitter Prorated for Transmitter Upgrade (Partial of total Invoice). Submitting for a 5kW however we are purchasing a 19kW.
	<b>Amount:</b>	\$37,925.00
	<b>Component Description:</b>	THU9-EVO Transmitter Prorated for Transmitter Upgrade (Partial of total Invoice). Submitting for a 5kW however we are purchasing a 19kW.
	<b>Amount:</b>	\$113,775.00
RF Test Load	<b>Component Description:</b>	RF Test Load - Prorated (Partial of Total Invoice)
	<b>Amount:</b>	\$12,750.00
	<b>Component Description:</b>	RF Test Load - Prorated (Partial of Total Invoice)
	<b>Amount:</b>	\$4,250.00
TAA Filing Fee	<b>Component Description:</b>	TAA Fee
	<b>Amount:</b>	\$7,000.00

Receiving Cost	<b>Component Description:</b> Aux Transmitter receiving cost <b>Amount:</b> \$5,461.94
Transmitter Installation	<b>Component Description:</b> WLIW Plainview Transmitter Install Payment #1 <b>Amount:</b> \$14,500.00  <b>Component Description:</b> WLIW Plainview Transmitter Install Payment #2 <b>Amount:</b> \$11,050.00  <b>Component Description:</b> WLIW Plainview Transmitter Install Payment #3 <b>Amount:</b> \$2,840.00
Shipping costs	<b>Component Description:</b> Rohde and Schwarz Plainview Shipping Cost (Portion of \$41,500) <b>Amount:</b> \$5,000.00
Mask Filter	<b>Component Description:</b> Rohde and Schwarz - Plainview Transmitter - Mask Filter (Portion of \$41,500) <b>Amount:</b> \$4,800.00

480V - 400V Step Down Transformer	<div> <b>Component Description:</b> Rohde and Schwarz Plainview Transmitter -Step Down Transformer (Portion of \$41,500)         </div> <div> <b>Amount:</b> \$2,700.00         </div>
Commissioning and Proof	<div> <b>Component Description:</b> Rohde and Schwarz Plainview Transmitter Commissioning and Proof (Portion of \$41,500)         </div> <div> <b>Amount:</b> \$13,500.00         </div>
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	<div> <b>Component Description:</b> Rohde &amp; Schwarz Plainview Transmitter (Portion of \$41,500)         </div> <div> <b>Amount:</b> \$15,500.00         </div> <div> <b>Component Description:</b> Rohde &amp; Schwarz Plainview Transmitter         </div> <div> <b>Amount:</b> \$124,500.00         </div>

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna PEP96L</b>	<b>\$90,930.00</b>	<b>\$222,035.59</b>		<b>\$218,535.59</b>	
Adding a module to existing combiner (without antenna)	\$84,200.00	\$217,535.59	Adding a main and backup input module to existing combiner. Includes installation supervision and commissioning. Also includes "Air Freight" vs. "Sea Freight" from Australia	\$217,535.59	Shipped from Australia "Air Freight" vs "Sea Freight" which was on the original quote.
Sweep test of existing antenna	\$6,730.00	\$4,500.00	N/A	\$1,000.00	N/A
UHF - High Power Top Mount Six Station broadband panel antenna elliptically or circularly polarized	<i>\$0.00</i>	\$0.00	Antenna is leased and shared with 6+ stations.	\$0.00	N/A
<b>Auxiliary Antenna TLP-12J-R</b>	<b>\$149,377.00</b>	<b>\$60,560.00</b>		<b>\$55,529.50</b>	
Transformer 6-75 to 3-50	<i>\$2,484.00</i>	\$2,484.00	N/A	\$2,484.00	N/A
Freight	<i>\$2,760.00</i>	\$2,760.00	N/A	\$2,760.00	N/A

Field Engineer Repack Sweep	<b>\$6,400.00</b>	\$6,400.00	N/A	\$6,400.00	N/A
Reducer 3-50 to 1-50	<b>\$893.00</b>	\$893.00	N/A	\$893.00	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$7,650.00	N/A	\$7,650.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$6,700.00	N/A	\$6,700.00	N/A
Sweep test of existing antenna	\$6,730.00	\$2,900.00	Please see the Attached Advent invoice for a line sweep which has already been performed.	\$2,869.50	N/A

UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$25,773.00	See attached Dielectric proposal.	\$25,773.00	N/A
<b>Sub-total</b>	\$240,307.00	\$282,595.59	N/A	\$274,065.09	N/A
<b>Total for all systems</b>	\$2,334,959.04	\$1,737,715.63	N/A	\$1,557,765.85	N/A

## Components

Actual Information	
Description	File Name
Adding a module to existing combiner (without antenna)	<p><b>Component Description:</b> Partial of Combiner Modules - We acknowledge that we are submitting for less than the invoice amount. The amount requested differs from the invoice amount due to the tax. WNET/WLIW is tax exempt. Form attached.</p> <p><b>Amount:</b> \$28,680.00</p> <p><b>Component Description:</b> Partial of Combiner Modules Invoice with invoice difference explanation</p> <p><b>Amount:</b> \$188,855.59</p>

Sweep test of existing antenna	<div> <div>Component Description:</div> <div>Sweep Test</div> </div> <div> <div>Amount:</div> <div>\$1,000.00</div> </div>
UHF - High Power Top Mount Six Station broadband panel antenna elliptically or circularly polarized	Information not provided.
Transformer 6-75 to 3-50	<div> <div>Component Description:</div> <div>This is the 10% portion payment (Total 3 payments for this vendor)</div> </div> <div> <div>Amount:</div> <div>\$248.40</div> </div> <div> <div>Component Description:</div> <div>This is the first 45% portion payment (Total 3 payments for this vendor)</div> </div> <div> <div>Amount:</div> <div>\$1,117.80</div> </div> <div> <div>Component Description:</div> <div>This is the second 45% portion payment (Total 3 payments for this vendor)</div> </div> <div> <div>Amount:</div> <div>\$1,117.80</div> </div>





Reducer 3-50 to 1-50	<div data-bbox="715 174 1370 367"> <p><b>Component Description:</b> This is the 10% portion payment (Total 3 payments for this vendor)</p> <p><b>Amount:</b> \$89.30</p> </div> <div data-bbox="715 477 1361 705"> <p><b>Component Description:</b> This is the first 45% portion payment (Total 3 payments for this vendor)</p> <p><b>Amount:</b> \$401.85</p> </div> <div data-bbox="715 815 1370 1043"> <p><b>Component Description:</b> This is the second 45% portion payment (Total 3 payments for this vendor)</p> <p><b>Amount:</b> \$401.85</p> </div>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

Side mount brackets for high power antennas (if not included in antenna base cost)	<b>Component Description:</b>	This is the 10% portion payment (Total 3 payments for this vendor)
	<b>Amount:</b>	\$765.00
	<b>Component Description:</b>	This is the first 45% portion payment (Total 3 payments for this vendor)
	<b>Amount:</b>	\$3,442.50
	<b>Component Description:</b>	This is the second 45% portion payment (Total 3 payments for this vendor)
	<b>Amount:</b>	\$3,442.50
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<b>Component Description:</b>	This is the 10% portion payment (Total 3 payments for this vendor)
	<b>Amount:</b>	\$670.00
	<b>Component Description:</b>	This is the first 45% portion payment (Total 3 payments for this vendor)
	<b>Amount:</b>	\$3,015.00
	<b>Component Description:</b>	This is the second 45% portion payment (Total 3 payments for this vendor)
	<b>Amount:</b>	\$3,015.00

Sweep test of existing antenna	<div> <b>Component Description:</b> Sweep of Auxiliary Antenna line. Main line and Antenna will not be installed at this site. (50% of invoice amount) </div> <div> <b>Amount:</b> \$2,869.50 </div>
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	<div> <b>Component Description:</b> This is the 10% portion payment (Total 3 payments for this vendor) </div> <div> <b>Amount:</b> \$2,577.30 </div> <div> <b>Component Description:</b> This is the first 45% portion payment (Total 3 payments for this vendor) </div> <div> <b>Amount:</b> \$11,597.85 </div> <div> <b>Component Description:</b> This is the second 45% portion payment (Total 3 payments for this vendor) </div> <div> <b>Amount:</b> \$11,597.85 </div>

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$45,209.23</b>	<b>\$51,374.23</b>		<b>\$51,374.23</b>	
Rigid Transmission Line - copper, 4 1/16"	\$39,760.00	\$45,925.00	Transmission line from output of switch assembly fine matcher to Combiner Inputs.	\$45,925.00	N/A
Transmission line TX - Switch - Load interconnect.	<b>\$5,449.23</b>	\$5,449.23	Misc. Line lengths & matchers between TX and Switch Assembly and load.	\$5,449.23	N/A
<b>Auxiliary Transmission Line</b>	<b>\$67,962.87</b>	<b>\$61,799.87</b>		<b>\$61,799.77</b>	
TX to Switch Filter Assembly	<b>\$7,362.87</b>	\$7,362.87	New Transmission line required to connect the Transmitter to the Switch and filter assembly.	\$7,362.77	N/A
Rigid Transmission Line - copper, 6 1/8"	\$60,600.00	\$54,437.00	Cost includes shipping.	\$54,437.00	The estimated cost will be adjusted to add in the .10 cent difference.

<b>Sub-total</b>	\$113,172.10	\$113,174.10	N/A	\$113,174.00	N/A
<b>Total for all systems</b>	\$2,334,959.04	\$1,737,715.63	N/A	\$1,557,765.85	N/A

## Components

Actual Information		
Description	File Name	
Rigid Transmission Line - copper, 4 1/16"	<b>Component Description:</b>	Rigid Transmission Line
	<b>Amount:</b>	\$31,130.00
	<b>Component Description:</b>	Rigid Transmission Line
	<b>Amount:</b>	\$14,795.00
Transmission line TX - Switch - Load interconnect.	<b>Component Description:</b>	One of two vendor payments for the total of this line item.
	<b>Amount:</b>	\$4,060.00
	<b>Component Description:</b>	One of two vendor payments for the total of this line item.
	<b>Amount:</b>	\$1,389.23
TX to Switch Filter Assembly	<b>Component Description:</b>	Tx to Switch Filter Assembly - Myat
	<b>Amount:</b>	\$993.95
	<b>Component Description:</b>	TX to Switch Filter Assembly
	<b>Amount:</b>	\$6,368.82

Rigid Transmission Line -  
copper, 6 1/8"

**Component Description:**

This is the 10%  
portion payment  
(Total 3 payments  
for this vendor)

**Amount:**

\$5,320.80

**Component Description:**

This is the first  
45% portion  
payment (Total 3  
payments for this  
vendor)

**Amount:**

\$23,943.65

**Component Description:**

This is the second  
45% portion  
payment (Total 3  
payments for this  
vendor)

**Amount:**

\$23,943.65

**Component Description:**

Rigid  
Transmission Line-  
Revised  
attachment with  
explanation for  
expedited shipping

**Amount:**

\$1,228.90

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$265,377.00	\$318,478.00		\$318,478.00	
Minor tower reinforcement /modifications	\$158,000.00	\$152,386.00	Please See attached proposal.	\$152,386.00	N/A
Short Tower (less than 500')	\$84,200.00	\$146,565.00	Rigging and installation cost for the Auxiliary antenna in Plainview.	\$146,565.00	N/A
Geological Survey	\$10,577.00	\$10,577.00	See Attached Invoice.	\$10,577.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$8,950.00	See Attached Invoices.	\$8,950.00	N/A
Sub-total	\$265,377.00	\$318,478.00	N/A	\$318,478.00	N/A
Total for all systems	\$2,334,959.04	\$1,737,715.63	N/A	\$1,557,765.85	N/A

Components

Actual Information	
Description	File Name



Minor tower reinforcement /modifications	<table> <tr> <td data-bbox="719 174 1023 208"><b>Component Description:</b></td><td data-bbox="1161 174 1378 241">Tower Restructure Payment 3 Final.</td></tr> <tr> <td data-bbox="719 255 826 288"><b>Amount:</b></td><td data-bbox="1161 255 1294 288">\$12,735.00</td></tr> <tr> <td data-bbox="719 394 1023 427"><b>Component Description:</b></td><td data-bbox="1161 394 1378 461">Tower Restructure Payment 2.</td></tr> <tr> <td data-bbox="719 474 826 508"><b>Amount:</b></td><td data-bbox="1161 474 1294 508">\$38,000.00</td></tr> <tr> <td data-bbox="719 613 1023 647"><b>Component Description:</b></td><td data-bbox="1161 613 1378 680">Tower Restructure Payment 1.</td></tr> <tr> <td data-bbox="719 694 826 728"><b>Amount:</b></td><td data-bbox="1161 694 1310 728">\$101,651.00</td></tr> </table>	<b>Component Description:</b>	Tower Restructure Payment 3 Final.	<b>Amount:</b>	\$12,735.00	<b>Component Description:</b>	Tower Restructure Payment 2.	<b>Amount:</b>	\$38,000.00	<b>Component Description:</b>	Tower Restructure Payment 1.	<b>Amount:</b>	\$101,651.00
<b>Component Description:</b>	Tower Restructure Payment 3 Final.												
<b>Amount:</b>	\$12,735.00												
<b>Component Description:</b>	Tower Restructure Payment 2.												
<b>Amount:</b>	\$38,000.00												
<b>Component Description:</b>	Tower Restructure Payment 1.												
<b>Amount:</b>	\$101,651.00												
Short Tower (less than 500')	<table> <tr> <td data-bbox="719 862 1023 896"><b>Component Description:</b></td><td data-bbox="1161 862 1362 929">Short Tower - US Tower Invoice</td></tr> <tr> <td data-bbox="719 943 826 976"><b>Amount:</b></td><td data-bbox="1161 943 1310 976">\$132,200.00</td></tr> <tr> <td data-bbox="719 1081 1023 1115"><b>Component Description:</b></td><td data-bbox="1161 1081 1305 1115">Short Tower</td></tr> <tr> <td data-bbox="719 1128 826 1162"><b>Amount:</b></td><td data-bbox="1161 1128 1294 1162">\$14,365.00</td></tr> </table>	<b>Component Description:</b>	Short Tower - US Tower Invoice	<b>Amount:</b>	\$132,200.00	<b>Component Description:</b>	Short Tower	<b>Amount:</b>	\$14,365.00				
<b>Component Description:</b>	Short Tower - US Tower Invoice												
<b>Amount:</b>	\$132,200.00												
<b>Component Description:</b>	Short Tower												
<b>Amount:</b>	\$14,365.00												
Geological Survey	<table> <tr> <td data-bbox="719 1292 1023 1326"><b>Component Description:</b></td><td data-bbox="1161 1292 1362 1572">Supervision, Labor and equipment to perform a geological survey for the foundations.</td></tr> <tr> <td data-bbox="719 1585 826 1619"><b>Amount:</b></td><td data-bbox="1161 1585 1294 1619">\$10,577.00</td></tr> </table>	<b>Component Description:</b>	Supervision, Labor and equipment to perform a geological survey for the foundations.	<b>Amount:</b>	\$10,577.00								
<b>Component Description:</b>	Supervision, Labor and equipment to perform a geological survey for the foundations.												
<b>Amount:</b>	\$10,577.00												

Structural engineering tower load study for well documented tower	<b>Component Description:</b>	Structural Eng
	<b>Amount:</b>	Tower Load Study \$795.00
	<b>Component Description:</b>	Tower Restructure
	<b>Amount:</b>	Engineering Analysis \$8,155.00

Cost  
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$167,235.00	\$146,700.00		\$34,154.82	
Legal Fees	<i>\$26,000.00</i>	\$26,000.00	Consolidation of all various FCC related legal expenses.	\$25,479.82	N/A
Local Zoning Permit Expeditor	<i>\$1,600.00</i>	\$1,600.00	N/A	\$1,600.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$0.00	Moved to "Legal Fees" category	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$0.00	Moved to "Legal Fees" category	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$0.00	Moved to "Legal Fees" category	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$0.00	Moved to "Legal Fees" category	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$600.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$1,375.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$2,100.00	Cost as billed from Engineering Consultant	\$2,100.00	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$3,000.00	?????	\$3,000.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$167,235.00	\$146,700.00	N/A	\$34,154.82	N/A
<b>Total for all systems</b>	\$2,334,959.04	\$1,737,715.63	N/A	\$1,557,765.85	N/A

## Components

**Actual Information**  
**Description**

**File Name**

## Legal Fees

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$545.62

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$156.25

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$493.87

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$428.62

<b>Component Description:</b>	FCC related Legal Fees
<b>Amount:</b>	\$1,343.25

<b>Component Description:</b>	FCC related Legal Fees
<b>Amount:</b>	\$411.75

<b>Component Description:</b>	FCC related Legal Fees
<b>Amount:</b>	\$1,063.12

<b>Component Description:</b>	FCC related Legal Fees
<b>Amount:</b>	\$823.50

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$984.37

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$2,848.50

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$272.50

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$2,525.63

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$1,592.98

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$1,281.37

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$5,435.49

<b>Component Description:</b>	FCC related Legal fees
<b>Amount:</b>	\$305.00

<b>Component Description:</b>	FCC related Legal Fees
<b>Amount:</b>	\$877.50

<b>Component Description:</b>	FCC related Legal Fees
<b>Amount:</b>	\$2,855.25

	<b>Component Description:</b> FCC related Legal Fees <b>Amount:</b> \$1,235.25
Local Zoning Permit Expeditor	<b>Component Description:</b> Local Zoning Permit <b>Amount:</b> \$1,600.00
Comprehensive coverage verification via field study, if needed	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	<b>Component Description:</b> Prepare request for special temporary authorization <b>Amount:</b> \$600.00



RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	<b>Component Description:</b>  <b>Amount:</b>	RF Consulting Engineering Fees- Aux Antenna \$250.00
	<b>Component Description:</b>  <b>Amount:</b>	Aux Antenna \$1,125.00
	<b>Component Description:</b>  <b>Amount:</b>	RF Consult Eng Fees for FCC Form Prep \$1,125.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<b>Component Description:</b>  <b>Amount:</b>	Main Antenna \$2,100.00
	<b>Component Description:</b>  <b>Amount:</b>	Prepare Eng Section of FCC Form \$2,100.00
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	<b>Component Description:</b>  <b>Amount:</b>	RF Consulting Engineer \$625.00
	<b>Component Description:</b>  <b>Amount:</b>	RF Consult Eng Fees - Aux Antenna \$2,375.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	

Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$72,035.00</b>	<b>\$65,735.00</b>		<b>\$7,471.00</b>	
Internal Project Management	<i>\$32,000.00</i>	\$32,000.00	See attached Exhibit.	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$4,985.00</i>	\$4,985.00	Please see attached Estimate Detail.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$12,000.00</i>	\$12,000.00	Disposal of existing transmitters and installation debris for both main and aux.	N/A	N/A
Local Zoning	<i>\$10,000.00</i>	\$10,000.00	N/A	\$2,221.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,250.00	N/A	\$5,250.00	N/A
<b>Sub-total</b>	\$72,035.00	\$65,735.00	N/A	\$7,471.00	N/A
<b>Total for all systems</b>	\$2,334,959.04	\$1,737,715.63	N/A	\$1,557,765.85	N/A

### Components

Actual Information	
Description	File Name
Internal Project Management	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Local Zoning	<div> <div> <b>Component Description:</b> </div> <div> Town of Oyster Bay Permit Application Fee. Payment 2 Final and cancelled check as requested </div> </div> <div> <b>Amount:</b> </div> <div> \$2,121.00 </div> <div> <b>Component Description:</b> </div> <div> Town of Oyster Bay Construction Permit Application Payment #1 (Copy of Cancelled Check included per FCC request) </div> <div> <b>Amount:</b> </div> <div> \$100.00 </div> <div> <b>Component Description:</b> </div> <div> Moved to Professional Services as directed by Repack Administrator </div> <div> <b>Amount:</b> </div> <div> N/A </div>

DTV Medical Facility Notification	<table><tr><td data-bbox="708 174 1027 210"><b>Component Description:</b></td><td data-bbox="1161 174 1378 246">DTV Medical Facility Notification</td></tr><tr><td data-bbox="708 255 826 291"><b>Amount:</b></td><td data-bbox="1161 255 1276 291">\$5,250.00</td></tr></table>	<b>Component Description:</b>	DTV Medical Facility Notification	<b>Amount:</b>	\$5,250.00
<b>Component Description:</b>	DTV Medical Facility Notification				
<b>Amount:</b>	\$5,250.00				

**Cost  
Information**

**Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,334,959.04	\$1,737,715.63	\$1,557,765.85

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Frank Graybill</b>  <i>Senior Director of Engineering</i></p> <p>11/19/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Frank Graybill</b>  <i>Senior Director of Engineering</i></p> <p>11/19/2020</p>

## Attachments