



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **19183** | Service: **DTV** | Call **WZVN-TV** | Channel: **28 (UHF)**
ID: | Sign:
File **0000028624**
Number:
FRN: **0001733518** | Date **02/22**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Montclair Communications, Inc. Doing Business As: Montclair Communications, Inc.	Lara W. Kunkler 101 Devon Rd. Charlottesville, VA 22903 United States	+1 (239) 841-1706	kunk@water.net	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Daniel Eugene Billings <i>Director of Engineering</i> <i>Montclair Communications, Inc.</i>	Dan Billings 3719 Central Avenue Fort Myers, FL 33901 United States	+1 (239) 939-6299	danb@water.net

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace current channel 41 TX with a new channel 28 TX. Encode ABC with WBBH and broadcast on the WBBH signal. Install temporary antenna. Remove old top mount antenna. Transition to new to new E pol to mount antenna when install completed..

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	Waterman Broadcasting, LLC
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX-2H
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
<p>New Transmitter</p>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	PRLX U24 D28
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	40 kW
	Justification for New Transmitter	<p>Manufacturer will not retune current transmitter. This purchase represents "Like for Like" replacement to ensure operations maintain current flexibility. See attachment "WZVN 399 Cost Estimate Questions and Answers" for further explanation.</p>

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Onsite electrical contractor estimate for all electrical work needed to install the new transmitter.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A

Number of Days

N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
State Sales Tax	State sales tax levied on equipment at 6 percent.
Remote control rebuild	Rebuild remote control system to work with new transmitter.
Transmitter offloading	The estimated cost to offload and place the new transmitter in our building.
Surge Suppressor	Replacement of current surge suppression with system suitable for the solid state transmitter.
Current transmitter removal	Disassemble current transmitter, filters, combiner, heat exchangers, piping, etc. Remove from site.
Temporary storage	Temporary storage of new transmitter, filters, combiner, heat exchangers and associated hardware.
Transmitter Shipping	The estimated cost of shipment for the new transmitter to our facility.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Add Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	Waterman Broadcasting, LLC
	Site	N/A
	Is this antenna currently shared with any other stations?	Yes
	Is this antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	56
	Design power capacity in use	80.0 %
	Lower Limit	476.00 MHz
	Upper Limit	638.00 MHz
	Other Antenna Type	N/A

ERP: (Effective Radiated Power)	1000.0 kW
Manufacturer	
Model	ABBP14H3- HTP4-15/41
Year	2002

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
71085	WBBH-tv

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Leased
	Owner	Waterman Broadcasting, LLC
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	42
	Lower Limit	476.00 MHz
	Upper Limit	560.00 MHz
	Design power capacity in use	70.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
Manufacturer		

Model	TUM30-P4-14 /42H-1-R
Year	2018
Justification for New Antenna	Current antenna pattern and performance questionable at channel 28. Replace to maintain current performance and upgrade to E Pol for ATSC 3.0. See attachment "WZVN 399 Cost Estimate Questions and Answers" for further explanation.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes

	Broadband or Single Channel?	Broadband
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
28
15

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Current Antenna Analysis	Parameter analysis pattern tabulation of current Alan Dick antenna.
New Main Antenna Shipping	Estimated cost to ship new main antenna from Europe,
State Sales Tax	State sales tax levied on equipment at 6 percent.
Temporary main antenna storage	Portable temporary storage for the new main antenna and associated hardware prior to installation.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Leased
	Owner	Waterman Broadcasting, LLC
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	541.0 kW
	Manufacturer	

Model	TFU-24WB C160 CH 14-51
Year	2018
Justification for New Antenna	To be used during time the main top mount antenna and line are being changed. This is a Dielectric slotted side mounted antenna. See attachments "exhibit a" and "WZVN 399 Cost Estimate Questions and Answers" for quote and requirement explanation.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes

	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Name	Description
Interim Operaton plumbing	This is the cost for in building plumbing hardware and installation to the Interim antenna system.
State Sales Tax	State sales tax levied on equipment at 6 percent.
Interim antenna shipment	Estimated cost to ship interim antenna.
Temporary interim antenna storage	Portable storage facility for temporary storage of the interim antenna prior to installation.

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line** **Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1575 feet per run

**Facility ID's and Call Signs of
all stations with whom the
transmission line is shared.**

Facility ID	Call Sign
71085	WBBH-TV

**Primary
Transmission
Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1575 feet per run
	Justification for New Transmission Line	Current transmission line cut and optimized for channels 15 and 41. Will change to line optimized for new channel 28 and 15.

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Name	Description
Temporary main TX line storage	Portable temporary storage of the main transmission line before installation.

Shipment of main TX line	Shipment of the main transmission line to our facility.
State sales tax	State sales tax levied on equipment at 6 percent.

**Interim
Transmission
Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	1575 feet per run
Justification for New Transmission Line	Needed to stay in operation while permanent line, antenna and ABC transmitter are installed.	

**Interim
Transmission
Line**

Other Transmission Line Expenses Not Listed

Name	Description
Shipment of interim TX line	Shipment of the interim transmission line to our facility.
State sales tax	State sales tax levied on equipment at 6 percent.
Temporary storage for interim TX line	Portable temporary storage for the interim transmission line prior to installation.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
Existing Tower Structure Registration	Is tower compliant with Rev G?	Unknown
	Do you have a tower registration number?	Yes
Coordinates (NAD83 (North American Datum of 1983))	ASR Number	1231697
	Latitude (NAD83)	26° 49' 22.4" N-
	Longitude (NAD83)	081° 45' 53.6" W-
	Overall Structure Height	1516.06 feet
	Support Structure Height	1457.66 feet
	Ground Elevation Above Mean Sea Level (AMSL)	33.14 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Waterman Broadcasting Corp. of Florida
Date Constructed	09/13/2002

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
71085	WBBH-TV	DTV

Other Types of Users

Users
EMS
LoJack

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	915
	Explanation	Manage the delivery of new transmitter and RF systems, storage, installation process and disposal of old equipment. Manage tower modifications and line and antenna installation. Processing Form 399.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	Yes
	Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	No	
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification

N/A

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

Name	Description
Comark	Site Design Service - On site analysis, layout and drawings for new transmitter and RF system. See attachments "exhibit f" and "WZVN 399 Cost Estimate Questions and Answers" costs already incurred and for further explanation.
DTV Pros	The company will assist with quotations and add efficiency throughout project. See attachments "exhibit a" and "WZVN 399 Cost Estimate Questions and Answers" for further explanation.
Washington Engineering	Antenna pattern analysis and CP for channel 28 and repack consultation. Cohen, Dippell and Everist. P.C. See attachment "WZVN 399 Cost Estimate Questions and Answers" for further explanation.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Comark Training	Training for two company engineers so that transmitter may be maintained to FCC specifications. Same as with current transmitter.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter PRLX U24 D28	\$1,674,317.76	\$1,359,634.76		\$1,314,050.77	
Transmitter Shipping	<i>\$17,945.14</i>	\$17,945.14	Please see Estimated Cost Justification WZVN-110-1st Primary Transmittere - Shipping v0	\$17,945.14	N/A
10 Ton system	\$38,900.00	\$37,000.00	N/A	N/A	N/A
Temporary storage	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Remote control rebuild	<i>\$8,000.00</i>	\$8,000.00	Rebuild remote control system to work with new transmitter.	\$5,308.82	N/A
State Sales Tax	<i>\$76,065.28</i>	\$76,065.28	see Estimated Cost Justification WZVN-110-1st Primary Transmitter - State Sales Tax v1	\$76,065.28	N/A
Transmitter offloading	<i>\$6,000.00</i>	\$6,000.00	Comark quoted cost.	\$6,000.00	N/A

Surge Suppressor	<i>\$8,800.00</i>	\$8,800.00	Replacement of current surge-suppressor with unit specified for new transmitter. Comark quoted cost.	\$7,907.19	N/A
Current transmitter removal	<i>\$20,575.00</i>	\$20,575.00	Removal of current transmitter, RF system and cooling system Includes disposal. Per Comark estimate.	\$20,575.00	N/A
Other Electrical Service: Onsite electrical contractor estimate for all electrical work needed to install the new transmitter.	<i>\$20,032.34</i>	\$20,032.34	see Estimated Cost Justification WZVN-110-1st Primary Transmitter - Other Electrical Service v0	\$20,032.34	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,160,217.00	Comark quoted cost.	\$1,160,217.00	N/A
Sub-total	\$1,674,317.76	\$1,359,634.76	N/A	\$1,314,050.77	N/A
Total for all systems	\$5,189,712.39	\$4,694,706.98	N/A	\$3,147,022.01	N/A

Components

Actual Information Description	File Name
Transmitter Shipping	<p>Component Description: Transmitter Transportation</p> <p>Amount: \$8,472.50</p>
	<p>Component Description: Broadcast Television Transmitter Appointment Delivery</p> <p>Amount: \$1,000.14</p>
	<p>Component Description: WZVN-110-1st Primary Transmitter - Shipping</p> <p>Amount: \$847.25</p>
	<p>Component Description: WZVN-110-1st Primary Transmitter - Shipping</p> <p>Amount: \$7,625.25</p>
10 Ton system	Information not provided.
Temporary storage	Information not provided.
Remote control rebuild	<p>Component Description: BURK IU IP- BASED TRANSMITTER R /C</p> <p>Amount: \$5,308.82</p>

State Sales Tax	<p>Component Description: WZVN-110-1st Primary Transmitter - State Sales Tax</p> <p>Amount: \$4,167.23</p> <p>Component Description: Taxes</p> <p>Amount: \$36,059.36</p> <p>Component Description: WZVN-110-1st Primary Transmitter - State Sales Tax</p> <p>Amount: \$35,838.69</p>
Transmitter offloading	<p>Component Description: Transmitter Offloading</p> <p>Amount: \$3,000.00</p> <p>Component Description: WZVN-110-1st Primary Transmitter - Transmitter Offloading</p> <p>Amount: \$300.00</p> <p>Component Description: WZVN-110-1st Primary Transmitter - Transmitter Offloading</p> <p>Amount: \$2,700.00</p>
Surge Suppressor	<p>Component Description: PV 200 277/480-3Y</p> <p>Amount: \$7,907.19</p>

<p>Current transmitter removal</p>	<p>Component Description: Removal of existing transmitters</p> <p>Amount: \$10,287.50</p> <p>Component Description: WZVN-110-1st Primary Transmitter - Removal of Existing Transmitter</p> <p>Amount: \$9,258.75</p> <p>Component Description: WZVN-110-1st Primary Transmitter - Removal of Existing Transmitter</p> <p>Amount: \$1,028.75</p>
<p>Other Electrical Service: Onsite electrical contractor estimate for all electrical work needed to install the new transmitter.</p>	<p>Component Description: Trip Charge, 4SQ Box, 1/2' Mud Ring</p> <p>Amount: \$248.34</p> <p>Component Description: Replaced Transmitter #2 Reworked piping</p> <p>Amount: \$19,784.00</p>

UHF - Liquid Cooled Solid
State Transmitter 35 - 50
kW

Component Description:

SYSTEM, WZVN
PRLX U24 D28; TV
Transmitter
Installation;
Transmitter Proof of
Performance;
Removal of Existing
DCX-2 IOT
Transmitter;
Transportation
/Offloading

Amount:

\$580,108.50

Component Description:

System, WZVN
PRLX U24 D28

Amount:

\$522,097.65

Component Description:

System, WZVN
PRLX U24

Amount:

\$58,010.85

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB C160 CH 14-51	\$456,300.00	\$454,120.00		\$158,612.20	
Temporary interim antenna storage	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Interim antenna shipment	<i>\$18,000.00</i>	\$18,000.00	N/A	N/A	N/A
State Sales Tax	<i>\$12,720.00</i>	\$12,720.00	State sales tax on interim antenna related equipment.	\$7,780.20	N/A
Interim Operaton plumbing	<i>\$20,000.00</i>	\$20,000.00	Additional transmission line plumbing and labor for temporary operation.	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A

Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	Interim antenna elbow complex.	\$8,937.60	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Sweep testing of interim antenna.	\$6,400.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 541 kW input, directional,, horizontally polarized	<i>\$357,000.00</i>	\$357,000.00	Dielectric side mount 24 bay antenna including installation.	\$135,494.40	N/A
Primary Antenna TUM30-P4-14/42H-1-R	\$940,679.65	\$833,649.65		\$419,436.23	
Temporary main antenna storage	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Sweep testing of new antenna.	\$6,400.00	N/A

UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, elliptically or circularly polarized	\$768,000.00	\$697,600.00	Alan Dick quoted E Pol panel antenna replacement including installation.	\$376,160.10	N/A
State Sales Tax	\$30,165.00	\$30,165.00	Estimated state sales tax for primary antenna related equipment.	\$18,785.48	N/A
New Main Antenna Shipping	\$25,000.00	\$25,000.00	Estimated cost for shipment of Alan Dick antenna from the UK.	N/A	N/A
Current Antenna Analysis	\$4,734.65	\$4,734.65	see Estimated Cost Justification WZVN-210- Primary Antenna - Existing Antenna Analysis v0	\$4,734.65	N/A
Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	\$16,850.00	\$16,000.00	New main antenna elbow complex.	\$13,356.00	N/A

New combiner, cost per channel (without antenna)	\$84,200.00	\$48,750.00	Comark quoted combiner cost for channel 15 and channel 28.	N/A	N/A
Sub-total	\$1,396,979.65	\$1,287,769.65	N/A	\$578,048.43	N/A
Total for all systems	\$5,189,712.39	\$4,694,706.98	N/A	\$3,147,022.01	N/A

Components

Actual Information	
Description	File Name
Temporary interim antenna storage	Information not provided.
Interim antenna shipment	Information not provided.
State Sales Tax	<p>Component Description: WZVN-280- Interim Antenna - State Sales Tax</p> <p>Amount: \$4,045.70</p> <p>Component Description: WZVN-210- Primary Antenna - State Sales Tax</p> <p>Amount: \$3,734.50</p>
Interim Operaton plumbing	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	<p>Component Description: WZVN-280- Interim Antenna - Elbow Complex, Broadband, 6 1/8"</p> <p>Amount: \$4,468.80</p>
	<p>Component Description: Interim Antenna, Elbow Complex</p> <p>Amount: \$4,468.80</p>
Sweep test of existing antenna	<p>Component Description: WZVN-280- Interim Antenna - Sweep Test</p> <p>Amount: \$6,400.00</p>
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 541 kW input, directional,, horizontally polarized	<p>Component Description: WZVN-280- Interim Antenna - UHF High Power Side Mount Antenna, H-POL</p> <p>Amount: \$57,772.80</p>
	<p>Component Description: Interim Antenna</p> <p>Amount: \$57,772.80</p>
	<p>Component Description: WZVN-280- Interim Antenna - UHF High Power Side Mount Antenna, H-POL</p> <p>Amount: \$19,948.80</p>
Temporary main antenna storage	Information not provided.

Sweep test of existing antenna	<p>Component Description: Primary Antenna - Sweep Test</p> <p>Amount: \$2,560.00</p>
	<p>Component Description: WZVN-210- Primary Antenna - Sweep Test</p> <p>Amount: \$1,280.00</p>
	<p>Component Description: WZVN-210- Primary Antenna - Sweep Test</p> <p>Amount: \$2,560.00</p>
UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, elliptically or circularly polarized	<p>Component Description: UHF - HIGH POWER TOP MOUNT (200-1000 KW)</p> <p>Amount: \$88,734.90</p>
	<p>Component Description: UHF - HIGH POWER TOP MOUNT (200-1000KW)</p> <p>Amount: \$143,712.60</p>
	<p>Component Description: UHF high power top mount</p> <p>Amount: \$143,712.60</p>

State Sales Tax	<p>Component Description: Florida Sales Tax Amount: \$9,688.58</p> <p>Component Description: sales tax to the State of Florida Amount: \$9,096.90</p>
New Main Antenna Shipping	Information not provided.
Current Antenna Analysis	<p>Component Description: Antenna System checkout - 1 Work Day Amount: \$4,734.65</p>
Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	<p>Component Description: WZVN-210- Primary Antenna - Elbow Complex, Broadband, 7 3 /16" Amount: \$5,342.40</p> <p>Component Description: Primary Antenna, Elbow Complex Amount: \$5,342.40</p> <p>Component Description: WZVN-210- Primary Antenna - Elbow Complex, Broadband, 7 3 /16" Amount: \$2,671.20</p>
New combiner, cost per channel (without antenna)	Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$399,397.70	\$382,072.70		\$17,378.70	
Temporary storage for interim TX line	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
State sales tax	<i>\$20,880.00</i>	\$20,880.00	State sales tax for interim line related equipment.	N/A	N/A
Shipment of interim TX line	<i>\$8,117.70</i>	\$8,117.70	see Estimated Cost Justification WZVN-380-Interim Transmission Line - Shipping v0	\$8,117.70	N/A
Rigid Transmission Line - copper, 6 1/8" broadband	\$365,400.00	\$348,075.00	N/A	\$9,261.00	N/A
Primary Transmission Line	\$594,747.20	\$569,547.20		\$389,318.58	
State sales tax	<i>\$30,000.00</i>	\$30,000.00	State sales tax on new main line related equipment.	\$14,618.31	N/A

Shipment of main TX line	<i>\$35,272.20</i>	\$35,272.20	see Estimated Cost Justification WZVN-310-Primary Transmission Line - Shipping v0	\$35,272.20	N/A
Temporary main TX line storage	<i>\$5,000.00</i>	\$5,000.00	N/A	\$4,040.00	N/A
Rigid Transmission Line - copper, 7 3 /16" broadband	\$524,475.00	\$499,275.00	N/A	\$335,388.07	N/A
Sub-total	\$994,144.90	\$951,619.90	N/A	\$406,697.28	N/A
Total for all systems	\$5,189,712.39	\$4,694,706.98	N/A	\$3,147,022.01	N/A

Components

Actual Information	
Description	File Name
Temporary storage for interim TX line	Information not provided.
State sales tax	Information not provided.
Shipment of interim TX line	<p>Component Description: WZVN-380-Interim Transmission Line - Shipping</p> <p>Amount: \$8,117.70</p>

Rigid Transmission Line - copper, 6 1/8" broadband	<p>Component Description: WZVN-380-Interim Transmission Line - Rigid Transmission Line Copper, 6 1/8", Broadband</p> <p>Amount: \$9,261.00</p>
State sales tax	<p>Component Description: WZVN-310-Primary Transmission Line - State Sales Tax</p> <p>Amount: \$7,432.44</p> <p>Component Description: WZVN-280-Interim Antenna - State Sales Tax</p> <p>Amount: \$7,185.87</p>
Shipment of main TX line	<p>Component Description: WZVN-310-Primary Transmission Line - Shipping</p> <p>Amount: \$35,272.20</p>
Temporary main TX line storage	<p>Component Description: WZVN-310-Primary Transmission Line - Temporary Storage for Main Transmission Line</p> <p>Amount: \$4,040.00</p>

Rigid Transmission Line -
copper, 7 3/16" broadband

Component Description: RIGID
TRANSMISSION
LINE - COPPER
Amount: \$95,859.16

Component Description: Rigid transmission
line - copper
Amount: \$119,764.47

Component Description: Rigid transmission
line - copper
Amount: \$119,764.44

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$511,080.00	\$588,232.52		\$544,404.52	
Minor tower reinforcement /modifications	\$158,000.00	\$199,740.00	Proposal TCI-18-015D	\$159,792.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$8,120.00	N/A
Tower Helicopter Lift	<i>\$129,980.00</i>	\$129,980.00	Please see Tower Consultants Inc. Change Order Request One	\$129,980.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$246,512.52	see Estimated Cost Justification WZVN-410- Existing Primary Tower - Tower Equipment and Rigging Costs, Tall Tower v0	\$246,512.52	N/A
Sub-total	\$511,080.00	\$588,232.52	N/A	\$544,404.52	N/A

Total for all systems	\$5,189,712.39	\$4,694,706.98	N/A	\$3,147,022.01	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name
Minor tower reinforcement /modifications	Component Description: Mobilization Invoice Amount: \$59,922.00
	Component Description: Tower reinforcements /modifications; 1516 ft guyed tower Amount: \$99,870.00
Structural engineering tower load study for well documented tower	Component Description: Services rendered by Tower Consultants, Inc. in connection with the initial Analysis Run Amount: \$8,120.00
Tower Helicopter Lift	Component Description: Change Order #1 - Helicopter Pick Amount: \$64,990.00
	Component Description: Change Order #1 - Helicopter Pick Amount: \$64,990.00

Tall Tower (greater than 500')

Component Description: Reported Weather Days
Amount: \$28,600.00

Component Description: Change Order #2 - Additional Material to support input complex
Amount: \$1,650.00

Component Description: WZVN-410- Existing Primary Tower - Tower Equipment and Rigging Costs, Tall Tower
Amount: \$56,040.00

Component Description: 2 men to help with the tuning of top antenna, troubleshoot the light
Amount: \$2,400.00

Component Description: Tower Equipment and Rigging Costs, Tall Tower
Amount: \$93,400.00

Component Description: Completion Invoice
Amount: \$52,768.00

Component Description: Conduit
Amount: \$11,654.52

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$429,690.96	\$443,726.03		\$287,425.58	
Washington Engineering	<i>\$109,320.96</i>	\$109,320.96	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$106,670.96	Please see submitted invoices
DTV Pros	<i>\$3,500.00</i>	\$3,500.00	N/A	N/A	N/A
Comark	<i>\$15,300.00</i>	\$15,300.00	N/A	\$15,300.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$2,455.00	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$1,450.00	Please see submitted invoices
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$770.00	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$200.00	Please see submitted invoices
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$19,537.85	invoice; invoices Cohen Dippell and Everist, P. C. WZVN032919 and WZVN043019; Justifying Invoice - WZVN-TV Cohen WZVN053119	\$16,480.05	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$765.00	N/A
Project management of the transition	\$144,570.00	\$138,750.00	N/A	\$123,467.35	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$3,724.40	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$3,724.40	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$19,367.82	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$19,367.82	Invoices
Sub-total	\$429,690.96	\$443,726.03	N/A	\$287,425.58	N/A
Total for all systems	\$5,189,712.39	\$4,694,706.98	N/A	\$3,147,022.01	N/A

Components

Actual Information	
Description	File Name

Component Description: WZVN-530-RF Eng
- Washington
Engineering:
\$2499.20
Amount: \$2,499.20

Component Description: Consulting
Engineering
Services
Amount: \$5,721.21

Component Description: Consulting
Engineering
Services
Amount: \$3,370.55

Component Description: Consulting
Engineering
Services
Amount: \$4,622.70

Component Description: Consulting
engineering
services through
April 2019
concerning
preliminary study of
possible coverage
for temporary
broadband antenna
Amount: \$1,404.10

Component Description: Professional
Services
Amount: \$2,566.08

Component Description: Consulting
Engineering
Services
Amount: \$987.40

Component Description: Consulting engineering services through October 2019
Amount: \$1,526.60

Component Description: Consulting Engineering Services
Amount: \$2,623.20

Component Description: Consulting Engineering Services
Amount: \$4,627.60

Component Description: Consulting Engineering Services
Amount: \$6,622.40

Component Description: Consulting Engineering Services
Amount: \$3,922.60

Component Description: Consulting engineering services
Amount: \$6,169.90

Component Description: Professional Services
Amount: \$3,170.00

Component Description: N/A
Amount: N/A

Component Description: Consulting
Engineering
Services
Amount: \$1,255.74

Component Description: Consulting
engineering
services through
July 2019
Amount: \$2,641.80

Component Description: Consulting
Engineering
Services
Amount: \$1,638.82

Component Description: Consulting
Engineering
Services
Amount: \$1,619.60

Component Description: Consulting
engineering
services through
June 28, 2018
concerning
potential change of
antenna
manufacturer from
Jampro to
Dielectric and
notification to FCC
Amount: \$5,768.20

Component Description: April 2018
Amount: \$1,384.70

Component Description: Consulting engineering services
Amount: \$9,778.20

Component Description: Professional Services
Amount: \$3,572.50

Component Description: Professional Services
Amount: \$2,510.00

Component Description: Consulting and Engineering Services through October 2019
Amount: \$562.50

Component Description: Consulting Engineering Services
Amount: \$1,541.70

Component Description: Consulting Engineering Services
Amount: \$2,305.70

Component Description: Consulting Engineering Services
Amount: \$4,887.02

Component Description: Consulting engineering services
Amount: \$1,384.70

Component Description: Mailing: Print and Mail a two page, black and white genetically addressed letter with a specifically addressed USPS barcoded route sorted envelope

Amount: \$2,650.00

Component Description: CAROLYN LYONS

Amount: \$7,638.50

Component Description: WZVN-530-RF Eng - Washington Engineering

Amount: \$4,183.64

Component Description: Consulting Engineering Services

Amount: \$516.40

Component Description: Consulting engineering services

Amount: \$5,768.20

Component Description: Consulting Engineering Services

Amount: \$3,609.20

Component Description: Consulting Engineering Services

Amount: \$1,423.20

DTV Pros	Information not provided.
Comark	<p>Component Description: DEPOSIT Amount: \$3,000.00</p> <p>Component Description: System design services/site survey Amount: \$12,300.00</p>
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

<p>Attorney Fees - Negotiation of lease and other matters for shared locations</p>	<p>Component Description: Professional Services Rendered Amount: \$850.00</p>
<p>Attorney Fees - Negotiation of lease and other matters for shared locations</p>	<p>Component Description: WZVN-550- Attorney - Negotiation of Lease and Other Matters: \$855.00 Amount: \$855.00</p>
<p>Attorney Fees - Negotiation of lease and other matters for shared locations</p>	<p>Component Description: Professional Services Rendered Amount: \$600.00</p>
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Component Description: WZVN-550- Attorney- License to Cover: \$200.00 Amount: \$200.00</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Professional Services Rendered Amount: \$570.00</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>

Perform engineering study for new channel assignment and antenna development

Component Description: Consulting engineering services, others expenses
Amount: \$1,716.85

Component Description: Consulting engineering services through July 2018 concerning potential change of antenna manufacturer from Jampro to Dielectric
Amount: \$1,725.00

Component Description: Consulting engineering services through July 2018 concerning potential change of antenna manufacturer from Jampro to Dielectric
Amount: \$1,725.00

Component Description: Consulting Engineering Services through May 2019 concerning Preliminary Allocation study
Amount: \$6,594.40

Component Description: Consulting engineering services
Amount: \$6,443.80

Prepare and or review
reimbursement form

Component Description: Professional
Services Rendered
Amount: \$495.00

Component Description: Professional
services
Amount: \$495.00

Component Description: Prepare and/or
Review
Reimbursement
Form
Amount: \$270.00

Project management of the
transition

Component Description: Project
management
Amount: \$2,362.50

Component Description: Project
Management
Amount: \$5,037.50

Component Description: Project
Management
Amount: \$450.00

Component Description: Professional
services
Amount: \$600.00

Component Description: Professional
services
Amount: \$280.00

Component Description: Project Management
Amount: \$4,024.85

Component Description: Project Management
Amount: \$3,168.20

Component Description: Professional services
Amount: \$725.00

Component Description: Cost Reconciliation
Amount: \$2,833.10

Component Description: Project Management
Amount: \$3,912.30

Component Description: Professional services
Amount: \$200.00

Component Description: Project Management
Amount: \$313.75

Component Description: Project Management
Amount: \$378.75

Component Description: Project Management
Amount: \$5,059.20

Component Description: Professional services
Amount: \$100.00

Component Description: Project Management
Amount: \$6,119.10

Component Description: Project Management
Amount: \$1,714.85

Component Description: Project Management
Amount: \$4,531.55

Component Description: Project Management
Amount: \$2,820.50

Component Description: Project Management
Amount: \$5,561.40

Component Description: Project Management
Amount: \$9,050.40

Component Description: Project Management
Amount: \$2,665.15

Component Description: Project Management
Amount: \$4,470.40

Component Description: Project
Management
Amount: \$3,043.80

Component Description: Project
Management
Amount: \$3,880.40

Component Description: Project
Management
Amount: \$6,323.35

Component Description: Project
Management
Amount: \$2,132.60

Component Description: Project
Management
Amount: \$2,244.85

Component Description: Project
Management
Amount: \$3,399.80

Component Description: Project
Management
Amount: \$9,058.05

Component Description: Project
Management
Amount: \$2,129.15

Component Description: Project
Management
Amount: \$2,708.25

Component Description: Project Management
Amount: \$688.75

Component Description: Project Management
Amount: \$1,602.90

Component Description: Project Management
Amount: \$5,786.65

Component Description: Project Management
Amount: \$677.50

Component Description: Project Management
Amount: \$6,836.20

Component Description: Project Management
Amount: \$3,526.85

Component Description: Project Management
Amount: \$3,049.75

Prepare request for Special Temporary Authorization

Component Description: WZVN-530-RF Eng - Special Temporary Authorization
Amount: \$3,724.40

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: Consulting engineering services
Amount: \$3,801.20

Component Description: Consulting Engineering Services
Amount: \$6,220.42

Component Description: Consulting engineering services
Amount: \$4,410.75

Component Description: Legal services
Amount: \$4,068.55

Component Description: Professional Services
Amount: \$866.90

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$64,319.12	\$63,724.12		\$16,395.43	
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Local Zoning	<i>\$6,262.50</i>	\$6,262.50	See Estimated Cost Justification WZVN-610-Local Zoning v0	\$6,262.50	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,400.00	N/A
Comark Training	<i>\$4,800.00</i>	\$4,800.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A

Equipment Storage	<i>\$1,200.00</i>	\$1,200.00	N/A	\$1,104.05	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	\$1,427.26	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$4,201.62</i>	\$4,201.62	see Estimated Cost Justification WZVN-610 Disposal Costs v0	\$4,201.62	N/A
Sub-total	\$64,319.12	\$63,724.12	N/A	\$16,395.43	N/A
Total for all systems	\$5,189,712.39	\$4,694,706.98	N/A	\$3,147,022.01	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.
Local Zoning	<p>Component Description: ZONING - COMMERCIAL MISC</p> <p>Amount: \$6,262.50</p>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

<p>DTV Medical Facility Notification</p>	<p>Component Description: WZVN-610-Medical Facility Notification - \$200.00</p> <p>Amount: \$200.00</p> <p>Component Description: WZVN-610-Medical Facility Notification: \$550.00</p> <p>Amount: \$550.00</p> <p>Component Description: Medical Notification Amount: \$2,650.00</p>
<p>Comark Training</p>	<p>Information not provided.</p>
<p>Develop and air announcement of upcoming channel change</p>	<p>Information not provided.</p>

Equipment Storage	<p>Component Description: Monthly Rental of Container at Your Location Amount: \$175.84</p> <p>Component Description: Deliver Empty Container to Location and Monthly Rental of Container Amount: \$378.06</p> <p>Component Description: Monthly Rental of Container at Your Location Amount: \$175.84</p> <p>Component Description: Monthly Rental of Container at Your Location Amount: \$175.84</p> <p>Component Description: Pickup Empty Container from Your Location Amount: \$198.47</p>
Equipment Delivery and Handling Charges	<p>Component Description: Scissor Lift 19' Electric Amount: \$668.63</p> <p>Component Description: SCISSOR LIFT Amount: \$758.63</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	

Component Description: 4 Yard dumpster
service
Amount: \$331.58

Component Description: 6 Yard dumpster
service
Amount: \$328.20

Component Description: 30 Yd rolloff
Amount: \$575.40

Component Description: 4 Yard dumpster
Amount: \$331.64

Component Description: Delivery 20 yd
open top
Amount: \$494.46

Component Description: Ticketed 4 yd fel
tuesdays only
Amount: \$333.99

Component Description: 6 yard dumpster
service
Amount: \$238.04

Component Description: 6 Yard dumpster
Amount: \$320.69

Component Description: 4 Yard dumpster
Amount: \$331.27

Component Description: 4 Yard dumpster
Amount: \$329.48

Component Description:
Amount:

30 Yd rolloff
\$586.87

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$5,189,712.39	\$4,694,706.98	\$3,147,022.01

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li data-bbox="758 772 1061 1176">1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. <li data-bbox="758 1198 1045 1444">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. <li data-bbox="758 1467 1061 1758">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Daniel Eugene Billings
Director of Engineering

02/22/2021

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Daniel
Eugene
Billings**
*Director of
Engineering*

02/22/2021

Certification	Section	Question	Response
	<p>Submission of Final Allocation or Accounting Information Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Daniel Eugene Billings
Director of Engineering

02/22/2021

Attachments