



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **12033** | Service: **DTV** | Call **WWAY** | Channel: **24 (UHF)** |
ID: | Sign:
File **0000028249**
Number:
FRN: **0014489892** | Date **02/19**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WWAY-TV, LLC Doing Business As: WWAY-TV, LLC	Bobby Berry 301 Poplar Street Macon, GA 31208 United States	+1 (478) 745-4141	bberry@morrisnetwork.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Ray Luke <i>Project Manager</i> <i>Custom Specialty Services, LLC</i>	Ray Luke 17363 Carlton Cuebas Road Gulfport, MS 39503 United States	+1 (228) 297-2500	ray.css@att.net

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WWAY will work with WECT and WSFX-TV to repack the current shared combiner, antenna and transmission line. Each station will supply its own transmitter. WWAY and WECT own tower, RF Line, combiner, antenna and building 50/50.

Question	Response
Sharee Station Facility ID	72871
Call Sign	WSFX-TV
Type	Commercial
Licensee Name	WSFX LICENSE SUBSIDIARY, LLC
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	WILMINGTON, NC
Pre-auction RF Channel	29
Post-auction RF Channel	29
Neilsen DMA	Wilmington
Network Affiliation	

Question	Response
Sharee Station Facility ID	48666
Call Sign	WECT
Type	Commercial
Licensee Name	GRAY TELEVISION LICENSEE, LLC
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	WILMINGTON, NC
Pre-auction RF Channel	23
Post-auction RF Channel	23
Neilsen DMA	Wilmington
Network Affiliation	

Transmitters	Section	Question	Response
	Transmitter Related Expenses		Do you have transmitter related expenses?

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	32 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.3 kW
	Justification for New Transmitter	Old transmitter not supported and will not re-tune to new channel. While the Form 399 FAQ's instruct to list this as an upgrade, it actually is not, but rather a simple replacement. See attachment.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
---------	----------	----------

Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	150.0 feet
	Other Electrical Service	Yes
	Description	electrical power installation of transmitter, heat exchanger, pumps, transformer and breaker panels
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	2000.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
STL Wave-Guide	STL must be moved to new transmitter room and wave-guide replaced
ice-bridge	ice bridge must have apx. 800sqf added to cover heat exchangers and HVAC equipment
site survey	site survey for electrical drawing and floor plan

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna**Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	3
	Number of Panels	56
	Design power capacity in use	95.0 %
Lower Limit	400.00 MHz	

Upper Limit	600.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1000.0 kW
Manufacturer	Andrew
Model	ABBP14H4- HTWC4-30? 54
Year	2003

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
72871	WSFX-TV
48666	WECT

Primary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number

29

23

24

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

Primary Transmission Line
Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	
	Is Transmission Line in operating condition?	
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	
	Diameter	
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	
	Length	

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Name	Description
RF line components	RF line and components for connecting transmitter to combiner

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	
	Is tower compliant with Rev G?	
Existing Tower Structure Registration	Do you have a tower registration number?	
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	--
	Longitude (NAD83)	--
	Overall Structure Height	
	Support Structure Height	
	Ground Elevation Above Mean Sea Level (AMSL)	
	Structure Type	-

Tower Owner	
Date Constructed	

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
instalation of STL wave-guide	install wave-guide for STL link

Outside Professional Services Costs

Section	Question	Response
<p>Outside Project Management Services</p>	<p>Do you require outside project management services?</p>	<p>Yes</p>
	<p>Number of Hours</p>	<p>1156</p>
	<p>Explanation</p>	<p>station is one of a group of co-owned stations all of which are subject to repack, there is no director of engineering and station has only IT engineer on staff. Co-ordination is needed for the entire group's Transition in different phases of repack</p>
<p>Outside RF consulting Engineering Services</p>	<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC Construction Permit Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC License to Cover Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare request for Special Temporary Authority</p>	<p>Yes</p>

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
Prepare or Review FCC Form 399 for Reimbursement	Yes	
Address transition timing and coordination issues w/ other stations and wireless providers	Yes	
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes

Number of Days	7
Justification	field testing on combined system

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Additional legal fees	Additional legal fees for 399 forms and progress reports

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-40	\$1,161,201.40	\$1,003,251.40		\$969,794.95	
ice-bridge	<i>\$9,437.40</i>	\$9,437.40	ice-bridge needed to protect new heat exchanger and HVAC equipment from falling ice	\$8,820.00	N/A
STL Wave-Guide	<i>\$17,000.00</i>	\$17,000.00	STL must be moved to new transmitter room and wave-guide replaced including state taxes	\$15,885.35	N/A
Other -- Building Addition Size: 2000.0	<i>\$14,792.00</i>	\$14,792.00	THIS IS REMODEL OF EXISTING ROOM AT TRANSMITTER SITE APX. 2000sf TO BE SHARED WITH WECT	\$7,396.00	N/A
10 Ton system	\$38,900.00	\$38,900.00	HVAC SYSTEM WITH STATE TAX ADDED	\$38,222.17	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$7,800.00	\$0.00	N/A	N/A	N/A

Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$0.00	N/A	N/A	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$0.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$875,000.00	N/A	\$851,349.43	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$0.00	N/A	N/A	N/A
Other Electrical Service: electrical power installation of transmitter, heat exchanger, pumps, transformer and breaker panels	<i>\$48,122.00</i>	\$48,122.00	Electrical Service: electrical power installation of transmitter, heat exchanger, pumps, transformer and breaker panels	\$48,122.00	N/A
site survey	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Sub-total	\$1,161,201.40	\$1,003,251.40	N/A	\$969,794.95	N/A
Total for all systems	\$1,699,315.10	\$1,632,379.39	N/A	\$1,384,923.84	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

ice-bridge	<p>Component Description: WWAY IS A COMBINED SITE AND WECT WILL PAY OTHER HALF OF INVOICE</p> <p>Amount: \$8,820.00</p>
STL Wave-Guide	<p>Component Description: Wave-guide to move STL to new transmitter location</p> <p>Amount: \$15,885.35</p>
Other -- Building Addition Size: 2000.0	<p>Component Description: BUILDING MODS SPLIT WITH WECT with letter from THTV added</p> <p>Amount: \$7,396.00</p>
10 Ton system	<p>Component Description: 10 ton HVAC system installed</p> <p>Amount: \$17,275.17</p> <p>Component Description: Additional HVAC needed because of high heat load from mask filter.</p> <p>Amount: \$20,947.00</p>
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.
Service entrance 3 phase /800 amp/208 volt	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	

Component Description: final proof of transmitter
Amount: \$3,063.73

Component Description: 1/3 payment due to ship transmitter this is 2nd transmitter payment
Amount: \$257,837.85

Component Description: Transmitter install, Proof, Freight and Taxes
Amount: \$81,578.73

Component Description: 1/3 down payment on transmitter
Amount: \$262,599.76

Component Description: Dmod for new transmitter
Amount: \$2,317.00

Component Description: Quote from Gates and station PO
Amount: N/A

Component Description: ASI DA needed for the multiple inputs on new transmitter
Amount: \$1,114.00

Component Description: final transmitter payment less install and freight
Amount: \$242,838.36

Switchgear - industrial 800 amp	Information not provided.								
Other Electrical Service: electrical power installation of transmitter, heat exchanger, pumps, transformer and breaker panels	<table data-bbox="705 286 1428 584"> <tr> <td data-bbox="705 286 1157 324">Component Description:</td> <td data-bbox="1157 286 1428 324">Final billing</td> </tr> <tr> <td data-bbox="705 324 1157 362">Amount:</td> <td data-bbox="1157 324 1428 362">\$24,061.00</td> </tr> <tr> <td data-bbox="705 465 1157 504">Component Description:</td> <td data-bbox="1157 465 1428 504">Revised 50% progress billing</td> </tr> <tr> <td data-bbox="705 504 1157 542">Amount:</td> <td data-bbox="1157 504 1428 542">\$24,061.00</td> </tr> </table>	Component Description:	Final billing	Amount:	\$24,061.00	Component Description:	Revised 50% progress billing	Amount:	\$24,061.00
Component Description:	Final billing								
Amount:	\$24,061.00								
Component Description:	Revised 50% progress billing								
Amount:	\$24,061.00								
site survey	Information not provided.								

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ABBP14H4-HTWC4-30?54	\$96,190.00	\$164,126.85		\$164,126.85	
New combiner, cost per channel (without antenna)	\$84,200.00	\$164,126.85	This cost is above catalog because the channel combiner, mask filter and load are shared by 3 stations, but owned by 2, and by contract cost for 3 is split 2 ways. See attached ERI letter of explanation.	\$164,126.85	You will see that the repack combiner, building, and tower expense estimates for stations WWAY and WECT are split two ways. These two stations are partners in Brunswick Tower LLC which owns the tower, building, antennas, line,
Sweep test of existing antenna	\$6,730.00	\$0.00	N/A	N/A	N/A

Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost)	\$5,260.00	\$0.00	N/A	N/A	N/A
Sub-total	\$96,190.00	\$164,126.85	N/A	\$164,126.85	N/A
Total for all systems	\$1,699,315.10	\$1,632,379.39	N/A	\$1,384,923.84	N/A

Components

Actual Information	
Description	File Name
New combiner, cost per channel (without antenna)	<p>Component Description: 50% down payment for combiner hardware</p> <p>Amount: \$1,897.47</p>

Component Description: 3-Channel
Combiner, Please
see ERI letter of
explanation of
cost, attached
hereto. Total cost
for 3 stations is
divided 2 ways by
contractual
obligation. WWAY
is responsible
\$117,437.50 this
invoice is for
WWAY 50%
deposit tax and
shipping added at
end

Amount: \$58,718.75

Component Description: second payment
of combiner

Amount: \$64,256.75

Component Description: Final payment on
combiner

Amount: \$1,695.00

Component Description: ERI proposal for 3
station combiner
cost paid by
WWAY and
WECT 50/50 split
each station

Amount: N/A

Component Description: WWAY 50 percent
invoice for
Combiner Line
components

Amount: \$34,930.61

	<p>Component Description: Tower Lease agreement</p> <p>Amount: N/A</p>
	<p>Component Description: WWAY 50 percent invoice for combiner support hardware</p> <p>Amount: \$2,628.27</p>
	<p>Component Description: WSFX lease Agreement with WWAY and WECT</p> <p>Amount: N/A</p>
	<p>Component Description: ERI Technical Proposal for WWAY, WECT and WSFX</p> <p>Amount: N/A</p>
	<p>Component Description: ERI Justification letter for Invoice # WWAY-001</p> <p>Amount: N/A</p>
Sweep test of existing antenna	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$38,030.70	\$38,030.70		\$19,015.35	
RF line components	<i>\$38,030.70</i>	\$38,030.70	RF LINE COMPONENTS NEEDED TO CONNECT TRANSMITTERS TO COMBINER. INVOICE WILL BE SPLIT WITH WECT	\$19,015.35	N/A
Sub-total	\$38,030.70	\$38,030.70	N/A	\$19,015.35	N/A
Total for all systems	\$1,699,315.10	\$1,632,379.39	N/A	\$1,384,923.84	N/A

Components

Actual Information	
Description	File Name
RF line components	<p>Component Description: INVOICE TO CONNECT TRANSMITTERS TO COMBINER . this is 50% of WWAY'S down payment due with order</p> <p>Amount: \$19,015.35</p>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower	\$19,500.00	\$19,500.00		\$0.00	
instalation of STL wave-guide	<i>\$19,500.00</i>	\$19,500.00	TOWER CREW TO INSTALL EW63 WAVE-GUIDE FOR STL LINK	N/A	N/A
Sub-total	\$19,500.00	\$19,500.00	N/A	\$0.00	N/A
Total for all systems	\$1,699,315.10	\$1,632,379.39	N/A	\$1,384,923.84	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$340,318.00	\$372,530.44		\$227,619.19	
Additional legal fees	<i>\$8,500.00</i>	\$8,500.00	N/A	\$1,462.50	N/A
Additional Field Engineering Service, 7 Days	<i>\$9,000.00</i>	\$9,000.00	Additional Field Engineering Service, 7 Days for tuning of combiner	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$2,913.75	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$450.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$675.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$13,492.49	The cost is greater because of the time consuming nature of completing the form, determining information needed to answer staff questions, and correcting apparent technical errors, along with unexpected entries because of weather /equipment failure.	\$13,492.49	N/A

Project management of the transition	\$182,648.00	\$211,287.95	Due to hurricane Dorian and additional time needed for install by contractor, time required by CSS had to be increased (in order to fulfill contract). a STA also was filed to extend transition date for this station.	\$208,625.45	Due to hurricane Dorian contractors had to evacuate. This resulted in an additional site visit and also ERI combiner install and proof took longer than expected. Both events required additional time by CSS in order to fulfill our contract.
Sub-total	\$340,318.00	\$372,530.44	N/A	\$227,619.19	N/A
Total for all systems	\$1,699,315.10	\$1,632,379.39	N/A	\$1,384,923.84	N/A

Components

Actual Information Description	File Name
Additional legal fees	<p>Component Description: Legal advice and counsel regarding status of construction and defective equipment replacement</p> <p>Amount: \$112.50</p>

Component Description: Provided legal advice and counsel on how to handle potential delays in light of hurricane and equipment issues and effects on upstream and downstream stations

Amount: \$337.50

Component Description: Legal advice regarding strategy and assistance with dealing with hurricane and equipment-related delays in construction

Amount: \$225.00

Component Description: Legal advice and counsel on complying with FCC rules and policies with regard to required notices of repack

Amount: \$112.50

Component Description: Legal advice and assistance with preparation and filing of required transition progress reports

Amount: \$450.00

	<p>Component Description: Assisted with responding to FCC staff inquiry regarding transition status</p> <p>Amount: \$112.50</p> <p>Component Description: Legal advice and assistance with preparation of required repack transition report.</p> <p>Amount: \$112.50</p>
Additional Field Engineering Service, 7 Days	Information not provided.
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.

<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Component Description: Provided legal information and advise regarding grant of STA for transition phase change.</p> <p>Amount: \$112.50</p>
	<p>Component Description: Legal fees in connection with preparation and filing of STA request for change in transition phase. Prior month's charges and courtesy discount omitted from reimbursement request.</p> <p>Amount: \$1,113.75</p>
	<p>Component Description: Legal advice and assistance with preparation of 2 STA requests for brief delay then phase change due to unexpected and developing equipment issues</p> <p>Amount: \$1,687.50</p>
<p>Attorney Fees - Negotiation of lease and other matters for shared locations</p>	<p>Information not provided.</p>

<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Component Description: Legal advice and assistance with filing of license application</p> <p>Amount: \$450.00</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Legal advice and assistance in preparing and filing FCC Form 2100; fees billed in prior months and service charges omitted from this reimbursement request and reimbursement for other elements requested separately.</p> <p>Amount: \$562.50</p> <p>Component Description: Provided legal advice as to required preparation of Form 2100 and required timing of same.</p> <p>Amount: \$112.50</p>
<p>Prepare request for Special Temporary Authorization</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>

Perform engineering study for new channel assignment and antenna development	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description:	Legal Fees for assisting in providing necessary information and completing form to obtain reimbursement of expenses.
	Amount:	\$112.50
	Component Description:	Legal Fees for assisting in providing necessary information and completing form to obtain reimbursement of expenses.
	Amount:	\$900.00
	Component Description:	Legal advice and assistance with seeking reimbursement of repack expenses.
	Amount:	\$1,462.50

Component Description: Legal advice and counsel in connection with seeking reimbursement of expenses of repack

Amount: \$112.50

Component Description: Legal advice and assistance in preparing for requests for cost reimbursement.

Amount: \$112.50

Component Description: Legal Fees for assistance with requesting reimbursement.

Amount: \$337.50

Component Description: Legal fees for assistance in requesting reimbursement of expenses.

Amount: \$112.50

Component Description: Legal advice and assistance with seeking reimbursement of repack expenses.

Amount: \$112.50

Component Description: Legal fees for assistance in obtaining reimbursement of expenses

Amount: \$112.50

Component Description: Provided reimbursement status update
Amount: \$45.00

Component Description: Legal advice and assistance with preparation for requesting reimbursement of costs.
Amount: \$315.00

Component Description: Legal advice and assistance with requesting reimbursement of repack costs
Amount: \$450.00

Component Description: Legal advice and assistance with seeking reimbursement of repack costs.
Amount: \$900.00

Component Description: Legal advice and assistance with requesting reimbursement of repack expenses.
Amount: \$337.50

Component Description: Legal fees and costs for preparing and submitting FCC Form 1876 to obtain reimbursement of expenses.

Amount: \$464.99

Component Description: Legal advice and counsel in connection with seeking reimbursement of expenses

Amount: \$112.50

Component Description: Legal advice and assistance in seeking reimbursement of repack expenses.

Amount: \$1,237.50

Component Description: Legal advice and assistance with preparation for requesting reimbursement of costs.

Amount: \$112.50

Component Description: Legal services in connection with providing further information related to FCC Form 1876 and figuring out apparently inconsistent information; fees billed in prior months and service charges omitted from this reimbursement request.

Amount: \$540.00

Component Description: Legal advice and assistance with requesting reimbursement of costs

Amount: \$1,350.00

Component Description: Legal fees for assisting with request for reimbursement of expenses.

Amount: \$112.50

Component Description: Provided legal advice as to information needed and timing required for cost reimbursement forms.

Amount: \$112.50

Component Description: Legal advice and assistance with seeking reimbursement of repack expense.
Amount: \$450.00

Component Description: Legal advice and assistance with regard to responding to inquiry regarding Form 399
Amount: \$112.50

Component Description: Legal advice and assistance with preparation of continued Form 399
Amount: \$1,237.50

Component Description: Legal Fees for assisting in providing necessary information and completing form to obtain reimbursement of expenses.
Amount: \$1,237.50

Component Description: Legal fees in connection with requesting reimbursement of expenses and determining source of apparent staff errors
Amount: \$225.00

	<p>Component Description: Legal fees for preparation and filing of Schedule 399 and obtaining necessary information; fees billed in prior months and service charges omitted from this reimbursement request.</p> <p>Amount: \$652.50</p> <p>Component Description: Legal fees for advice and counsel on submitting information to seek reimbursement of expenses</p> <p>Amount: \$112.50</p>
Project management of the transition	<p>Component Description: CSS invoice 20-1204 with names</p> <p>Amount: \$1,350.00</p> <p>Component Description: CSS invoice 20-0604</p> <p>Amount: \$1,237.50</p> <p>Component Description: CSS invoice 20-1004</p> <p>Amount: \$1,275.00</p> <p>Component Description: CSS invoice 20-1104</p> <p>Amount: \$1,462.50</p>

Component Description: CSS invoice 20-0904
Amount: \$1,650.00

Component Description: CSS invoice 20-0404
Amount: \$1,275.00

Component Description: CSS invoice 20-0804
Amount: \$1,350.00

Component Description: CSS invoice 20-0504
Amount: \$1,537.50

Component Description: April 2020 PM invoice
Amount: \$1,275.00

Component Description: MAY 2018 PROJECT MANAGEMENT INVOICE
Amount: \$562.50

Component Description: CSS PROJECT MANAGEMENT INVOICE MAY 2017
Amount: \$3,235.50

Component Description: Jan. 2019 CSS invoice 19-0104
Amount: \$6,856.31

Component Description: MAR 2018
PROJECT
MANAGEMENT
INVOICE
Amount: \$3,637.50

Component Description: WWAY CSS June
2019 Project
Management
invoice 19-0604
Amount: \$31,845.04

Component Description: PROJECT
MANAGEMENT
INVOICE
Amount: \$1,537.50

Component Description: APR 2018
PROJECT
MANAGEMENT
INVOICE
Amount: \$1,462.50

Component Description: FEB 2018 INVOICE
FOR PROJECT
MANAGEMENT
HOURS
Amount: \$7,425.00

Component Description: REV. DEC. Project
Management
Invoice
Amount: \$12,771.86

Component Description: JULY 2017
PROJECT
MANAGEMENT
INVOICE
Amount: \$2,133.00

Component Description: DEC. 2017 for project management hours
Amount: \$1,687.50

Component Description: July project management invoice # 19-0704
Amount: \$18,715.04

Component Description: PROJECT MANAGEMENT INVOICE SEPT 2018
Amount: \$262.50

Component Description: MAR Project Management Invoice
Amount: \$1,575.00

Component Description: AUG 2017 PROJECT MANAGEMENT INVOICE
Amount: \$799.50

Component Description: REVISED CSS PROJECT MANAGEMENT INVOICE JUNE 2017
Amount: \$5,101.05

Component Description: CSS PROJECT MANAGEMENT INVOICE APRIL 2017 REV.
Amount: \$2,662.50

Component Description: CSS March 2019
invoice
Amount: \$16,210.21

Component Description: WWAY Aug. 2019
Project
Management
invoice 19-0804
Amount: \$4,358.77

Component Description: Feb. 2019 CSS
Invoice 19-0204
Amount: \$2,400.00

Component Description: Oct project
Management
invoice
Amount: \$8,616.27

Component Description: CSS April 2019
invoice
Amount: \$1,725.00

Component Description: WWAY Sept. 2019
Project
Management
invoice 19-0904
Amount: \$19,663.77

Component Description: Jan. 2018 invoice
for project
management hours
Amount: \$1,575.00

Component Description: Project
Management
invoice Dec. 2018
Amount: \$2,025.00

Component Description: NOV. 2017 invoice
for project
management hours
Amount: \$8,325.00

Component Description: PROJECT
MANAGEMENT
INVOICE
Amount: \$1,800.00

Component Description: Project
Management
invoice Nov. 2018
Amount: \$1,312.50

Component Description: PROJECT
MANAGEMENT
INVOICE
Amount: \$862.50

Component Description: FEB Project
Management
Invoice
Amount: \$1,312.50

Component Description: OCT. 2017 invoice
for project
management hours
Amount: \$2,475.00

Component Description: PROJECT
MANAGEMENT
INVOICE
Amount: \$1,933.50

Component Description: Project
Management
invoice May 2019
Amount: \$2,662.50

Component Description: Nov project
Management
invoice
Amount: \$10,461.27

Component Description: project
management
invoice Oct .2018
Amount: \$1,237.50

Component Description: SEPT 2017
PROJECT
MANAGEMENT
INVOICE
Amount: \$405.00

Component Description: REV. JAN. Project
Management
Invoice
Amount: \$6,981.86

Component Description: CSS invoice 20-
0704
Amount: \$1,537.50

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$44,075.00	\$34,940.00		\$4,367.50	
MVPD Notification of Channel Change	<i>\$935.00</i>	\$935.00	N/A	\$935.00	N/A
Develop and air announcement of upcoming channel change	<i>\$450.00</i>	\$450.00	A second set of announcements was needed due to unforeseen delays in transition completion due to hurricane and equipment failures.	\$450.00	N/A
Equipment Delivery and Handling Charges	<i>\$19,500.00</i>	\$19,500.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$400.00	Because of both a hurricane and equipment failure after installation two STA's were required for a phase change and emergency continued operation, plus the FCC filing fee increased to \$200.	\$400.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	\$335.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,250.00	N/A	\$2,247.50	N/A
Sub-total	\$44,075.00	\$34,940.00	N/A	\$4,367.50	N/A
Total for all systems	\$1,699,315.10	\$1,632,379.39	N/A	\$1,384,923.84	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	<p>Component Description: WWAY MVPD Notification invoice</p> <p>Amount: \$935.00</p>

<p>Develop and air announcement of upcoming channel change</p>	<p>Component Description: Legal advice and counsel regarding consumer notifications of unforeseeable delay in transition completion</p> <p>Amount: \$225.00</p> <p>Component Description: Legal advice and counsel regarding required notices of repack channel change and associated requirements</p> <p>Amount: \$225.00</p>
<p>Equipment Delivery and Handling Charges</p>	<p>Information not provided.</p>
<p>Disposal Costs (for equipment and other waste, net of any salvage value)</p>	<p>Information not provided.</p>
<p>FCC Filing Fees - Special Temporary Authorization request</p>	<p>Component Description: Reimbursement for filing fees for two STA requests needed due to hurricane and equipment failure</p> <p>Amount: \$400.00</p>
<p>FCC Filing Fees - Form 2100 license to cover application</p>	<p>Component Description: FCC Filing Fee for Application for License to Cover C. P.</p> <p>Amount: \$335.00</p>

<p>FCC Filing Fees - Form 2100 minor change CP application</p>	<p>Information not provided.</p>								
<p>DTV Medical Facility Notification</p>	<table> <tr> <td data-bbox="687 315 1013 360">Component Description:</td> <td data-bbox="1013 315 1433 405">WWAY Medical Notification invoice</td> </tr> <tr> <td data-bbox="687 405 1013 450">Amount:</td> <td data-bbox="1013 405 1433 450">\$2,135.00</td> </tr> <tr> <td data-bbox="687 539 1013 584">Component Description:</td> <td data-bbox="1013 539 1433 741">Legal advice and counsel as to notification of channel change to medical facilities</td> </tr> <tr> <td data-bbox="687 741 1013 786">Amount:</td> <td data-bbox="1013 741 1433 786">\$112.50</td> </tr> </table>	Component Description:	WWAY Medical Notification invoice	Amount:	\$2,135.00	Component Description:	Legal advice and counsel as to notification of channel change to medical facilities	Amount:	\$112.50
Component Description:	WWAY Medical Notification invoice								
Amount:	\$2,135.00								
Component Description:	Legal advice and counsel as to notification of channel change to medical facilities								
Amount:	\$112.50								

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,699,315.10	\$1,632,379.39	\$1,384,923.84

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li data-bbox="758 772 1053 1176">1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. <li data-bbox="758 1198 1037 1444">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. <li data-bbox="758 1467 1045 1747">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Bobby
Berry**
*Chief
Operating
Officer*

02/19/2021

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Bobby
Berry**
*Chief
Operating
Officer*

02/19/2021

Certification	Section	Question	Response
	<p>Submission of Final Allocation or Accounting Information Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Bobby
Berry**
*Chief
Operating
Officer*

02/19/2021

Attachments