



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **30601** | Service: **DTV** | Call **KHRR** | Channel: **16 (UHF)** |  
ID: | Sign:  
File **0000028472**  
Number:  
FRN: **0019509470** | Date **02/06**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>NBC TELEMUNDO LICENSE LLC</b>	300 NEW JERSEY AVE, N.W. SUITE 700 WASHINGTON, DC 20001 United States	+1 (202) 524- 6401	MARGARET. TOBEY@NBCUNI. COM	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	A broadband interim panel antenna will be installed to allow the current DTV antenna to be removed and replaced with one for the new channel. A new interim facility will maintain coverage while the main antenna is replaced and transmitter retuned.

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

## Primary Transmitter

### Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Rohde & Schwarz
	Model	NV-8610V

Year	2011
Type	Solid State
Solid State Cooling	Liquid Cooled
Solid State Power capacity	7.55 kW

## Primary Transmitter

### Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	10 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	No

## Primary Transmitter

### Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Transformer - 75 KVA K13 480 /400Y-230

<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter** **Other Transmitter Cost Not Listed**  
Information not provided.

**Interim Transmitter** **New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	THU9-8
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	11.9 kW

	Justification for New Transmitter	New Transmitter required to maintain coverage while work is done on main antenna and transmitter
--	-----------------------------------	--

**Interim Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A

	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	Yes

Interim Transmitter

Other Transmitter Cost Not Listed

Name		Description
System Installation		Interim Transmitter Installation including cooling & electrical work

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	366.0 kW



Manufacturer	
Model	ATW25H5- HTCX-40S
Year	1985

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	235.0 kW
	Manufacturer	

Model	TFU-14ETT /VP-R 4C230
Year	2018
Justification for New Antenna	New antenna is required because the current antenna is designed for our current channel (40)

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name		Description
Antenna Input Adapter		Input Adapter
Paint Blue		Due to local restrictions, all equipment must be painted a specific blue color.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	5
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	300.0 kW
	Manufacturer	
	Model	TUA-C2-5 /10H-1-S
	Year	2018

	Justification for New Antenna	New interim antenna required to maintain coverage while main antenna is replaced
--	-------------------------------	--

**Interim Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	4 1/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Andrew
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	260 feet per run

Primary

Other Transmission Line Expenses Not Listed

Transmission Line

Information not provided.

Interim

New Transmission Line

Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	475 feet per run
	Justification for New Transmission Line	New line required to feed new interim antenna

Interim

Other Transmission Line Expenses Not Listed

Transmission Line

Name	Description
Paint Blue	Due to local restrictions, all equipment must be painted a specific blue color.



**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Auxiliary Tower**

**Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Used during transition to maintain coverage
	Ownership	Leased
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1218276
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	32° 14' 57.0" N-
	Longitude (NAD83)	111° 07' 00.9" W-
	Overall Structure Height	210.96 feet
	Support Structure Height	152.89 feet

Ground Elevation Above Mean Sea Level (AMSL)	4351.98 feet
Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers, LLC.
Date Constructed	01/26/1998

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
56053	KHYT	FM
36022	KZLZ	FM

## Auxiliary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

## Auxiliary Tower

### Tower Rigging Costs

Section	Question	Response
---------	----------	----------

<b>Tower Rigging Costs</b>	Complex Tower	Terrain constrained
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Auxiliary  
Tower**

**Other Tower Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>Structural engineering tower load study for documented tower</b>	Conduct structural analysis for tower reinforcements
<b>Tower Permit Drawing Package</b>	Ground & Building A&E Permit Drawing Package (Cost per customer)

## Primary Tower

### Existing Tower

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	No
	ASR Number	
<b>Coordinates (NAD83 (North American Datum of 1983))</b>	Latitude (NAD83)	32° 14' 55.8" N-
	Longitude (NAD83)	111° 06' 59.1" W-
	Overall Structure Height	196.90 feet
	Support Structure Height	159.10 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4375.00 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	American Tower, LLC

	Date Constructed	01/26/1998
--	------------------	------------

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
36022	KZLZ	FM

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	Yes

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Structural engineering tower load study for documented tower	Conduct structural analysis for tower reinforcements

<b>Tower Permit Drawling Package</b>	Ground & Building A&E Permit Drawing Package (Cost per customer)
--------------------------------------	--

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	1040
	Explanation	Project oversight of transmitter install, electrical connectivity, tower work, and antenna installation. Additional time will be spent tracking financial and legal process and coordinating with other broadcasters.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare engineering section of Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A

	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	30



	Justification	Ground Level RF design for primary and interim systems
--	---------------	---

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
If provided, please provide details of other professional services not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b> Information not provided.
-----------------------	---

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in *italics*).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmitter THU9-8</b>	<b>\$754,708.49</b>	<b>\$491,166.51</b>		<b>\$0.00</b>	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$354,354.42	See item 1 of attached quote "KHRR Transmitter Quote Updated 9-11", plus 7.56% sales tax	\$0.00	N/A
System Installation	<b>\$112,708.49</b>	\$112,708.49	See 2nd item of Marsand quote. 8% sales tax added to quoted cost	\$0.00	N/A
UHF inside RF system including switching	\$147,500.00	\$24,103.60	6,962.00 switching	N/A	N/A
<b>Primary Transmitter NV-8610V</b>	<b>\$118,397.00</b>	<b>\$57,296.89</b>		<b>\$4,887.00</b>	
Other Electrical Service: Transformer - 75 KVA K13 480 /400Y-230	<b>\$4,887.00</b>	\$4,887.00	See attached invoice.	\$4,887.00	N/A

UHF and VHF - minor banding issues	\$105,200.00	\$52,409.89	N/A	N/A	N/A
10 kW mask filter	\$8,310.00	\$0.00	included in transmitter install	N/A	N/A
<b>Sub-total</b>	\$873,105.49	\$548,463.40	N/A	\$4,887.00	N/A
<b>Total for all systems</b>	\$3,033,453.70	\$1,812,396.06	N/A	\$162,361.15	N/A

## Components

Actual Information	
Description	File Name
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	<p><b>Component Description:</b> See first item of invoice plus a portion of the tax on line 3. See attached explanation of variance for line 2.</p> <p><b>Amount:</b> \$354,354.42</p>
System Installation	<p><b>Component Description:</b> See 2nd item of invoice</p> <p><b>Amount:</b> \$52,179.86</p>
UHF inside RF system including switching	Information not provided.
Other Electrical Service: Transformer - 75 KVA K13 480/400Y-230	<p><b>Component Description:</b> Transformer</p> <p><b>Amount:</b> \$4,887.00</p>
UHF and VHF - minor banding issues	Information not provided.
10 kW mask filter	Information not provided.

**Cost  
Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TUA-C2-5 /10H-1-S</b>	<b>\$142,592.50</b>	<b>\$123,807.50</b>		<b>\$88,094.26</b>	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$16,425.00	N/A	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$0.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$4,500.00	See 3rd item of Marsand quote.	\$0.00	N/A

UHF – Broadband Panel, Side Mount Auxiliary /Interim, 300 horizontally polarized	<b>\$97,882.50</b>	\$97,882.50	Required to maintain service to current audience during transition between removal of existing main and completion of channel change.	\$88,094.26	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
<b>Primary Antenna TFU-14ETT /VP-R 4C230</b>	<b>\$334,871.25</b>	<b>\$217,916.25</b>		<b>\$21,240.00</b>	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,297.50	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$4,500.00	N/A	\$0.00	N/A

Antenna Input Adapter	<b>\$2,741.25</b>	\$2,741.25	Estimate includes lines 4 and 5 of attached proposal.	\$0.00	N/A
Paint Blue	<b>\$23,600.00</b>	\$23,600.00	See attachment "KHRR Primary Antenna Paint Blue Cost"	\$21,240.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$176,777.50	Cost above reflects Antenna cost and line sweep from attached antenna proposal	\$0.00	N/A
<b>Sub-total</b>	\$477,463.75	\$341,723.75	N/A	\$109,334.26	N/A
<b>Total for all systems</b>	\$3,033,453.70	\$1,812,396.06	N/A	\$162,361.15	N/A

## Components

Actual Information	
Description	File Name
Side mount brackets for high power antennas (if not included in antenna base cost)	<p><b>Component Description:</b> See line 2 of invoice.</p> <p><b>Amount:</b> \$7,391.25</p> <p><b>Component Description:</b> See line 2 of invoice.</p> <p><b>Amount:</b> \$7,391.25</p>



Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.	
Sweep test of existing antenna	<b>Component Description:</b> <b>Amount:</b>	See 3rd item of invoice \$2,250.00
UHF – Broadband Panel, Side Mount Auxiliary/Interim, 300 horizontally polarized	<b>Component Description:</b> <b>Amount:</b>	See line 1 of invoice. \$44,047.13
	<b>Component Description:</b> <b>Amount:</b>	See line 1 of invoice. \$44,047.13
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<b>Component Description:</b> <b>Amount:</b>	See line 3 of invoice. \$4,633.88
	<b>Component Description:</b> <b>Amount:</b>	See line 3 of invoice. \$4,633.88
	<b>Component Description:</b> <b>Amount:</b>	10% remaining of line 3 \$1,029.74

Sweep test of existing antenna	<div> <b>Component Description:</b> See 4th item of invoice</div> <div> <b>Amount:</b> \$2,250.00</div>
Antenna Input Adapter	<div> <b>Component Description:</b> See lines 4 and 5 of invoice.</div> <div> <b>Amount:</b> \$1,233.56</div>
	<div> <b>Component Description:</b> See lines 4 and 5 of invoice.</div> <div> <b>Amount:</b> \$1,233.56</div>
Paint Blue	<div> <b>Component Description:</b> Second 45% of order.</div> <div> <b>Amount:</b> \$10,620.00</div>
	<div> <b>Component Description:</b> 45% of order.</div> <div> <b>Amount:</b> \$10,620.00</div>
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<div> <b>Component Description:</b> See line 1 of invoice.</div> <div> <b>Amount:</b> \$69,987.38</div>
	<div> <b>Component Description:</b> 10% remaining balance on line 1</div> <div> <b>Amount:</b> \$15,552.74</div>
	<div> <b>Component Description:</b> See line 1 of invoice.</div> <div> <b>Amount:</b> \$69,987.38</div>

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$29,225.00	\$31,493.65		\$28,344.28	
Flexible Air Transmission Line - dielectric, 3"	\$28,025.00	\$30,293.65	See attached quote named "KHRR Interim Antenna Additional Proposal". Includes all items except painting.	\$27,264.28	N/A
Paint Blue	<i>\$1,200.00</i>	\$1,200.00	See lines 23 and 24 on attachment "KHRR Interim Antenna Additional Items".	\$1,080.00	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$29,225.00	\$31,493.65	N/A	\$28,344.28	N/A
Total for all systems	\$3,033,453.70	\$1,812,396.06	N/A	\$162,361.15	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Flexible Air Transmission Line - dielectric, 3"	<table> <tr> <td data-bbox="727 174 1034 208"><b>Component Description:</b></td><td data-bbox="1166 174 1347 241">All lines except 24 and 25.</td></tr> <tr> <td data-bbox="727 255 834 288"><b>Amount:</b></td><td data-bbox="1166 255 1302 288">\$13,632.14</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="727 396 1034 430"><b>Component Description:</b></td><td data-bbox="1166 396 1347 463">All lines except 24 and 25.</td></tr> <tr> <td data-bbox="727 477 834 510"><b>Amount:</b></td><td data-bbox="1166 477 1302 510">\$13,632.14</td></tr> </table>	<b>Component Description:</b>	All lines except 24 and 25.	<b>Amount:</b>	\$13,632.14			<b>Component Description:</b>	All lines except 24 and 25.	<b>Amount:</b>	\$13,632.14
<b>Component Description:</b>	All lines except 24 and 25.										
<b>Amount:</b>	\$13,632.14										
<b>Component Description:</b>	All lines except 24 and 25.										
<b>Amount:</b>	\$13,632.14										
Paint Blue	<table> <tr> <td data-bbox="727 651 1034 685"><b>Component Description:</b></td><td data-bbox="1166 651 1366 719">See lines 24 and 25 of invoice.</td></tr> <tr> <td data-bbox="727 732 834 766"><b>Amount:</b></td><td data-bbox="1166 732 1265 766">\$540.00</td></tr> <tr><td colspan="2"> </td></tr> <tr> <td data-bbox="727 871 1034 904"><b>Component Description:</b></td><td data-bbox="1166 871 1366 938">See lines 24 and 25 of invoice.</td></tr> <tr> <td data-bbox="727 952 834 985"><b>Amount:</b></td><td data-bbox="1166 952 1265 985">\$540.00</td></tr> </table>	<b>Component Description:</b>	See lines 24 and 25 of invoice.	<b>Amount:</b>	\$540.00			<b>Component Description:</b>	See lines 24 and 25 of invoice.	<b>Amount:</b>	\$540.00
<b>Component Description:</b>	See lines 24 and 25 of invoice.										
<b>Amount:</b>	\$540.00										
<b>Component Description:</b>	See lines 24 and 25 of invoice.										
<b>Amount:</b>	\$540.00										

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Auxiliary Tower GTOWER</b>	<b>\$615,238.00</b>	<b>\$215,403.80</b>		<b>\$0.00</b>	
Structural engineering tower load study for documented tower	<i>\$5,238.00</i>	\$5,238.00	N/A	\$0.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$8,173.00	See line 5 of attached quote.	\$0.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$20,000.00	N/A	\$0.00	N/A
Tower Permit Drawing Package	<i>\$4,700.00</i>	\$4,700.00	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$177,292.80	Interim Antenna Install, old line removal, new line install	\$0.00	N/A

<b>Primary Tower GTOWER</b>	<b>\$615,238.00</b>	<b>\$307,308.00</b>		<b>\$0.00</b>	
Tower Permit Drawing Package	<b>\$4,700.00</b>	\$4,700.00	N/A	N/A	N/A
Structural engineering tower load study for documented tower	<b>\$5,238.00</b>	\$5,238.00	N/A	\$0.00	N/A
Tower Helicopter Lift	<b>\$0.00</b>	\$0.00	included in above install cost	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$26,500.00	See line 5 of attached proposal	\$0.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$10,300.00	N/A	\$0.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$260,570.00	New Main antenna install including helicopter	\$0.00	N/A
<b>Sub-total</b>	\$1,230,476.00	\$522,711.80	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$3,033,453.70	\$1,812,396.06	N/A	\$162,361.15	N/A

## Components

Actual Information		
Description	File Name	
Structural engineering tower load study for documented tower	<b>Component Description:</b>	Broadcast Structural
	<b>Amount:</b>	\$5,238.00
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<b>Component Description:</b>	Broadcast Tower Mapping
	<b>Amount:</b>	\$8,173.00
Minor tower reinforcement /modifications	<b>Component Description:</b>	Capital contribution to tower modifications
	<b>Amount:</b>	\$1,250.00
Tower Permit Drawing Package	Information not provided.	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<b>Component Description:</b>	See 5th item of invoice, plus 2 lines at bottom labeled "Tower crew to cut..."
	<b>Amount:</b>	\$84,686.40
Tower Permit Drawling Package	Information not provided.	
Structural engineering tower load study for documented tower	<b>Component Description:</b>	Broadcast Structural
	<b>Amount:</b>	\$5,238.00
Tower Helicopter Lift	Information not provided.	

Minor tower reinforcement /modifications	<b>Component Description:</b>  <b>Amount:</b>	Capital contribution to tower modifications \$1,250.00
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<b>Component Description:</b>  <b>Amount:</b>	Broadcast Tower Mapping \$10,300.00
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<b>Component Description:</b>  <b>Amount:</b>	See 6th item of invoice \$130,285.00



## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$316,665.00</b>	<b>\$262,050.00</b>		<b>\$19,795.61</b>	
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$499.86	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$226.80	N/A
Additional Field Engineering Service, 30 Days	<i>\$30,000.00</i>	\$30,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,050.00	N/A	\$0.00	N/A
Project management of the transition	\$164,320.00	\$156,000.00	N/A	\$19,068.95	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$40,000.00	N/A	N/A	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$316,665.00	\$262,050.00	N/A	\$19,795.61	N/A
<b>Total for all systems</b>	\$3,033,453.70	\$1,812,396.06	N/A	\$162,361.15	N/A

## Components

Actual Information	
Description	File Name
Prepare and or review reimbursement form	<div> <b>Component Description:</b> Lines 3-5 of invoice, less 10% discount. <b>Amount:</b> \$499.86 </div> <div> <b>Component Description:</b> See half of line 1, less 10% vendor discount. <b>Amount:</b> \$94.50 </div>

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="703 174 1013 210"><b>Component Description:</b></td><td data-bbox="1147 174 1353 286">See lines 1-2 of invoice, less 10% vendor discount.</td></tr> <tr> <td data-bbox="703 297 815 327"><b>Amount:</b></td><td data-bbox="1147 297 1244 327">\$226.80</td></tr> <tr> <td data-bbox="703 434 1013 470"><b>Component Description:</b></td><td data-bbox="1147 434 1366 546">See line 2 and half of line 1, less 10% vendor discount.</td></tr> <tr> <td data-bbox="703 557 815 586"><b>Amount:</b></td><td data-bbox="1147 557 1244 586">\$170.10</td></tr> </table>	<b>Component Description:</b>	See lines 1-2 of invoice, less 10% vendor discount.	<b>Amount:</b>	\$226.80	<b>Component Description:</b>	See line 2 and half of line 1, less 10% vendor discount.	<b>Amount:</b>	\$170.10
<b>Component Description:</b>	See lines 1-2 of invoice, less 10% vendor discount.								
<b>Amount:</b>	\$226.80								
<b>Component Description:</b>	See line 2 and half of line 1, less 10% vendor discount.								
<b>Amount:</b>	\$170.10								
<p>Additional Field Engineering Service, 30 Days</p>	<table> <tr> <td data-bbox="703 725 1013 761"><b>Component Description:</b></td><td data-bbox="1147 725 1372 1077">Engineering site visit, inspection, measurements, drawing and planning for repack transmitter and RF installation, budgeting and planning.</td></tr> <tr> <td data-bbox="703 1088 815 1117"><b>Amount:</b></td><td data-bbox="1147 1088 1279 1117">\$10,000.00</td></tr> </table>	<b>Component Description:</b>	Engineering site visit, inspection, measurements, drawing and planning for repack transmitter and RF installation, budgeting and planning.	<b>Amount:</b>	\$10,000.00				
<b>Component Description:</b>	Engineering site visit, inspection, measurements, drawing and planning for repack transmitter and RF installation, budgeting and planning.								
<b>Amount:</b>	\$10,000.00								
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								

Project management of the transition	<b>Component Description:</b>  <b>Amount:</b>	Project Management Services \$2,145.00
	<b>Component Description:</b>  <b>Amount:</b>	Project Management Services \$2,145.00
	<b>Component Description:</b>  <b>Amount:</b>	Project Management Services \$3,510.00
	<b>Component Description:</b>  <b>Amount:</b>	Project Management Services \$6,630.00
	<b>Component Description:</b>  <b>Amount:</b>	Project Management Services \$4,290.00
	<b>Component Description:</b>  <b>Amount:</b>	Project Management Services \$348.95
	<b>Component Description:</b>  <b>Amount:</b>	See "Project Management" on invoice, itemized with work that has been completed. \$21,246.00
RF Exposure Measurements	Information not provided.	

Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$106,518.46</b>	<b>\$105,953.46</b>		<b>\$0.00</b>	
MVPD Notification of Channel Change	<i>\$12,000.00</i>	\$12,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$38,038.46</i>	\$38,038.46	removal of old transmitter	\$0.00	N/A
Non-zoning permits	<i>\$4,700.00</i>	\$4,700.00	N/A	N/A	N/A
Local Zoning	<i>\$4,700.00</i>	\$4,700.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$106,518.46	\$105,953.46	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$3,033,453.70	\$1,812,396.06	N/A	\$162,361.15	N/A

## Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	<div> <b>Component Description:</b> </div> <div> <b>Amount:</b> </div> <div> See 1st line of invoice \$19,019.23 </div>
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

DTV Medical Facility Notification	Information not provided.
--------------------------------------	---------------------------



**Cost  
Information**

**Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$3,033,453.70	\$1,812,396.06	\$162,361.15

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Margaret L Tobey**  
*Assistant Secretary*

02/06/2018

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Margaret L Tobey</b>  <i>Assistant Secretary</i></p> <p>02/06/2018</p>

## Attachments