



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **36003** | Service: **DTV** | Call **KYTV** | Channel: **19 (UHF)** |  
ID: | Sign:  
File **0000028722**  
Number:  
FRN: **0018223693** | Date **06/18**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>GRAY TELEVISION LICENSEE, LLC</b>	Robert Folliard 4370 Peachtree Road Atlanta, GA 30319 United States	+1 (202) 750-1585	Robert. Folliard@gray. tv	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Samuel Hariton</b> <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	KYTV proposes to use the existing KYCW-LD channel 19 equipment as its auxiliary during the transition. They will be replacing their transmitter, antenna, and transmission line.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	CD3400P4
	Year	2000
	Type	Inductive Output Tube
	IOT Power Type	Other
	Other IOT Power Type	4
	Power Capacity	69.2 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-150
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	87 kW
	Justification for New Transmitter	Our existing transmitter is a 4 IOT channel 44 that cannot be retuned, see GatesAir memo 1/1 /2017.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	Yes
	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	967.0 kW

Manufacturer	
Model	TFU- 24GTH-R 04
Year	2000



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	675.3 kW
	Manufacturer	

Model	TFU-18GTH /VP-R 04 (SP)
Year	2018
Justification for New Antenna	Existing antenna is channel 44 and cannot be retuned to new channel.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Top Plate Adapter</b>	Top plate adapter to match tower top and antenna bolt pattern.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1970 feet per run

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Refurbish Transmission Line	Cleaning / refurbishment of transmission line due to long term wear and replacement of inner components as recommended by Precision Communications Inc.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1218324
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	37° 10' 26.0" N-
	Longitude (NAD83)	092° 56' 28.1" W-
	Overall Structure Height	1999.32 feet
	Support Structure Height	1885.15 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1546.90 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Gray Television Group, Inc.
Date Constructed	11/28/2000

### Other Types of Users

#### Users

KYCW-LD 11135

Wireless ISP

### Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

### Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary  
Tower

Other Tower Expenses Not Listed

Name	Description
Minor Modification	Modification for new top plate adapter



**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	3
	Justification	We may need additional support because we are forgoing an auxiliary system and will need to guarantee quick on-air since it is being done after our period date.

**Outside Other Professional Services Expenses Not Listed**  
**Professional Services Costs** Services not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b> Information not provided.
-----------------------	---

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-150	\$2,733,300.00	\$2,499,790.91		\$2,254,361.70	
UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	\$2,630,000.00	\$2,396,490.91	N/A	\$2,254,361.70	N/A
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<i>\$103,300.00</i>	\$103,300.00	N/A	N/A	N/A
Sub-total	\$2,733,300.00	\$2,499,790.91	N/A	\$2,254,361.70	N/A
Total for all systems	\$3,767,981.85	\$3,580,945.76	N/A	\$2,480,181.65	N/A

Components

Actual Information	
Description	File Name

UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	<div> <b>Component Description:</b> ULXTE-150  Transmitter </div> <div> <b>Amount:</b> \$598,715.64 </div>
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	Information not provided.

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna TFU-18GTH /VP-R 04 (SP)</b>	<b>\$329,810.00</b>	<b>\$280,563.00</b>		<b>\$55,125.01</b>	
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$17,760.00	DTV pros quote JEHQ1261-01	\$3,192.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$238,073.00	N/A	\$48,413.01	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,520.00	N/A
Top Plate Adapter	<i>\$18,330.00</i>	\$18,330.00	N/A	\$0.00	N/A
<b>Sub-total</b>	<b>\$329,810.00</b>	<b>\$280,563.00</b>	<b>N/A</b>	<b>\$55,125.01</b>	<b>N/A</b>



<b>Total for all systems</b>	\$3,767,981.85	\$3,580,945.76	N/A	\$2,480,181.65	N/A
------------------------------	----------------	----------------	-----	----------------	-----

## Components

Actual Information	
Description	File Name
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	<b>Component Description:</b> Primary Antenna Elbow Complex
	<b>Amount:</b> \$3,192.00
	<b>Component Description:</b> Primary Antenna Elbow Complex
	<b>Amount:</b> \$3,830.40
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<b>Component Description:</b> Primary Antenna, Top Mount
	<b>Amount:</b> \$48,413.01
	<b>Component Description:</b> New Primary Antenna-UHF High Power Top Mount
	<b>Amount:</b> \$40,344.18
Sweep test of existing antenna	<b>Component Description:</b> Sweep Test for New Primary Antenna System
	<b>Amount:</b> \$1,920.00
	<b>Component Description:</b> Primary Antenna Sweep Test
	<b>Amount:</b> \$1,600.00

Top Plate Adapter	<b>Component Description:</b>		Top plate adapter
	<b>Amount:</b>		\$4,582.50
	<b>Component Description:</b>		Primary Antenna
	<b>Amount:</b>		Top Plate Adapter
			\$5,499.00

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$206,186.85	\$206,186.85		\$63,098.22	
Refurbish Transmission Line	<i>\$206,186.85</i>	\$206,186.85	N/A	\$63,098.22	N/A
Sub-total	\$206,186.85	\$206,186.85	N/A	\$63,098.22	N/A
Total for all systems	\$3,767,981.85	\$3,580,945.76	N/A	\$2,480,181.65	N/A

Components

Actual Information Description	File Name
Refurbish Transmission Line	<div><div>Component Description:</div><div>Amount:</div><div>Component Description:</div><div>Amount:</div></div> <div>New Inner Conductors for Existing Primary Transmission Line \$63,098.22 Refurbish Primary Transmission Line \$52,581.85</div>

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$243,100.00	\$357,000.00		\$75,070.00	
Minor Modification	<i>\$20,000.00</i>	\$20,000.00	original entry of \$2,000 was a typo	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$325,000.00	Precision Comm Inc e174790-6	\$68,820.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$6,250.00	N/A
Sub-total	\$243,100.00	\$357,000.00	N/A	\$75,070.00	N/A
Total for all systems	\$3,767,981.85	\$3,580,945.76	N/A	\$2,480,181.65	N/A

Components

Actual Information	
Description	File Name
Minor Modification	Information not provided.

Tall Tower (greater than 500')	<div> <b>Component Description:</b> Tower Rigging /Replacement of Existing Antenna         </div> <div> <b>Amount:</b> \$68,820.00         </div>
	<div> <b>Component Description:</b> Perform Electrical Testing         </div> <div> <b>Amount:</b> \$1,500.00         </div>
Structural engineering tower load study for well documented tower	<div> <b>Component Description:</b> Structural analysis and report         </div> <div> <b>Amount:</b> \$6,250.00         </div>

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$178,310.00</b>	<b>\$169,150.00</b>		<b>\$31,229.00</b>	
Project management of the transition	\$142,200.00	\$135,000.00	N/A	\$28,354.00	N/A
Additional Field Engineering Service, 3 Days	<i>\$5,400.00</i>	\$5,400.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,875.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$178,310.00	\$169,150.00	N/A	\$31,229.00	N/A
<b>Total for all systems</b>	\$3,767,981.85	\$3,580,945.76	N/A	\$2,480,181.65	N/A

## Components

Actual Information	
Description	File Name
Project management of the transition	

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,902.90

<b>Component Description:</b>	Project Mgt
<b>Amount:</b>	\$802.25

<b>Component Description:</b>	Project Mgt
<b>Amount:</b>	\$830.80

<b>Component Description:</b>	Project Mgt
<b>Amount:</b>	\$2,618.80

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,674.40

<b>Component Description:</b>	Project Mgt
<b>Amount:</b>	\$2,896.05

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,103.75

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,175.25

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$1,325.55

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$2,517.65



	<b>Component Description:</b> Project Management <b>Amount:</b> \$1,857.60
	<b>Component Description:</b> Project Management <b>Amount:</b> \$2,856.85
	<b>Component Description:</b> Project Mgt <b>Amount:</b> \$28.20
	<b>Component Description:</b> Transition Related Project Management Costs <b>Amount:</b> \$2,850.00
	<b>Component Description:</b> Project Mgt <b>Amount:</b> \$913.95
Additional Field Engineering Service, 3 Days	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	<div> <div> <b>Component Description:</b> </div> <div> Channel study to identify any linked stations that would be affected by transition prior to scheduled date. </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$175.00 </div> </div> <div> <div> <b>Component Description:</b> </div> <div> Perform engineering study for new channel assignment </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$2,700.00 </div> </div>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.

**Cost  
Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$77,275.00</b>	<b>\$68,255.00</b>		<b>\$1,297.72</b>	
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$17,700.00</i>	\$17,700.00	N/A	\$1,297.72	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$38,495.00</i>	\$38,495.00	See attached Sunbelt Environmental Services, Inc. "Waste Disposal Cost Proposal" for \$4,795. See attached Comark quote 4034 KYTV Itemization of Existing Transmitter Removal Proposal, for \$33,700.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,545.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Equipment Storage	<b>\$3,000.00</b>	\$3,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$77,275.00	\$68,255.00	N/A	\$1,297.72	N/A
<b>Total for all systems</b>	\$3,767,981.85	\$3,580,945.76	N/A	\$2,480,181.65	N/A

## Components

Actual Information Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	<div> <b>Component Description:</b> Forklift rental  <b>Amount:</b> \$351.72 </div> <div> <b>Component Description:</b> Forklift rental  <b>Amount:</b> \$281.02 </div> <div> <b>Component Description:</b> Forklift rental  <b>Amount:</b> \$355.20 </div> <div> <b>Component Description:</b> Forklift rental  <b>Amount:</b> \$309.78 </div>

Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Equipment Storage	Information not provided.

**Cost  
Information**

**Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,767,981.85	\$3,580,945.76	\$2,480,181.65

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Folliard</b>  <i>Assistant Secretary</i></p> <p>06/18/2018</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Folliard</b>  <i>Assistant Secretary</i></p> <p>06/18/2018</p>

## Attachments