



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **9754** | Service: **DTV** | Call **KNCT** | Channel: **17 (UHF)** |
ID:
File **0000028595**
Number:
FRN: **0018223693** | Date **11/15**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CENTRAL TEXAS COLLEGE Doing Business As: CENTRAL TEXAS COLLEGE	Ted Gonzalez P.O. BOX 1800 KILLEEN, TX 76540 United States	+1 (254) 526-1668	ted.gonzalez@ctcd.edu	Government Entity

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Structural failed on existing tower. Build equivalent new tower, new Ch 17 top mount antenna, with new transmission line in new tower. Use existing antenna, line and IOT transmitter to operate until channel

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Visionary DT
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-16evo
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	25.5 kW
	Justification for New Transmitter	IOT transmitter will continue broadcasting on current channel into interim antenna. It cannot be retuned for new channel. SS transmitter to be used for post-repack channel. See narrative.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	40.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	500.0 kW

Manufacturer	
Model	ATL20H3- HSO-38
Year	2003

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	272.0 kW
	Manufacturer	

Model	TFU-20GTH-R O4
Year	2020
Justification for New Antenna	Existing antenna is single channel 46, not tunable to Ch 17. See narrative.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	30.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	270.0 kW
	Manufacturer	
	Model	TFU-16WB- 1-R C160
	Year	2019

	Justification for New Antenna	Broadband interim antenna. See narrative.
--	-------------------------------	---

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1180 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1229 feet per run
	Justification for New Transmission Line	Building new tower. Existing transmission line needed to keep station on air while new antenna and line installed in new tower. See narrative.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	5 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	1050 feet per run
	Justification for New Transmission Line	Line to feed interim antenna. See narrative.

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1058073
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 59' 09.0" N-
	Longitude (NAD83)	097° 37' 52.0" W-
	Overall Structure Height	1140.73 feet
	Support Structure Height	1095.79 feet
	Ground Elevation Above Mean Sea Level (AMSL)	925.84 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	CENTRAL TEXAS COLLEGE
	Date Constructed	01/01/1969

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
9977	KNCT-FM	FM

**Primary
Tower**

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	1095.79 feet
	Justification for New Tower	Existing tower failed TIA 222-g standard, repairs too extensive and not feasible as per structural analysis conclusion. See narrative and analysis attachment. This is a direct replacement.

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
------	-------------

Main antenna install	Main top antenna and transmission line installation.
Interim antenna install	Interim side mount antenna and transmission line installation.
Structural Study	Structural Engineering study (attached)
New Tower	New 1095 ft. tower required to replace structural failure of existing tower.
Removal of Tower	Remove existing tower and equipment upon completion of new tower.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	300
	Explanation	Extensive coordination over extended time period due to major construction of new tower and coordination with tenants on existing tower and moving to new tower negotiations. See narrative and quote1765.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

	Justification	N/A
--	---------------	-----

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	Yes
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9-16evo	\$987,280.00	\$745,499.84		\$0.00	
3" Rigid Conduit and Wiring (Cost per foot)	\$2,080.00	\$0.00	No 3" conduit required for solid state transmitter	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$745,499.84	Quotes Attached for both IOT and Solid State transmitters	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$0.00	300 amp service only for the Paragon 1 cabinet installation with additional circuit breaker panel for the Paragon 1 cabinet transmitter baseline. No switchgear required for the solid state transmitter.	N/A	N/A
Sub-total	\$987,280.00	\$745,499.84	N/A	\$0.00	N/A

Total for all systems	\$8,044,571.84	\$4,725,244.68	N/A	\$53,152.40	N/A
------------------------------	----------------	----------------	-----	-------------	-----

Components

Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-16WB- 1-R C160	\$177,440.00	\$175,100.00		\$0.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A

UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 270 kW input, directional,, horizontally polarized	\$130,000.00	\$130,000.00	see quote1766 attached	N/A	N/A
Primary Antenna TFU-20GTH-R O4	\$266,030.00	\$247,160.00		\$0.00	
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$229,060.00	see quote1766 attached	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$443,470.00	\$422,260.00	N/A	\$0.00	N/A
Total for all systems	\$8,044,571.84	\$4,725,244.68	N/A	\$53,152.40	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Sweep test of existing antenna	<div> <div> Component Description: </div> <div> Field services to perform preliminary antenna and line sweep checkout with network analyzer </div> </div> <div> Amount: </div> <div> \$2,250.00 </div> <div> Component Description: </div> <div> Field Services to perform preliminary antenna and line sweep checkout with network analyzer </div> <div> Amount: </div> <div> \$2,250.00 </div>
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 270 kW input, directional,, horizontally polarized	Information not provided.
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Information not provided.
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.

Sweep test of existing antenna	Information not provided.
--------------------------------	---------------------------

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$110,250.00	\$105,000.00		\$0.00	
Flexible Air Transmission Line - dielectric, 5"	\$110,250.00	\$105,000.00	See quote1766 attached.	N/A	N/A
Primary Transmission Line	\$248,258.00	\$255,721.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$248,258.00	\$255,721.00	6-1/8" transmission line with mounting hardware and additional elbows required to route into building with a dehydrator. See quote1766 attached.	N/A	N/A
Sub-total	\$358,508.00	\$360,721.00	N/A	\$0.00	N/A
Total for all systems	\$8,044,571.84	\$4,725,244.68	N/A	\$53,152.40	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$6,045,659.84	\$2,952,679.84		\$40,502.40	
Tall Tower (greater than 500')	\$210,500.00	\$0.00	N/A	N/A	N/A
New tower between 1000' and 1500' without elevator, presumptive soil conditions	\$2,882,480.00	\$0.00	N/A	N/A	N/A
Structural Study	<i>\$12,000.00</i>	\$12,000.00	N/A	\$8,000.00	N/A
Main antenna install	<i>\$153,742.40</i>	\$153,742.40	Quote attached	\$32,502.40	N/A
Interim antenna install	<i>\$109,816.00</i>	\$109,816.00	Quote Attached	N/A	N/A
New Tower	<i>\$2,049,590.39</i>	\$2,049,590.39	Quote Attached.	N/A	N/A
Removal of Tower	<i>\$627,531.05</i>	\$627,531.05	Quote Attached	N/A	N/A
Sub-total	\$6,045,659.84	\$2,952,679.84	N/A	\$40,502.40	N/A
Total for all systems	\$8,044,571.84	\$4,725,244.68	N/A	\$53,152.40	N/A

Components

Actual Information	
Description	File Name
Tall Tower (greater than 500')	Information not provided.
New tower between 1000' and 1500' without elevator, presumptive soil conditions	Information not provided.
Structural Study	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Structural Analysis for KNCT Tower</div> <div>\$8,000.00</div> </div>
Main antenna install	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Tower erection site prep</div> <div>\$32,502.40</div> </div>
Interim antenna install	Information not provided.
New Tower	Information not provided.
Removal of Tower	Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$103,370.00	\$159,400.00		\$12,650.00	
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,125.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Project management of the transition	\$47,400.00	\$106,650.00	Project management will be extensive due to complexity of new tower project, tenants and coordinating with nearby tower tenants and longevity due to Phase 8 time frame. See Quote 1765 Attached.	\$10,275.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,250.00	N/A
Sub-total	\$103,370.00	\$159,400.00	N/A	\$12,650.00	N/A
Total for all systems	\$8,044,571.84	\$4,725,244.68	N/A	\$53,152.40	N/A

Components

Actual Information
Description

File Name

<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="702 174 1018 208">Component Description:</td><td data-bbox="1145 174 1362 405">Preform Engineering study for new channel and antenna development from Ch46 to Ch 17</td></tr> <tr> <td data-bbox="702 416 815 450">Amount:</td><td data-bbox="1145 416 1267 450">\$2,250.00</td></tr> <tr> <td data-bbox="702 555 1018 589">Component Description:</td><td data-bbox="1145 555 1362 824">Perform engineering study for new channel assignment and antenna development from Ch 46 to Ch17</td></tr> <tr> <td data-bbox="702 835 815 869">Amount:</td><td data-bbox="1145 835 1267 869">\$2,250.00</td></tr> <tr> <td data-bbox="702 974 1018 1008">Component Description:</td><td data-bbox="1145 974 1374 1160">Prepare engineer section of FCC Form 2100 License to cover application.</td></tr> <tr> <td data-bbox="702 1171 815 1205">Amount:</td><td data-bbox="1145 1171 1267 1205">\$1,125.00</td></tr> </table>	Component Description:	Preform Engineering study for new channel and antenna development from Ch46 to Ch 17	Amount:	\$2,250.00	Component Description:	Perform engineering study for new channel assignment and antenna development from Ch 46 to Ch17	Amount:	\$2,250.00	Component Description:	Prepare engineer section of FCC Form 2100 License to cover application.	Amount:	\$1,125.00
Component Description:	Preform Engineering study for new channel and antenna development from Ch46 to Ch 17												
Amount:	\$2,250.00												
Component Description:	Perform engineering study for new channel assignment and antenna development from Ch 46 to Ch17												
Amount:	\$2,250.00												
Component Description:	Prepare engineer section of FCC Form 2100 License to cover application.												
Amount:	\$1,125.00												
<p>RF Exposure Measurements</p>	<p>Information not provided.</p>												
<p>FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase</p>	<p>Information not provided.</p>												
<p>ASR modification (prepare FCC Form 854)</p>	<table> <tr> <td data-bbox="702 1688 1018 1722">Component Description:</td><td data-bbox="1145 1688 1374 1919">FCC Antenna Structure Registration modification Prepare FCC Form 854</td></tr> <tr> <td data-bbox="702 1930 815 1964">Amount:</td><td data-bbox="1145 1930 1267 1964">\$1,200.00</td></tr> </table>	Component Description:	FCC Antenna Structure Registration modification Prepare FCC Form 854	Amount:	\$1,200.00								
Component Description:	FCC Antenna Structure Registration modification Prepare FCC Form 854												
Amount:	\$1,200.00												

Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	<div> <div> Component Description: </div> <div> Prepare Request for Special Temporary Authorization Prepare Engineering Statement to support interim facilities </div> </div> <div> Amount: </div> <div> \$600.00 </div>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div> Component Description: </div> <div> Prepare engineering section of FCC Form 2100 License to Cover Application </div> </div> <div> Amount: </div> <div> \$1,200.00 </div>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Project management of the transition	

Component Description:	Site survey document existing layout identify needs for changes in HVAC,electrical and building modifications in preparation for repack transmitter
Amount:	\$3,250.00

Component Description:	Perform engineering study for new channel assignment and antenna development from Ch 46 to Ch 17
Amount:	\$2,250.00

Component Description:	Project Management provide coordination plan address transition timing and coordination issues with other stations and wireless
Amount:	\$1,250.00

Component Description:	Site survey document existing layout identify needs for changes in hvac electrical and building modifications in preparation for rep
Amount:	\$3,250.00

	Component Description:		Project Management Per Invoice
	Amount:		\$10,275.00
	Component Description:		fPrepare engineering section of FCC Form 2100 Construction Permit Application
	Amount:		\$1,125.00
	Component Description:		Pedrfom engineer study for new channel assignment and antenna development from Ch 46 to Ch 17
	Amount:		\$2,250.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description:		Prepare engineer section of FCC form 2100
	Amount:		\$1,200.00

<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="694 91 1109 548"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1109 91 1428 548"> <p>Prepare and review reimbursement for Schedule 399. Generate scope of work needed to result in approved plans</p> <p>\$1,250.00</p> </td></tr> <tr> <td data-bbox="694 548 1109 1001"> <p>Component Description:</p> <p>Amount:</p> </td><td data-bbox="1109 548 1428 1001"> <p>Prepare and/or review reimbursement for Schedule 399. Generate scope of work needed to result in approved plans.</p> <p>\$1,250.00</p> </td></tr> </table>	<p>Component Description:</p> <p>Amount:</p>	<p>Prepare and review reimbursement for Schedule 399. Generate scope of work needed to result in approved plans</p> <p>\$1,250.00</p>	<p>Component Description:</p> <p>Amount:</p>	<p>Prepare and/or review reimbursement for Schedule 399. Generate scope of work needed to result in approved plans.</p> <p>\$1,250.00</p>
<p>Component Description:</p> <p>Amount:</p>	<p>Prepare and review reimbursement for Schedule 399. Generate scope of work needed to result in approved plans</p> <p>\$1,250.00</p>				
<p>Component Description:</p> <p>Amount:</p>	<p>Prepare and/or review reimbursement for Schedule 399. Generate scope of work needed to result in approved plans.</p> <p>\$1,250.00</p>				

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$106,284.00	\$84,684.00		\$0.00	
Equipment Delivery and Handling Charges	<i>\$38,684.00</i>	\$38,684.00	See attached Quote 1767	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
AM Pattern Disturbance -- Remedy	\$21,050.00	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	Disposal of pre-auction transmitter equipment	N/A	N/A
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Sub-total	\$106,284.00	\$84,684.00	N/A	\$0.00	N/A
Total for all systems	\$8,044,571.84	\$4,725,244.68	N/A	\$53,152.40	N/A

Components

Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$8,044,571.84	\$4,725,244.68	\$53,152.40

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Ted Gonzalez <i>Director of Business Services</i></p> <p>11/15/2018</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Ted Gonzales <i>Director of Business Services</i></p> <p>11/15/2018</p>

Attachments