



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **36003** | Service: **DTV** | Call **KYTV** | Channel: **19 (UHF)** |
ID: | Sign:
File **0000028722**
Number:
FRN: **0018223693** | Date **11/02**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC	Robert Folliard 4370 Peachtree Road Atlanta, GA 30319 United States	+1 (202) 750-1585	Robert. Folliard@gray. tv	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	KYTV proposes to use the existing KYCW-LD channel 19 equipment as its auxiliary during the transition. They will be replacing their transmitter, antenna, and transmission line.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CD3400P4
	Year	2000
	Type	Inductive Output Tube
	IOT Power Type	Other
	Other IOT Power Type	4
	Power Capacity	69.2 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-150
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	87 kW
	Justification for New Transmitter	Our existing transmitter is a 4 IOT channel 44 that cannot be retuned, see GatesAir memo 1/1/2017.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	Yes
	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	967.0 kW

Manufacturer	
Model	TFU- 24GTH-R 04
Year	2000

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	675.3 kW
	Manufacturer	

Model	TFU-18GTH /VP-R 04 (SP)
Year	2018
Justification for New Antenna	Existing antenna is channel 44 and cannot be retuned to new channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Top Plate Adapter	Top plate adapter to match tower top and antenna bolt pattern.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1970 feet per run

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Refurbish Transmission Line	Cleaning / refurbishment of transmission line due to long term wear and replacement of inner components as recommended by Precision Communications Inc.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1218324
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	37° 10' 26.0" N-
	Longitude (NAD83)	092° 56' 28.1" W-
	Overall Structure Height	1999.32 feet
	Support Structure Height	1885.15 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1546.90 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Gray Television Group, Inc.
	Date Constructed	11/28/2000

Other Types of Users

Users
KYCW-LD 11135
Wireless ISP

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary
Tower

Other Tower Expenses Not Listed

Name	Description
Minor Modification	Modification for new top plate adapter

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	3
	Justification	We may need additional support because we are forgoing an auxiliary system and will need to guarantee quick on-air since it is being done after our period date.

Outside Other Professional Services Expenses Not Listed
Professional Services Costs
Services not provided.

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-150	\$2,733,300.00	\$2,499,790.91		\$2,254,482.08	
UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	\$2,630,000.00	\$2,396,490.91	N/A	\$2,254,361.70	N/A
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<i>\$103,300.00</i>	\$103,300.00	N/A	\$120.38	N/A
Sub-total	\$2,733,300.00	\$2,499,790.91	N/A	\$2,254,482.08	N/A
Total for all systems	\$3,774,679.11	\$3,599,189.02	N/A	\$2,716,967.48	N/A

Components

Actual Information	
Description	File Name

UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	Component Description: ULXTE-150 Transmitter Amount: \$598,715.64
	Component Description: ULXTE-150 Trasmitter Amount: \$1,655,646.06
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	Component Description: Electrical labor Amount: \$120.38

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-18GTH /VP-R 04 (SP)	\$329,810.00	\$282,783.00		\$109,450.27	
Top Plate Adapter	<i>\$18,330.00</i>	\$18,330.00	N/A	\$4,582.50	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$17,760.00	DTV pros quote JEHQ1261-01	\$6,384.00	N/A
Sweep test of existing antenna	\$6,730.00	\$8,620.00	invoices	\$8,620.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$238,073.00	N/A	\$89,863.77	N/A
Sub-total	\$329,810.00	\$282,783.00	N/A	\$109,450.27	N/A

Total for all systems	\$3,774,679.11	\$3,599,189.02	N/A	\$2,716,967.48	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name
Top Plate Adapter	Component Description: Top plate adapter New Primary Antenna
	Amount: \$4,582.50
	Component Description: Primary Antenna Top Plate Adapter
	Amount: \$5,499.00
	Component Description: Top plate adapter
	Amount: \$4,582.50
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	Component Description: Elbow complex New Primary Antenna
	Amount: \$3,192.00
	Component Description: Primary Antenna Elbow Complex
	Amount: \$3,830.40
	Component Description: Primary Antenna Elbow Complex
	Amount: \$3,192.00

Sweep test of existing antenna		
	Component Description:	Engineering services to perform Line sweep of KYTV antenna/line installation
	Amount:	\$3,500.00
	Component Description:	Primary Antenna Sweep Test
	Amount:	\$1,600.00
	Component Description:	Sweep Test for New Primary Antenna System
	Amount:	\$1,920.00
	Component Description:	Sweep test New Primary Antenna
	Amount:	\$1,600.00

UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized		
	Component Description:	Flange assy 8-3 /16 fxd solder, freight, shipping and handling
	Amount:	\$1,106.58
	Component Description:	UHF-HIGH POWER TOP MOUNT (200-1000KW)
	Amount:	\$40,344.18
	Component Description:	Primary Antenna, Top Mount
	Amount:	\$48,413.01
	Component Description:	New Primary Antenna-UHF High Power Top Mount
	Amount:	\$40,344.18

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$206,186.85	\$206,186.85		\$115,680.07	
Refurbish Transmission Line	<i>\$206,186.85</i>	\$206,186.85	N/A	\$115,680.07	N/A
Sub-total	\$206,186.85	\$206,186.85	N/A	\$115,680.07	N/A
Total for all systems	\$3,774,679.11	\$3,599,189.02	N/A	\$2,716,967.48	N/A

Components

Actual Information Description	File Name
Refurbish Transmission Line	Component Description: Amount: Component Description: Amount: Component Description: Amount: New Inner Conductors for Existing Primary Transmission Line \$63,098.22 Refurbish Primary Transmission Line \$52,581.85 Transmission Line \$52,581.85

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$243,100.00	\$366,326.00		\$138,996.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$21,326.00	PO 40204, proposal P18-_686_002 Per invoices received	\$21,326.00	a
Tall Tower (greater than 500')	\$210,500.00	\$325,000.00	Precision Comm Inc e174790-6	\$117,670.00	N/A
Minor Modification	<i>\$20,000.00</i>	\$20,000.00	original entry of \$2,000 was a typo	N/A	N/A
Sub-total	\$243,100.00	\$366,326.00	N/A	\$138,996.00	N/A
Total for all systems	\$3,774,679.11	\$3,599,189.02	N/A	\$2,716,967.48	N/A

Components

Actual Information	
Description	File Name

Structural engineering
tower load study for well
documented tower

Component Description:

STNLSA STNL
Structural Analysis

Amount:

\$2,076.00

Component Description:

STNLSA STNL
Structural Analysis

Amount:

\$1,750.00

Component Description:

STNLSA STNL
Structural Analysis

Amount:

\$3,000.00

Component Description:

STNLSA STNL
Structural Analysis

Amount:

\$1,750.00

Component Description:

STNL Structural
Analysis

Amount:

\$6,500.00

Component Description:

Structural analysis
and report

Amount:

\$6,250.00

Tall Tower (greater than 500')	Component Description: Amount: Tower Rigging /Replacement of Existing Antenna \$68,820.00
	Component Description: Amount: Antenna Replacement \$48,850.00
	Component Description: Amount: Perform Electrical Testing \$1,500.00
Minor Modification	Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$178,310.00	\$169,150.00		\$48,557.95	
Additional Field Engineering Service, 3 Days	<i>\$5,400.00</i>	\$5,400.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Project management of the transition	\$142,200.00	\$135,000.00	N/A	\$45,120.45	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,437.50	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Sub-total	\$178,310.00	\$169,150.00	N/A	\$48,557.95	N/A
Total for all systems	\$3,774,679.11	\$3,599,189.02	N/A	\$2,716,967.48	N/A

Components

Actual Information		
Description	File Name	
Additional Field Engineering Service, 3 Days	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Project management of the transition	Component Description:	Project Mgt
	Amount:	\$802.25
	Component Description:	Project Mgt
	Amount:	\$830.80
	Component Description:	Project Management
	Amount:	\$3,733.80
	Component Description:	Project Management
	Amount:	\$2,674.40
	Component Description:	Project Mgt
	Amount:	\$2,896.05

Component Description:	Project Management
Amount:	\$2,776.85

Component Description:	Project Management
Amount:	\$2,414.35

Component Description:	Transition Related Project Management Costs
Amount:	\$2,850.00

Component Description:	Professional Services
Amount:	\$507.50

Component Description:	Project Management
Amount:	\$2,175.25

Component Description:	Project management
Amount:	\$2,517.65

Component Description:	Project Management
Amount:	\$4,254.40

Component Description:	Project management
Amount:	\$1,325.55

Component Description:	Project Management
Amount:	\$1,902.90

	Component Description: Amount:	Project Mgt \$913.95
	Component Description: Amount:	Project Mgt \$2,618.80
	Component Description: Amount:	Project Mgt \$28.20
	Component Description: Amount:	Project Management \$2,103.75
	Component Description: Amount:	Project Management \$1,857.60
	Component Description: Amount:	Project Management \$3,079.55
	Component Description: Amount:	Project Management \$2,856.85
Prepare and or review reimbursement form	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Perform engineering study for new channel assignment and antenna development	<table> <tr> <td data-bbox="702 87 1085 515"> Component Description: Amount: </td><td data-bbox="1085 87 1428 515"> Channel study to identify any linked stations that would be affected by transition prior to scheduled date. \$175.00 </td></tr> <tr> <td data-bbox="702 515 1085 806"> Component Description: Amount: </td><td data-bbox="1085 515 1428 806"> Develop technical parameters for interim side mount antenna \$562.50 </td></tr> <tr> <td data-bbox="702 806 1085 1104"> Component Description: Amount: </td><td data-bbox="1085 806 1428 1104"> Perform engineering study for new channel assignment \$2,700.00 </td></tr> </table>	Component Description: Amount:	Channel study to identify any linked stations that would be affected by transition prior to scheduled date. \$175.00	Component Description: Amount:	Develop technical parameters for interim side mount antenna \$562.50	Component Description: Amount:	Perform engineering study for new channel assignment \$2,700.00
Component Description: Amount:	Channel study to identify any linked stations that would be affected by transition prior to scheduled date. \$175.00						
Component Description: Amount:	Develop technical parameters for interim side mount antenna \$562.50						
Component Description: Amount:	Perform engineering study for new channel assignment \$2,700.00						
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.						

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$83,972.26	\$74,952.26		\$49,801.11	
MVPD Notification of Channel Change	<i>\$1,114.76</i>	\$1,114.76	N/A	\$1,114.76	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	\$2,000.00	N/A
Equipment Storage	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$45,077.50</i>	\$45,077.50	See attached Sunbelt Environmental Services, Inc. "Waste Disposal Cost Proposal" for \$4,795. See attached Comark quote 4034 KYTV Itemization of Existing Transmitter Removal Proposal, for \$33,700.	\$45,077.50	a
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$17,700.00	\$17,700.00	N/A	\$1,608.85	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,545.00	N/A	N/A	N/A
Sub-total	\$83,972.26	\$74,952.26	N/A	\$49,801.11	N/A
Total for all systems	\$3,774,679.11	\$3,599,189.02	N/A	\$2,716,967.48	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Component Description: Professional services Amount: \$1,114.76
Develop and air announcement of upcoming channel change	Component Description: Prepare MVPD Channel Change (Repack) Notifications Amount: \$2,000.00
Equipment Storage	Information not provided.

Disposal Costs (for equipment and other waste, net of any salvage value)	<table> <tr> <td data-bbox="713 100 1023 405"> Component Description: Amount: </td><td data-bbox="1023 100 1428 405"> Repack disposal of Ch. 44 transmitter \$8,340.00 </td></tr> <tr> <td data-bbox="713 405 1023 710"> Component Description: Amount: </td><td data-bbox="1023 405 1428 710"> Quoted price \$30,000 minus scrap value \$26,917.50 </td></tr> <tr> <td data-bbox="713 710 1023 1014"> Component Description: Amount: </td><td data-bbox="1023 710 1428 1014"> Analysis of oil within four transformers to determine whether the oils contain PBCS \$320.00 </td></tr> <tr> <td data-bbox="713 1014 1023 1440"> Component Description: Amount: </td><td data-bbox="1023 1014 1428 1440"> Remove Air Cooled Transmitter, Harris Brand, filter and transmission line, and Exciter cabinet. \$9,500.00 </td></tr> </table>	Component Description: Amount:	Repack disposal of Ch. 44 transmitter \$8,340.00	Component Description: Amount:	Quoted price \$30,000 minus scrap value \$26,917.50	Component Description: Amount:	Analysis of oil within four transformers to determine whether the oils contain PBCS \$320.00	Component Description: Amount:	Remove Air Cooled Transmitter, Harris Brand, filter and transmission line, and Exciter cabinet. \$9,500.00
Component Description: Amount:	Repack disposal of Ch. 44 transmitter \$8,340.00								
Component Description: Amount:	Quoted price \$30,000 minus scrap value \$26,917.50								
Component Description: Amount:	Analysis of oil within four transformers to determine whether the oils contain PBCS \$320.00								
Component Description: Amount:	Remove Air Cooled Transmitter, Harris Brand, filter and transmission line, and Exciter cabinet. \$9,500.00								
FCC Filing Fees - Form 2100 license to cover application	Information not provided.								
FCC Filing Fees - Special Temporary Authorization request	Information not provided.								

Equipment Delivery and Handling Charges	Component Description: Forklift rental Amount: \$309.78
	Component Description: Forklift rental Amount: \$281.02
	Component Description: Forklift rental Amount: \$351.72
	Component Description: Forklift rental Amount: \$355.20
	Component Description: Forklift rental Amount: \$311.13
DTV Medical Facility Notification	Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$3,774,679.11	\$3,599,189.02
			\$2,716,967.48

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Robert Folliard <i>Assistant Secretary</i> 11/02/2018

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Robert Folliard <i>Assistant Secretary</i> 11/02/2018

Attachments