



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **49711** | Service: **DTV** | Call **WSEE-TV** | Channel: **21 (UHF)** |  
ID: | Sign: |  
File **0000028704**  
Number: |  
FRN: **0019913755** | Date **01/25**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
LILLY BROADCASTING OF PENNSYLVANIA LICENSE SUBSIDIARY, LLC Doing Business As: LILLY BROADCASTING OF PENNSYLVANIA LICENSE SUBSIDIARY, LLC	Kevin T. Lilly 3514 STATE STREET ERIE, PA 16508 United States	+1 (814) 454-5201	KEVIN@LILLYTV.COM	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Relocate from ASR #1221626 to ASR #1055828. Construct post-repack facilities at alternate location. No interim facilities required. Install new transmitter, RF system, transmission line and antenna on post-repack channel 21 pursuant to CP authorization.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	HU3750AD Innovator HX
	Year	2007
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	3.75 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-10 EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	12.5 kW
	Justification for New Transmitter	The existing transmitter cannot be retuned to operate on channel 16. The manufacturer is no longer supporting the equipment. The power increase is required due to antenna gain.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes

	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>RF Interconnect</b>	Interconnect between RF System and transmission line. Required at existing location and new location.
<b>Removal of Existing Equipment</b>	Removal of existing transmitter and equipment / site prep and installation of new transmitter.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	75.0 kW

Manufacturer	
Model	TLP-24M (C)
Year	2007



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	96.0 kW
	Manufacturer	

Model	ATC-BCE416O-V0-21
Year	2018
Justification for New Antenna	The existing antenna is a coaxial slot antenna that is channel-specific and not usable on channel 21.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
<b>2 FT Antenna Mounting Wedding Cake Adapter</b>	2ft Antenna Mounting Wedding Cake Adapter

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	700 feet per run

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	800 feet per run
	Justification for New Transmission Line	A new transmission line is recommended by the antenna manufacturer due to age.

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

Primary  
Transmission Line

Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	700 feet per run

Primary  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	700 feet per run
	Justification for New Transmission Line	A new transmission line is recommended by the antenna manufacturer due to age.

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.



**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 02' 16.0" N-
	Longitude (NAD83)	080° 03' 43.0" W-
	Overall Structure Height	749.33 feet
	Support Structure Height	699.79 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1346.11 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Lilly Broadcasting of Pennsylvania, LLC
Date Constructed	09/01/1981

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
24970	WICU-TV	DTV
28774	WCTL	FM

#### Other Types of Users

Users
W32DH-D
W254AJ

#### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower

<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Major Reinforcements needed
-----------------------------	--	-----------------------------

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	The station's attorney will manage the reimbursement filings, review engineering applications, and engage in any additional coordination that is needed for WSEE to accomplish its repack transition.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Other Professional Services Expenses Not Listed**  
**Professional Services Costs** Services not provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	Yes
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter THU9-10 EVO</b>	<b>\$615,950.00</b>	<b>\$399,083.00</b>		<b>\$251,534.70</b>	
RF Interconnect	<i>\$25,000.00</i>	\$25,000.00	Estimate based on prior experience. Interconnection work would have been required at existing site. WSEE-TV is working to obtain an estimate from a vendor for such work.	N/A	N/A
Removal of Existing Equipment	<i>\$25,000.00</i>	\$25,000.00	Estimate based on prior experience. Equipment removal and installation would have been required at existing site. WSEE-TV is working to obtain an estimate from a vendor for such work.	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$279,483.00	Estimate from Manufacturer	\$251,534.70	N/A

5 Ton system	\$20,250.00	\$19,700.00	N/A	N/A	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$14,050.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,850.00	N/A	N/A	N/A
<b>Sub-total</b>	\$615,950.00	\$399,083.00	N/A	\$251,534.70	N/A
<b>Total for all systems</b>	\$2,481,585.00	\$1,186,263.00	N/A	\$327,392.20	N/A

## Components

Actual Information	
Description	File Name
RF Interconnect	Information not provided.
Removal of Existing Equipment	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	<b>Component Description:</b>  <b>Amount:</b>	R&S Invoice #9500085938 (30% Payment) -- Revised Reimbursement Request \$83,844.90
	<b>Component Description:</b>  <b>Amount:</b>	R&S Invoice #9500090247 (60% Payment) \$167,689.80
	<b>Component Description:</b>  <b>Amount:</b>	Rohde & Schwarz - Transmitter - 30% - Invoice #9500085938 \$83,844.90
5 Ton system	Information not provided.	
Service entrance 3 phase /800 amp/208 volt	Information not provided.	
Transformer 3 phase/480v - 300 KVA	Information not provided.	

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna ATC-BCE4160-V0-21</b>	<b>\$303,830.00</b>	<b>\$119,200.00</b>		<b>\$59,600.00</b>	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$107,000.00	N/A	\$53,500.00	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,200.00	N/A	\$3,600.00	N/A
2 FT Antenna Mounting Wedding Cake Adapter	<i>\$0.00</i>	\$0.00	WSEE-TV is not seeking reimbursement of the Antenna Mounting Wedding Cake Adapter.	\$0.00	N/A

Sweep test of existing antenna	\$6,730.00	\$5,000.00	N/A	\$2,500.00	N/A
<b>Sub-total</b>	\$303,830.00	\$119,200.00	N/A	\$59,600.00	N/A
<b>Total for all systems</b>	\$2,481,585.00	\$1,186,263.00	N/A	\$327,392.20	N/A

## Components

Actual Information	
Description	File Name
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<b>Component Description:</b>
	Alive Telecom Invoice #1970 (50% Down Payment) -- Revised Reimbursement Request -- Antenna
	<b>Amount:</b>
	\$53,500.00
	<b>Component Description:</b>
	Alive Telecom - Antenna - 50% Invoice
	<b>Amount:</b>
	\$84,750.00

Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	<div data-bbox="703 174 1426 533"> <p><b>Component Description:</b> Alive Telecom Invoice #1970 (50% Down Payment) -- Revised Reimbursement Request -- Elbow Complex</p> <p><b>Amount:</b> \$3,600.00</p> </div> <div data-bbox="703 633 1426 831"> <p><b>Component Description:</b> Alive Telecom - Antenna - Elbow Complex - 50% Invoice</p> <p><b>Amount:</b> \$3,600.00</p> </div>
2 FT Antenna Mounting Wedding Cake Adapter	<div data-bbox="703 965 1426 1122"> <p><b>Component Description:</b> Alive Telecom - Antenna - Wedding Cake - 50% Invoice</p> <p><b>Amount:</b> \$12,000.00</p> </div>
Sweep test of existing antenna	<div data-bbox="703 1261 1426 1458"> <p><b>Component Description:</b> Alive Telecom - Antenna - Antenna Sweep - 50% Invoice</p> <p><b>Amount:</b> \$2,500.00</p> </div> <div data-bbox="703 1559 1426 1917"> <p><b>Component Description:</b> Alive Telecom Invoice #1970 (50% Down Payment) -- Revised Reimbursement Request -- Antenna Sweep</p> <p><b>Amount:</b> \$2,500.00</p> </div>

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$124,500.00	\$71,200.00		\$0.00	
Flexible Air Transmission Line - dielectric, 3"	\$41,300.00	\$31,300.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$0.00	N/A
Rigid Transmission Line - copper, 3 1/8"	\$83,200.00	\$39,900.00	Estimate based on cost estimate for Flexible Air Transmission Line. WSEE- TV is working to obtain a quote for the Flexible Air Transmission Line.	\$0.00	N/A
Primary Transmission Line	\$41,300.00	\$0.00		\$0.00	

Flexible Air Transmission Line - dielectric, 3"	\$41,300.00	\$0.00	This entry was added to address a technical issue in the Form 399. WSEE-TV is not purchasing a new Flexible Air Transmission Line. This entry can be deleted.	N/A	N/A
<b>Sub-total</b>	\$165,800.00	\$71,200.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$2,481,585.00	\$1,186,263.00	N/A	\$327,392.20	N/A

## Components

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 3"	<p><b>Component Description:</b> Alive Telecom-Transmitter Line-August 2018-50%</p> <p><b>Amount:</b> \$31,300.00</p>
Rigid Transmission Line - copper, 3 1/8"	<p><b>Component Description:</b> Alive - Transmission Line - 50% Invoice</p> <p><b>Amount:</b> \$31,300.00</p>
Flexible Air Transmission Line - dielectric, 3"	Information not provided.



Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$657,800.00	\$100,600.00		\$0.00	
Major tower reinforcement /modifications	\$421,000.00	\$0.00	N/A	\$0.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,600.00	Tower study would have been required at existing site. WSEE- TV is working to obtain an estimate from a vendor for such work.	\$0.00	N/A

Tall Tower (greater than 500')	\$210,500.00	\$75,000.00	Estimate based on prior experience. Equipment removal and installation would have been required at existing site. WSEE- TV is working to obtain an estimate from a vendor for such work.	\$0.00	N/A
<b>Sub-total</b>	\$657,800.00	\$100,600.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$2,481,585.00	\$1,186,263.00	N/A	\$327,392.20	N/A

## Components

Actual Information	
Description	File Name
Major tower reinforcement /modifications	<b>Component Description:</b>
	Worldwide - Tower 50% - 20%
	<b>Amount:</b>
	Downpayment \$47,000.00
	<b>Component Description:</b>
	Worldwide -- Tower 50% - 3rd Deposit
	<b>Amount:</b>
	\$88,000.00
	<b>Component Description:</b>
	Worldwide - Tower 50% - 2nd Deposit
	<b>Amount:</b>
	\$50,000.00

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<table> <tr> <td data-bbox="715 165 1023 210"><b>Component Description:</b></td><td data-bbox="1155 165 1426 288">Worldwide - Tower Mapping - 65% Invoice</td></tr> <tr> <td data-bbox="715 288 823 333"><b>Amount:</b></td><td data-bbox="1155 288 1286 333">\$14,085.00</td></tr> <tr> <td data-bbox="715 434 1023 479"><b>Component Description:</b></td><td data-bbox="1155 434 1426 557">Worldwide - Tower Mapping - Final Invoice</td></tr> <tr> <td data-bbox="715 557 823 602"><b>Amount:</b></td><td data-bbox="1155 557 1286 602">\$5,418.00</td></tr> <tr> <td data-bbox="715 692 1023 736"><b>Component Description:</b></td><td data-bbox="1155 692 1426 815">Worldwide - Tower Mapping - 10% Invoice</td></tr> <tr> <td data-bbox="715 815 823 860"><b>Amount:</b></td><td data-bbox="1155 815 1286 860">\$2,167.00</td></tr> </table>	<b>Component Description:</b>	Worldwide - Tower Mapping - 65% Invoice	<b>Amount:</b>	\$14,085.00	<b>Component Description:</b>	Worldwide - Tower Mapping - Final Invoice	<b>Amount:</b>	\$5,418.00	<b>Component Description:</b>	Worldwide - Tower Mapping - 10% Invoice	<b>Amount:</b>	\$2,167.00
<b>Component Description:</b>	Worldwide - Tower Mapping - 65% Invoice												
<b>Amount:</b>	\$14,085.00												
<b>Component Description:</b>	Worldwide - Tower Mapping - Final Invoice												
<b>Amount:</b>	\$5,418.00												
<b>Component Description:</b>	Worldwide - Tower Mapping - 10% Invoice												
<b>Amount:</b>	\$2,167.00												
Tall Tower (greater than 500')	<table> <tr> <td data-bbox="715 983 1023 1028"><b>Component Description:</b></td><td data-bbox="1155 983 1426 1106">Worldwide - 50% Tower - 20% Downpayment</td></tr> <tr> <td data-bbox="715 1106 823 1151"><b>Amount:</b></td><td data-bbox="1155 1106 1286 1151">\$47,000.00</td></tr> <tr> <td data-bbox="715 1240 1023 1285"><b>Component Description:</b></td><td data-bbox="1155 1240 1426 1364">Worldwide - 50% Tower - 3rd Deposit</td></tr> <tr> <td data-bbox="715 1364 823 1408"><b>Amount:</b></td><td data-bbox="1155 1364 1286 1408">\$88,000.00</td></tr> <tr> <td data-bbox="715 1498 1023 1543"><b>Component Description:</b></td><td data-bbox="1155 1498 1426 1621">Worldwide - Tower 50% - 2nd Deposit</td></tr> <tr> <td data-bbox="715 1576 823 1621"><b>Amount:</b></td><td data-bbox="1155 1576 1286 1621">\$50,000.00</td></tr> </table>	<b>Component Description:</b>	Worldwide - 50% Tower - 20% Downpayment	<b>Amount:</b>	\$47,000.00	<b>Component Description:</b>	Worldwide - 50% Tower - 3rd Deposit	<b>Amount:</b>	\$88,000.00	<b>Component Description:</b>	Worldwide - Tower 50% - 2nd Deposit	<b>Amount:</b>	\$50,000.00
<b>Component Description:</b>	Worldwide - 50% Tower - 20% Downpayment												
<b>Amount:</b>	\$47,000.00												
<b>Component Description:</b>	Worldwide - 50% Tower - 3rd Deposit												
<b>Amount:</b>	\$88,000.00												
<b>Component Description:</b>	Worldwide - Tower 50% - 2nd Deposit												
<b>Amount:</b>	\$50,000.00												

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$83,360.00</b>	<b>\$78,750.00</b>		<b>\$11,012.50</b>	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Project management of the transition	\$31,600.00	\$30,000.00	N/A	\$10,675.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$337.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$83,360.00</b>	<b>\$78,750.00</b>	<b>N/A</b>	<b>\$11,012.50</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$2,481,585.00</b>	<b>\$1,186,263.00</b>	<b>N/A</b>	<b>\$327,392.20</b>	<b>N/A</b>

## Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.
Project management of the transition	

<b>Component Description:</b>	Project management services with regard to engineering, accounting, and/or legal work - May 2018, #467739.
<b>Amount:</b>	\$67.50

<b>Component Description:</b>	Lerman Senter - Dec 2018 - WSEE Invoice #472554
<b>Amount:</b>	\$1,155.00

<b>Component Description:</b>	Lerman Senter - Oct 2018 - WSEE Invoice #471150
<b>Amount:</b>	\$2,205.00

<b>Component Description:</b>	Lerman Senter - Sept 2018 - WSEE Invoice #470556
<b>Amount:</b>	\$1,050.00

<b>Component Description:</b>	Lerman Senter - Nov 2018 - WSEE Invoice #471739
<b>Amount:</b>	\$3,045.00

<b>Component Description:</b>	Project management services with regard to engineering, accounting, and/or legal work - July 2018, #469169.
<b>Amount:</b>	\$952.50

	<b>Component Description:</b>	Project management services with regard to engineering, accounting, and/or legal work - August 2017, #461545.
	<b>Amount:</b>	\$2,100.00
	<b>Component Description:</b>	Project management services with regard to engineering, accounting, and/or legal work - September 2017, #461699 - revised.
	<b>Amount:</b>	\$100.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="708 174 1011 210"><b>Component Description:</b></td><td data-bbox="1150 174 1331 327">Assistance with reimbursement requests - Feb 2018, #465104.</td></tr> <tr> <td data-bbox="708 338 815 374"><b>Amount:</b></td><td data-bbox="1150 338 1246 374">\$202.50</td></tr> <tr> <td data-bbox="708 477 1011 512"><b>Component Description:</b></td><td data-bbox="1150 477 1331 629">Assistance with reimbursement requests - April 2018, #467309.</td></tr> <tr> <td data-bbox="708 640 815 676"><b>Amount:</b></td><td data-bbox="1150 640 1246 676">\$135.00</td></tr> </table>	<b>Component Description:</b>	Assistance with reimbursement requests - Feb 2018, #465104.	<b>Amount:</b>	\$202.50	<b>Component Description:</b>	Assistance with reimbursement requests - April 2018, #467309.	<b>Amount:</b>	\$135.00
<b>Component Description:</b>	Assistance with reimbursement requests - Feb 2018, #465104.								
<b>Amount:</b>	\$202.50								
<b>Component Description:</b>	Assistance with reimbursement requests - April 2018, #467309.								
<b>Amount:</b>	\$135.00								
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Information not provided.</p>								



## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$49,545.00</b>	<b>\$33,330.00</b>		<b>\$5,245.00</b>	
MVPD Notification of Channel Change	<i>\$1,965.00</i>	\$1,965.00	N/A	\$1,965.00	N/A
Develop and air announcement of upcoming channel change	<i>\$10,000.00</i>	\$10,000.00	Estimate based on prior experience.	N/A	N/A
Equipment Storage	<i>\$1,500.00</i>	\$1,500.00	Estimate based on prior experience.	N/A	N/A
AM Pattern Disturbance -- Impact study	\$7,890.00	\$525.00	N/A	\$525.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$2,755.00	N/A	\$2,755.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$10,000.00</b>	\$10,000.00	Estimate based on prior experience.	N/A	N/A
Equipment Delivery and Handling Charges	<b>\$5,000.00</b>	\$5,000.00	Estimate based on prior experience.	N/A	N/A
<b>Sub-total</b>	\$49,545.00	\$33,330.00	N/A	\$5,245.00	N/A
<b>Total for all systems</b>	\$2,481,585.00	\$1,186,263.00	N/A	\$327,392.20	N/A

## Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	<p><b>Component Description:</b> DTVNotification.com - MVPD Notices</p> <p><b>Amount:</b> \$1,965.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
AM Pattern Disturbance -- Impact study	<p><b>Component Description:</b> Mid-State Invoice #1810-5009 - Nov 2018</p> <p><b>Amount:</b> \$525.00</p>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
DTV Medical Facility Notification	<div> <div> <b>Component Description:</b> </div> <div> DTVNotification.com - Medical Facility Notices </div> </div> <div> <div> <b>Amount:</b> </div> <div> \$2,755.00 </div> </div>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$2,481,585.00	\$1,186,263.00
			\$327,392.20

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Kevin Lilly**  
*Managing  
Member of  
Sole  
Member*

01/25/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	



4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Kevin Lilly</b>  <i>Managing  Member of  Sole  Member</i></p> <p>01/25/2019</p>

## Attachments