



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **32326** | Service: **DTV** | Call **WCNC-TV** | Channel: **24 (UHF)** |
ID:
File **0000028031**
Number:
FRN: **0003594918** | Date **05/09**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WCNC-TV, INC.	TEGNA, Inc. 7950 Jones Branch Drive McLean, VA 22107 United States	+1 (703) 873- 6600	LAWDEPT@TEGNA. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Jeffrey Johnson <i>Vice President</i> <i>Projects</i> <i>TEGNA</i>	Jeffrey Johnson 7950 Jones Branch Drive McLean, VA 22102 United States	+1 (703) 873- 6736	jsjohnson@tegna. com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WCNC will be moving from channel 22 to channel 24. This will require a new antenna, transmission line and transmitter. An interim facility will be required while these modifications take place and throughout assigned phase.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CD3200 P2 Sigma
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	Station has in excess of 10% TPO headroom and is eligible for a 1-Step-Up Allowance. Reimbursable TPO is 36.0 kW based on initial 90-day filing CP. This would require a ULXTE-60. A 1-Step-Up is the ULXTE-72 and is therefore reimbursable.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	100.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter	Other Transmitter Cost Not Listed
	Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	791.0 kW

Manufacturer	
Model	TFU- 22DSC-R C170
Year	2017

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	828.0 kW
	Manufacturer	

Model	TFU-24JTH-R 4C170 (SP)
Year	2018
Justification for New Antenna	Station's licensed top-mount antenna cannot be re-tuned and must be replaced for new channel assignment.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Shipping	\$6,800
New Top Plate	Existing top-plate and/or bolt pattern may not work for new top-mount antenna

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	24
	Number of Panels/Bays	24
	Lower Limit	518.00 MHz
	Upper Limit	524.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	791.0 kW
	Manufacturer	
	Model	TFU-24WB- R C160
	Year	2018

Justification for New Antenna	An interim antenna is necessary to keep station on air during primary antenna replacement & for duration of assigned phase. TFU-24WB cost is equivalent to a single-channel slot interim antenna. A TFU-24WB is required to replicate existing coverage.
-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Name	Description
Shipping	\$5,400

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2100 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
TX Line Sweep	Sweep required to verify post-transition channel measures well on existing line.

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	1950 feet per run

	Justification for New Transmission Line	Interim transmission line is necessary to keep station on air during primary antenna replacement & for duration of assigned phase. 6-1/8" rigid line is required to provide required power rating for replication ERP.
--	---	--

Interim Transmission Line **Other Transmission Line Expenses Not Listed**

Name	Description
TX Line Sweep	Sweep required to verify post-transition channel measures well on existing line.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1001294
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	35° 20' 49.4" N-
	Longitude (NAD83)	081° 10' 14.2" W-
	Overall Structure Height	1968.48 feet
	Support Structure Height	1915.99 feet
	Ground Elevation Above Mean Sea Level (AMSL)	786.08 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WCNC-TV, Inc
	Date Constructed	08/27/1992

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	845
	Explanation	Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x845hrs (\$126750), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	20

	Justification	\$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services.
--	---------------	--

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Engineering Services	Other Engineering Services related to the DTV Repack
Other Legal Services	Other Legal Services related to the DTV Repack
Pre filing site review	Outside engineering fir review of each facility

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Generator Load Bank test	Generator Load Bank test
Internal labor	Local and Corporate labor

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-72	\$1,567,100.00	\$1,494,777.00		\$670,954.14	
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,400,000.00	N/A	\$667,104.86	N/A
Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.	\$25,000.00	\$25,000.00	Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.	N/A	N/A
10 Ton system	\$38,900.00	\$39,877.00	The station obtained the quote included in the attached file titled "WCNC HVAC Justification Letter.pdf"	N/A	N/A

Other -- Building Addition Size: 100.0	\$25,000.00	\$25,000.00	New pad required for heat exchangers, transformers, pumps, etc. Equipment must also be shielded.	\$3,849.28	N/A
Sub-total	\$1,567,100.00	\$1,494,777.00	N/A	\$670,954.14	N/A
Total for all systems	\$3,667,841.75	\$3,367,052.05	N/A	\$925,218.58	N/A

Components

Actual Information	
Description	File Name
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<p>Component Description: Gates inv #JW30004447-1A Primary Transmitter pmt 2 UL20190327jgv2</p> <p>Amount: \$222,368.29</p> <p>Component Description: Inv JW30004447-1 WCNC Primary Transmitter 1 3rd dp UL20180719jg v1</p> <p>Amount: \$444,736.57</p>
Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.	Information not provided.
10 Ton system	Information not provided.

Other -- Building Addition Size: 100.0	<table><tr><td data-bbox="687 94 1114 349">Component Description:</td><td data-bbox="1114 94 1433 349">Osborn 32617 v190507jgv1</td></tr><tr><td data-bbox="687 349 1114 349">Amount:</td><td data-bbox="1114 349 1433 349">\$3,849.28</td></tr></table>	Component Description:	Osborn 32617 v190507jgv1	Amount:	\$3,849.28
Component Description:	Osborn 32617 v190507jgv1				
Amount:	\$3,849.28				

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB-R C160	\$214,720.00	\$212,280.00		\$6,527.24	
Shipping	<i>\$5,400.00</i>	\$5,400.00	N/A	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	Per Widelity estimate	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	N/A	N/A

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 791 kW input, directional,, horizontally polarized	\$160,480.00	\$160,480.00	N/A	\$6,527.24	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Per Dielectric	N/A	N/A
Primary Antenna TFU-24JTH-R 4C170 (SP)	\$299,430.00	\$218,680.00		\$6,527.25	
New Top Plate	\$25,000.00	\$25,000.00	Existing top-plate and/or bolt pattern may not work for new top-mount antenna	N/A	N/A
Shipping	\$6,800.00	\$6,800.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$172,425.00	Per Dielectric quote	\$6,527.25	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Per Dielectric	N/A	N/A

Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$8,055.00	Per Dielectric	N/A	N/A
Sub-total	\$514,150.00	\$430,960.00	N/A	\$13,054.49	N/A
Total for all systems	\$3,667,841.75	\$3,367,052.05	N/A	\$925,218.58	N/A

Components

Actual Information	
Description	File Name
Shipping	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 791 kW input, directional,, horizontally polarized	<p>Component Description: On Site inv #24540 Nitro generator Interim Ant UL20190314jgv1</p> <p>Amount: \$6,527.24</p>
Sweep test of existing antenna	Information not provided.

New Top Plate	Information not provided.
Shipping	Information not provided.
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	<div> <div> Component Description: </div> <div> On Site inv #24540 Nitro generator Prim Ant UL20190314jgv1 </div> </div> <div> <div> Amount: </div> <div> \$6,527.25 </div> </div>
Sweep test of existing antenna	Information not provided.
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$400,300.00	\$292,048.30		\$0.00	
TX Line Sweep	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
Rigid Transmission Line - copper, 6 1/8"	\$393,900.00	\$285,648.30	N/A	N/A	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
TX Line Sweep	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
Sub-total	\$406,700.00	\$298,448.30	N/A	\$0.00	N/A
Total for all systems	\$3,667,841.75	\$3,367,052.05	N/A	\$925,218.58	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$657,800.00	\$625,000.00		\$205,860.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$16,880.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	per Widely estimate	\$188,980.00	N/A
Sub-total	\$657,800.00	\$625,000.00	N/A	\$205,860.00	N/A
Total for all systems	\$3,667,841.75	\$3,367,052.05	N/A	\$925,218.58	N/A

Components

Actual Information	
Description	File Name

<p>Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study</p>	<table> <tr> <td data-bbox="699 174 1007 208">Component Description:</td><td data-bbox="1139 174 1337 286">TCI inv #8079 Struct Analysis UL20190313jgv1</td></tr> <tr> <td data-bbox="699 297 807 331">Amount:</td><td data-bbox="1139 297 1257 331">\$8,620.00</td></tr> <tr> <td data-bbox="699 432 1007 465">Component Description:</td><td data-bbox="1139 432 1377 589">TCI inv #8626 Feasibility Structural Analysis UL20190313jgv1</td></tr> <tr> <td data-bbox="699 600 807 633">Amount:</td><td data-bbox="1139 600 1257 633">\$8,260.00</td></tr> </table>	Component Description:	TCI inv #8079 Struct Analysis UL20190313jgv1	Amount:	\$8,620.00	Component Description:	TCI inv #8626 Feasibility Structural Analysis UL20190313jgv1	Amount:	\$8,260.00
Component Description:	TCI inv #8079 Struct Analysis UL20190313jgv1								
Amount:	\$8,620.00								
Component Description:	TCI inv #8626 Feasibility Structural Analysis UL20190313jgv1								
Amount:	\$8,260.00								
<p>Major tower reinforcement /modifications</p>	<p>Information not provided.</p>								
<p>Tall Tower (greater than 500')</p>	<table> <tr> <td data-bbox="699 880 1007 913">Component Description:</td><td data-bbox="1139 880 1310 958">FDH E162634 v190509jgv1</td></tr> <tr> <td data-bbox="699 969 807 1003">Amount:</td><td data-bbox="1139 969 1273 1003">\$94,490.00</td></tr> <tr> <td data-bbox="699 1104 1007 1137">Component Description:</td><td data-bbox="1139 1104 1310 1182">FDH E162563 v190509jgv1</td></tr> <tr> <td data-bbox="699 1193 807 1227">Amount:</td><td data-bbox="1139 1193 1273 1227">\$94,490.00</td></tr> </table>	Component Description:	FDH E162634 v190509jgv1	Amount:	\$94,490.00	Component Description:	FDH E162563 v190509jgv1	Amount:	\$94,490.00
Component Description:	FDH E162634 v190509jgv1								
Amount:	\$94,490.00								
Component Description:	FDH E162563 v190509jgv1								
Amount:	\$94,490.00								

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$374,410.00	\$370,750.00		\$30,442.85	
Other Legal Services	<i>\$10,000.00</i>	\$10,000.00	Other Legal Services related to the DTV Repack	\$174.42	N/A
Additional Field Engineering Service, 20 Days	<i>\$50,000.00</i>	\$50,000.00	\$2,500 per site visit including expenses x 20 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services.	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	Per Widelity estimate	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	Per Widelity Estimate	N/A	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$13,750.00	Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x845hrs (\$126750), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased	\$3,200.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	Per Widelity estimate	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	Per Widelity estimate	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	per Widelity estimate	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	Per Widelity estimate	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	per Widelity estimate	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	Per Widelity estimate	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	Per Widely estimate	N/A	N/A
Other Engineering Services	\$12,000.00	\$12,000.00	Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x845hrs (\$126750), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased	\$1,762.50	N/A

Project management of the transition	\$133,510.00	\$126,750.00	Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x845hrs (\$126750), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased	\$25,305.93	N/A
Pre filing site review	\$23,000.00	\$23,000.00	N/A	N/A	N/A
Sub-total	\$374,410.00	\$370,750.00	N/A	\$30,442.85	N/A
Total for all systems	\$3,667,841.75	\$3,367,052.05	N/A	\$925,218.58	N/A

Components

Actual Information	
Description	File Name
Other Legal Services	<p>Component Description: Covington inv #60796723 Various Legal UL20181024jgv1</p> <p>Amount: \$174.42</p>
Additional Field Engineering Service, 20 Days	Information not provided.

RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Prepare and or review reimbursement form	<p>Component Description: Osborn inv #28992 Amend 399 Form UL20190325jgv1</p> <p>Amount: \$3,200.00</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Other Engineering Services	<p>Component Description: Osborn inv #29835 Other Eng Srvcs UL20190325jgv1</p> <p>Amount: \$1,762.50</p>

Project management of the transition	<div data-bbox="699 174 1348 369"> <p>Component Description: Inv 29208 WCNC Proj Mgt 180428-180525 UL20180706jg v1</p> <p>Amount: \$1,950.00</p> </div> <div data-bbox="699 474 1364 669"> <p>Component Description: Osborn inv #28582 Proj mgt thru 180330 UL20190325jgv1</p> <p>Amount: \$600.00</p> </div> <div data-bbox="699 775 1364 969"> <p>Component Description: Osborn inv #28992 Proj mgt 180331-180427 UL20190325jgv1</p> <p>Amount: \$1,725.00</p> </div> <div data-bbox="699 1075 1364 1270"> <p>Component Description: Osborn inv #29835 Proj mgt 180526-180629 UL20190325jgv1</p> <p>Amount: \$2,137.50</p> </div> <div data-bbox="699 1375 1364 1570"> <p>Component Description: Osborn inv #26021 Prof srvcs 170605 - 170728 UL20181107jg v1</p> <p>Amount: \$18,893.43</p> </div>
Pre filing site review	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$147,681.75	\$147,116.75		\$4,907.10	
Generator Load Bank test	<i>\$4,696.75</i>	\$4,696.75	Generator Load Bank test estimate. See the uploaded file titled Gen Load Bank test estimate UL20190412jgv1.pdf	N/A	N/A
MVPD Notification of Channel Change	<i>\$6,000.00</i>	\$6,000.00	Hire third party to notify all MVPD's of upcoming changes.	N/A	N/A
Equipment Storage	<i>\$20,000.00</i>	\$20,000.00	6 months at \$240 per week for antenna and line on 2 flat bed storage. 10K each	\$1,637.10	N/A
Internal labor	<i>\$23,405.00</i>	\$23,405.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	Per Widely Estimate	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	Per Widely estimate	N/A	N/A

Develop and air announcement of upcoming channel change	\$6,000.00	\$6,000.00	150 per hour t for 40 hours to write, shoot and produce audience information.	\$3,270.00	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Local Zoning	\$500.00	\$500.00	Local permitting estimate	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	Per Widely Estimate	N/A	N/A
Sub-total	\$147,681.75	\$147,116.75	N/A	\$4,907.10	N/A
Total for all systems	\$3,667,841.75	\$3,367,052.05	N/A	\$925,218.58	N/A

Components

Actual Information	
Description	File Name
Generator Load Bank test	Information not provided.
MVPD Notification of Channel Change	Information not provided.

Equipment Storage	<p>Component Description: 321 Eq Co inv #001 0412507 T Container rental UL20190318jgv1</p> <p>Amount: \$1,637.10</p>
Internal labor	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	Information not provided.
Develop and air announcement of upcoming channel change	<p>Component Description: 2C Media inv #203806 Creation of channel change announcement UL20181016jgv1</p> <p>Amount: \$3,270.00</p>
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,667,841.75	\$3,367,052.05	\$925,218.58

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>05/09/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>05/09/2019</p>

Attachments