



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **38336** | Service: **DTV** | Call **WLIW** | Channel: **32 (UHF)** |  
ID: | Sign:  
File **0000025443**  
Number:  
FRN: **0018265660** | Date **06/05**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WNET</b> Doing Business As: WNET	Robert A. Feinberg 825 EIGHTH AVENUE ATTN: GENERAL COUNSEL NEW YORK, NY 10019 United States	+1 (212) 560-6981	FEINBERG@WNET. ORG	Not-for- Profit

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Frank Graybill</b> <i>Senior Director</i> <i>Engineering</i> <i>WNET</i>	825 Eighth Avenue New York, NY 10019 United States	+1 (212) 560- 3506	graybill@thirteen. org

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Relocate primary WLIW transmitter to WTC shared site in New York City. Retain Aux site in Plainview NY. Both Transmitters require replacement. WTC is a shared leased antenna. Plainview antenna requires replacement.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Affinity
	Year	2004
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Auxiliary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9-EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	5 kW
	Justification for New Transmitter	Replacement of existing Aux transmitter (Thales Comark Affinity) which is no longer supported by manufacturer. To be installed as an Aux at Plainview Long Island.

**Auxiliary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

## Auxiliary Transmitter

### Other Transmitter Cost Not Listed

Name	Description
<b>Commissioning and Proof</b>	Commissioning and Proof of Aux Transmitter
<b>Transmitter Installation</b>	Removal of existing Transmitter and installation of new Transmitter. Including Electrical, Conduit and plumbing costs.
<b>Shipping costs</b>	Shipping from Manufacturer to WLIW Plainview Long Island.
<b>Mask Filter</b>	Mask Filter for Channel 32
<b>480V - 400V Step Down Transformer</b>	480V - 400V 30 kVA Step down transformer for Transmitter Mains.



**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Ultimate
	Year	2004
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	5 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	5 kW
	Justification for New Transmitter	Existing Thales Comark Ultimate Transmitter is no longer supported by the manufacturer. See Attached. New TX to be installed at NYC World Trade Center. Quote Attached. Cost is prorated for 5kW of the 19kW purchase.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
---------	----------	----------



<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

Name	Description
<b>Transmitter Installation</b>	Union Contractor installation of combiner and transmitter components at the WTC. Includes all electrical, mechanical and RF installation.

<b>Commissioning and Proof</b>	Commissioning and Proof of primary Transmitter.
<b>400V Step Down Transformer</b>	480V - 400V 90 kVA step down transformer for Transmitter Mains.
<b>RF Switching</b>	RF Switching between two Antennas, Combiners & Load.
<b>RF Test Load</b>	RF Test Load, including interconnect line.
<b>Shipping costs</b>	Shipping cost from Manufacturer to Site. Including consolidation costs.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary  
Antenna****Add Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Auxiliary Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	No
	Is this antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	98.0 kW

Manufacturer	
Model	TFU- 10DSC-R P234 DC
Year	1999

## Auxiliary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Auxiliary Backup
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	114.0 kW
	Manufacturer	
	Model	TLP-12J-R

Year	2019
Justification for New Antenna	Existing side mount antenna in use as a primary antenna is not Broadband and will not accommodate a change in channel from UHF 21 to 32.

## Auxiliary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes

<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Auxiliary  
Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Reducer 3-50 to 1-50</b>	Reducer 3-50 to 1-50 Jumper Output
<b>Transformer 6-75 to 3-50</b>	Transformer 6-75 to 3-50 CH 32 Jumper Input
<b>Field Engineer Repack Sweep</b>	Engineer on-site for one day, travel expenses and report.
<b>Freight</b>	Shipping and handling Estimate.



## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Lease New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	89.9 kW
	Manufacturer	

Model	TFU- 26GTH-R P233
Year	2000

## Primary Antenna

### New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Lease New
	Is this a request for upgraded equipment?	No
	Ownership	Leased
	Owner	Durst Broadcasting
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Circular
	Type	Broadband Panel
	Number of Stations Supported	6
	Number of Panels/Bays	96
	Lower Limit	470.00 MHz
	Upper Limit	700.00 MHz
	Design power capacity in use	60.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	2000.0 kW
	Manufacturer	
	Model	PEP96L

Year	2016
Justification for New Antenna	New Building

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	Additional Module
	Number of channels supported	1
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number

Primary Antenna	Other Antenna Cost Not Listed
	Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Auxiliary Transmission Line

## Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Line to Auxilliary Antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	300 feet per run

**Auxiliary**      **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	Switch to Aux Antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	300 feet per run
	Justification for New Transmission Line	Existing line is not compatible with new channel assignment of 32

**Auxiliary**      **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Name	Description
<b>TX to Switch Filter Assembly</b>	Custom Line pieces to Interconnect the Transmitter to the Switch Filter Assembly



**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	300 feet per run

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	Other
	Other Segment Length	10 feet
	Number of parallel runs	2
	Length	140 feet per run
	Justification for New Transmission Line	New transmission lines required to each of the Primary and Backup Combiner inputs.

**Primary**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Transmission line TX - Switch - Load interconnect.</b>	Transmission line custom pieces to interconnect the TX with the Switch and load.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1007205
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	40° 47' 19.4" N-
	Longitude (NAD83)	073° 27' 07.4" W-
	Overall Structure Height	324.80 feet
	Support Structure Height	266.73 feet
	Ground Elevation Above Mean Sea Level (AMSL)	235.89 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	WNET
Date Constructed	03/30/2004

### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Primary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Primary Tower

#### Other Tower Expenses Not Listed

Name	Description
Geological Survey	Geological Survey required to determine ANSI EIA/TIA-222-G code requirements.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Local Zoning Permit Expeditor</b>	Prepare Local Zoning Permit and File with Local Town Agency.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Internal Project Management	See attached.



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter THU9-EVO</b>	<b>\$1,292,443.75</b>	<b>\$638,343.75</b>		<b>\$238,923.75</b>	
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$151,700.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$0.00	N/A
Transmitter Installation	<b><i>\$247,720.00</i></b>	\$247,720.00	Cost includes installation of TX, Combiner RF Lines & Switches, RF Load and Electrical Service,	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$151,700.00	N/A	\$151,700.00	N/A

RF Switching	<b>\$32,700.00</b>	\$32,700.00	Switching requires to switch between main and auxiliary antenna to allow for climbing and redundancy. (Cost in Rohde Proposal)	\$32,700.00	N/A
Commissioning and Proof	<b>\$13,500.00</b>	\$13,500.00	(Cost in Rohde Proposal)	\$13,500.00	N/A
RF Test Load	<b>\$17,000.00</b>	\$17,000.00	(Cost in Rohde Proposal)	\$17,000.00	N/A
Shipping costs	<b>\$19,123.75</b>	\$19,123.75	Includes shipping to consolidator Myat and shipping to WTC site. ((Cost in Rohde & Myat Proposals)	\$19,123.75	N/A
400V Step Down Transformer	<b>\$4,900.00</b>	\$4,900.00	(Cost in Rohde Proposal)	\$4,900.00	N/A
<b>Auxiliary Transmitter THU9-EVO</b>	<b>\$328,500.00</b>	<b>\$195,000.00</b>		<b>\$194,390.00</b>	
Shipping costs	<b>\$5,000.00</b>	\$5,000.00	Shipping from manufacturer to WLIW Transmitter location	\$5,000.00	N/A
Commissioning and Proof	<b>\$13,500.00</b>	\$13,500.00	N/A	\$13,500.00	N/A

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$140,000.00	N/A	\$140,000.00	N/A
Mask Filter	<b>\$4,800.00</b>	\$4,800.00	N/A	\$4,800.00	N/A
480V - 400V Step Down Transformer	<b>\$2,700.00</b>	\$2,700.00	N/A	\$2,700.00	N/A
Transmitter Installation	<b>\$29,000.00</b>	\$29,000.00	N/A	\$28,390.00	N/A
<b>Sub-total</b>	\$1,620,943.75	\$833,343.75	N/A	\$433,313.75	N/A
<b>Total for all systems</b>	\$2,452,075.80	\$1,722,508.39	N/A	\$828,657.84	N/A

## Components

Actual Information	
Description	File Name
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<div> <b>Component Description:</b> Superseded by 5kW replacement</div> <div> <b>Amount:</b> N/A</div> <div> <b>Component Description:</b> Superseded by 5kW replacement</div> <div> <b>Amount:</b> N/A</div>
Transmitter Installation	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	<div> <b>Component Description:</b> THU9-EVO Transmitter - Prorated (Partial of Total Invoice)</div> <div> <b>Amount:</b> \$113,775.00</div>
	<div> <b>Component Description:</b> THU9-EVO Transmitter - Prorated (Partial of Total Invoice)</div> <div> <b>Amount:</b> \$37,925.00</div>
RF Switching	<div> <b>Component Description:</b> RF Output Switching (Partial of Total Invoice)</div> <div> <b>Amount:</b> \$24,525.00</div>
	<div> <b>Component Description:</b> RF Output Switching (Partial of Total Invoice)</div> <div> <b>Amount:</b> \$8,175.00</div>
Commissioning and Proof	<div> <b>Component Description:</b> Commissioning and Proof - Prorated (Partial of Total Invoice)</div> <div> <b>Amount:</b> \$10,125.00</div>
	<div> <b>Component Description:</b> Commissioning and Proof - Prorated (Partial of Total Invoice)</div> <div> <b>Amount:</b> \$3,375.00</div>

RF Test Load	<table> <tr> <td data-bbox="691 87 1098 398"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1098 87 1428 398"> RF Test Load -  Prorated (Partial of  Total Invoice)  \$12,750.00 </td></tr> <tr> <td data-bbox="691 398 1098 645"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1098 398 1428 645"> RF Test Load -  Prorated (Partial of  Total Invoice)  \$4,250.00 </td></tr> </table>	<b>Component Description:</b>  <b>Amount:</b>	RF Test Load - Prorated (Partial of Total Invoice) \$12,750.00	<b>Component Description:</b>  <b>Amount:</b>	RF Test Load - Prorated (Partial of Total Invoice) \$4,250.00		
<b>Component Description:</b>  <b>Amount:</b>	RF Test Load - Prorated (Partial of Total Invoice) \$12,750.00						
<b>Component Description:</b>  <b>Amount:</b>	RF Test Load - Prorated (Partial of Total Invoice) \$4,250.00						
Shipping costs	<table> <tr> <td data-bbox="691 645 1098 1160"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1098 645 1428 1160"> Shipping and  Consolidation (and  needs to be  combined with  other invoices from  Myat and the  Rhode and  Schwarz invoice)  \$1,630.00 </td></tr> <tr> <td data-bbox="691 1160 1098 1630"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1098 1160 1428 1630"> Shipping and  Consolidation (and  needs to be  combined with  other invoices from  Myat and the  Rhode and  Schwarz invoice)  \$2,808.75 </td></tr> <tr> <td data-bbox="691 1630 1098 2134"> <b>Component Description:</b>   <b>Amount:</b> </td><td data-bbox="1098 1630 1428 2134"> Shipping - Prorated  (Partial of Total  Invoice) and needs  to be combined  with other invoices  from Myat and  Rohde &amp; Schwarz  \$6,000.00 </td></tr> </table>	<b>Component Description:</b>  <b>Amount:</b>	Shipping and Consolidation (and needs to be combined with other invoices from Myat and the Rhode and Schwarz invoice) \$1,630.00	<b>Component Description:</b>  <b>Amount:</b>	Shipping and Consolidation (and needs to be combined with other invoices from Myat and the Rhode and Schwarz invoice) \$2,808.75	<b>Component Description:</b>  <b>Amount:</b>	Shipping - Prorated (Partial of Total Invoice) and needs to be combined with other invoices from Myat and Rohde & Schwarz \$6,000.00
<b>Component Description:</b>  <b>Amount:</b>	Shipping and Consolidation (and needs to be combined with other invoices from Myat and the Rhode and Schwarz invoice) \$1,630.00						
<b>Component Description:</b>  <b>Amount:</b>	Shipping and Consolidation (and needs to be combined with other invoices from Myat and the Rhode and Schwarz invoice) \$2,808.75						
<b>Component Description:</b>  <b>Amount:</b>	Shipping - Prorated (Partial of Total Invoice) and needs to be combined with other invoices from Myat and Rohde & Schwarz \$6,000.00						

	<b>Component Description:</b>	Shipping - Prorated (Partial of Total Invoice) and needs to be combined with other invoices from Myat and Rohde & Schwarz
	<b>Amount:</b>	\$2,000.00
	<b>Component Description:</b>	Shipping and Consolidation (and needs to be combined with other invoices from Myat and the Rhode and Schwarz invoice)
	<b>Amount:</b>	\$6,685.00
400V Step Down Transformer	<b>Component Description:</b>	Step Down Transformer - Prorated and Partial of Total Invoice
	<b>Amount:</b>	\$3,675.00
	<b>Component Description:</b>	Step Down Transformer - Prorated and Partial of Total Invoice
	<b>Amount:</b>	\$1,225.00
Shipping costs	<b>Component Description:</b>	Rohde and Schwarz Plainview Shipping Cost (Portion of \$41,500)
	<b>Amount:</b>	\$5,000.00

Commissioning and Proof	<b>Component Description:</b>  <b>Amount:</b>	Rohde and Schwarz Plainview Transmitter Commissioning and Proof (Portion of \$41,500) \$13,500.00
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	<b>Component Description:</b>  <b>Amount:</b>	Rohde & Schwarz Plainview Transmitter \$124,500.00
	<b>Component Description:</b>  <b>Amount:</b>	Rohde & Schwarz Plainview Transmitter (Portion of \$41,500) \$15,500.00
Mask Filter	<b>Component Description:</b>  <b>Amount:</b>	Rohde and Schwarz - Plainview Transmitter - Mask Filter (Portion of \$41,500) \$4,800.00
480V - 400V Step Down Transformer	<b>Component Description:</b>  <b>Amount:</b>	Rohde and Schwarz Plainview Transmitter -Step Down Transformer (Portion of \$41,500) \$2,700.00

---

Transmitter Installation

**Component Description:** WLIW Plainview  
Transmitter Install  
Payment #2  
**Amount:** \$11,050.00

**Component Description:** WLIW Plainview  
Transmitter Install  
Payment #1  
**Amount:** \$14,500.00

**Component Description:** WLIW Plainview  
Transmitter Install  
Payment #3  
**Amount:** \$2,840.00

---



## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna PEP96L</b>	<b>\$90,930.00</b>	<b>\$222,035.59</b>		<b>\$217,535.59</b>	
UHF - High Power Top Mount Six Station broadband panel antenna elliptically or circularly polarized	<i>\$0.00</i>	\$0.00	Antenna is leased and shared with 6+ stations.	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$4,500.00	N/A	N/A	N/A
Adding a module to existing combiner (without antenna)	\$84,200.00	\$217,535.59	Adding a main and backup input module to existing combiner. Includes installation supervision and commissioning. Also includes "Air Freight" vs. "Sea Freight" from Australia	\$217,535.59	Shipped from Australia "Air Freight" vs "Sea Freight" which was on the original quote.
<b>Auxiliary Antenna TLP-12J-R</b>	<b>\$149,377.00</b>	<b>\$60,560.00</b>		<b>\$2,869.50</b>	
Field Engineer Repack Sweep	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$7,650.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$6,700.00	N/A	N/A	N/A
Reducer 3-50 to 1-50	<b>\$893.00</b>	\$893.00	N/A	N/A	N/A
Transformer 6-75 to 3-50	<b>\$2,484.00</b>	\$2,484.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	\$89,400.00	\$25,773.00	See attached Dielectric proposal.	N/A	N/A

Sweep test of existing antenna	\$6,730.00	\$2,900.00	Please see the Attached Advent invoice for a line sweep which has already been performed.	\$2,869.50	N/A
Freight	<b>\$2,760.00</b>	\$2,760.00	N/A	N/A	N/A
<b>Sub-total</b>	\$240,307.00	\$282,595.59	N/A	\$220,405.09	N/A
<b>Total for all systems</b>	\$2,452,075.80	\$1,722,508.39	N/A	\$828,657.84	N/A

## Components

Actual Information	
Description	File Name
UHF - High Power Top Mount Six Station broadband panel antenna elliptically or circularly polarized	Information not provided.
Sweep test of existing antenna	Information not provided.

Adding a module to existing combiner (without antenna)	<div> <div> <b>Component Description:</b> </div> <div> Partial of Combiner Modules Invoice with invoice difference explanation </div> </div> <div> <b>Amount:</b> </div> <div> \$188,855.59 </div>
	<div> <div> <b>Component Description:</b> </div> <div> Partial of Combiner Modules - We acknowledge that we are submitting for less than the invoice amount. The amount requested differs from the invoice amount due to the tax. WNET/WLIW is tax exempt. Form attached. </div> </div> <div> <b>Amount:</b> </div> <div> \$28,680.00 </div>
Field Engineer Repack Sweep	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Reducer 3-50 to 1-50	Information not provided.
Transformer 6-75 to 3-50	Information not provided.

UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Information not provided.
Sweep test of existing antenna	<div> <div> <b>Component Description:</b> </div> <div> Sweep of Auxiliary Antenna line. Main line and Antenna will not be installed at this site. (50% of invoice amount) </div> </div> <div> <b>Amount:</b> </div> <div> \$2,869.50 </div>
Freight	Information not provided.

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$45,209.23</b>	<b>\$44,089.23</b>		<b>\$0.00</b>	
Transmission line TX - Switch - Load interconnect.	<i>\$5,449.23</i>	\$5,449.23	Misc. Line lengths & matchers between TX and Switch Assembly and load.	N/A	N/A
Rigid Transmission Line - copper, 4 1/16"	\$39,760.00	\$38,640.00	Transmission line from output of switch assembly fine matcher to Combiner Inputs.	N/A	N/A
<b>Auxiliary Transmission Line</b>	<b>\$66,968.82</b>	<b>\$59,576.82</b>		<b>\$0.00</b>	
TX to Switch Filter Assembly	<i>\$6,368.82</i>	\$6,368.82	New Transmission line required to connect the Transmitter to the Switch and filter assembly.	N/A	N/A
Rigid Transmission Line - copper, 6 1/8"	\$60,600.00	\$53,208.00	Cost includes shipping.	N/A	N/A
<b>Sub-total</b>	<b>\$112,178.05</b>	<b>\$103,666.05</b>	N/A	<b>\$0.00</b>	N/A

<b>Total for all systems</b>	\$2,452,075.80	\$1,722,508.39	N/A	\$828,657.84	N/A
------------------------------	----------------	----------------	-----	--------------	-----

## Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$265,377.00	\$303,318.00		\$171,118.00	
Geological Survey	\$10,577.00	\$10,577.00	See Attached Invoice.	\$10,577.00	N/A
Short Tower (less than 500')	\$84,200.00	\$132,200.00	Rigging and installation cost for the Auxiliary antenna in Plainview.	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$152,386.00	Please See attached proposal.	\$152,386.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$8,155.00	See Attached Invoice	\$8,155.00	N/A
Sub-total	\$265,377.00	\$303,318.00	N/A	\$171,118.00	N/A
Total for all systems	\$2,452,075.80	\$1,722,508.39	N/A	\$828,657.84	N/A

Components

Actual Information	
Description	File Name



Geological Survey	<div> <div><b>Component Description:</b></div> <div>Supervision, Labor and equipment to perform a geological survey for the foundations.</div> </div> <div> <div><b>Amount:</b></div> <div>\$10,577.00</div> </div>
Short Tower (less than 500')	Information not provided.
Minor tower reinforcement /modifications	<div> <div><b>Component Description:</b></div> <div>Tower Restructure Payment 3 Final.</div> </div> <div> <div><b>Amount:</b></div> <div>\$12,735.00</div> </div> <div> <div><b>Component Description:</b></div> <div>Tower Restructure Payment 2.</div> </div> <div> <div><b>Amount:</b></div> <div>\$38,000.00</div> </div> <div> <div><b>Component Description:</b></div> <div>Tower Restructure Payment 1.</div> </div> <div> <div><b>Amount:</b></div> <div>\$101,651.00</div> </div>
Structural engineering tower load study for well documented tower	<div> <div><b>Component Description:</b></div> <div>Tower Restructure Engineering Analysis</div> </div> <div> <div><b>Amount:</b></div> <div>\$8,155.00</div> </div>

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$141,235.00</b>	<b>\$133,850.00</b>		<b>\$1,600.00</b>	
Local Zoning Permit Expeditor	<i>\$1,600.00</i>	\$1,600.00	N/A	\$1,600.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$141,235.00	\$133,850.00	N/A	\$1,600.00	N/A
<b>Total for all systems</b>	\$2,452,075.80	\$1,722,508.39	N/A	\$828,657.84	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Local Zoning Permit Expeditor	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Local Zoning Permit</p> <p>\$1,600.00</p>
Comprehensive coverage verification via field study, if needed	Information not provided.	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$72,035.00</b>	<b>\$65,735.00</b>		<b>\$2,221.00</b>	
Internal Project Management	<i>\$32,000.00</i>	\$32,000.00	See attached Exhibit.	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$4,985.00</i>	\$4,985.00	Please see attached Estimate Detail.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$12,000.00</i>	\$12,000.00	Disposal of existing transmitters and installation debris for both main and aux.	N/A	N/A
Local Zoning	<i>\$10,000.00</i>	\$10,000.00	N/A	\$2,221.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,250.00	N/A	N/A	N/A
<b>Sub-total</b>	\$72,035.00	\$65,735.00	N/A	\$2,221.00	N/A
<b>Total for all systems</b>	\$2,452,075.80	\$1,722,508.39	N/A	\$828,657.84	N/A

### Components

Actual Information	
Description	File Name
Internal Project Management	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Local Zoning	<div> <div> <b>Component Description:</b> </div> <div> Town of Oyster Bay Permit Application Fee. Payment 2 Final and cancelled check as requested </div> </div> <div> <b>Amount:</b> </div> <div> \$2,121.00 </div> <div> <b>Component Description:</b> </div> <div> Town of Oyster Bay Construction Permit Application Payment #1 (Copy of Cancelled Check included per FCC request) </div> <div> <b>Amount:</b> </div> <div> \$100.00 </div> <div> <b>Component Description:</b> </div> <div> Moved to Professional Services as directed by Repack Administrator </div> <div> <b>Amount:</b> </div> <div> N/A </div>
DTV Medical Facility Notification	Information not provided.



**Cost  
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,452,075.80	\$1,722,508.39	\$828,657.84

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Frank Graybill</b>  <i>Senior Director Engineering</i></p> <p>06/05/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Frank Graybill</b>  <i>Senior Director Engineering</i></p> <p>06/05/2019</p>

## Attachments