

Federal Communications Commission (REFERENCE COPY - Not for submission)

Transition Plan Progress Report

File Number: 0000085480		Submit Date: 10/09/2019	Call Sig	gn: WFOX-TV	Facility ID: 11909	FRN: 00	022027601
State: Florida	City: JAC	KSONVILLE					
Service: DTV	Purpose: 1	Transition Plan Progress F	Report	Status: Receive	d Status Date: 10/	09/2019	Filing Status:
Active							

General Information

Section	Question	Response
Filing Information	Filing Type	Quarterly
	Year	2019
	Quarter	Third Quarter
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
COX TELEVISION JACKSONVILLE,	General Manager	+1 (904)	BLongo@ActionNewsJax.	Limited
LLC	11700 CENTRAL	996-0400	com	Liability
Doing Business As: COX TELEVISION	PARKWAY, UNIT 2			Company
JACKSONVILLE, LLC	JACKSONVILLE, FL			
	32224			
	United States			

Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact	Contact Name	Address	Phone	Email	Contact Type
Representatives (2)	Christina Burrow <i>Legal Representative</i> Cooley LLP	Christina Burrow 1299 Pennsylvania Avenue, NW Suite 700 WASHINGTON, DC 20004 United States	+1 (202) 776- 2687	cburrow@cooley. com	Legal Representative
	S Merrill Weiss <i>Technical Consultant</i> Merrill Weiss Group LLC	S Merrill Weiss 227 Central Avenue Metuchen, NJ 08840 United States	+1 (732) 494- 6400	merrill@mwgrp. com	Technical Representative

Permits and	Section	Question	Response
Tower Studies	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	Yes
		The Station has requested FAA approval for its post-auction facility.	Yes
		The Station has received FAA approval for its post-auction facility.	No
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	No
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	Yes
		RF studies have been started	Yes
		RF studies have been completed	No
		Are structural tower studies required in order for the Station to construct its post-auction facility?	No
		Structural tower studies have been started	
		Structural tower studies have been completed	

Station	Section	Question	Response	
Equipment	Station Equipment	The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	Not Applicable	
		Main Facility Transmitter	Yes	
		Main Facility Transmission line	Not Applicable	
		Main Facility Mask Filter and/or RF Combiner	Yes	
		Auxiliary antenna and related equipment	Not Applicable	
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes	
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	No	

Antenna Towers Construction and Antenna Installation Does the Station's post-auction facility require tower construction/modification work? Yes Does construction of the Station's post-auction facility require construction of a new tower or substantial modification of an existing tower? No Has all necessary tower work been scheduled? Image: Construction deadline? Image: Construction deadline? Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? Yes Auxiliary Antenna Does the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No	
require construction of a new tower or substantial modification of an existing tower? Image: Construction of an existing tower? Has all necessary tower work been scheduled? Image: Construction deadline? Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? Yes Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? No Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its Section the station started all outside tower work and made all necessary equipment upgrades to commence testing of its	
Has all necessary tower work been completed? Has all necessary tower work been completed? Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? Yes Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? No Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its No	
Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?YesAuxiliary AntennaDoes the Station require use of a new auxiliary antenna system?NoHas the Station started all outside tower work and made all necessary equipment upgrades to commence testing of itsImage: Commence testing of its	
Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? No Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its Image: Commence testing of its	
system? Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its	
necessary equipment upgrades to commence testing of its	
Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?	
Has the Station started testing on its new auxiliary antenna system?	
Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?	
Post-auction FacilityHas the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?No	
Has the Station completed all tower work? No	
Has the Station completed all in-building (equipment) work? No	
Does the Station have other issues that must be addressed Yes before it can fully construct and/or operate its post-auction facility?	
Please Explain: Tower will require extensive PIM remediation before commencing operations on UH channel 14	F
Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?No	
Pre-auction Channel Has the Station ceased broadcasting on its pre-auction No channel? No	

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	 FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application. WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503). 	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Adrian West Director of Operations 10/09/2019

Information not provided.

Attachments