



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **71325** | Service: **DTV** | Call **WDBB** | Channel: **14 (UHF)**  
ID: | Sign:  
File **000028866**  
Number:  
FRN: **0004999660** | Date **10/16**  
Submitted: **/2020**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WDBB-TV, INC.</b> Doing Business As: WDBB-TV, INC.	Lisa Asher 2000 W. 41ST STREET BALTIMORE, MD 21211 United States	+1 (410) 662-9688	LAsher@cunninghambroadcasting.com	Corporation

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Paul A. Cicelski , Esq .</b> <i>Lerman Senter PLLC</i>	Paul A. Cicelski, Esq. 2001 L Street, NW Suite 400 Washington, DC 20036 United States	+1 (202) 416-6756	pcicelski@lermansenter.com

<b>Broadcaster Information and Transition Plan</b>	<b>Question</b>	<b>Response</b>
		Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.
	Briefly describe transition plan	See Exhibit A.

<b>Transmitters</b>	<b>Section</b>	<b>Question</b>	<b>Response</b>
		<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	WTTO, Inc.
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Quantum
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

**Primary Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9evo-24
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	37 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

**Primary Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	10

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Additional Equipment</b>	Additional Transmitter Parts
<b>Ice Bridge</b>	Ice Bridge

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	350.0 kW

Manufacturer	
Model	TFU- 26ETT-R CT160 DC
Year	2004

---



**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
	<b>New Antenna Manufacturer and Types</b>	Class
Mounting		Side Mount
Antenna position in stack		Not in Stack
Polarization		Elliptical
Type		Slotted Coaxial
Number of Stations Supported		N/A
Number of Panels/Bays		N/A
Lower Limit		N/A
Upper Limit		N/A
Design power capacity in use		N/A
Other Antenna Type		N/A
ERP: (Effective Radiated Power) .....		675.0 kW
Manufacturer		

Model	TFU-30DSC /VP-R CT160
Year	2017
Justification for New Antenna	Old antenna is a single channel antenna that cannot be used for the new post-auction channel.

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
	Model	TFU-8WB- 1-R
Year	2017	

Justification for New Antenna	Interim antenna to be used to stay on the air while the main antenna undergoes construction for the post-auction channel change.
-------------------------------	--

**Interim Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	WTTO, Inc.
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	Other
	Other Diameter	9 3/16 inches
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2040 feet per run

**Primary  
Transmission  
Line**      **New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2050 feet per run
Justification for New Transmission Line	The section sizes are frequency-specific and the current transmission line cannot be used with the post-repack channel.	

**Primary  
Transmission  
Line**      **Other Transmission Line Expenses Not Listed**

Information not provided.



**Interim  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	600 feet per run
	Justification for New Transmission Line	NEED

**Interim  
Transmission  
Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1035175
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	33° 28' 51.0" N-
	Longitude (NAD83)	087° 24' 03.0" W-
	Overall Structure Height	1999.98 feet
	Support Structure Height	1937.97 feet
	Ground Elevation Above Mean Sea Level (AMSL)	674.86 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WTTO, INC
Date Constructed	03/01/1986

**Primary Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Major Reinforcements needed

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary Tower**

**Other Tower Expenses Not Listed**

Name	Description
Road Repairs	Road Repairs

**Outside Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	Yes	
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside  
Professional  
Services  
Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
Sinclair Internal Costs	Internal Employee Time Costs

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Information not provided.



**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter THU9evo-24</b>	<b>\$1,883,137.09</b>	<b>\$909,739.43</b>		<b>\$598,439.43</b>	
Additional Equipment	<i>\$15,252.09</i>	\$15,252.09	N/A	\$15,252.09	N/A
Additional field engineering time, 10-30 days	\$63,100.00	\$60,000.00	N/A	N/A	N/A
Channel 14 Mask Filter	\$189,500.00	\$180,000.00	N/A	N/A	N/A
RF Consulting Engineer	\$5,260.00	\$5,000.00	N/A	\$5,000.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$40,950.00	See K and W Electric quote.	\$40,950.00	N/A
Ice Bridge	<i>\$41,225.00</i>	\$41,225.00	N/A	\$41,225.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$496,012.34	N/A	\$496,012.34	N/A
<b>Sub-total</b>	\$1,883,137.09	\$909,739.43	N/A	\$598,439.43	N/A
<b>Total for all systems</b>	\$3,734,826.75	\$2,416,243.33	N/A	\$1,260,481.21	N/A

## Components

Actual Information	
Description	File Name
Additional Equipment	<p><b>Component Description:</b> Transmitter related cost. #200882</p> <p><b>Amount:</b> \$3,325.72</p> <p><b>Component Description:</b> Transmitter parts. #9500112135</p> <p><b>Amount:</b> \$3,094.47</p> <p><b>Component Description:</b> Transmitter parts. #9500113098</p> <p><b>Amount:</b> \$8,831.90</p>
Additional field engineering time, 10-30 days	Information not provided.
Channel 14 Mask Filter	Information not provided.
RF Consulting Engineer	<p><b>Component Description:</b> RF consulting engineer cost. #1099</p> <p><b>Amount:</b> \$5,000.00</p>

2" Rigid Conduit and Wiring (Cost per foot)	<b>Component Description:</b> Transmitter related cost. #001 <b>Amount:</b> \$18,900.00
	<b>Component Description:</b> Transmitter related cost. #005 <b>Amount:</b> \$9,450.00
	<b>Component Description:</b> Transmitter related cost. #004 <b>Amount:</b> \$12,600.00
Ice Bridge	<b>Component Description:</b> Ice bridge cost. #34270 <b>Amount:</b> \$41,225.00
Switchgear - industrial 800 amp	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<b>Component Description:</b> Transmitter related cost 75%. #9500112146 <b>Amount:</b> \$382,715.47
	<b>Component Description:</b> Transmitter cost, 25% down. #9500092537 <b>Amount:</b> \$113,296.87

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-8WB-1-R</b>	<b>\$143,930.00</b>	<b>\$90,464.00</b>		<b>\$44,612.84</b>	
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	\$3,291.98	Second item should be removed.
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized	\$103,100.00	\$51,664.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$41,320.86	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
<b>Primary Antenna TFU-30DSC /VP-R CT160</b>	<b>\$185,184.04</b>	<b>\$177,179.54</b>		<b>\$161,053.94</b>	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$16,225.50	N/A	\$16,225.50	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$14,500.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$4,774.40	N/A

UHF - High Power, Side Mount, basic slot antenna, 675 kW input, directional,, elliptically or circularly polarized	<i>\$140,054.04</i>	\$140,054.04	N/A	\$140,054.04	N/A
<b>Sub-total</b>	\$329,114.04	\$267,643.54	N/A	\$205,666.78	N/A
<b>Total for all systems</b>	\$3,734,826.75	\$2,416,243.33	N/A	\$1,260,481.21	N/A

## Components

Actual Information	
Description	File Name
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	<b>Component Description:</b> Elbow complex. <b>Amount:</b> \$4,116.00
	<b>Component Description:</b> Antenna cost reduced by 20.02%. #25006 <b>Amount:</b> \$3,291.98
Sweep test of existing antenna	Information not provided.
UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized	<b>Component Description:</b> Credit Memo - 2019-01-02-WDBB <b>Amount:</b> (\$10,343.14)
	<b>Component Description:</b> Antennas cost <b>Amount:</b> \$51,664.00

Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.	
Side mount brackets for high power antennas (if not included in antenna base cost)	<b>Component Description:</b>  <b>Amount:</b>	Total invoice amount reduced by 25.40%. #587004 \$16,225.50
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	<b>Component Description:</b>  <b>Amount:</b>	Antenna related cost reduced by 25.40%. #633012 \$7,682.30
Sweep test of existing antenna	<b>Component Description:</b>  <b>Amount:</b>	Antenna related cost reduced by 25.40%. #671022 \$4,774.40
UHF - High Power, Side Mount, basic slot antenna, 675 kW input, directional,, elliptically or circularly polarized	<b>Component Description:</b>  <b>Amount:</b>	Total invoice amount reduced by 25.40%. #587004 \$140,054.04

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$97,800.00</b>	<b>\$93,000.00</b>		<b>\$62,970.81</b>	
Rigid Transmission Line - copper, 4 1/16" broadband	\$97,800.00	\$93,000.00	See Response to August 28 Inquiry.	\$62,970.81	Second item should be removed.
<b>Primary Transmission Line</b>	<b>\$414,100.00</b>	<b>\$193,321.57</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 6 1/8"	\$414,100.00	\$193,321.57	N/A	\$0.00	N/A
<b>Sub-total</b>	<b>\$511,900.00</b>	<b>\$286,321.57</b>	N/A	<b>\$62,970.81</b>	N/A
<b>Total for all systems</b>	<b>\$3,734,826.75</b>	<b>\$2,416,243.33</b>	N/A	<b>\$1,260,481.21</b>	N/A

**Components**

Actual Information	
Description	File Name



<p>Rigid Transmission Line - copper, 4 1/16" broadband</p>	<p><b>Component Description:</b> Transmission line cost reduced by 20.02%. #25006</p> <p><b>Amount:</b> \$62,970.81</p> <p><b>Component Description:</b> Rigid transmission line.</p> <p><b>Amount:</b> \$78,733.20</p>
<p>Rigid Transmission Line - copper, 6 1/8"</p>	<p><b>Component Description:</b> Transmission line related cost reduced by 25.40%. #652016</p> <p><b>Amount:</b> \$1,282.00</p> <p><b>Component Description:</b> Transmission Line related cost reduced by 25.40%. #633012</p> <p><b>Amount:</b> \$190,757.57</p> <p><b>Component Description:</b> Transmission line related cost reduced by 25.40%. #649031</p> <p><b>Amount:</b> \$1,282.00</p>

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$669,486.00</b>	<b>\$636,686.00</b>		<b>\$304,519.00</b>	
Road Repairs	<i>\$11,686.00</i>	\$11,686.00	N/A	\$11,686.00	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$130,473.40	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	\$162,359.60	Invoice #34660 can be removed. It has been resubmitted under Road Repairs
<b>Sub-total</b>	<b>\$669,486.00</b>	<b>\$636,686.00</b>	<b>N/A</b>	<b>\$304,519.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$3,734,826.75</b>	<b>\$2,416,243.33</b>	<b>N/A</b>	<b>\$1,260,481.21</b>	<b>N/A</b>

**Components**

Actual Information Description	File Name
--------------------------------	-----------

Road Repairs	<p><b>Component Description:</b> Tower related cost. #34660</p> <p><b>Amount:</b> \$11,686.00</p>
Major tower reinforcement /modifications	<p><b>Component Description:</b> Tower related cost. #SIN000457</p> <p><b>Amount:</b> \$107,879.70</p> <p><b>Component Description:</b> Tower related cost. #SIN000613</p> <p><b>Amount:</b> \$17,593.70</p> <p><b>Component Description:</b> Site development for tower related cost. #1016</p> <p><b>Amount:</b> \$5,000.00</p>
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.

Tall Tower (greater than 500')

<b>Component Description:</b>	Antenna and line installation on tall tower. #E182379
<b>Amount:</b>	\$84,032.40
<b>Component Description:</b>	Tower related cost. #SIN000457
<b>Amount:</b>	\$67,137.60
<b>Component Description:</b>	Tower related cost. #SIN000613
<b>Amount:</b>	\$11,189.60
<b>Component Description:</b>	Tower cost. #34660
<b>Amount:</b>	\$11,686.00
<b>Component Description:</b>	Tower cost. #648000101-1
<b>Amount:</b>	\$5,040.00

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$220,432.18</b>	<b>\$195,660.35</b>		<b>\$56,416.09</b>	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$3,776.25	Please see Carl T. Jones invoices.	\$3,776.25	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$5,880.00	See Carl T. Jones invoice	\$5,880.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,640.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,447.79	N/A
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$41,167.95	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$0.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$221.92	N/A	\$221.92	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$0.00	See Response to August 28 Inquiry.	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$0.00	N/A	N/A	N/A
Sinclair Internal Costs	<b><i>\$282.18</i></b>	\$282.18	N/A	\$282.18	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$220,432.18	\$195,660.35	N/A	\$56,416.09	N/A
<b>Total for all systems</b>	\$3,734,826.75	\$2,416,243.33	N/A	\$1,260,481.21	N/A

## Components

Actual Information	
Description	File Name
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.

ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<p><b>Component Description:</b> Consulting engineering cost. #868-05-0023</p> <p><b>Amount:</b> \$1,638.75</p> <p><b>Component Description:</b> Consulting engineering cost. #868-05-0022</p> <p><b>Amount:</b> \$2,137.50</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b> Consulting engineering cost. #858-05-0020R</p> <p><b>Amount:</b> \$3,832.50</p> <p><b>Component Description:</b> Consulting engineering cost.</p> <p><b>Amount:</b> \$2,047.50</p>
Perform engineering study for new channel assignment and antenna development	<p><b>Component Description:</b> Consulting engineering cost.</p> <p><b>Amount:</b> \$2,640.00</p>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.



Prepare and or review  
reimbursement form

**Component Description:** Legal services cost.  
**Amount:** \$115.00

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 93  
stations.  
**Amount:** \$152.01

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 98  
stations. #461759  
**Amount:** \$869.30

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 93  
stations. #461289  
**Amount:** \$1,311.48

Project management of the  
transition

**Component Description:** Legal Service Cost.  
#480195  
**Amount:** \$127.25

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 100  
stations. #1133  
**Amount:** \$307.72

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #478288  
**Amount:** \$194.86

**Component Description:** Legal services cost. #460955  
**Amount:** \$288.10

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1099  
**Amount:** \$266.93

**Component Description:** Legal Service Cost. #466735  
**Amount:** \$57.50

**Component Description:** Legal services cost. #457860  
**Amount:** \$373.80

**Component Description:** Legal services cost. #473580  
**Amount:** \$466.25

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #118  
**Amount:** \$468.97

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 93 stations.

**Amount:** \$43.72

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #475283

**Amount:** \$384.08

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078

**Amount:** \$215.68

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 99 stations. #469573

**Amount:** \$377.14

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #478780

**Amount:** \$271.41

**Component Description:** Legal Service Cost.  
#465220  
**Amount:** \$240.00

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 93  
stations.  
**Amount:** \$836.44

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 98  
stations. #461759  
**Amount:** \$29.98

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 93  
stations. #461289  
**Amount:** \$91.50

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 40  
stations. #141  
**Amount:** \$1,800.46

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470237  
**Amount:** \$436.37

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #472583  
**Amount:** \$279.89

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086  
**Amount:** \$275.35

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1098  
**Amount:** \$238.07

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 93 stations.  
**Amount:** \$20.65

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1167  
**Amount:** \$313.41

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 93 stations.  
**Amount:** \$943.95

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467861  
**Amount:** \$470.30

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1111  
**Amount:** \$159.58

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473885  
**Amount:** \$318.62

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 93 stations.

**Amount:** \$86.88

**Component Description:** Legal Service Cost. #474852

**Amount:** \$166.25

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026

**Amount:** \$801.57

**Component Description:** Legal services cost. #461825

**Amount:** \$630.20

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072

**Amount:** \$237.64

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1045

**Amount:** \$185.10

**Component Description:** Legal services  
cost. #477854  
**Amount:** \$1,686.25

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 100  
stations. #470923  
**Amount:** \$406.65

**Component Description:** Legal services  
cost. #464344  
**Amount:** \$177.90

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 100  
stations. #476367  
**Amount:** \$364.80

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 99  
stations. #468718  
**Amount:** \$349.51

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 100  
stations. #1123  
**Amount:** \$342.14



**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1117  
**Amount:** \$282.68

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1143  
**Amount:** \$436.90

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1161  
**Amount:** \$267.48

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #473506  
**Amount:** \$421.40

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058  
**Amount:** \$187.24

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations.  
**Amount:** \$30.47

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1105  
**Amount:** \$216.88

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1151  
**Amount:** \$388.07

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #474809  
**Amount:** \$395.77

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093  
**Amount:** \$269.71

**Component Description:** Legal Service Cost.  
#467888  
**Amount:** \$50.00

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 98  
stations. #467378  
**Amount:** \$576.96

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 98  
stations. #1079  
**Amount:** \$177.14

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 100  
stations. #107  
**Amount:** \$602.28

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 93  
stations.  
**Amount:** \$818.59

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 100  
stations. #1130  
**Amount:** \$281.49

**Component Description:** Legal services  
cost. #476408  
**Amount:** \$292.50

**Component Description:** Legal services  
cost. #477339  
**Amount:** \$115.00

**Component Description:** Legal services  
cost. #471566  
**Amount:** \$163.75

**Component Description:** Legal services  
cost. #472205  
**Amount:** \$163.75

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 98  
stations. #1063  
**Amount:** \$262.29

**Component Description:** Legal Service Cost.  
#469524  
**Amount:** \$1,532.50

**Component Description:** Legal services  
cost. #464686  
**Amount:** \$172.50

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 98  
stations. #465173  
**Amount:** \$654.26

**Component Description:** Portion of general  
repack matter  
invoice attributable  
to this station -  
divided by 98  
stations. #466690  
**Amount:** \$446.87

**Component Description:** Legal services  
cost. #476920  
**Amount:** \$2,422.00

**Component Description:** \$26,919.78 credit  
to be split across  
93 Sinclair stations  
reimbursed  
\$999.20 for Invoice  
461759 (correct  
reimbursement  
amount is  
\$709.74). #CM-11-  
21-2019-461759  
**Amount:** (\$289.46)

**Component Description:** Legal services  
cost. #478808  
**Amount:** \$2,234.85

**Component Description:** Legal services cost, maximization work \$57.5 excluded. #467423  
**Amount:** \$182.50

**Component Description:** Legal services cost. #472620  
**Amount:** \$157.50

**Component Description:** \$207.48 credit to be split across 52 Sinclair stations reimbursed \$269.71 for invoice 1093 (correct reimbursement amount is \$265.72). #1093  
**Amount:** (\$3.99)

**Component Description:** Legal service cost. #478304  
**Amount:** \$205.00

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #472173  
**Amount:** \$311.78

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 93 stations.  
**Amount:** \$716.28

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051

**Amount:** \$105.97

**Component Description:** Legal services cost. #475786

**Amount:** \$366.25

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567

**Amount:** \$566.48

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001

**Amount:** \$596.30

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1156

**Amount:** \$399.52

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 93 stations.  
**Amount:** \$20.91

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #474405  
**Amount:** \$490.56

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069  
**Amount:** \$246.68

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #471524  
**Amount:** \$322.83

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #132  
**Amount:** \$589.44



**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 93 stations.

**Amount:** \$999.04

**Component Description:** Legal services cost. #479319

**Amount:** \$2,073.30

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1141

**Amount:** \$406.17

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1114

**Amount:** \$242.25

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321

**Amount:** \$683.07

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 93 stations.

**Amount:** \$32.35

**Component Description:** Legal services cost. #470266

**Amount:** \$177.50

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #477305

**Amount:** \$393.53

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations. #475744

**Amount:** \$305.99

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055

**Amount:** \$243.38

	<p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1145</p> <p><b>Amount:</b> \$369.98</p> <p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1090</p> <p><b>Amount:</b> \$176.70</p> <p><b>Component Description:</b> Legal Service Cost. #469620</p> <p><b>Amount:</b> \$163.75</p> <p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 100 stations. #477820</p> <p><b>Amount:</b> \$320.19</p>
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289</p> <p><b>Amount:</b> \$122.00</p> <p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759</p> <p><b>Amount:</b> \$99.92</p>
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Information not provided.</p>
<p>Attorney Fees - Negotiation of lease and other matters for shared locations</p>	<p>Information not provided.</p>
<p>Sinclair Internal Costs</p>	<p><b>Component Description:</b> Portion of general repack matter invoice attributable to this station - divided by 100 stations.</p> <p><b>Amount:</b> \$26.93</p> <p><b>Component Description:</b> Portion of general repack matter internal time card attributable to this station - divided by 100.</p> <p><b>Amount:</b> \$66.55</p>

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.  
**Amount:** \$32.09

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.  
**Amount:** \$11.39

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.  
**Amount:** \$6.09

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.  
**Amount:** \$7.96

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.  
**Amount:** \$17.02

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.  
**Amount:** \$25.53

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.  
**Amount:** \$16.53

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.  
**Amount:** \$5.37

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.  
**Amount:** \$9.47

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.  
**Amount:** \$15.08

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.

**Amount:** \$1.69

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.

**Amount:** \$23.96

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.

**Amount:** \$7.86

**Component Description:** Portion of general repack matter invoice attributable to this station - divided by 100 stations.

**Amount:** \$8.66

Prepare request for Special Temporary Authorization

Information not provided.

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$120,757.44</b>	<b>\$120,192.44</b>		<b>\$32,469.10</b>	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$3,275.00	N/A
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$28,050.00</i>	\$28,050.00	See Response to August 28 Inquiry.	\$20.00	N/A
Equipment Storage	<i>\$6,064.20</i>	\$6,064.20	N/A	\$6,064.20	N/A
Equipment Delivery and Handling Charges	<i>\$20,997.24</i>	\$20,997.24	See Exhibit J.	\$20,997.24	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$28,566.00</i>	\$28,566.00	See Response to August 28 Inquiry.	\$2,112.66	N/A
Local Zoning	<i>\$20,000.00</i>	\$20,000.00	See Exhibit J.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A



FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
<b>Sub-total</b>	\$120,757.44	\$120,192.44	N/A	\$32,469.10	N/A
<b>Total for all systems</b>	\$3,734,826.75	\$2,416,243.33	N/A	\$1,260,481.21	N/A

## Components

Actual Information	
Description	File Name
DTV Medical Facility Notification	<p><b>Component Description:</b> Medical notification cost. #1213</p> <p><b>Amount:</b> \$3,275.00</p>
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	<p><b>Component Description:</b> Air announcement cost. #1907-2080c</p> <p><b>Amount:</b> \$20.00</p> <p><b>Component Description:</b> Repack announcement cost. #1907-2080c</p> <p><b>Amount:</b> \$20.00</p> <p><b>Component Description:</b> Air announcement cost. #1907-2080b</p> <p><b>Amount:</b> N/A</p> <p><b>Component Description:</b> Air announcement cost. #1907-2080b</p> <p><b>Amount:</b> N/A</p>

Equipment Storage

**Component Description:** Equipment storage  
cost. #11330  
**Amount:** \$800.00

**Component Description:** Equipment storage  
cost. #10034  
**Amount:** \$500.00

**Component Description:** Equipment storage  
cost. #11324  
**Amount:** \$700.00

**Component Description:** Equipment storage  
cost. #10208  
**Amount:** \$500.00

**Component Description:** Equipment Storage  
cost. #10842  
**Amount:** \$500.00

**Component Description:** Equipment storage  
cost. #10331  
**Amount:** \$500.00

**Component Description:** Total invoice  
amount reduced by  
25.40%. #655006  
**Amount:** \$2,014.20

**Component Description:** Equipment storage  
cost. #10532  
**Amount:** \$550.00

Equipment Delivery and Handling Charges

**Component Description:** Equipment delivery and handling cost.  
#351008  
**Amount:** \$6,158.46

**Component Description:** Equipment delivery and handling cost.  
#11499  
**Amount:** \$2,300.00

**Component Description:** Total invoice amount reduced by 25.40%. #654007  
**Amount:** \$2,383.03

**Component Description:** Total invoice amount reduced by 25.40%. #650034  
**Amount:** \$2,206.66

**Component Description:** Equipment delivery and handling cost.  
#10208  
**Amount:** \$600.00

**Component Description:** Total invoice amount reduced by 25.40%. #655006  
**Amount:** \$6,649.09

**Component Description:** Equipment handling cost.  
#10935  
**Amount:** \$700.00

<p>Disposal Costs (for equipment and other waste, net of any salvage value)</p>	<table> <tr> <td data-bbox="710 168 1013 212"><b>Component Description:</b></td> <td data-bbox="1141 168 1316 212">Disposal cost.</td> </tr> <tr> <td data-bbox="710 212 1013 257"></td> <td data-bbox="1141 212 1316 257">#5917710</td> </tr> <tr> <td data-bbox="710 257 1013 302"><b>Amount:</b></td> <td data-bbox="1141 257 1316 302">\$649.36</td> </tr> <tr> <td data-bbox="710 392 1013 436"><b>Component Description:</b></td> <td data-bbox="1141 392 1316 436">Disposal cost.</td> </tr> <tr> <td data-bbox="710 436 1013 481"></td> <td data-bbox="1141 436 1316 481">#5959550</td> </tr> <tr> <td data-bbox="710 481 1013 526"><b>Amount:</b></td> <td data-bbox="1141 481 1316 526">\$473.30</td> </tr> <tr> <td data-bbox="710 616 1013 660"><b>Component Description:</b></td> <td data-bbox="1141 616 1316 660">Disposal cost.</td> </tr> <tr> <td data-bbox="710 660 1013 705"></td> <td data-bbox="1141 660 1316 705">#5938797</td> </tr> <tr> <td data-bbox="710 705 1013 750"><b>Amount:</b></td> <td data-bbox="1141 705 1316 750">\$990.00</td> </tr> </table>	<b>Component Description:</b>	Disposal cost.		#5917710	<b>Amount:</b>	\$649.36	<b>Component Description:</b>	Disposal cost.		#5959550	<b>Amount:</b>	\$473.30	<b>Component Description:</b>	Disposal cost.		#5938797	<b>Amount:</b>	\$990.00
<b>Component Description:</b>	Disposal cost.																		
	#5917710																		
<b>Amount:</b>	\$649.36																		
<b>Component Description:</b>	Disposal cost.																		
	#5959550																		
<b>Amount:</b>	\$473.30																		
<b>Component Description:</b>	Disposal cost.																		
	#5938797																		
<b>Amount:</b>	\$990.00																		
<p>Local Zoning</p>	<p>Information not provided.</p>																		
<p>FCC Filing Fees - Special Temporary Authorization request</p>	<p>Information not provided.</p>																		
<p>FCC Filing Fees - Form 2100 license to cover application</p>	<p>Information not provided.</p>																		

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$3,734,826.75	\$2,416,243.33	\$1,260,481.21

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Lisa Asher**  
*Secretary*

10/16/2020



Certification	Section	Question	Response
	<p><b>Submission of Actual Cost Documentation Statements</b></p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Lisa Asher**  
*Secretary*

10/16/2020

## Attachments