

(REFERENCE COPY - Not for submission)

## Transition Plan Progress Report

File Number: 0000124599 | Submit Date: 10/13/2020 | Call Sign: WQTO | Facility ID: 2175 | FRN: 0001731298 | State

Puerto Rico | City: PONCE

Service: DTV Purpose: Transition Plan Progress Report Status: Received Status Date: 10/13/2020 Filing Status:

**Active** 

## General Information

Section	Question	Response
Filing Information	Filing Type	Quarterly
	Year	2020
	Quarter	Third Quarter
Attachments	Are attachments (other than associated schedules) being filed with this application?	No

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
SISTEMA UNIVERSITARIO ANA G. MENDEZ, INC. Doing Business As: SISTEMA UNIVERSITARIO ANA G. MENDEZ, INC.	P.O. BOX 21345 SAN JUAN, PR 00928 United States	+1 (787) 766-2600	CA_ADIAZ@UAGM. EDU	Private Not-for-Profit Educational Institution

#### **Authorization Holder Name**

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

#### Contact Representatives (1)

Contact Name	Address	Phone	Email	Contact Type
Barry S. Persh Gray Miller Persh LLP	2233 Wisconsin Ave., NW Suite 226 Washington, DC 20007 United States	+1 (202) 776- 2458	bpersh@graymillerpersh. com	Legal Representative

#### Permits and Tower Studies

Section	Question	Response
Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	No
	The Station has requested FAA approval for its post-auction facility.	
	The Station has received FAA approval for its post-auction facility.	
	Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	No
	Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	
	Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	
Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	Yes
	RF studies have been started	Yes
	RF studies have been completed	Yes
	Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes
	Structural tower studies have been started	Yes
	Structural tower studies have been completed	No

#### Station Equipment

Section	Question	Response
Station Equipment	The Station has placed orders for the following equipment, if re	equired:
	Main Facility Antenna	Yes
	Main Facility Transmitter	Yes
	Main Facility Transmission line	Yes
	Main Facility Mask Filter and/or RF Combiner	Yes
	Auxiliary antenna and related equipment	No
	Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes
	Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	Yes

# Towers and Antenna

Section	Question	Response	
Towers Construction and Antenna Installation	Does the Station's post-auction facility require tower construction/modification work?	Yes	
	Does construction of the Station's post-auction facility require construction of a new tower or substantial modification of an existing tower?	Yes	
	Has all necessary tower work been scheduled?	No	
	Please Explain: The station was assigned to an early repacking. The tower's failed results were received after initiated the construction process. The tower construction was considered later to reduce on-air downtime. We started temporary transmission meanwhile.		
	Has all necessary tower work been completed?		
	Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?	No	
	Please Explain: The DTS1 and DTS2 temporary installation was performed to meet the extended construction deadline, but the permanent tower's construction according to the new codes, is being considered with the tower's foundation alternatives		
Auxiliary Antenna	Does the Station require use of a new auxiliary antenna system?	Yes	
	Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?	No	
	Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?		
	Has the Station started testing on its new auxiliary antenna system?		
	Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?		
Post-auction Facility	Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?	No	
	Has the Station completed all tower work?	No	
	Has the Station completed all in-building (equipment) work?	Yes	
	Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?	Yes	
	Please Explain: The most critical challenge is to meet the requirements of the EIA / TIA222G tower code. The local government approved the adoption of the 222H code but additional analysis and recommendations are being considered.		
	Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?	No	

Pre-auction Channel  Has the Station ceased broadcasting on its pre-auction Yes channel?	
--	--

### Certification

Section	Question	Response
General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
	The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
Authorized Party to Sign	FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID  Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization.  Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application.  WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503).	
	I certify that this application includes all required and relevant attachments.	Yes
	I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Ariel Diaz Engineering VP 10/13/2020

#### **Attachments**

Information not provided.