



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **3646** | Service: **DTV** | Call **WIPB** | Channel: **19 (UHF)** |
ID: | Sign:
File **0000027954**
Number:
FRN: **0002871614** | Date **04/06**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
BALL STATE UNIVERSITY	Daniel R. Lutz 2000 WEST UNIVERSITY AVENUE MUNCIE, IN 47306 United States	+1 (765) 285-1249	dlutz@bsu. edu	Government Entity

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Daniel Lutz <i>Assoc Vice President for IT and Interim GM WIPB Ball State University</i>	Daniel Lutz Letterman Media Com Building LB128 Muncie, IN 47306 United States	+1 (765) 285-9116	dlutz@bsu. edu

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	As mandated by the FCC WIPB-TV is being repacked from Channel 23 to Channel 19. Our transition in in compliance with the guidelines and processes set forth by the FCC.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DHD 60 P2 Diamond CD
	Year	2006
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	60 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-24R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	14.4 kW
	Justification for New Transmitter	As per the attached letter, effective January 1, 2017, GatesAir will no longer offer channel change services nor will they support in field channel changes on our existing transmitter.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes

	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	720.0 feet
	Other Electrical Service	Yes
	Description	Fuse disconnects
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
Existing Tower Structure Registration	Is tower compliant with Rev G?	Unknown
	Do you have a tower registration number?	No

	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	40° 05' 37.0" N-
	Longitude (NAD83)	085° 23' 32.0" W-
	Overall Structure Height	849.73 feet
	Support Structure Height	800.52 feet
	Ground Elevation Above Mean Sea Level (AMSL)	994.08 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Ball State University
	Date Constructed	09/06/2005

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other

Helicopter Services Required	Are helicopter services required?	No
---	-----------------------------------	----

**Primary
Tower**

Other Tower Expenses Not Listed
Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	We are in the midst of a transitional period of general manager. We currently are working with and interim GM. We will need the project manager to facilitate tracking and performance of outside vendors and suppliers and coordinate any facility changes.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Professional engineering	Review and sign off
Site Survey GatesAir	Complete site survey with sweep analysis.
Attorney Fees and Other Matters	Misc attorney fees for repack legal needs

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-24R44	\$529,338.73	\$526,018.73		\$459,563.82	
Other Electrical Service: Fuse disconnects	<i>\$10,000.00</i>	\$10,000.00	N/A	\$0.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$18,720.00	\$18,000.00	N/A	\$0.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$0.00	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$11,545.09	N/A
UHF - Air Cooled Solid State Transmitter 14.4 kW	<i>\$38,579.72</i>	\$38,579.72	See attached GatesAir quote Q-76153, plus actual freight costs, and amount already reimbursed under superseded category	\$38,579.72	N/A

UHF - Air Cooled Solid State Transmitter 24.4 kW	\$409,439.01	\$409,439.01	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$409,439.01	N/A
Sub-total	\$529,338.73	\$526,018.73	N/A	\$459,563.82	N/A
Total for all systems	\$1,161,096.18	\$729,200.21	N/A	\$557,793.75	N/A

Components

Actual Information	
Description	File Name
Other Electrical Service: Fuse disconnects	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Switchgear - industrial 800 amp	Information not provided.
Service entrance 3 phase /800 amp/208 volt	<div> Component Description: FPM Labor Revenue Amount: \$2,326.20 </div> <div> Component Description: FPM Labor Revenue / FPM Materials Amount: \$9,218.89 </div>
UHF - Air Cooled Solid State Transmitter 14.4 kW	<div> Component Description: UAXTE-24R44 Transmitter Amount: \$38,579.72 </div>

UHF - Air Cooled Solid State Transmitter 24.4 kW		
	Component Description:	UAXTE-24R44 Transmitter per Quote Q-76153
	Amount:	\$144,581.51
	Component Description:	Invoice moved, category superseded.
	Amount:	N/A
	Component Description:	UAXTE-24R44 Transmitter per Quote Q-76153
	Amount:	\$144,581.51
	Component Description:	Transmitter
	Amount:	\$120,275.99

Cost Information

Antennas

Information not provided.

Cost Information

Transmission Line

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$433,600.00	\$0.00		\$0.00	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$0.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$0.00	N/A	\$0.00	N/A
Sub-total	\$433,600.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$1,161,096.18	\$729,200.21	N/A	\$557,793.75	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$148,107.45	\$153,681.48		\$85,529.93	
Attorney Fees and Other Matters	<i>\$5,845.00</i>	\$5,845.00	Please see invoices from Schwartz, Woods, & Miller invoice (20289) & Garvey, Shubert, Barer (665569)	\$2,503.50	N/A
Site Survey GatesAir	<i>\$18,402.45</i>	\$18,402.45	N/A	\$18,402.45	N/A
Project management of the transition	\$94,010.00	\$99,675.00	Please see quote.	\$60,022.45	N/A
Prepare and or review reimbursement form	\$2,630.00	\$3,509.03	See Garvey Schubert Barer invoice 665569	\$2,123.53	Please see invoices, legal fees exceeded estimated costs.
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$612.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$540.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,326.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A
Professional engineering	\$7,500.00	\$7,500.00	N/A	N/A	N/A
Sub-total	\$148,107.45	\$153,681.48	N/A	\$85,529.93	N/A
Total for all systems	\$1,161,096.18	\$729,200.21	N/A	\$557,793.75	N/A

Components

Actual Information

Description

File Name

Attorney Fees and Other
Matters

Component Description:	Legal services rendered
Amount:	\$78.00
Component Description:	Legal services
Amount:	\$78.00
Component Description:	Professional Services
Amount:	\$955.50
Component Description:	Legal services
Amount:	\$300.00
Component Description:	WIPB- Attorney Fees Other Matters
Amount:	\$468.00
Component Description:	Legal Services
Amount:	\$39.00
Component Description:	WIPB Attorney Other Matters
Amount:	\$390.00
Component Description:	Legal Services
Amount:	\$117.00
Component Description:	Legal Services
Amount:	\$78.00

Site Survey GatesAir	<div> <div>Component Description:</div> <div>Repack site survey including line sweep.</div> </div> <div> <div>Amount:</div> <div>\$18,402.45</div> </div>
Project management of the transition	<div> <div>Component Description:</div> <div>Project Management</div> </div> <div> <div>Amount:</div> <div>\$2,774.15</div> </div> <div> <div>Component Description:</div> <div>Project Management</div> </div> <div> <div>Amount:</div> <div>\$62.50</div> </div> <div> <div>Component Description:</div> <div>Project Management</div> </div> <div> <div>Amount:</div> <div>\$2,370.15</div> </div> <div> <div>Component Description:</div> <div>Project Management</div> </div> <div> <div>Amount:</div> <div>\$453.75</div> </div> <div> <div>Component Description:</div> <div>Project Management</div> </div> <div> <div>Amount:</div> <div>\$3,368.00</div> </div> <div> <div>Component Description:</div> <div>Project Management</div> </div> <div> <div>Amount:</div> <div>\$4,604.95</div> </div> <div> <div>Component Description:</div> <div>Project Management</div> </div> <div> <div>Amount:</div> <div>\$1,162.50</div> </div>

Component Description:	Project Management
Amount:	\$181.25

Component Description:	Project Management
Amount:	\$676.70

Component Description:	Project Management
Amount:	\$2,083.35

Component Description:	Project Management
Amount:	\$2,415.00

Component Description:	Project Management
Amount:	\$455.00

Component Description:	Project Management
Amount:	\$411.25

Component Description:	Project Management
Amount:	\$1,746.70

Component Description:	Project Management
Amount:	\$2,150.40

Component Description:	Project Management
Amount:	\$1,516.05

Component Description:	Project Management
Amount:	\$2,751.25

Component Description:	Project Management
Amount:	\$2,903.75

Component Description:	Project Management
Amount:	\$3,687.90

Component Description:	Project Management
Amount:	\$2,821.10

Component Description:	Project Management
Amount:	\$2,656.65

Component Description:	Project Management
Amount:	\$3,762.80

Component Description:	Project Management
Amount:	\$2,610.40

Component Description:	Project Management
Amount:	\$2,844.35

Component Description:	Project Management
Amount:	\$2,089.85

Component Description:	Project Management
Amount:	\$1,863.20

Component Description:	Project Management
Amount:	\$3,105.15

Component Description:	Project Management
Amount:	\$2,494.35

Prepare and or review
reimbursement form

Component Description: Legal Services
Rendered
Amount: \$156.00

Component Description: Legal services
Amount: \$234.00

Component Description: Transportation and
Special handling
Amount: \$18.28

Component Description: Legal Services
Rendered
Amount: \$39.00

Component Description: Legal Services
Rendered
Amount: \$743.25

Component Description: Legal Services
Rendered
Amount: \$78.00

Component Description: Prepare and
Review
Reimbursement
Amount: \$702.00

Component Description: WIPB-Prepare and
/or Review
Reimbursement
Form
Amount: \$75.00

Component Description: Legal Services
Amount: \$78.00

Perform engineering study for new channel assignment and antenna development	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	WIPB-530-RF Eng - Construction Permit Application (Main) \$312.00
	Component Description: Amount:	Preparation of CP Application for WIPB \$300.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	WIPB-530-RF Eng - License to Cover Application (Main) \$390.00
	Component Description: Amount:	Consulting Services \$150.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Professional Services \$312.00
	Component Description: Amount:	WIPB- Construction Permit Application (Main) \$1,014.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Professional engineering	Information not provided.
--------------------------	---------------------------

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$50,050.00	\$49,500.00		\$12,700.00	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$7,730.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$11,000.00</i>	\$11,000.00	N/A	\$4,970.00	N/A
Sub-total	\$50,050.00	\$49,500.00	N/A	\$12,700.00	N/A
Total for all systems	\$1,161,096.18	\$729,200.21	N/A	\$557,793.75	N/A

Components

Actual Information

Description	File Name
-------------	-----------

DTV Medical Facility Notification	<div> Component Description: DTVNotification Service - Notification of Medical Facilities - Transmitter Medical Facility Notification per proposal. </div> <div> Amount: \$3,865.00 </div> <div> Component Description: DTV Notification Service </div> <div> Amount: \$3,865.00 </div>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	<div> Component Description: MVPD Notification Services: Notification of Cable and Satellite MVPD Providers of new RF Channel and Transport Stream Parameters on Repack Channel. </div> <div> Amount: \$2,485.00 </div> <div> Component Description: MVPD Notification Services </div> <div> Amount: \$2,485.00 </div>

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,161,096.18	\$729,200.21	\$557,793.75

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

	<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
	<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Alan Finn <i>Vice President for Business Affairs and Treasurer</i></p> <p>04/06/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Alan Finn <i>Vice President for Business Affairs and Treasurer</i></p> <p>04/06/2021</p>

Attachments