



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **70287** | Service: **DTV** | Call **WTJX-TV** | Channel: **36 (UHF)** |
ID: | Sign:
File **0000027602**
Number:
FRN: **0006610273** | Date **06/10**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
VIRGIN ISLANDS PUBLIC BROADCASTING SYSTEM	TANYA-MARIE SINGH PO Box 7879 CHARLOTTE AMALIE, ST. THOMAS, VI 00801 United States	+1 (340) 774-6255	tsingh@wtjx.org	Government Entity

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
William T Godfrey , Jr. . <i>Consulting Engineers Kessler and Gehman Associates, Inc.</i>	William T. Godfrey, Jr. Kessler and Gehman Associates, Inc. 507-D NW 60th Street Gainesville, FL 32607 United States	+1 (352) 332-3157	bill@kesslerandgehman.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter and antenna. Replace transmission line if sweep tests fail. Acquire interim antenna system during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications or replace if required.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Diamond
	Year	2007
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	EC708HP-BB D36
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	6.98 kW
	Justification for New Transmitter	The manufacturer of the existing solid state transmitter advises that the transmitter cannot be re-tuned to the assigned channel. See attachment.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA

	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line
Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	50.0 kW

Manufacturer	
Model	TLP-8 S180
Year	2007

**Auxiliary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	42.9 kW
	Manufacturer	
Model	JA/MS-8/36 SEC	

Year	2018
Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel.

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Auxiliary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	50.0 kW

Manufacturer	
Model	TLP-8 S180
Year	2013

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	42.9 kW
	Manufacturer	
	Model	JA/MS-8/36 SEC

Year	2018
Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line	Section	Question	Response
		Transmission Line Related Expenses	Do you have transmission line related expenses?

Primary Transmission Line
Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	350 feet per run

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Name	Description
Sweep Tests	Sweep line to ensure performance on assigned channel

**Auxiliary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	120 feet per run

**Auxiliary
Transmission
Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	120 feet per run
	Justification for New Transmission Line	It has been determined that the auxiliary tower must be replaced and it is not practical to store and reuse flex line once it is removed from the tower.

**Auxiliary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Name	Description
Extension for New Aux Line	Extension for New Aux Line

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Auxiliary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
Existing Tower Structure Registration	Is tower compliant with Rev G?	No
	Do you have a tower registration number?	Yes
Coordinates (NAD83 (North American Datum of 1983))	ASR Number	1024797
	Latitude (NAD83)	18° 21' 19.0" N-
	Longitude (NAD83)	064° 56' 49.0" W-
	Overall Structure Height	115.16 feet
	Support Structure Height	100.06 feet

Ground Elevation Above Mean Sea Level (AMSL)	1479.97 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	VIRGIN ISLANDS PUBLIC TELEVISION SYSTEM
Date Constructed	01/01/1972

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
70026	WIUJ	FM

**Auxiliary
Tower**

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Auxiliary (Backup)
	Description of Use	Licensed AUX Facility
	Is this a request for upgraded equipment?	No
	Height	100.00 feet
	Justification for New Tower	Referring to the attached structural analysis just completed by ERI for the 100 ft self-support structure, the tower must be replaced. The tower is on a 1,400 ft ridge on an island in the Caribbean which makes it a complex tower.

**Auxiliary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Auxiliary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Inspection and Structural Analysis	On site inspection for mapping and performance of initial structural analysis

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1244135
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	18° 21' 20.8" N-
	Longitude (NAD83)	064° 56' 51.5" W-
	Overall Structure Height	255.90 feet
	Support Structure Height	255.90 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1462.25 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	Virgin Islands Public Television System
Date Constructed	02/06/2006

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
184714	WTJX-FM	FM

Primary Tower

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	250.00 feet
	Justification for New Tower	Referring to the attached structural analysis just completed by ERI for the 250 ft self-support structure, the tower must be replaced. The tower is on a 1,400 ft ridge on an island in the Caribbean which makes it a complex tower.

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Inspection and Structural Analysis	On site inspection for mapping and performance of initial structural analysis

Outside Professional Services Costs

Section	Question	Response
<p>Outside Project Management Services</p>	<p>Do you require outside project management services?</p>	<p>Yes</p>
	<p>Number of Hours</p>	<p>1500</p>
	<p>Explanation</p>	<p>It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.</p>
<p>Outside RF consulting Engineering Services</p>	<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC Construction Permit Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>Yes</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC License to Cover Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>Yes</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare request for Special Temporary Authority</p>	<p>Yes</p>

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	Yes	
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes

Number of Days	30
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Other Legal Services	Outside legal services not included in any other 399 section of OPS
Other Engineering Services	Outside engineering services not included in any other 399 section of OPS

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	Yes
	Is Remediation needed?	Yes
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC708HP-BB D36	\$489,381.05	\$403,959.00		\$163,061.14	
Standby Exciter and Switch	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Additional Interior RF System	<i>\$140,000.00</i>	\$140,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 6.98 kW	<i>\$18,931.05</i>	\$18,931.05	Balance referenced to the TBD component	\$8,133.05	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	\$400.14	N/A

UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$154,527.95	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$154,527.95	N/A
Sub-total	\$489,381.05	\$403,959.00	N/A	\$163,061.14	N/A
Total for all systems	\$5,305,574.73	\$4,504,888.58	N/A	\$1,253,085.23	N/A

Components

Actual Information	
Description	File Name
Standby Exciter and Switch	Information not provided.
Additional Interior RF System	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.
Switchgear - industrial 800 amp	Information not provided.
UHF - Air Cooled Solid State Transmitter 6.98 kW	<p>Component Description: Comark S10269-4 Transmitter v190530jgv1 Amount: \$7,810.55</p> <p>Component Description: Comark S10269-4 TX training v190530jgv1 Amount: \$322.50</p>

3" Rigid Conduit and Wiring (Cost per foot)	Component Description:	Elec wire for Transmitter Installation
	Amount:	\$400.14
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	Component Description:	50% down payment
	Amount:	\$81,330.50
	Component Description:	45 percent progress payment before shipment for new transmitter
	Amount:	\$73,197.45

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna JA /MS-8/36 SEC	\$57,590.00	\$55,650.00		\$21,091.76	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 43 kW input, directional,, horizontally polarized	<i>\$14,850.00</i>	\$14,850.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$14,850.00	check
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$4,975.00	N/A

Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,400.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$1,266.76	N/A
Auxiliary Antenna JA /MS-8/36 SEC	\$127,740.00	\$125,800.00		\$19,825.00	
UHF - High Power, Side Mount, basic slot antenna, 43 kW input, directional,, horizontally polarized	<i>\$85,000.00</i>	\$85,000.00	N/A	\$14,850.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$4,975.00	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,400.00	N/A	N/A	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$185,330.00	\$181,450.00	N/A	\$40,916.76	N/A
Total for all systems	\$5,305,574.73	\$4,504,888.58	N/A	\$1,253,085.23	N/A

Components

Actual Information		
Description	File Name	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 43 kW input, directional,, horizontally polarized	Component Description:	Balance due for Antenna
	Amount:	\$7,425.00
	Component Description:	50% down payment
	Amount:	\$7,425.00

Sweep test of existing antenna	<p>Component Description: 50% down payment Amount: \$2,487.50</p> <p>Component Description: Balance due for Sweep Amount: \$2,487.50</p>
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	<p>Component Description: Adjustable Mounting Bracket for Primary Antenna installation on taper tower, including freight Amount: \$1,266.76</p>
UHF - High Power, Side Mount, basic slot antenna, 43 kW input, directional,, horizontally polarized	<p>Component Description: 50% down payment Amount: \$7,425.00</p> <p>Component Description: Balance due for Antenna Amount: \$7,425.00</p>
Sweep test of existing antenna	<p>Component Description: Balance due for Sweep Amount: \$2,487.50</p> <p>Component Description: 50% down payment Amount: \$2,487.50</p>

Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Tests	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
Auxiliary Transmission Line	\$11,575.00	\$7,689.00		\$7,689.00	
Extension for New Aux Line	<i>\$4,495.00</i>	\$4,495.00	See attached / uploaded PDF file titled "Jampro 19330-F v210105jgv1.pdf"	\$4,495.00	N/A
Flexible Air Transmission Line - dielectric, 3"	\$7,080.00	\$3,194.00	Jampro quote number MF 030218D-R1 attached	\$3,194.00	N/A
Sub-total	\$17,975.00	\$14,089.00	N/A	\$7,689.00	N/A
Total for all systems	\$5,305,574.73	\$4,504,888.58	N/A	\$1,253,085.23	N/A

Components

Actual Information	
Description	File Name
Sweep Tests	Information not provided.

Extension for New Aux Line	<p>Component Description: Jampro 19330-F v210105jgv1</p> <p>Amount: \$4,495.00</p>
Flexible Air Transmission Line - dielectric, 3"	<p>Component Description: 50% down payment</p> <p>Amount: \$1,597.00</p> <p>Component Description: Balance Due for transmission line</p> <p>Amount: \$1,597.00</p>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Auxiliary Tower TOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$2,770,266.68	\$2,502,214.04		\$416,225.66	
Tower Inspection and Structural Analysis	<i>\$25,000.00</i>	\$25,000.00	N/A	\$8,000.00	N/A
New tower	<i>\$2,324,266.68</i>	\$2,324,266.68	See WTJX-TV 399 Amendment Rev 1 supporting documents, attached.	\$408,225.66	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$152,947.36	See WTJX-TV 399 Amendment Rev 1 supporting documents, attached.	N/A	N/A
Auxiliary Tower	\$926,992.00	\$665,313.04		\$490,225.00	

Tower Inspection and Structural Analysis	<i>\$25,000.00</i>	\$25,000.00	N/A	\$7,500.00	N/A
New tower	<i>\$480,992.00</i>	\$480,992.00	See WTJX 399 Amendment supporting documents, attached.	\$426,825.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$159,321.04	See WTJX-TV 399 Amendment Rev 1 supporting documents, attached.	\$55,900.00	N/A
Sub-total	\$3,697,258.68	\$3,167,527.08	N/A	\$906,450.66	N/A
Total for all systems	\$5,305,574.73	\$4,504,888.58	N/A	\$1,253,085.23	N/A

Components

Actual Information	
Description	File Name

Tower Inspection and Structural Analysis	<p>Component Description: ERI 50363 v190729jgv2</p> <p>Amount: \$3,000.00</p>
	<p>Component Description: Site Visit for Tower Proposal split between Primary and Auxiliary towers</p> <p>Amount: \$2,500.00</p>
	<p>Component Description: Site Visit for Tower Proposal split between Primary and Auxiliary towers</p> <p>Amount: \$2,500.00</p>
	<p>Component Description: Structural Analysis for Primary tower</p> <p>Amount: \$3,000.00</p>
New tower	<p>Component Description: TEP DB CI-520749 v210408jgv1</p> <p>Amount: \$395,250.00</p>
	<p>Component Description: TEP DB CI-477078 v201015jgv1</p> <p>Amount: \$11,975.66</p>
	<p>Component Description: TEP DB CI-453424 v201015jgv1</p> <p>Amount: \$1,000.00</p>

<p>Complex Tower (includes, for example, those with candelabras and/or stacked antennas)</p>	<p>Information not provided.</p>																
<p>Tower Inspection and Structural Analysis</p>	<table> <tr> <td data-bbox="711 371 1023 405">Component Description:</td> <td data-bbox="1158 371 1310 443">ERI 50363 v190729jgv2</td> </tr> <tr> <td data-bbox="711 454 826 488">Amount:</td> <td data-bbox="1158 454 1278 488">\$2,500.00</td> </tr> <tr> <td data-bbox="711 595 1023 629">Component Description:</td> <td data-bbox="1158 595 1342 786">Site Visit for Tower Proposal split between Primary and Auxiliary towers</td> </tr> <tr> <td data-bbox="711 797 826 831">Amount:</td> <td data-bbox="1158 797 1278 831">\$2,500.00</td> </tr> <tr> <td data-bbox="711 931 1023 965">Component Description:</td> <td data-bbox="1158 931 1342 1122">Site Visit for Tower Proposal split between Primary and Auxiliary towers</td> </tr> <tr> <td data-bbox="711 1133 826 1167">Amount:</td> <td data-bbox="1158 1133 1278 1167">\$2,500.00</td> </tr> <tr> <td data-bbox="711 1267 1023 1301">Component Description:</td> <td data-bbox="1158 1267 1374 1339">Structural analysis for auxiliary tower</td> </tr> <tr> <td data-bbox="711 1350 826 1384">Amount:</td> <td data-bbox="1158 1350 1278 1384">\$2,500.00</td> </tr> </table>	Component Description:	ERI 50363 v190729jgv2	Amount:	\$2,500.00	Component Description:	Site Visit for Tower Proposal split between Primary and Auxiliary towers	Amount:	\$2,500.00	Component Description:	Site Visit for Tower Proposal split between Primary and Auxiliary towers	Amount:	\$2,500.00	Component Description:	Structural analysis for auxiliary tower	Amount:	\$2,500.00
Component Description:	ERI 50363 v190729jgv2																
Amount:	\$2,500.00																
Component Description:	Site Visit for Tower Proposal split between Primary and Auxiliary towers																
Amount:	\$2,500.00																
Component Description:	Site Visit for Tower Proposal split between Primary and Auxiliary towers																
Amount:	\$2,500.00																
Component Description:	Structural analysis for auxiliary tower																
Amount:	\$2,500.00																
<p>New tower</p>	<table> <tr> <td data-bbox="711 1520 1023 1554">Component Description:</td> <td data-bbox="1158 1520 1302 1592">TEP DB CI-380023</td> </tr> <tr> <td data-bbox="711 1648 826 1682">Amount:</td> <td data-bbox="1158 1603 1302 1675">v191112jgv1 \$373,325.00</td> </tr> <tr> <td data-bbox="711 1783 1023 1816">Component Description:</td> <td data-bbox="1158 1783 1302 1854">TEP DB CI-388325</td> </tr> <tr> <td data-bbox="711 1910 826 1944">Amount:</td> <td data-bbox="1158 1865 1302 1937">v200121jgv1 \$53,500.00</td> </tr> </table>	Component Description:	TEP DB CI-380023	Amount:	v191112jgv1 \$373,325.00	Component Description:	TEP DB CI-388325	Amount:	v200121jgv1 \$53,500.00								
Component Description:	TEP DB CI-380023																
Amount:	v191112jgv1 \$373,325.00																
Component Description:	TEP DB CI-388325																
Amount:	v200121jgv1 \$53,500.00																

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)

Component Description: TEP DB CI-520749
v210408jgv1
Amount: \$47,900.00

Component Description: TEP DB CI-520749
v210408jgv1
Amount: \$8,000.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$655,640.00	\$452,363.50		\$104,811.52	
Other Engineering Services	<i>\$190,000.00</i>	\$190,000.00	Outside Engineering Services not included in any 399 OPS sections	\$42,655.50	N/A
Other Legal Services	<i>\$20,575.00</i>	\$20,575.00	Other Legal Services related to the station's transition to it's post-Repack channel	\$20,575.00	N/A
Additional Field Engineering Service, 30 Days	<i>\$60,000.00</i>	\$60,000.00	N/A	\$7,348.52	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	\$550.00	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$324.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$7,000.00	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$120.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,650.00	N/A	\$1,650.00	N/A
Project management of the transition	\$237,000.00	\$25,000.00	It is not realized that most engineering and legal services will not fall under Project Management so most of the PM budget has been transferred to new sections: Other Engineering Services and Other Legal Services	\$2,700.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$18,888.50	The cost estimate includes the initial 399 amendment, anticipated subsequent 399 amendments, and Actual Cost invoice prep and submission by KGA.	\$18,888.50	N/A

Sub-total	\$655,640.00	\$452,363.50	N/A	\$104,811.52	N/A
Total for all systems	\$5,305,574.73	\$4,504,888.58	N/A	\$1,253,085.23	N/A

Components

Actual Information	
Description	File Name
Other Engineering Services	
Component Description:	Preparation of transmitter-antenna bids for WTJX, review of bids and recommendation for award
Amount:	\$7,400.00
Component Description:	KGA 111-88 v191018jgv1
Amount:	\$625.00
Component Description:	KGA 111-151 v201216jgv1
Amount:	\$3,125.00
Component Description:	KGA 111-133 v201008jgv1
Amount:	\$1,025.00
Component Description:	KGA 111-130 v201008jgv1
Amount:	\$550.00
Component Description:	KGA 111-86 v191018jgv1
Amount:	\$1,625.00

Component Description: On site equipment
inventory and
facilities survey
Amount: \$7,348.52

Component Description: KGA 111-132
v201008jgv1
Amount: \$1,475.00

Component Description: KGA 111-102
v191018jgv1
Amount: \$800.00

Component Description: KGA 111-146
v201008jgv1
Amount: \$3,325.00

Component Description: R Dickinson 00118
v190517jgv1
Amount: \$1,840.00

Component Description: KGA 111-124
v201008jgv1
Amount: \$1,750.00

Component Description: KGA 111-155
v201216jgv1
Amount: \$400.00

Component Description: KGA 111-116
v201008jgv1
Amount: \$1,675.00

Component Description: KGA 111-114
v201008jgv1
Amount: \$1,625.00

Component Description: KGA 111-82
v191018jgv1
Amount: \$1,775.50

Component Description: KGA 111-109
v191111jgv1
Amount: \$300.00

Component Description: Preparation of
transmitter-antenna
bids for WTJX,
review of bids and
recommendation for
award
Amount: \$5,625.00

Component Description: KGA 111-169
v210304jgv1
Amount: \$75.00

Component Description: KGA 111-93
v191018jgv1
Amount: \$1,050.00

Component Description: KGA 111-174
v210331jgv1
Amount: \$450.00

Component Description: KGA 111-99
v191018jgv1
Amount: \$1,300.00

Component Description: R Dickinson 00115
v190517jgv1
Amount: \$640.00

Component Description: KGA 111-105
v191018jgv1
Amount: \$200.00

Component Description: KGA 111-176
v210331jgv1
Amount: \$275.00

Component Description: KGA 111-159
v201216jgv1
Amount: \$2,400.00

Component Description: KGA 111-95
v191018jgv1
Amount: \$1,325.00

Other Legal Services

Component Description: Foster Garvey
2781869
v210610jgv1
Amount: \$2,009.00

Component Description: GSB 694130
v190520pmv1
Amount: \$510.00

Component Description: Repack legal
services
Amount: \$1,942.50

Component Description: GSB 696677
v190520pmv1
Amount: \$120.00

Component Description: Foster Garvey
2770274
v201216jgv1
Amount: \$162.00

Component Description: GSB 720220
v191015jgv1
Amount: \$120.00

Component Description: GSB 688485
v190520pmv1
Amount: \$720.00

Component Description: SWM 20289
v190520pmv1
Amount: \$690.00

Component Description: GSB 716803
v191015jgv1
Amount: \$364.75

Component Description: GSB 662399
v190520pmv1
Amount: \$960.00

Component Description: Other repack legal
services
Amount: \$210.00

Component Description: Foster Garvey
2751868
v200713jgv1
Amount: \$2,412.00

Component Description: Foster Garvey
2753328
v200805jgv1
Amount: \$162.00

Component Description: Other repack legal
services
Amount: \$960.00

Component Description: Repack legal
services
Amount: \$399.00

Component Description: Repack legal
services
Amount: \$690.00

Component Description: GSB inv #704340
Various legal
UL20190415jgv1
Amount: \$1,290.00

Component Description: Foster Garvey
2736773
v200121jgv1
Amount: \$2,508.00

Component Description: Repack legal
services
Amount: \$480.00

Component Description: GSB inv #706641
Various legal
UL20190415jgv1
Amount: \$120.00

Component Description: GSB 691542
v190520pmv1
Amount: \$780.00

Component Description: GSB 709558
v190520pmv1
Amount: \$90.00

Component Description: Repack legal
services
Amount: \$779.25

Component Description: Other repack legal
services
Amount: \$30.00

Component Description: Repack legal
services
Amount: \$360.00

Component Description: GSB 720587
v191015jgv1
Amount: \$450.00

Component Description: Foster Garvey
2732781
v200121jgv1
Amount: \$1,380.00

Component Description: GSB 686991
v190520pmv1
Amount: \$150.00

Component Description: GSB 689065
v190520pmv1
Amount: \$686.50

<p>Additional Field Engineering Service, 30 Days</p>	<p>Component Description: On site equipment inventory and facilities survey</p> <p>Amount: \$7,348.52</p> <p>Component Description: Added invoice to this component by mistake. Please reject or disregard.</p> <p>Amount: N/A</p>
<p>RF Exposure Measurements</p>	<p>Information not provided.</p>
<p>Comprehensive coverage verification via field study, if needed</p>	<p>Information not provided.</p>
<p>FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase</p>	<p>Component Description: KGA 111-83 v191018jgv1</p> <p>Amount: \$550.00</p>
<p>ASR modification (prepare FCC Form 854)</p>	<p>Information not provided.</p>
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Component Description: Foster Garvey 2768541 v201113jgv1</p> <p>Amount: \$324.00</p>
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application</p>	<p>Information not provided.</p>

Address transition timing and coordination issues w/ other stations and wireless	<p>Component Description: GSB 727546 v191111jgv1</p> <p>Amount: \$120.00</p>
	<p>Component Description: Legal advice related to changing the phase and timing of the transition</p> <p>Amount: \$510.00</p>
	<p>Component Description: GSB 698928 v191016jgv2</p> <p>Amount: \$300.00</p>
Prepare request for Special Temporary Authorization	<p>Component Description: KGA 111-78 v191018jgv1</p> <p>Amount: \$1,500.00</p>
	<p>Component Description: Legal STA for phase change</p> <p>Amount: \$150.00</p>
Project management of the transition	<p>Component Description: KGA 111-179 v210610jgv1</p> <p>Amount: \$150.00</p>
	<p>Component Description: KGA 111-70 v191018jgv1</p> <p>Amount: \$225.00</p>
	<p>Component Description: KGA 111-153 v201216jgv1</p> <p>Amount: \$150.00</p>

Component Description: KGA 111-121
v201008jgv1
Amount: \$150.00

Component Description: Prepare schedule
387 progress report
for 1Q2018
Amount: \$225.00

Component Description: KGA 111-154
v201216jgv1
Amount: \$150.00

Component Description: KGA 111-69
v191018jgv1
Amount: \$300.00

Component Description: KGA 111-126
v201008jgv1
Amount: \$150.00

Component Description: KGA 111-140
v201008jgv1
Amount: \$150.00

Component Description: KGA 111-168
v210304jgv1
Amount: \$150.00

Component Description: KGA 111-75
v191018jgv1
Amount: \$150.00

Component Description: KGA 111-98
v191018jgv1
Amount: \$150.00

Component Description: KGA 111-107
v191111jgv1
Amount: \$150.00

Component Description: KGA 111-89
v191018jgv1
Amount: \$150.00

Component Description: KGA 111-84
v191018jgv1
Amount: \$150.00

Component Description: KGA 111-79
v191018jgv1
Amount: \$150.00

Prepare and or review
reimbursement form

Component Description: KGA 111-178
v210610jgv1
Amount: \$925.00

Component Description: KGA 111-181
v210610jgv1
Amount: \$775.00

Component Description: KGA 111-103
v191018jgv1
Amount: \$225.00

Component Description: KGA 111-90
v191018jgv1
Amount: \$325.00

Component Description: KGA 111-167
v210304jgv1
Amount: \$1,150.00

Component Description: KGA 111-92
v191018jgv1
Amount: \$465.00

Component Description: KGA 111-106
v191111jgv1
Amount: \$125.00

Component Description: KGA 111-173
v210304jgv1
Amount: \$325.00

Component Description: KGA 111-123
v201008jgv1
Amount: \$125.00

Component Description: KGA 111-120
v201008jgv1
Amount: \$450.00

Component Description: KGA 111-166
v210304jgv1
Amount: \$125.00

Component Description: KGA 111-147
v201008jgv1
Amount: \$150.00

Component Description: KGA 111-129
v201008jgv1
Amount: \$50.00

Component Description: KGA 111-97
v191018jgv1
Amount: \$250.00

Component Description: KGA 111-139
v201008jgv1
Amount: \$25.00

Component Description: KGA 111-85
v191018jgv1
Amount: \$325.00

Component Description: KGA 111-96
v191018jgv1
Amount: \$2,555.00

Component Description: Prepare and or
review
reimbursement form
based on lump sum
Amount: \$2,500.00

Component Description: KGA 111-119
v201008jgv1
Amount: \$100.00

Component Description: KGA 111-111
v201008jgv1
Amount: \$2,150.00

Component Description: KGA 111-148
v201216jgv1
Amount: \$350.00

Component Description: KGA 111-87
v191018jgv1
Amount: \$150.00

Component Description: KGA 111-81
v191018jgv1
Amount: \$371.00

Component Description: KGA 111-80
v191018jgv1
Amount: \$1,722.50

Component Description: KGA 111-175
v210331jgv1
Amount: \$75.00

Component Description: KGA 111-142
v201008jgv1
Amount: \$300.00

Component Description: KGA 111-113
v201008jgv1
Amount: \$800.00

Component Description: KGA 111-164
v201216jgv1
Amount: \$2,000.00

Component Description: KGA 111-106
v191018jgv1
Amount: \$125.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$259,990.00	\$285,500.00		\$30,156.15	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,535.00	N/A
AM Pattern Disturbance -- Remedy	\$21,050.00	\$40,000.00	Required to protect patterns for two AM stations: 1) WSTA-AM located 2.50 km from WTJX site 2) WVWI-AM located 2.39 km from WTJX site	N/A	N/A
AM Pattern Disturbance -- Impact study	\$7,890.00	\$15,000.00	Required to protect patterns for two AM stations: 1) WSTA-AM located 2.50 km from WTJX site 2) WVWI-AM located 2.39 km from WTJX site	N/A	N/A

Equipment Delivery and Handling Charges	<i>\$137,500.00</i>	\$137,500.00	See attached quote for freight from ERI for the two new towers. Based on shipping 10 open top containers 40 feet in length each with the required steel for the new towers.	\$18,040.99	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$25,000.00</i>	\$25,000.00	N/A	\$8,035.16	N/A
Equipment Storage	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	\$1,545.00	N/A
Sub-total	\$259,990.00	\$285,500.00	N/A	\$30,156.15	N/A
Total for all systems	\$5,305,574.73	\$4,504,888.58	N/A	\$1,253,085.23	N/A

Components

Actual Information	
Description	File Name
DTV Medical Facility Notification	Component Description: DTV Medical Facility Notification Amount: \$2,535.00
AM Pattern Disturbance -- Remedy	Information not provided.
AM Pattern Disturbance -- Impact study	Information not provided.

Equipment Delivery and Handling Charges	<p>Component Description: Freight, shipping transmitter to St Thomas USVI</p> <p>Amount: \$9,385.46</p>
	<p>Component Description: 3WY 001-70891 v210304jgv1</p> <p>Amount: \$285.50</p>
	<p>Component Description: Jrs Towing 2494 v201229jgv1</p> <p>Amount: \$175.00</p>
	<p>Component Description: Jampro 19330-F FRT v210326jgv1</p> <p>Amount: \$1,715.47</p>
	<p>Component Description: Bob Lynch 000648 v210304jgv1</p> <p>Amount: \$2,421.21</p>
	<p>Component Description: Freight for Primary and Auxiliary antenna and Auxiliary Line</p> <p>Amount: \$4,058.35</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.

Non-zoning permits	<p>Component Description: DPNR 204-19 v191016jgv1</p> <p>Amount: \$4,210.16</p> <p>Component Description: KGA 111-91 v191018jgv1</p> <p>Amount: \$3,825.00</p>
Equipment Storage	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
MVPD Notification of Channel Change	<p>Component Description: KGA 111-77 v191018jgv1</p> <p>Amount: \$1,545.00</p>

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$5,305,574.73	\$4,504,888.58	\$1,253,085.23

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Jeffrey C
Gehman**
*Engineering
Associate*

06/10/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>06/10/2021</p>

Attachments