



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility	73389	Service:	LPA	Call	WNHO-LD	Channel:	35 (UHF)
ID:				Sign:			
File	0000086433						
Number:							
FRN:	0003745726	Eligibility	Eligible	Date	10/15		
		Status:		Submitted:	/2020		

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
American Christian Television Services, Inc.	Kevin Bowers 1844 Baty Rd. Lima, OH 45807 United States	+1 (419) 339-4444	kbowers@wtlw.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	In October, 2019, WNHO will begin transmitting at tower site ASR 1285569 in Sherwood, Ohio. The plan calls for a used transmitter building to be installed in addition to the antenna, transmission line and transmitter.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	TLU/1KSE
	Year	1992
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-4R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.4 kW
	Justification for New Transmitter	Current transmitter cannot meet the requirements for the new construction permit and channel change.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	Yes

	Description	Complete electrical service installation for transmitter and building.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	Other
	Other Size	6 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Transmitter Building Foundation and Pad	Concrete foundation and pad for 10 ft x 12 ft transmitter building
Transmitter Installation	Installation and commissioning
Grounding Installation	Grounding Installation and Labor
Transmitter Building	Concrete Transmitter Shelter 10 ft x 12 ft

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Other Antenna Type	Unknown
	ERP: (Effective Radiated Power)	7.5 kW
	Manufacturer	
	Model	SL-8
	Year	1992

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	TLP-16A/VP
	Year	2019
	Justification for New Antenna	The current antenna cannot support the requirements of our construction permit or channel change.

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
---------	----------	----------

Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna

Other Antenna Cost Not Listed

Name	Description
Freight and Shipping	Parts shipping UPS
Hangers Butterfly	Qty 4 flex butterfly hangers
Flex 3 in Hanger Butterfly	10 pack butterfly hangers, Qty 3
Antenna Storage	Dielectric storage charge
Antenna Freight Charge	Delivery of antenna
FedEx Shipping	Part shipping FedEx

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	600 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Flexible Air
	Diameter	3 inches
	Number of parallel runs	1
	Length	340 feet per run
	Justification for New Transmission Line	Current feed line will not meet requirements of the construction permit.
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Nitrogen Helium Inlet Outlet	Transmission Line Gas

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1285569
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 17' 32.7" N-
	Longitude (NAD83)	084° 32' 01.7" W-
	Overall Structure Height	337.92 feet
	Support Structure Height	330.05 feet
	Ground Elevation Above Mean Sea Level (AMSL)	711.93 feet
	Structure Type	LTOWER - Lattice Tower
	Tower Owner	American Towers LLC

	Date Constructed	03/07/2013
--	------------------	------------

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Antenna and Transmission Line Removal	The prior antenna and transmission line from previous tower is to be removed.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	No
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No

RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
PE Engineer Building Plan Review	Review of transmitter building drawings as per Ohio code,

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

Other Expenses

Other Expenses Not Listed

Name	Description
Tower Structural Analysis	Tower Analysis

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-4R37	\$176,528.00	\$186,650.07		\$169,242.96	
Transmitter Building	<i>\$21,450.00</i>	\$21,450.00	N/A	\$21,450.00	N/A
Transmitter Installation	<i>\$12,268.00</i>	\$12,268.00	N/A	\$0.00	Transmitter installation included additional electrical labor for wiring.
Transmitter Building Foundation and Pad	<i>\$17,010.00</i>	\$17,010.00	N/A	\$17,010.00	N/A
Transmitter Building Site Survey /Installation	\$10,000.00	\$19,393.77	Installed according to tower owner requirements and Ohio code. Includes crane rental at \$6700.	\$19,393.77	Additional materials and labor for building tiedowns.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$84,728.30	Includes installation and proof, mask filter, shipping, electrical and equipment racks.	\$79,589.19	N/A

Other Electrical Service: Complete electrical service installation for transmitter and building.	\$12,150.00	\$12,150.00	N/A	\$12,150.00	N/A
Grounding Installation	\$12,150.00	\$12,150.00	N/A	\$12,150.00	N/A
Other -- HVAC Service Type: C Size:6 (Other)	\$7,500.00	\$7,500.00	N/A	\$7,500.00	N/A
Sub-total	\$176,528.00	\$186,650.07	N/A	\$169,242.96	N/A
Total for all systems	\$329,263.62	\$309,761.75	N/A	\$289,956.69	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Transmitter Building	<div> Component Description: Transmitter Building - Final Payment, \$3750 HVAC line item submitted separately. </div> <div> Amount: \$10,725.00 </div>
<div> Component Description: Downpayment transmitter building. \$3750 HVAC line item submitted separately. </div> <div> Amount: \$10,725.00 </div>	
Transmitter Installation	<div> Component Description: Transmitter installation. </div> <div> Amount: \$12,628.35 </div>
Transmitter Building Foundation and Pad	<div> Component Description: Concrete poured foundation and pad for concrete transmitter building. Materials and Labor </div> <div> Amount: \$17,010.00 </div>

Transmitter Building Site Survey/Installation	<div> Component Description: Transmitter building installation labor, materials and lift crane. </div> <div> Amount: \$13,990.00 </div>
	<div> Component Description: Fabrication and installation of building tiedown brackets. </div> <div> Amount: \$4,500.00 </div>
	<div> Component Description: Material for brackets and mounting hardware for building tiedowns. </div> <div> Amount: \$903.77 </div>
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<div> Component Description: Shipment Invoice. Transmitter. </div> <div> Amount: \$15,641.64 </div>
	<div> Component Description: Transmitter Downpayment </div> <div> Amount: \$26,809.43 </div>
	<div> Component Description: Transmitter Second Payment </div> <div> Amount: \$26,809.43 </div>
	<div> Component Description: Transmitter Installation. Final Invoice. </div> <div> Amount: \$10,328.69 </div>

Other Electrical Service: Complete electrical service installation for transmitter and building.	<div> Component Description: Electrical Install and Labor </div> <div> Amount: \$12,150.00 </div>
Grounding Installation	<div> Component Description: Electrical Grounding, Materials and Labor </div> <div> Amount: \$12,150.00 </div>
Other -- HVAC Service Type: C Size:6 (Other)	<div> Component Description: HVAC 3 ton final payment </div> <div> Amount: \$3,750.00 </div> <div> Component Description: Qty 2 HVAC 3 ton New Mavair Install included </div> <div> Amount: \$3,750.00 </div>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLP-16A/VP	\$50,093.71	\$54,312.56		\$54,065.86	
Antenna Freight Charge	<i>\$2,835.00</i>	\$2,835.00	N/A	\$2,835.00	N/A
Flex 3 in Hanger Butterfly	<i>\$237.60</i>	\$237.60	N/A	\$237.60	N/A
Hangers Butterfly	<i>\$299.20</i>	\$299.20	N/A	\$299.20	N/A
Freight and Shipping	<i>\$20.34</i>	\$20.34	N/A	\$20.34	N/A
FedEx Shipping	<i>\$20.87</i>	\$20.87	N/A	\$20.87	N/A
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Elliptical	<i>\$33,634.00</i>	\$33,634.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$33,634.00	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$6,400.00	Cost per charge	\$6,400.00	Standard rate charge for Jeremy Ruck and Associates.

Side Mount antenna brackets	\$4,625.00	\$8,173.85	Custom made brackets to fit tower frame	\$8,173.85	N/A
Antenna Storage	\$2,500.00	\$2,500.00	N/A	\$2,445.00	N/A
Reducer	\$191.70	\$191.70	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$0.00	Component MAN00874 of \$42.60 denied
Sub-total	\$50,093.71	\$54,312.56	N/A	\$54,065.86	N/A
Total for all systems	\$329,263.62	\$309,761.75	N/A	\$289,956.69	N/A

Components

Actual Information	
Description	File Name
Antenna Freight Charge	Component Description: Antenna delivery Amount: \$2,835.00
Flex 3 in Hanger Butterfly	Component Description: Flex 3inch hangar Qty 3 10pk Amount: \$237.60
Hangers Buttlerfly	Component Description: butterfly hangars Qty 4 10pk Amount: \$299.20

Freight and Shipping	Component Description: Shipping Amount: \$20.34
FedEx Shipping	Component Description: Parts shipping. Was later credited for \$191.77. Balance is \$20.87 Amount: \$20.87
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Elliptical	Component Description: UHF Antenna Amount: \$3,363.40 Component Description: UHF Antenna Amount: \$11,771.90 Component Description: UHF Antenna Amount: \$18,498.70
Sweep test of transmission line and antenna	Component Description: Transmission Line Sweeping Amount: \$6,400.00
Side Mount antenna brackets	Component Description: Custom made brackets for angled tower legs. Amount: \$358.30 Component Description: Mounting Brackets Amount: \$1,254.05 Component Description: Mounting Brackets Amount: \$6,561.50

Antenna Storage	Component Description:	Antenna Storage at Dielectric
	Amount:	\$2,445.00
Reducer	Component Description:	Reducer
	Amount:	\$42.60
	Component Description:	Reducer
	Amount:	\$149.10
	Component Description:	Reducer
	Amount:	\$234.30

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$20,704.41	\$13,845.37		\$13,845.37	
Nitrogen Helium Inlet Outlet	<i>\$644.41</i>	\$644.41	Gas regulator for transission line includes brass inlet and outlet.	\$644.41	N/A
Flexible Air Transmission Line - dielectric, 3"	\$20,060.00	\$13,200.96	N/A	\$13,200.96	N/A
Sub-total	\$20,704.41	\$13,845.37	N/A	\$13,845.37	N/A
Total for all systems	\$329,263.62	\$309,761.75	N/A	\$289,956.69	N/A

Components

Actual Information	
Description	File Name
Nitrogen Helium Inlet Outlet	<div>Component Description:Regulator gas inlet and outlet</div> <div>Amount:\$644.41</div>

Flexible Air Transmission Line - dielectric, 3"	Component Description:		Flexible
			Transmission Line
	Amount:		\$1,616.30
	Component Description:		Flexible
			Transmission Line
	Amount:		\$5,927.62
	Component Description:		Flexible
			Transmission Line
	Amount:		\$5,657.04

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$63,270.00	\$38,360.00		\$38,360.00	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$31,280.00	N/A	\$31,280.00	N/A
Antenna and Transmission Line Removal	\$7,080.00	\$7,080.00	Removal of antenna and transmission line from previous tower.	\$7,080.00	N/A
Sub-total	\$63,270.00	\$38,360.00	N/A	\$38,360.00	N/A
Total for all systems	\$329,263.62	\$309,761.75	N/A	\$289,956.69	N/A

Components

Actual Information	
Description	File Name

Tower Rigging Short Tower (less than 500')	<div> Component Description: Transmission LIne and Antenna install. </div> <div> Amount: Downpayment \$10,426.67 </div>
	<div> Component Description: Install of antenna, transmission line and bridge. Final Payment. </div> <div> Amount: \$20,853.33 </div>
Antenna and Transmission Line Removal	<div> Component Description: Removal of antenna and transmission line. </div> <div> Amount: \$7,080.00 </div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$14,267.50	\$12,193.75		\$10,042.50	
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	\$772.50	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,000.00	N/A	\$1,000.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$875.00	N/A	\$875.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	\$125.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	\$1,291.25	N/A

PE Engineer Building Plan Review	\$3,000.00	\$3,000.00	N/A	\$3,000.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$2,978.75	N/A	\$2,978.75	N/A
Sub-total	\$14,267.50	\$12,193.75	N/A	\$10,042.50	N/A
Total for all systems	\$329,263.62	\$309,761.75	N/A	\$289,956.69	N/A

Components

Actual Information	
Description	File Name
Prepare/ Review 399 reimbursement form	<p>Component Description: Ari Meltzer assistance with 399 form.</p> <p>Amount: \$558.75</p> <p>Component Description: Form 399 work.</p> <p>Amount: \$213.75</p>
Perform engineering study for displacement application	<p>Component Description: Engineering study displacement application.</p> <p>Amount: \$1,000.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description: Engineering for CP</p> <p>Amount: \$875.00</p>

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Review License to Cover Application \$125.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Deducted Ari Meltzer's \$558.75 billing which was for another service. \$1,291.25
PE Engineer Building Plan Review	Component Description: Amount:	PE Engineering review of site plan. \$3,000.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Eve Reed .25 hours \$198.75
	Component Description: Amount:	CP application \$427.50
	Component Description: Amount:	displacement application \$415.00
	Component Description: Amount:	Minor modification for CP \$372.50
	Component Description: Amount:	displacement work \$1,565.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$4,400.00	\$4,400.00		\$4,400.00	
Tower Structural Analysis	<i>\$4,400.00</i>	\$4,400.00	N/A	\$4,400.00	N/A
Sub-total	\$4,400.00	\$4,400.00	N/A	\$4,400.00	N/A
Total for all systems	\$329,263.62	\$309,761.75	N/A	\$289,956.69	N/A

Components

Actual Information	
Description	File Name
Tower Structural Analysis	<div><div>Component Description:</div><div>Structural analysis to determine if tower can support antenna</div><div>Amount:</div><div>\$4,400.00</div></div>

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$329,263.62	\$309,761.75
			\$289,956.69

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	Yes

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>KEVIN BOWERS <i>President</i></p> <p>10/15/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>KEVIN BOWERS <i>President</i></p> <p>10/15/2020</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**KEVIN
BOWERS**
President

10/15/2020

Attachments