



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility	14910	Service:	LPD	Call	KVSD-LD	Channel:	35 (UHF)
ID:		Sign:					
File	0000088266						
Number:							
FRN:	0001843697	Eligibility	Eligible	Date	06/04		
		Status:		Submitted:	/2020		

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
D'AMICO BROTHERS BROADCASTING, CORP.	1119 S. MISSION RD.	+1 (760)	rdamico50@gmail. com	Corporation
Doing Business As:	#353	560-		
D'AMICO BROTHERS BROADCASTING, CORP.	FALLBROOK, CA 92028	7289		
	United States			

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Peter Tannenwald	1300 N. 17th St.	+1 (703) 812-	tannenwald@fhhlaw.
Legal Counsel	11th Floor	0404	com
Fletcher Heald and Hildreth PLC	Arlington, VA 22209		
	United States		

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace existing Channel 26 transmitter with new Channel 35 transmitter. Commence operation on Channel 35 as soon as repack funds are available to help pay for equipment.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	SV7200V Custom
	Year	2011
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	200 W

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	EC704MP
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	350 W
	Justification for New Transmitter	The existing transmitter was custom built with power amplifiers purchased from Qualcomm after it abandoned its Flo-TV business. The transmitter is not able to meet the power requirement for the station's displacement construction permit.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No
HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	3
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

None were provided.

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC704MP	\$38,100.00	\$38,802.00		\$0.00	
Transmitter Building Site Survey /Installation	\$10,000.00	\$750.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 320 - 700 Watts	\$28,100.00	\$38,052.00	Package price includes mechanical install, proof of performance, transport, equipment rack. Transmitter alone is \$25,690, less than predetermined cost estimate. Amendment changes from Anywave to Comark, reduces total price because no project mgmt cost	N/A	N/A
Sub-total	\$38,100.00	\$38,802.00	N/A	\$0.00	N/A
Total for all systems	\$56,712.50	\$47,082.00	N/A	\$11,750.00	N/A

Components

Information not provided.

Cost Information **Antennas**
Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**
Information not provided.

Cost Information **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$17,972.50	\$7,910.00		\$11,550.00	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$6,705.00	\$2,500.00	Amount covers two STAs -- \$450 for STA to remain silent before on-air STA operation could begin and \$2050 for STA to operate temporarily on Channel 15.	\$2,750.00	Fees were for four STAs -- two to remain silent, one to extend authority, and a third one to operate temporarily on Channel 15. Based on actual time spent at normal hourly rate.

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,000.00	N/A	\$0.00	Actual amount not yet determined. The \$0.00 entry is an error but cannot be removed and restored to "Add."
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$650.00	N/A	\$650.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$300.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$1,750.00	Includes engineering for channel study.	\$1,750.00	N/A
Perform engineering study for displacement application	\$1,800.00	\$0.00	Included in preparation of engineering portion of application for displacement channel.	N/A	N/A

Form 399 assistance or other Program Management costs	\$0.00	\$0.00	N/A	N/A	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	\$6,400.00	Based on actual time spent at normal hourly rates, as described in 4 legal invoices. Legal services not reimbursable have not been claimed.
Sub-total	\$17,972.50	\$7,910.00	N/A	\$11,550.00	N/A
Total for all systems	\$56,712.50	\$47,082.00	N/A	\$11,750.00	N/A

Components

Actual Information	
Description	File Name
Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description:
	Preparation of third STA request.
	Amount:
	\$250.00
	Component Description:
	Legal services for two STAs and one extension.
	Explanation and breakdown are appended to the invoice.
	Amount:
	\$2,500.00

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description: Legal services for construction permit application. Breakdown is appended to invoice. Remainder of invoice allocated to STA and Form 399 categories.</p> <p>Amount: \$650.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description: Engineering services for channel search and construction permit application.</p> <p>Amount: \$1,750.00</p>
Perform engineering study for displacement application	Information not provided.
Form 399 assistance or other Program Management costs	Information not provided.

Prepare/ Review 399
reimbursement form

Component Description: Updating Form 399 to substitute lower cost transmitter, to add current legal invoices, and to answer FCC questions.

Amount: \$2,500.00

Component Description: Respond to FCC questions about Form 399, add recent legal invoices.

Amount: \$1,050.00

Component Description: Preparation and submission of Form 1876 with bank account information.

Amount: \$500.00

Component Description: Preparation of Form 399 repack expense claim

Amount: \$1,000.00

Component Description: Prepare and file repack eligibility showing

Amount: \$900.00

Component Description: Continuation of preparation of Form 399 repack reimbursement claim

Amount: \$450.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$640.00	\$370.00		\$200.00	
FCC Filing Fees - Special Temporary Authorization request	\$305.00	\$200.00	N/A	\$200.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$170.00	N/A	N/A	N/A
Sub-total	\$640.00	\$370.00	N/A	\$200.00	N/A
Total for all systems	\$56,712.50	\$47,082.00	N/A	\$11,750.00	N/A

Components

Actual Information	
Description	File Name
FCC Filing Fees - Special Temporary Authorization request	<div>Component Description: Filing Fee for STA</div> <div>Amount: \$200.00</div>
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$56,712.50	\$47,082.00	\$11,750.00

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Richard D'Amico <i>President</i></p> <p>06/04/2020</p>

Attachments