



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility ID:	<b>57522</b>	Service:	<b>LPD</b>	Call Sign:	<b>KWYT-LD</b>	Channel:	<b>36 (UHF)</b>
File Number:	<b>0000089322</b>						
FRN:	<b>0016199945</b>	Eligibility Status:	<b>Eligible</b>	Date Submitted:	<b>12/02 /2020</b>		

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>Ron Bevins</b> Doing Business As: Hispanavision TV	715 W Yakima Ave Yakima, WA 98902 United States	+1 (509) 452-8817	orson. bevins@hispanavisiontv. com	Individual

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Tony Zummallen</b> <i>President</i> <i>QCommunications, LLC</i>	Tony Zummallen 705B SE Melody Lane #314 Lee's Summit, MO 64063 United States	+1 (816) 729- 1177	tony@Qcomm. tv

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace the transmitter, line and antenna per the channel reassignment project using reasonable and customary engineering and business practices.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DTX1.5KU-50
	Year	2010
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TRN-U-2000-FA
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2 kW
	Justification for New Transmitter	New transmitter required to match original coverage.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Other Transmitter Costs</b>	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Other Electrical Service	No

<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	70.0 square feet

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name		Description
<b>Taxes</b>		Estimated sales tax
<b>Shipping</b>		Estimated shipping
<b>Filter Retuning</b>		Retune filter from CH 39 to 36
<b>Transmitter Site Prep</b>		Prepare site for new transmitter
<b>Decomm</b>		Deinstall and disconnect old transmitter and all components

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	K723147 2 X 4 ARRAY
	Year	2010

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	JA-SS-8 /D39 SHO
	Year	2019
	Justification for New Antenna	New antenna required to match original contour.

**Primary  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name		Description
Shipping		Estimated shipping
Taxes		Estimated sales tax

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary  
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	80 feet per run

Primary  
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	80 feet per run
	Justification for New Transmission Line	New line required to mate new antenna and new transmitter.
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Shipping	Estimated shipping
Taxes	Estimated sales tax

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	No
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	46° 31' 58.5" N-
	Longitude (NAD83)	120° 29' 41.4" W-
	Overall Structure Height	53.00 feet
	Support Structure Height	50.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1841.00 feet
	Structure Type	LTOWER - Lattice Tower

	Tower Owner	Hispanavision
	Date Constructed	09/19/2018

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
190359	KYPK-LD	LPD
57511	KGFZ-LD	LPD

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Tower mapping and report for structural engineer
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Sales Tax	Sales Tax For Rigging Services



**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	Required to assist in the turnkey management of the channel relocation project in order that the existing internal personnel can maintain and operate the stations daily operational requirements and plans.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Prepare Form 601	Yes

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

If none are provided.

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Permit and Filing Costs</b>	FCC Construction Permit Major Change	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
<b>Point to Point Microwave (STL/ICR)</b>	Frequency Coordination for Unidirection System	Yes
	Frequency Coordination for Bi-Direction System	Yes
	New Point to Point Microwave System	Yes
	Type	6/11 GHz Licensed Part 101

**Other Expenses**

**Other Expenses Not Listed**

Information not provided.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TRN-U-2000-FA	\$172,840.00	\$183,640.00		\$80,800.00	
Filter Retuning	<i>\$1,240.00</i>	\$1,240.00	Filter retune from CH 39 to CH 36	\$0.00	N/A
Decomm	<i>\$6,000.00</i>	\$6,000.00	Estimated costs to deinstall and disconnect old transmitter and all components.	N/A	N/A
Transmitter Site Prep	<i>\$7,000.00</i>	\$7,000.00	4/1/2020- Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
Shipping	<i>\$1,000.00</i>	\$1,000.00	Estimated shipping and freight costs not included on quote	\$1,000.00	N/A
Taxes	<i>\$8,400.00</i>	\$8,400.00	Estimated sales tax not included on quote	N/A	N/A

Transmitter Building Site Survey /Installation	\$10,000.00	\$25,000.00	4/1/2020-Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
Other -- Building Addition Size: 70.0	<b>\$9,400.00</b>	\$9,400.00	4/1/2020-Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
5 Ton system	\$20,250.00	\$20,250.00	4/1/2020-Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$25,550.00	4/1/2020-Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$79,800.00	Cost determined from Anywave Transmitter invoice	\$79,800.00	N/A
<b>Sub-total</b>	\$172,840.00	\$183,640.00	N/A	\$80,800.00	N/A
<b>Total for all systems</b>	\$440,492.58	\$452,114.58	N/A	\$91,564.68	N/A

## Components

Actual Information	
Description	File Name
Filter Retuning	Information not provided.
Decomm	Information not provided.
Transmitter Site Prep	Information not provided.
Shipping	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> Cost of shipping \$1,000.00 </div>
Taxes	Information not provided.
Transmitter Building Site Survey/Installation	Information not provided.
Other -- Building Addition Size: 70.0	Information not provided.
5 Ton system	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> Cost for transmitter required for LPTV Repack \$79,800.00 </div>

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna JA-SS-8/D39 SHO</b>	<b>\$33,355.00</b>	<b>\$33,355.00</b>		<b>\$0.00</b>	
Taxes	<i>\$2,000.00</i>	\$2,000.00	Estimated sales tax not included on quote	N/A	N/A
Side Mount antenna brackets	\$4,625.00	\$4,625.00	N/A	N/A	N/A
Shipping	<i>\$1,000.00</i>	\$1,000.00	Estimated shipping and freight costs not included on quote	N/A	N/A
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Horizontal	<i>\$20,000.00</i>	\$20,000.00	4/1/2020-Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$33,355.00</b>	<b>\$33,355.00</b>	N/A	<b>\$0.00</b>	N/A
<b>Total for all systems</b>	<b>\$440,492.58</b>	<b>\$452,114.58</b>	N/A	<b>\$91,564.68</b>	N/A

## Components

Information not provided.

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$3,420.00</b>	<b>\$3,420.00</b>		<b>\$0.00</b>	
Taxes	<i>\$500.00</i>	\$500.00	4/1/2020-Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
Shipping	<i>\$1,000.00</i>	\$1,000.00	4/1/2020-Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
Flexible Foam Transmission Line - dielectric, 1 5/8"	\$1,920.00	\$1,920.00	4/1/2020-Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
<b>Sub-total</b>	<b>\$3,420.00</b>	<b>\$3,420.00</b>	N/A	<b>\$0.00</b>	N/A
<b>Total for all systems</b>	<b>\$440,492.58</b>	<b>\$452,114.58</b>	N/A	<b>\$91,564.68</b>	N/A

### Components

Information not provided.

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower LTOWER</b>	<b>\$77,227.58</b>	<b>\$77,227.58</b>		<b>\$495.88</b>	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$56,190.00	4/1/2020-Working to obtain quote which may be delayed due to coronavirus pandemic.	\$458.30	N/A
Tower mapping and report for structural engineer	\$21,000.00	\$21,000.00	4/1/2020-Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
Sales Tax	<b>\$37.58</b>	\$37.58	Sales tax for rigging services. Cost determined by invoices.	\$37.58	N/A
<b>Sub-total</b>	<b>\$77,227.58</b>	<b>\$77,227.58</b>	N/A	<b>\$495.88</b>	N/A
<b>Total for all systems</b>	<b>\$440,492.58</b>	<b>\$452,114.58</b>	N/A	<b>\$91,564.68</b>	N/A

### Components

Actual Information Description	File Name
--------------------------------	-----------

Tower Rigging Short Tower (less than 500')	<div><div><b>Component Description:</b></div><div>Crane rigging service</div><div><b>Amount:</b></div><div>\$458.30</div></div>
Tower mapping and report for structural engineer	Information not provided.
Sales Tax	<div><div><b>Component Description:</b></div><div>Sales tax for crane rigging services</div><div><b>Amount:</b></div><div>\$37.58</div></div>

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$113,290.00</b>	<b>\$114,112.00</b>		<b>\$10,268.80</b>	
Form 399 assistance or other Program Management costs	<i>\$20,790.00</i>	\$20,790.00	Per attached QCommunications quote.	\$7,768.80	N/A
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$43,732.00	Quote number 737-R for Coverage Verification	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$2,235.00	\$2,235.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$3,262.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Prepare Form 601	\$755.00	\$755.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$1,280.00	\$1,280.00	N/A	N/A	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$2,500.00	per attached QCommunications quote.	\$2,500.00	N/A
Project management of the transition	\$21,100.00	\$30,000.00	Estimated 200 hours at \$154 /hour.	N/A	N/A
<b>Sub-total</b>	\$113,290.00	\$114,112.00	N/A	\$10,268.80	N/A
<b>Total for all systems</b>	\$440,492.58	\$452,114.58	N/A	\$91,564.68	N/A

## Components

Actual Information Description	File Name
Form 399 assistance or other Program Management costs	<b>Component Description:</b> Paperwork PM <b>Amount:</b> \$1,686.30
	<b>Component Description:</b> Paperwork PM <b>Amount:</b> \$569.80
	<b>Component Description:</b> Paperwork PM <b>Amount:</b> \$885.50
	<b>Component Description:</b> 399 Project Management <b>Amount:</b> \$862.40
	<b>Component Description:</b> Paperwork PM <b>Amount:</b> \$1,262.80
	<b>Component Description:</b> 399 Project Management <b>Amount:</b> \$1,108.80
	<b>Component Description:</b> Prepare and process form 399 <b>Amount:</b> \$500.00
	<b>Component Description:</b> 399 project management <b>Amount:</b> \$893.20
Comprehensive coverage verification via field study, if needed	Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare Form 601	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Perform engineering study for displacement application	Information not provided.
Prepare/ Review 399 reimbursement form	<div> <div> <b>Component Description:</b> </div> <div>Form 399 Submission.</div> </div> <div> <div> <b>Amount:</b> </div> <div>\$2,500.00</div> </div>
Project management of the transition	Information not provided.

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$40,360.00	\$40,360.00		\$0.00	
New Point to Point Microwave System: 6/11 GHz Licensed Part 101	\$28,500.00	\$28,500.00	N/A	N/A	N/A
Point to Point Microwave (STL/ICR): Frequency Coordination for Bi- Direction System	\$1,100.00	\$1,100.00	N/A	N/A	N/A
Point to Point Microwave (STL/ICR): Frequency Coordination for Unidirection System	\$550.00	\$550.00	N/A	N/A	N/A

Equipment Storage	<b>\$1,000.00</b>	\$1,000.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date.	N/A	N/A
Equipment Delivery and Handling Charges	<b>\$1,000.00</b>	\$1,000.00	4/1/2020- Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$1,500.00</b>	\$1,500.00	4-6 yard disposal bin on site to capture all waste from on site system integration and tower vendors.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$305.00	\$305.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 Major change CP application	\$4,960.00	\$4,960.00	4/1/2020-Working to obtain quote which may be delayed due to coronavirus pandemic.	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
<b>Sub-total</b>	\$40,360.00	\$40,360.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$440,492.58	\$452,114.58	N/A	\$91,564.68	N/A

## Components

Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$440,492.58	\$452,114.58	\$91,564.68

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Ron Bevins</b> <i>Owner</i></p> <p>12/02/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Ron Bevins</b> <i>Owner</i></p> <p>12/02/2020</p>

## Attachments