



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **128327** | Service: **LPD** | Call **KRVD-LD** | Channel:
ID: | Sign:
6 (Low VHF) | File **0000088742**
Number:
FRN: **0003768876** | Eligibility **Not Determined** | Date
Status: | Submitted:
01/25
/2021

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
VENTURE TECHNOLOGIES GROUP, LLC	5670 WILSHIRE BLVD STE 1620 LOS ANGELES, CA 90036 United States	+1 (323) 965-5400	FORM399@LOOP.COM	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Station is moving to a new site with new transmitter, antenna and line.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	TXVPFM350
	Year	2011
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	TMV9-2
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.5 kW
	Justification for New Transmitter	New transmitter replaces VHF band I with a VHF band III transmitter.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Rigid Conduit and Wiring	Yes
	Size	1.5 inches
	Length	20.0 feet

	Other Electrical Service	No
HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Log Periodic
	ERP: (Effective Radiated Power)	3.0 kW
	Manufacturer	
	Model	CL46-250- 203-95
	Year	2016

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Log Periodic
	ERP: (Effective Radiated Power)	3.0 kW
	Manufacturer	
	Model	2 x CL-713
	Year	2020
	Justification for New Antenna	The new antenna is on a different VHF band.

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	7/8 inches
	Number of parallel runs	1
	Length	100 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Foam
	Diameter	7/8 inches
	Number of parallel runs	1
	Length	110 feet per run
	Justification for New Transmission Line	Installation is at a different site.
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	No
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	34° 11' 17.9" N-
	Longitude (NAD83)	117° 42' 15.6" W-
	Overall Structure Height	80.00 feet
	Support Structure Height	80.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	5253.00 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	American Tower Corp
	Date Constructed	07/01/1997

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Tower mapping and report for structural engineer
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	2000
	Explanation	KRVD will need outside project management services. KRVD anticipates needing 2000 project management hours.
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	No
	Prepare engineering section of Form FCC License to Cover Application	No
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No

	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	Yes
	New Point to Point Microwave System	Yes
	Type	7/13 GHz Licensed Part 74

Other Expenses

Other Expenses Not Listed

Information not provided.

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TMV9-2	\$85,765.49	\$85,765.49		\$37,045.49	
Low VHF - Air Cooled Solid State Transmitter 1.5 kW	\$37,045.49	\$37,045.49	N/A	\$37,045.49	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$38,200.00	N/A	N/A	N/A
1.5" Rigid Conduit and Wiring	\$520.00	\$520.00	N/A	N/A	N/A
Transmitter Building Site Survey /Installation	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Sub-total	\$85,765.49	\$85,765.49	N/A	\$37,045.49	N/A
Total for all systems	\$542,730.49	\$542,730.49	N/A	\$37,045.49	N/A

Components

Actual Information	
Description	File Name
Low VHF - Air Cooled Solid State Transmitter 1.5 kW	<div>Component Description: Transmitter (plus tax).</div> <div>Amount: \$37,045.49</div>

Switchgear - industrial 800 amp	Information not provided.
1.5" Rigid Conduit and Wiring	Information not provided.
Transmitter Building Site Survey/Installation	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna 2 x CL-713	\$11,450.00	\$11,450.00		\$0.00	
Side Mount antenna brackets	\$4,625.00	\$4,625.00	N/A	N/A	N/A
Low-VHF, Low Power, Yagi/Cross dipole/Log Periodic Transmit antenna	\$1,095.00	\$1,095.00	N/A	N/A	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
Sub-total	\$11,450.00	\$11,450.00	N/A	\$0.00	N/A
Total for all systems	\$542,730.49	\$542,730.49	N/A	\$37,045.49	N/A

Components

Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$1,210.00	\$1,210.00		\$0.00	
Flexible Foam Transmission Line - dielectric, 7/8"	\$1,210.00	\$1,210.00	N/A	N/A	N/A
Sub-total	\$1,210.00	\$1,210.00	N/A	\$0.00	N/A
Total for all systems	\$542,730.49	\$542,730.49	N/A	\$37,045.49	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$79,190.00	\$79,190.00		\$0.00	
Tower mapping and report for structural engineer	\$21,000.00	\$21,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$56,190.00	N/A	N/A	N/A
Sub-total	\$79,190.00	\$79,190.00	N/A	\$0.00	N/A
Total for all systems	\$542,730.49	\$542,730.49	N/A	\$37,045.49	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$292,075.00	\$292,075.00		\$0.00	
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$52,600.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$3,262.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N/A

Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
RF Exposure Measurements	\$12,100.00	\$12,100.00	N/A	N/A	N/A
Form 399 assistance or other Program Management costs	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Project management of the transition	\$211,000.00	\$211,000.00	N/A	N/A	N/A
Sub-total	\$292,075.00	\$292,075.00	N/A	\$0.00	N/A
Total for all systems	\$542,730.49	\$542,730.49	N/A	\$37,045.49	N/A

Components

Information not provided.

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$73,040.00	\$73,040.00		\$0.00	
New Point to Point Microwave System: 7/13 GHz Licensed Part 74	\$51,300.00	\$51,300.00	N/A	N/A	N/A
Point to Point Microwave (STL/ICR): Frequency Coordination for Bi-Direction System	\$1,100.00	\$1,100.00	N/A	N/A	N/A
Equipment Storage	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$305.00	\$305.00	N/A	N/A	N/A
Sub-total	\$73,040.00	\$73,040.00	N/A	\$0.00	N/A
Total for all systems	\$542,730.49	\$542,730.49	N/A	\$37,045.49	N/A

Components

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$542,730.49	\$542,730.49
			\$37,045.49

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Andy Wilcoxson <i>General Manager</i></p> <p>01/25/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Andy Wilcoxson <i>General Manager</i></p> <p>01/25/2021</p>

Attachments