



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **6040** | Service: **LPD** | Call **WVFW-LD** | Channel:
ID: | Sign:
8 (High VHF) | File **0000090024**
Number:
FRN: **0001529247** | Eligibility **Eligible** | Date **02/22**
Status: | Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Estrella Television License LLC	1845 Empire Avenue Burbank, CA 91504 United States	+1 (818) 729-5300	bkei@EstrellaMedia.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Sam Hariton <i>Widely</i>	Sam Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WVFW-LD is planning on purchasing a like-for-like system of transmitter, antenna and transmission line and installing them on a tower at a new location. Transmitter and antenna upgrades are necessary because of the move from UHF to VHF.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	UAX-2000
	Year	2000
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-6R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.8 kW
	Justification for New Transmitter	WVFW-LD cannot re-tune its current UHF transmitter to a VHF channel.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No

HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	4
	Design power capacity in use	20.0 %
	Lower Limit	590.00 MHz
	Upper Limit	596.00 MHz
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	UPC-4
	Year	2012

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	4
	Lower Limit	180.00 MHz
	Upper Limit	186.00 MHz
	Design power capacity in use	20.0 %
	ERP: (Effective Radiated Power)	3.0 kW
	Manufacturer	
	Model	THA-C2-2H /4H-1-VP
	Year	2018

Justification for New Antenna	New antenna is required because WVFW was forced out of the UHF and into the VHF band due to displacement. Although it is an upgrade, this equipment should be reimbursable due to the move from UHF to VHF.
-------------------------------	---

Primary Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
Power Dividers	Does the panel antenna require power dividers?	No
Cable Harness	Does the panel antenna require cable harness?	No

Primary Antenna

Other Antenna Cost Not Listed

Name	Description
------	-------------

Primary Antenna - Custom Mounts

Primary Antenna - Custom Mounts

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	Other
	Other Diameter	3 inches
	Number of parallel runs	1
	Length	1000 feet per run

**Primary
Transmission
Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	Other
	Other Diameter	3 inches
	Number of parallel runs	1
	Length	1000 feet per run
	Justification for New Transmission Line	Move to new tower due to repack required the purchase of a replacement transmission line.
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	Yes

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1224225
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	25° 59' 10.0" N-
	Longitude (NAD83)	080° 11' 36.3" W-
	Overall Structure Height	1019.02 feet
	Support Structure Height	942.90 feet
	Ground Elevation Above Mean Sea Level (AMSL)	11.15 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers LLC
Date Constructed	10/12/2001

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
4332	W18EU-D	LPD
168061	DW24DE-D	LPT
41381	WHYI-FM	FM
67193	WMIB	FM
29567	WSFS	FM
51978	WMIA-FM	FM
51349	WBEC-TV	DTV
51979	WZTU	FM
60536	WAMI-DT	DTV
168482	WTXI-LD	LPD
29547	WSBS-CD	DTV
138594	W288DD	FX
63154	WTVJ	DTV
64971	WSCV	DTV
11965	WBGGM-FM	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
De-installing and Disposing of Equipment on Old Tower	De-installing and Disposing of Equipment on Old Tower

Outside Professional Services Costs

Section	Question	Response
<p>Outside Project Management Services</p>	<p>Do you require outside project management services?</p>	<p>Yes</p>
	<p>Number of Hours</p>	<p>254</p>
	<p>Explanation</p>	<p>WVFW-LD does not have sufficient resource capacity and expertise in house to handle all of the reimbursement activities necessary to facilitate on-time completion of the station's build. WVFW-LD will hire an outside firm to support WVFW-LD in these tasks.</p>
<p>Outside RF consulting Engineering Services</p>	<p>Perform engineering study for displacement application</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC Construction Permit Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC License to Cover Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare request for Special Temporary Authority</p>	<p>No</p>
	<p>Prepare Form 601</p>	<p>Yes</p>

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Other Professional Services Expenses Not Listed

Outside Professional Services Costs

Information not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

Other Expenses

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter VAXTE-6R37	\$155,705.49	\$155,705.49		\$131,030.49	
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<i>\$155,705.49</i>	\$155,705.49	Please see GatesAir quote Q-79281 and GatesAir Quote Q-79284	\$131,030.49	N/A
Sub-total	\$155,705.49	\$155,705.49	N/A	\$131,030.49	N/A
Total for all systems	\$779,441.21	\$1,135,139.72	N/A	\$762,792.16	N/A

Components

Actual Information	
Description	File Name
High VHF - Air Cooled Solid State Transmitter 4.8 kW	Component Description: Transmitter Amount: \$131,030.49

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna THA-C2-2H /4H-1-VP	\$82,997.00	\$83,667.00		\$48,387.00	
High VHF- Low Power, Side Mount, Broadband Panel, 4 bay, 3.0kW input, Elliptical	<i>\$62,430.00</i>	\$62,430.00	Please see Dielectric quote CLE 249 RevA	\$27,150.00	N/A
Primary Antenna - Custom Mounts	<i>\$14,837.00</i>	\$14,837.00	Please see Dielectric quote 1932504, plus actual tax on invoice ST884010	\$14,837.00	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$6,400.00	Please see Dielectric quote CLE 249 RevA	\$6,400.00	N/A
Sub-total	\$82,997.00	\$83,667.00	N/A	\$48,387.00	N/A
Total for all systems	\$779,441.21	\$1,135,139.72	N/A	\$762,792.16	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

<p>High VHF-Low Power, Side Mount, Broadband Panel, 4 bay, 3.0kW input, Elliptical</p>	<p>Component Description: UHF -Low Power Side Mount</p> <p>Amount: \$27,150.00</p>
<p>Primary Antenna - Custom Mounts</p>	<p>Component Description: FL Sales Tax Invoice 884010</p> <p>Amount: \$887.00</p> <p>Component Description: Custom Mounts WVFW</p> <p>Amount: \$13,950.00</p>
<p>Sweep test of transmission line and antenna</p>	<p>Component Description: WVFW-LD-210-Primary Antenna - Sweep Test</p> <p>Amount: \$6,400.00</p>

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$134,000.00	\$117,058.51		\$42,058.51	
Interior RF Systems: Inside RF system including switching, patch panels and dehydrators	<i>\$75,000.00</i>	\$75,000.00	Per full-power catalog of costs for VHF systems (no cost provided in LPTV catalog of costs)	N/A	N/A
Flexible Air Transmission Line - dielectric, 3"	\$59,000.00	\$42,058.51	Please see Estimated Cost Justification WFW-LD-310-Primary Transmission Line - 3' Flexible Air Dielectric v0	\$42,058.51	N/A
Sub-total	\$134,000.00	\$117,058.51	N/A	\$42,058.51	N/A
Total for all systems	\$779,441.21	\$1,135,139.72	N/A	\$762,792.16	N/A

Components

Actual Information	
Description	File Name
Interior RF Systems: Inside RF system including switching, patch panels and dehydrators	Information not provided.

Flexible Air Transmission
Line - dielectric, 3"

Component Description:

WVFW-LD-310-
Primary
Transmission Line
- 3" Flexible Air
Dielectric

Amount:

\$42,058.51

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$352,522.76	\$709,379.76		\$514,607.00	
De-installing and Disposing of Equipment on Old Tower	<i>\$194,772.76</i>	\$194,772.76	Please see WVFW Tower Consultants Proposal TCI-19-175, Change Order TCI-19-175 CO2, and Email from the vendor	\$194,772.76	N/A
Tower Rigging Tall Tower (greater than 500')	\$157,750.00	\$514,607.00	Please see Estimated Cost Justification WVFW-LD-410- Existing Primary Tower - Tower Rigging, Tall Tower V0	\$319,834.24	N/A
Sub-total	\$352,522.76	\$709,379.76	N/A	\$514,607.00	N/A
Total for all systems	\$779,441.21	\$1,135,139.72	N/A	\$762,792.16	N/A

Components

Actual Information**Description****File Name**

De-installing and Disposing
of Equipment on Old Tower

Component Description:

WVFW-LD-410-De-
installing and
Disposing of
Equipment on Old
Tower

Amount:

\$39,122.20

Component Description:

WVFW-LD-410-De-
installing and
Disposing of
Equipment on Old
Tower

Amount:

\$58,368.96

Component Description:

WVFW-LD-410-De-
installing and
Disposing of
Equipment on Old
Tower

Amount:

\$97,281.60

Tower Rigging Tall Tower
(greater than 500')

Component Description: Change order 1:
Permit Free
Reimbursement
Amount: \$20,083.00

Component Description: Section 1 and
Section 2 Tower
Services
Amount: \$56,297.80

Component Description: Labor services,
project
management and
insurance
Amount: \$91,295.04

Component Description: Labor services,
project
management and
insurance
Amount: \$152,158.40

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$42,082.00	\$57,195.00		\$20,980.20	
Project management of the transition	\$26,797.00	\$41,910.00	Please see WVFW-LD-LPTV strategic support quote	\$20,575.20	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$3,262.50	N/A	\$405.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Prepare Form 601	\$755.00	\$755.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
Sub-total	\$42,082.00	\$57,195.00	N/A	\$20,980.20	N/A
Total for all systems	\$779,441.21	\$1,135,139.72	N/A	\$762,792.16	N/A

Components

Actual Information		
Description	File Name	
Project management of the transition	Component Description:	Project Management
	Amount:	\$3,986.10
	Component Description:	Project Management
	Amount:	\$1,039.95

Component Description: Project
Management
Amount: \$2,004.15

Component Description: Project
Management
Amount: \$816.95

Component Description: Project
Management
Amount: \$1,138.15

Component Description: Project
Management
Amount: \$744.85

Component Description: Project
Management
Amount: \$3,258.85

Component Description: Project
Management
Amount: \$481.95

Component Description: Project
Management
Amount: \$2,440.10

Component Description: Project
Management
Amount: \$325.25

Component Description: Project
Management
Amount: \$919.55

	<p>Component Description: Project Management</p> <p>Amount: \$58.70</p>
	<p>Component Description: Project management</p> <p>Amount: \$4.60</p>
	<p>Component Description: Project Management</p> <p>Amount: \$864.55</p>
	<p>Component Description: Project Management</p> <p>Amount: \$799.25</p>
	<p>Component Description: Project Management</p> <p>Amount: \$1,692.25</p>
Attorney Fees - Negotiation of lease and other matters for shared locations	<p>Component Description: For Professional Services Rendered</p> <p>Amount: \$405.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare Form 601	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for displacement application	Information not provided.
Prepare/ Review 399 reimbursement form	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$12,133.96	\$12,133.96		\$5,728.96	
Equipment Storage	<i>\$4,570.00</i>	\$4,570.00	Please see Dielectric Order Confirmation 1697882	\$4,570.00	N/A
Equipment Delivery and Handling Charges	<i>\$1,158.96</i>	\$1,158.96	Please see Dielectric Order Confirmation 1932504	\$1,158.96	N/A
FCC Filing Fees - Form 2100 Major change CP application	\$4,960.00	\$4,960.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
Sub-total	\$12,133.96	\$12,133.96	N/A	\$5,728.96	N/A

Total for all systems	\$779,441.21	\$1,135,139.72	N/A	\$762,792.16	N/A
------------------------------	--------------	----------------	-----	--------------	-----

Components

Actual Information Description	File Name
Equipment Storage	<p>Component Description: WVFW-LD-610-Equipment Storage</p> <p>Amount: \$4,570.00</p>
Equipment Delivery and Handling Charges	<p>Component Description: Freight and Shipping</p> <p>Amount: \$1,158.96</p>
FCC Filing Fees - Form 2100 Major change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$779,441.21	\$1,135,139.72	\$762,792.16

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Michael
Everett
Todd**
*Chief
Engineer*

02/22/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Michael
Everett
Todd**
*Chief
Engineer*

02/22/2021

Attachments