



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **128493** | Service: **LPD** | Call **W46EJ-D** | Channel: **24 (UHF)** |
ID:
File **0000088937**
Number:
FRN: **0003739364** | Eligibility **Eligible** | Date **03/04**
Status: Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CORNERSTONE TELEVISION, INC. Doing Business As: CORNERSTONE TELEVISION, INC.	Steve Johnson 1 SIGNAL HILL DRIVE WALL, PA 15148 United States	+1 (412) 349-4325	SJOHNSON@CTVN.ORG	Corporation

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
JOSEPH C CHAUTIN , III . <i>Esquire</i> <i>Hardy, Carey, Chautin & Balkin, LLP</i>	Joseph C Chautin 1080 West Causeway Approach Mandeville, LA 70471 United States	+1 (985) 629-0777	jchautin@hardycarey.com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Prepare and execute equipment orders Prepare tower for new Antenna and transmission line Install Antenna and Transmission line Install Transmitter and related Begin testing on appropriate date

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	830
	Year	1993
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	.5 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	RF PA UHF 560W ATSC I /O
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	.56 kW
	Justification for New Transmitter	Transmitter no longer supported and manufacturer will not retune

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No

HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Primary Transmitter - Installation	Cost of installing new primary transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	4.75 kW
	Manufacturer	
	Model	SWLP8OI /46
	Year	2005

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	4.75 kW
	Manufacturer	
	Model	PSILP8-24
	Year	2019
	Justification for New Antenna	Current antenna could not be retuned to channel 24

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1226149
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 16' 32.0" N-
	Longitude (NAD83)	080° 17' 43.0" W-
	Overall Structure Height	279.85 feet

Support Structure Height	279.85 feet
Ground Elevation Above Mean Sea Level (AMSL)	1564.94 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Lloyd Hoff Holding Corporation dba Portapage
Date Constructed	01/05/1990

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
156251	W244CB	FX

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	160
	Explanation	Legal, Engineering, Form Preparation and Reimbursement request processing to the FCC
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
 If none are provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

Other Expenses**Other Expenses Not Listed**

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter RF PA UHF 560W ATSC I /O	\$51,110.00	\$30,589.63		\$10,339.63	
Primary Transmitter - Installation	<i>\$2,760.00</i>	\$2,760.00	Please see Pro Service Inc Proposal 17013	\$2,760.00	N/A
UHF - Air Cooled Solid State Transmitter 320 - 700 Watts	\$28,100.00	\$7,579.63	See Estimated Cost Justification W24ER-D-110-New Primary Transmitter - UHF Air Cooled Solid State, 320-700W V0	\$7,579.63	N/A
5 Ton system	\$20,250.00	\$20,250.00	N/A	\$0.00	N/A
Sub-total	\$51,110.00	\$30,589.63	N/A	\$10,339.63	N/A
Total for all systems	\$165,130.00	\$106,422.13	N/A	\$43,846.18	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Primary Transmitter - Installation	Component Description: Technical Services Amount: \$2,760.00
UHF - Air Cooled Solid State Transmitter 320 - 700 Watts	Component Description: UHF RF Power Amplifier Amount: \$7,579.63
5 Ton system	Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna PSILP8-24	\$11,460.00	\$11,460.00		\$4,632.50	
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
UHF-Low Power, Side Mount, Slotted Coaxial, 4.75 kW input, Horizontal	<i>\$5,730.00</i>	\$5,730.00	N/A	\$4,632.50	N/A
Sub-total	\$11,460.00	\$11,460.00	N/A	\$4,632.50	N/A
Total for all systems	\$165,130.00	\$106,422.13	N/A	\$43,846.18	N/A

Components

Actual Information	
Description	File Name
Sweep test of transmission line and antenna	Information not provided.
UHF-Low Power, Side Mount, Slotted Coaxial, 4.75kW input, Horizontal	<div>Component Description: Bay Low Power UHF Slot Antenna for Channel 24</div> <div>Amount: \$4,632.50</div>

Cost Information

Transmission Line

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$56,190.00	\$2,500.00		\$2,500.00	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$2,500.00	see Estimated Cost Justification W24ER-D-410-Existing Primary Tower - Tower Rigging, Short Tower v0	\$2,500.00	N/A
Sub-total	\$56,190.00	\$2,500.00	N/A	\$2,500.00	N/A
Total for all systems	\$165,130.00	\$106,422.13	N/A	\$43,846.18	N/A

Components

Actual Information	
Description	File Name
Tower Rigging Short Tower (less than 500')	<div>Component Description:LABOR</div> <div>Amount:\$2,500.00</div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in *italics*).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$44,925.00	\$60,427.50		\$26,019.05	
Project management of the transition	\$16,880.00	\$32,010.00	see Estimated Cost Justification W24ER-D-510-Project Management v0	\$16,732.05	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$2,235.00	\$1,101.00	Please see W24ER-D Attorney-STA and Attorney-Other Matters Budget Revision Cover Letter	\$1,101.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$5,549.00	Please see W24ER-D Attorney-STA and Attorney-Other Matters Budget Revision Cover Letter	\$5,159.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	\$300.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	\$710.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$1,280.00	\$500.00	Please see W24ER-D Engineering- STA Budget Revision Cover Letter	\$500.00	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	\$850.00	N/A

Form 399 assistance or other Program Management costs	\$10,000.00	\$10,000.00	N/A	\$0.00	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	\$667.00	N/A
Sub-total	\$44,925.00	\$60,427.50	N/A	\$26,019.05	N/A
Total for all systems	\$165,130.00	\$106,422.13	N/A	\$43,846.18	N/A

Components

Actual Information	
Description	File Name
Project management of the transition	
	Component Description: Project Management
	Amount: \$1,613.70
	Component Description: Project management
	Amount: \$700.45
	Component Description: Project Management
	Amount: \$689.20
	Component Description: Project Management
	Amount: \$5,985.85
	Component Description: Project management
	Amount: \$863.75

Component Description:	Project Management
Amount:	\$990.95

Component Description:	Project Management
Amount:	\$785.55

Component Description:	Project Management
Amount:	\$3,757.00

Component Description:	Project management
Amount:	\$756.20

Component Description:	Project Management
Amount:	\$560.65

Component Description:	Project Management
Amount:	\$28.75

Attorney Fees - Prepare and File request for Special Temporary Authorization		
	Component Description:	W24ER-D-550-Attorney - Special Temporary Authorization
	Amount:	\$341.00
	Component Description:	Prepare draft
	Amount:	\$330.00
	Component Description:	W24ER-D-550-Attorney - Special Temporary Authorization
	Amount:	\$385.00
	Component Description:	Memo to S. Johnson re 10/31
	Amount:	\$45.00

Attorney Fees - Negotiation of lease and other matters for shared locations	<div> Component Description: Review memos from S. Johnson re change to channel 24 </div> <div> Amount: \$140.00 </div>
	<div> Component Description: Review/consider /respond to memo </div> <div> Amount: \$2,364.00 </div>
	<div> Component Description: Professional Services </div> <div> Amount: \$240.00 </div>
	<div> Component Description: W24ER-D-550- Attorney Fees - Negotiation of lease and other matters </div> <div> Amount: \$135.00 </div>
	<div> Component Description: Prof. Services Rendered </div> <div> Amount: \$720.00 </div>
	<div> Component Description: Review status of W24ER eligibility certification; </div> <div> Amount: \$1,560.00 </div>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<div> Component Description: Load and complete license to cover application </div> <div> Amount: \$300.00 </div>

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="710 168 1013 212">Component Description:</td><td data-bbox="1149 168 1364 369">W24ER-D-550-Attorney - Construction Permit Application (Main)</td></tr> <tr> <td data-bbox="710 369 821 414">Amount:</td><td data-bbox="1149 369 1252 414">\$345.00</td></tr> <tr> <td data-bbox="710 504 1013 548">Component Description:</td><td data-bbox="1149 504 1364 705">W24ER-D-550-Attorney - Construction Permit Application (Main)</td></tr> <tr> <td data-bbox="710 705 821 750">Amount:</td><td data-bbox="1149 705 1252 750">\$125.00</td></tr> <tr> <td data-bbox="710 840 1013 884">Component Description:</td><td data-bbox="1149 840 1308 884">Review grant</td></tr> <tr> <td data-bbox="710 884 821 929">Amount:</td><td data-bbox="1149 884 1236 929">\$90.00</td></tr> <tr> <td data-bbox="710 1019 1013 1064">Component Description:</td><td data-bbox="1149 1019 1300 1108">Review LMS database</td></tr> <tr> <td data-bbox="710 1108 821 1153">Amount:</td><td data-bbox="1149 1108 1252 1153">\$150.00</td></tr> </table>	Component Description:	W24ER-D-550-Attorney - Construction Permit Application (Main)	Amount:	\$345.00	Component Description:	W24ER-D-550-Attorney - Construction Permit Application (Main)	Amount:	\$125.00	Component Description:	Review grant	Amount:	\$90.00	Component Description:	Review LMS database	Amount:	\$150.00
Component Description:	W24ER-D-550-Attorney - Construction Permit Application (Main)																
Amount:	\$345.00																
Component Description:	W24ER-D-550-Attorney - Construction Permit Application (Main)																
Amount:	\$125.00																
Component Description:	Review grant																
Amount:	\$90.00																
Component Description:	Review LMS database																
Amount:	\$150.00																
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>																
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>																
<p>Prepare request for Special Temporary Authorization</p>	<table> <tr> <td data-bbox="710 1668 1013 1713">Component Description:</td><td data-bbox="1149 1668 1364 1825">W24ER-D-530-RF Eng - Special Temporary Authorization</td></tr> <tr> <td data-bbox="710 1825 821 1870">Amount:</td><td data-bbox="1149 1825 1252 1870">\$500.00</td></tr> </table>	Component Description:	W24ER-D-530-RF Eng - Special Temporary Authorization	Amount:	\$500.00												
Component Description:	W24ER-D-530-RF Eng - Special Temporary Authorization																
Amount:	\$500.00																

Perform engineering study for displacement application	Component Description: FOR WORK PERFORMED FROM AUGUST 1 TO NOVEMBER 30, 2017 Amount: \$850.00
Form 399 assistance or other Program Management costs	Information not provided.
Prepare/ Review 399 reimbursement form	Component Description: Prof. Services Rendered Amount: \$150.00 Component Description: Professional Services Amount: \$90.00 Component Description: Professional Services Amount: \$189.00 Component Description: Professional Services Amount: \$238.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$1,445.00	\$1,445.00		\$355.00	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	\$165.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	\$190.00	N/A
Sub-total	\$1,445.00	\$1,445.00	N/A	\$355.00	N/A
Total for all systems	\$165,130.00	\$106,422.13	N/A	\$43,846.18	N/A

Components

Actual Information	
Description	File Name
FCC Filing Fees - Form 2100 license to cover application	<div>Component Description:W24ER-D-610-FCC Filing Fee - License to Cover Application</div> <div>Amount:\$165.00</div>

FCC Filing Fees - Form 2100 minor change CP application	<table><tr><td data-bbox="708 103 1134 353">Component Description:</td><td data-bbox="1134 103 1425 353">W24ER-D-610- FCC Filing Fee - Minor Change Construction Permit Application</td></tr><tr><td data-bbox="708 353 1134 443">Amount:</td><td data-bbox="1134 353 1425 443">\$190.00</td></tr></table>	Component Description:	W24ER-D-610- FCC Filing Fee - Minor Change Construction Permit Application	Amount:	\$190.00
Component Description:	W24ER-D-610- FCC Filing Fee - Minor Change Construction Permit Application				
Amount:	\$190.00				

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$165,130.00	\$106,422.13	\$43,846.18

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Steve Johnson <i>President & CEO</i></p> <p>03/04/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Steve Johnson <i>President & CEO</i></p> <p>03/04/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Steve Johnson
President & CEO

03/04/2021

Attachments