



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **25704** | Service: **LPD** | Call **WIVM-LD** | Channel:

ID: | Sign:

11 (High VHF) | File **0000088721**

Number:

FRN: **0004662409** | Eligibility **Eligible** | Date **06/23**Status: | Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Michael Tonges	Michael Tonges PO Box 44720 North Canton, OH 44720 United States	+1 (330) 284- 2574	MCTONGES@AOL. COM	Individual

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Tony Zummallen <i>President</i> <i>Q Communications,</i> <i>LLC</i>	Tony Zummallen 705B SE Melody Lane #314 Lee's Summit, MO 64063 United States	+1 (816) 729- 1177	tony@Qcomm. tv

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Replace the transmitter and antenna per the channel reassignment with reasonable and customary engineering and business practices.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	INNOVATOR-LX
	Year	2004
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	0.80 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	TMU9-3 EVO
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.15 kW
	Justification for New Transmitter	New transmitter needed to overcome tropo effects on new channel.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No

HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	Other
	Other Size	3 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Decommission Old Transmitter	Disconnect and de-install the existing primary transmitter, RF components and the filter system and cooling system from service
Transmitter Taxes	Transmitter sales tax
Transmitter Shipping fees	Transmitter shipping fees
Transmitter Site Prep	Site preparation for main transmitter installation: Receive and inventory new transmitter and components; pre-assemble cabinets; ensure all materials available for installation crew.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	PSiLP16-39
	Year	2009

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Other
	Other Antenna Type	Panel
	ERP: (Effective Radiated Power)	2.5 kW
	Manufacturer	
	Model	PSILP8OI-34-EP
	Year	2020

	Justification for New Antenna	See attached letter from WES Broadcast Consultants, Inc dated 10-02-2019 regarding issues caused by repack including loss of viewers due to poor reception. This change is for a UHF Antenna, not a VHF as originally approved.
--	-------------------------------	---

Primary Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna

Other Antenna Cost Not Listed

Name	Description
------	-------------

Antenna Shipping fees	Shipping fees of new antenna to site
Antenna Taxes	Antenna sales tax

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1050165
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	40° 53' 55.0" N-
	Longitude (NAD83)	081° 12' 36.0" W-
	Overall Structure Height	300.85 feet
	Support Structure Height	300.85 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1253.27 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	IMAGE VIDEO TELEPRODUCTIONS, INC.
	Date Constructed	06/24/1997

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Tower mapping and report for structural engineer
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	Required to assist in the turnkey management of the channel relocation project in order that the existing personnel can maintain and operate the stations daily operational requirements and plans.
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Prepare Form 601	Yes

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Vehicle expenses - mileage	Vehicle expenses - mileage - IRS 2019
Airfare	Airfare expenses
Hotel Expenses	Hotel Expenses
Meals and sundries	Meals and sundries
Rental car expenses	Rental car expenses
Travel labor	Travel Labor rate

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Foam Coax jumper	7/8" foam coax jumper

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TMU9-3 EVO	\$142,950.00	\$92,883.00		\$46,533.00	
High VHF - Air Cooled Solid State Transmitter 1.1 - 4.4 kW	\$101,000.00	\$42,433.00	Actual costs per Rohde & Schwarz inv 9500119820 (less upgrade value of \$2566.28 according to Rohde quote).	\$42,433.00	N/A
Transmitter Building Site Survey /Installation	\$10,000.00	\$18,500.00	Per attached QCommunications quote.	N/A	N/A
Decommission Old Transmitter	<i>\$8,000.00</i>	\$8,000.00	Per attached QCommunications quote.	N/A	N/A
Transmitter Taxes	<i>\$10,100.00</i>	\$10,100.00	Estimated sales tax collected by vendors as part of the repack. Actual costs to be determined.	N/A	N/A
Transmitter Shipping fees	<i>\$2,500.00</i>	\$2,500.00	Estimated shipping costs for transmitter. Actual costs to be determined.	N/A	N/A
Transmitter Site Prep	<i>\$7,250.00</i>	\$7,250.00	Per attached QCommunications quote.	N/A	N/A
Other -- HVAC Service Type: C Size:3 (Other)	<i>\$4,100.00</i>	\$4,100.00	3-ton mini-split by Accurate Air Flow LLP	\$4,100.00	N/A

Sub-total	\$142,950.00	\$92,883.00	N/A	\$46,533.00	N/A
Total for all systems	\$385,372.99	\$318,502.99	N/A	\$105,867.54	N/A

Components

Actual Information	
Description	File Name
High VHF - Air Cooled Solid State Transmitter 1.1 - 4.4 kW	<p>Component Description:</p> <p>Amount requested does not include upgrade. Rohde transmitter invoice # 9500119820</p> <p>Amount:</p> <p>\$42,433.00</p>
Transmitter Building Site Survey/Installation	Information not provided.
Decommission Old Transmitter	Information not provided.
Transmitter Taxes	Information not provided.
Transmitter Shipping fees	Information not provided.
Transmitter Site Prep	Information not provided.
Other -- HVAC Service Type: C Size:3 (Other)	<p>Component Description:</p> <p>Mini-split HVAC - Accurate - INV 4206</p> <p>Amount:</p> <p>\$4,100.00</p>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna PSILP8OI-34-EP	\$26,100.41	\$26,100.41		\$10,113.16	
High VHF-Low Power, Side Mount, Other, 2.5 kW input, Elliptical	<i>\$12,694.75</i>	\$12,694.75	Switch from VHF Antenna to UHF Antenna. Elliptical upgrade. See Propagation Systems proposals P13120-DR1 and P13120-DR attached to invoices DP2149 and 2149.	\$9,662.50	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
Side Mount antenna brackets	\$4,625.00	\$4,625.00	N/A	N/A	N/A
Antenna Shipping fees	<i>\$450.66</i>	\$450.66	Estimated shipping costs for antenna. Actual costs to be determined.	\$450.66	N/A

Antenna Taxes	\$2,600.00	\$2,600.00	Estimated sales tax collected by vendors as part of the repack. Actual costs to be determined.	N/A	N/A
Sub-total	\$26,100.41	\$26,100.41	N/A	\$10,113.16	N/A
Total for all systems	\$385,372.99	\$318,502.99	N/A	\$105,867.54	N/A

Components

Actual Information	
Description	File Name
High VHF-Low Power, Side Mount, Other, 2.5kW input, Elliptical	<p>Component Description: Down payment for antenna.</p> <p>Amount: \$7,000.00</p> <p>Component Description: See cover letter. Balance on antenna PLUS freight.</p> <p>Amount: \$2,662.50</p>
Sweep test of transmission line and antenna	Information not provided.
Side Mount antenna brackets	Information not provided.
Antenna Shipping fees	<p>Component Description: Freight charges for Antenna. PSI INV 2149</p> <p>Amount: \$450.66</p>
Antenna Taxes	Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$77,190.00	\$58,265.00		\$37,265.00	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$37,265.00	Per Baker Tower Quote attached to invoice 9-4-2020.	\$37,265.00	N/A
Tower mapping and report for structural engineer	\$21,000.00	\$21,000.00	N/A	N/A	N/A
Sub-total	\$77,190.00	\$58,265.00	N/A	\$37,265.00	N/A
Total for all systems	\$385,372.99	\$318,502.99	N/A	\$105,867.54	N/A

Components

Actual Information	
Description	File Name
Tower Rigging Short Tower (less than 500')	<div>Component Description: Antenna install - Baker Tower - 9-4-2020</div> <div>Amount: \$37,265.00</div>

Tower mapping and report for structural engineer	Information not provided.
---	---------------------------

**Cost
Information**

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co Justificati
Outside Professional Services	\$128,928.00	\$131,050.00		\$10,961.80	
Form 399 assistance or other Program Management costs	<i>\$30,646.00</i>	\$30,646.00	Per attached QCommunications quote.	\$7,961.80	N/A
Prepare request for Special Temporary Authorization	\$1,280.00	\$1,280.00	N/A	N/A	N/A
Project management of the transition	\$21,100.00	\$30,800.00	Required to assist in the turnkey management of the channel relocation project in order that the existing internal personal can maintain and operate the stations daily operational requirements and plans.	\$0.00	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$3,000.00	Per attached QCommunications quote. Includes initial 399 eligibility plus 399 application	\$3,000.00	Actual invoice for 399 preparatic and submittal See attached invoice.

Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A
Prepare Form 601	\$755.00	\$755.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$3,262.50	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$2,235.00	\$2,235.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$43,732.00	Per attached QForce quote 716- R	N/A	N/A
Vehicle expenses - mileage	\$290.00	\$290.00	Per attached QCommunications quote.	N/A	N/A
Airfare	\$500.00	\$500.00	Per attached QCommunications quote.	N/A	N/A
Hotel Expenses	\$800.00	\$800.00	Per attached QCommunications quote.	N/A	N/A
Meals and sundries	\$432.00	\$432.00	Per attached QCommunications quote	N/A	N/A
Rental car expenses	\$70.00	\$70.00	Per attached QCommunications quote.	N/A	N/A
Travel labor	\$3,690.00	\$3,690.00	Per attached QCommunications quote.	N/A	N/A
Sub-total	\$128,928.00	\$131,050.00	N/A	\$10,961.80	N/A
Total for all systems	\$385,372.99	\$318,502.99	N/A	\$105,867.54	N/A

Components

Actual Information	
Description	File Name
Form 399 assistance or other Program Management costs	

Component Description:	April 2021 PM Hours - QC21-861
Amount:	\$1,355.20

Component Description:	March 2021 PM Hours - QC21-838
Amount:	\$261.80

Component Description:	Revised cover letter - WIVM - QComm - April PM hours - QC20- 294
Amount:	\$877.80

Component Description:	WIVM QComm - July 2020 PM hours - QC20-445
Amount:	\$723.80

Component Description:	October 2020 PM HOurs - QComm - QC20-518
Amount:	\$1,054.90

Component Description:	Sept 2020 PM Hours - QComm - QC20-498
Amount:	\$585.20

Component Description:	Project Management hours for June 2020 - QComm QC20-352
Amount:	\$415.80

Component Description:	Revised cover letter - WIVM - QComm - May PM hours - QC20-328
Amount:	\$469.70

Component Description:	Jan 2021 PM Hours - QComm - QC21-751
Amount:	\$446.60

Component Description:	Feb 2021 PM Hours - QComm - INV QC21-788
Amount:	\$177.10

Component Description:	Nov 2020 PM Hours - QComm - QC20-625
Amount:	\$315.70

Component Description:	WIVM - QComm - August PM hours - QC20-465
Amount:	\$400.40

Component Description:	Proj Mgmt hours from Nov 16, 2019 through March 31,2020. QComm INV QC20-270
Amount:	\$592.90

Component Description:	Dec 2020 PM HOurs - QComm - QC21-711
Amount:	\$284.90

Prepare request for Special Temporary Authorization	Information not provided.
Project management of the transition	<p>Component Description: PM hours 11/16 /19 thru 3/31/20 - QComm - INV QC20-270</p> <p>Amount: N/A</p>
Prepare/ Review 399 reimbursement form	<p>Component Description: WIVM - QComm - 399 Form Eligibility; 399 Preparation and submittal to meet 11/16/2019 deadline - QC20-246</p> <p>Amount: \$3,000.00</p>
Perform engineering study for displacement application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare Form 601	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Vehicle expenses - mileage	Information not provided.
Airfare	Information not provided.
Hotel Expenses	Information not provided.
Meals and sundries	Information not provided.
Rental car expenses	Information not provided.
Travel labor	Information not provided.

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$10,204.58	\$10,204.58		\$994.58	
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 Major change CP application	\$4,960.00	\$4,960.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$305.00	\$305.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$1,000.00</i>	\$1,000.00	4-6 yard disposal bin on site to capture all waste from on site system integration and tower vendors.	N/A	N/A

Equipment Delivery and Handling Charges	\$1,000.00	\$1,000.00	Transport, forklift rental and handling fees from staging area to transmitter site.	N/A	N/A
Equipment Storage	\$500.00	\$500.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date.	N/A	N/A
Foam Coax jumper	\$994.58	\$994.58	Actual costs for a 7/8" foam coax jumper per SWR INV 20308	\$994.58	N/A
Sub-total	\$10,204.58	\$10,204.58	N/A	\$994.58	N/A
Total for all systems	\$385,372.99	\$318,502.99	N/A	\$105,867.54	N/A

Components

Actual Information	
Description	File Name
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

FCC Filing Fees - Form 2100 Major change CP application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Equipment Storage	Information not provided.
Foam Coax jumper	<div> <div> Component Description: </div> <div>Includes shipping costs for jumper. SWR - INV 20308</div> </div> <div> <div> Amount: </div> <div>\$994.58</div> </div>

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$385,372.99	\$318,502.99
			\$105,867.54

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Michael Tonges <i>President</i></p> <p>06/23/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Michael Tonges <i>President</i></p> <p>06/23/2021</p>

Attachments