



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **12834** | Service: **LPD** | Call **WGSR-LD** | Channel: **19 (UHF)**
ID:
File **0000086915**
Number:
FRN: **0011360930** | Eligibility **Eligible** | Date **04/19**
Status: Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
STARNEWS CORPORATION	Charles Roark 909	+1 (276) 656-3900	starnews47@gmail.com	Other
Applicant	Commonwealth			
Doing Business As:	Blvd			
STARNEWS CORPORATION	Martinsville, VA 24112			
	United States			

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	In September 2018 WGSR-LD moved from 47 to 19 due to the wishes of T-Mobile to access their space early. In March of 2019 WGSR changed transmitter location, lowered ERP and tower height to remain on Channel 19 and avoid interference to repacked stations.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Digital Multimedia Technologies
	Model	04M56

Year	2009
Type	Solid State
Solid State Cooling	Air Cooled
Solid State Power capacity	1.2 kW

**Primary
Transmitter**

Retuning Transmitter Costs

Section	Question	Response
New Mask Filter	Does the transmitter require a new mask filter?	Yes
	Mask Filter Type	Full Service
	Power	1.1-2kW
New Exciter	Is a new exciter needed?	No

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Other Electrical Service	Yes
	Description	New Breaker to accommodate transmitter Service technician for installation

HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter **Other Transmitter Cost Not Listed**

Name	Description
Hiring Movers	Pay for 3 persons to transport transmitter and equipment to new site.
Technical Services	Tuning of transmitter and filter
Ventilation services	Pay for supplies to construct ventilation for transmitter.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	1.2 kW
	Manufacturer	
	Model	1.2kw/47
	Year	2019

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	11.2 kW
	Manufacturer	
	Model	LP12/19
	Year	2019
	Justification for New Antenna	Existing Channel 47 antenna could not be retuned to broadcast at Channel 19

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
---------	----------	----------

Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Antenna Exchange Brown Summit	Paid tower service to remove Channel 47 antenna and replace with Channel 19 antenna
Antenna Exchange Reidsville	Paid tower service to remove antenna from Brown Summit and install it in Reidsville. Included sweep test of Reidsville Tower
Acquisition service	Paid tower service to remove antenna from its original location
Transportation Service	Paid to have antenna transported from its original location to Brown Summit Antenna Farm

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	ERI
	Type	Flexible Air
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	140 feet per run

Primary Transmission Line Other Transmission Line Expenses Not Listed

Name	Description
Tower Installation Service	Transmission line cut to size and appropriate connectors installed.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

**Outside
Professional**

Section	Question	Response
Services Costs		
Outside Project Management Services	Do you require outside project management services?	No
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	No
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	Prepare and file Form FCC License to Cover Application	No
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Form 399 assistance or other program management costs	No

RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Greg Best Consulting	Performed displacement study, prepared and filed FCC forms for STA and Construction Permit

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other
Expenses**

Other Expenses Not Listed

Name	Description
STA and CP Fees	Payable to Greg Best Consulting

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter 04M56	\$59,075.00	\$16,642.00		\$0.00	
1.1-2kW w mask filter Full Service	\$4,050.00	\$0.00	Mask filter was part of the deal for the new antenna.	\$0.00	Came with installation service.
Other Electrical Service: New Breaker to accommodate transmitter Service technician for installation	<i>\$375.00</i>	\$375.00	Installation of necessary additions to building electrical system to provide proper phase and voltage to transmitter.	\$0.00	Only man available for immediate work. Price is fair cost . Others wanted more money.
Retune - UHF and VHF - minor re-channel issues	\$11,000.00	\$1,305.00	Amount was included with services rendered under "technical services" above.	\$0.00	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$8,112.00	Matching incoming line voltage to operating voltage for foreign-built transmitter.	\$0.00	N/A

Technical Services	\$6,500.00	\$6,500.00	Engineering services required to tune and adjust transmitter, filter and antenna for proper efficiency and accurate power output.	\$0.00	Unexpected delay work and parts in changing out antenna. Moved
Ventilation services	\$200.00	\$200.00	Cost of ductwork and blower fans to ensure proper operating temperature for equipment.	\$0.00	Labor rate went up. As time went we had no choice. other's not available.
Hiring Movers	\$150.00	\$150.00	Labor needed to transport equipment	\$0.00	N/A
Sub-total	\$59,075.00	\$16,642.00	N/A	\$0.00	N/A
Total for all systems	\$94,553.50	\$48,733.89	N/A	\$1,550.00	N/A

Components

Actual Information	
Description	File Name
1.1-2kW w mask filter Full Service	Information not provided.

<p>Other Electrical Service: New Breaker to accommodate transmitter Service technician for installation</p>	<table> <tr> <td data-bbox="713 100 1023 286">Component Description:</td><td data-bbox="1023 100 1428 286">Electrical wiring For transmitter on Gilmer Street. NC.</td></tr> <tr> <td data-bbox="713 286 1023 383">Amount:</td><td data-bbox="1023 286 1428 383">\$375.00</td></tr> <tr> <td data-bbox="713 383 1023 568">Component Description:</td><td data-bbox="1023 383 1428 568">Electrical Work for new transmitter room</td></tr> <tr> <td data-bbox="713 568 1023 645">Amount:</td><td data-bbox="1023 568 1428 645">\$350.00</td></tr> </table>	Component Description:	Electrical wiring For transmitter on Gilmer Street. NC.	Amount:	\$375.00	Component Description:	Electrical Work for new transmitter room	Amount:	\$350.00
Component Description:	Electrical wiring For transmitter on Gilmer Street. NC.								
Amount:	\$375.00								
Component Description:	Electrical Work for new transmitter room								
Amount:	\$350.00								
<p>Retune - UHF and VHF - minor re-channel issues</p>	<table> <tr> <td data-bbox="713 645 1023 763">Component Description:</td><td data-bbox="1023 645 1428 763">Retune antenna.</td></tr> <tr> <td data-bbox="713 763 1023 857">Amount:</td><td data-bbox="1023 763 1428 857">\$1,305.00</td></tr> </table>	Component Description:	Retune antenna.	Amount:	\$1,305.00				
Component Description:	Retune antenna.								
Amount:	\$1,305.00								
<p>Transformer 3 phase/480v - 300 KVA</p>	<table> <tr> <td data-bbox="713 857 1023 1043">Component Description:</td><td data-bbox="1023 857 1428 1043">Power Transformer</td></tr> <tr> <td data-bbox="713 1043 1023 1140">Amount:</td><td data-bbox="1023 1043 1428 1140">\$8,112.00</td></tr> <tr> <td data-bbox="713 1140 1023 1326">Component Description:</td><td data-bbox="1023 1140 1428 1326">Step-Up Transformer to convert 220 to 400 Volts</td></tr> <tr> <td data-bbox="713 1326 1023 1406">Amount:</td><td data-bbox="1023 1326 1428 1406">\$7,500.00</td></tr> </table>	Component Description:	Power Transformer	Amount:	\$8,112.00	Component Description:	Step-Up Transformer to convert 220 to 400 Volts	Amount:	\$7,500.00
Component Description:	Power Transformer								
Amount:	\$8,112.00								
Component Description:	Step-Up Transformer to convert 220 to 400 Volts								
Amount:	\$7,500.00								

Technical Services	<div> <div> Component Description: Amount: </div> <div> Removal and replacement of antenna. N/A </div> </div> <div> <div> Component Description: Amount: </div> <div> Changeout of antenna N/A </div> </div> <div> <div> Component Description: Amount: </div> <div> Technical Services - Tuning transmitter \$1,192.00 </div> </div>
Ventilation services	<div> <div> Component Description: Amount: </div> <div> Ventilation, tools and labor. N/A </div> </div> <div> <div> Component Description: Amount: </div> <div> Purchase of materials and construction of ventilation system \$200.00 </div> </div>
Hiring Movers	<div> <div> Component Description: Amount: </div> <div> Hired laborers to move transmitter \$150.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Moving Equip, and supplies. N/A </div> </div>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna LP12 /19	\$18,738.00	\$18,408.89		\$0.00	
UHF-Low Power, Side Mount, Slotted Coaxial, 11.2kW input, Horizontal	<i>\$0.00</i>	\$0.00	Used original.	\$0.00	Used original part.
Antenna Exchange Brown Summit	<i>\$2,800.00</i>	\$2,800.00	Removal of Channel 47 antenna from Brown Summit antenna and installation of Channel 19 antenna in its place.	\$0.00	N/A
Acquisition service	<i>\$3,100.00</i>	\$3,100.00	Tower crew required to remove antenna and mask filter from original location and store for transport to Brown Summit antenna site.	\$0.00	N/A

Transportation Service	\$1,800.00	\$1,800.00	Transport of Channel 19 antenna and mask filter from its original location to the Brown Summit antenna.	\$0.00	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$5,400.89	Included in "Antenna Exchange Reidsville" figure above . Remove Ch47 antenna. Replace with Ch19 antenna. Sweep and Retune.	\$0.00	N/A
Antenna Exchange Reidsville	\$5,308.00	\$5,308.00	Remove channel 19 antenna from the Brown Summit Antenna and install it at Downtown Reidsville tower. Sweep test of antenna and feed line was included.	\$0.00	N/A
Sub-total	\$18,738.00	\$18,408.89	N/A	\$0.00	N/A
Total for all systems	\$94,553.50	\$48,733.89	N/A	\$1,550.00	N/A

Components

Actual Information		
Description	File Name	
UHF-Low Power, Side Mount, Slotted Coaxial, 11.2 kW input, Horizontal	Information not provided.	
Antenna Exchange Brown Summit	Component Description: Amount:	Replace Ch. 47 antenna with Ch. 19 antenna, sweep and retune \$2,800.00
Acquisition service	Component Description: Amount:	Removal of antenna from Greensburg PA \$3,100.00
Transportation Service	Component Description: Amount:	Transportation of antenna from Greensburg PA to Brown Summit NC \$1,800.00
Sweep test of transmission line and antenna	Component Description: Amount:	Remove ch 47 antenna replace with ch19 antenna, sweep and tune. \$5,400.89
Antenna Exchange Reidsville	Component Description: Amount: Component Description: Amount:	Antenna work. \$5,308.00 Exchange ch. 19 antenna for ch. 47 antenna \$3,800.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$5,308.00	\$5,308.00		\$0.00	
Tower Installation Service	<i>\$5,308.00</i>	\$5,308.00	Included in "Antenna Exchange Reidsville" figure above. invoice 03282019003	\$0.00	N/A
Sub-total	\$5,308.00	\$5,308.00	N/A	\$0.00	N/A
Total for all systems	\$94,553.50	\$48,733.89	N/A	\$1,550.00	N/A

Components

Actual Information Description	File Name
Tower Installation Service	<div><div>Component Description:</div><div>Remove old Antenna and unused lines and install LPTV antenna. Plus glass glass rods at top of tower. Run 1 and 5/8 feed line in building</div><div>Amount:</div><div>\$5,308.00</div></div>

Cost Information

Tower Equipment and Rigging Costs

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in *italics*).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$9,382.50	\$6,325.00		\$1,550.00	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$0.00	Included in Greg Best Consulting above	\$0.00	N/A
Prepare request for Special Temporary Authorization	\$1,280.00	\$1,275.00	Included in Greg Best Consulting above. Invoice 1097	\$700.00	N/A
Perform engineering study for displacement application	\$1,800.00	\$850.00	included in Greg Best Consulting above	\$850.00	N/A
Greg Best Consulting	<i>\$4,200.00</i>	\$4,200.00	Conducted Displacement Study Filed FCC forms for STA and Construction Permit	\$0.00	N/A
Sub-total	\$9,382.50	\$6,325.00	N/A	\$1,550.00	N/A
Total for all systems	\$94,553.50	\$48,733.89	N/A	\$1,550.00	N/A

Components

Actual Information		
Description	File Name	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description: Amount:	Creation of STA application. \$700.00
Perform engineering study for displacement application	Component Description: Amount:	Displacement application. \$850.00
Greg Best Consulting	Component Description:	Channel search, engineering coverage and interference analysis.
	Amount:	\$4,200.00
	Component Description:	Displacement Studies and FCC Filings
	Amount:	\$4,200.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$2,050.00	\$2,050.00		\$0.00	
FCC Filing Fees - Special Temporary Authorization request	\$305.00	\$305.00	Paid by Greg Best Consulting	\$0.00	Retainer fee.
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	Paid by Matt Smith	\$0.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	Paid by Star News Corporation	\$0.00	N/A
STA and CP Fees	<i>\$300.00</i>	\$300.00	Paid by Greg Best Consulting above	\$0.00	N/A
Sub-total	\$2,050.00	\$2,050.00	N/A	\$0.00	N/A
Total for all systems	\$94,553.50	\$48,733.89	N/A	\$1,550.00	N/A

Components

Actual Information	
Description	File Name

FCC Filing Fees - Special Temporary Authorization request	<div> Component Description: WGSR retainer for displacement application. </div> <div> Amount: \$305.00 </div>
	<div> Component Description: Displacement filing fee </div> <div> Amount: \$300.00 </div>
FCC Filing Fees - Form 2100 license to cover application	<div> Component Description: License to Cover for WGSR-LD </div> <div> Amount: \$170.00 </div>
	<div> Component Description: Displacement-Related </div> <div> Amount: \$335.00 </div>
FCC Filing Fees - Form 2100 minor change CP application	<div> Component Description: Displacement-Related </div> <div> Amount: \$470.00 </div>
STA and CP Fees	<div> Component Description: Displacement Filing Fee </div> <div> Amount: \$190.00 </div>

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$94,553.50	\$48,733.89
			\$1,550.00

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	Yes

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>John Messina <i>Director of Engineering</i></p> <p>04/19/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>John Messina <i>Director of Engineering</i></p> <p>04/19/2021</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

John Messina
Director of Engineering

04/19/2021

Attachments