



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **67005** | Service: **LPD** | Call **W10DD-D** | Channel:
ID: | Sign:
10 (High VHF) | File **0000083944**
Number:
FRN: **0003716198** | Eligibility **Eligible** | Date **06/10**
Status: | Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
THREE ANGELS BROADCASTING NETWORK, INC. Doing Business As: THREE ANGELS BROADCASTING NETWORK, INC.	MOSES PRIMO PO BOX 220 WEST FRANKFORT, IL 62896 United States	+1 (618) 627-4651	TECH@3ABN.ORG	Not-for-Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Secretary</i> <i>Widely</i>	Samuel Hariton PO Box 220 Ste 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter and antenna.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	ACT-5XU-140
	Year	2015
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	.14 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	TRN-5X-4- VIII-C
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	620 W
	Justification for New Transmitter	Converting from UHF to VHF.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes

	Type	Heating and Cooling
	Size	Other
	Other Size	2 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Primary Transmitter - Installation	Primary Transmitter - Installation

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Circular
	Type	Other
	Other Antenna Type	Hellical
	ERP: (Effective Radiated Power)	3.0 kW
	Manufacturer	
	Model	ACB16D
	Year	1998

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Other Antenna Type	Panel
	ERP: (Effective Radiated Power)	3.0 kW
	Manufacturer	
	Model	DRV
	Year	2019
	Justification for New Antenna	Moving from UHF to VHF.

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	200 feet per run

Primary **New Transmission Line**
Transmission Line **Section**

	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Foam
	Diameter	7/8 inches
	Number of parallel runs	1
	Length	200 feet per run
	Justification for New Transmission Line	Existing line would not function on displacement channel
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line **Information not provided.**

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	18° 17' 30.8" N-
	Longitude (NAD83)	099° 09' 59.6" W-
	Overall Structure Height	125.00 feet
	Support Structure Height	125.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1739.00 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Wanda Rolon
	Date Constructed	12/01/1998

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
48239	WSJN-CD	DTV

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	194
	Explanation	W10DD-D does not have sufficient resource capacity and expertise in house to handle all activities necessary for completion of the station's build by the construction deadline. W10DD-D will hire an outside firm to facilitate a timely transition.
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	No
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	Prepare and file Form FCC License to Cover Application	No
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Other Professional Services Expenses Not Listed

Outside Professional Services Costs

Not included or provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

Other Expenses

Other Expenses Not Listed

Name	Description
Travel to site	Travel to site.
399 Preparation	399 Preparation
Displacement Application	Displacement Application

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TRN-5X-4-VIII-C	\$35,500.00	\$21,165.36		\$7,567.68	
High VHF - Air Cooled Solid State Transmitter 400 - 1000 Watts	\$30,000.00	\$15,665.36	see Anywave Quote 7005-01-6-14-2018	\$7,567.68	N/A
Primary Transmitter - Installation	<i>\$2,500.00</i>	\$2,500.00	Please see Peek Enterprises quote 2020033	\$0.00	N/A
Other -- HVAC Service Type: H Size:2 (Other)	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
Sub-total	\$35,500.00	\$21,165.36	N/A	\$7,567.68	N/A
Total for all systems	\$135,282.54	\$58,746.21	N/A	\$29,437.53	N/A

Components

Actual Information	
Description	File Name
High VHF - Air Cooled Solid State Transmitter 400 - 1000 Watts	<p>Component Description: Transmitter VHF Bill</p> <p>Amount: \$7,567.68</p>

Primary Transmitter - Installation	<div> <div> Component Description: </div> <div> W10DD-D-110- Primary Transmitter - Installation </div> </div> <div> <div> Amount: </div> <div> \$2,500.00 </div> </div>
Other -- HVAC Service Type: H Size:2 (Other)	Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna DRV	\$12,948.04	\$8,558.00		\$5,297.00	
Side Mount antenna brackets	\$4,625.00	\$234.96	Please see Estimated Cost Justification W10DD-D-210-Primary Antenna - Side Mount Antenna Brackets v0	\$234.96	N/A
High VHF-Low Power, Side Mount, Other, 3.0kW input, Horizontal	\$8,323.04	\$8,323.04	see Estimated Cost Justification W10DD-D-210-Primary Antenna - High VHF Low Power Side Mount, H-POL V0	\$5,062.04	N/A
Sub-total	\$12,948.04	\$8,558.00	N/A	\$5,297.00	N/A
Total for all systems	\$135,282.54	\$58,746.21	N/A	\$29,437.53	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Side Mount antenna brackets	Component Description: Amount:	Pipe to Pipe Adapter \$234.96
High VHF-Low Power, Side Mount, Other, 3.0kW input, Horizontal	Component Description: Amount:	Kathrein-Scala DRV VHF-TV Panel Antenna \$5,062.04

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$2,200.00	\$2,000.00		\$0.00	
Flexible Foam Transmission Line - dielectric, 7/8"	\$2,200.00	\$2,000.00	N/A	\$0.00	N/A
Sub-total	\$2,200.00	\$2,000.00	N/A	\$0.00	N/A
Total for all systems	\$135,282.54	\$58,746.21	N/A	\$29,437.53	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$56,190.00	\$5,000.00		\$0.00	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$5,000.00	N/A	\$0.00	N/A
Sub-total	\$56,190.00	\$5,000.00	N/A	\$0.00	N/A
Total for all systems	\$135,282.54	\$58,746.21	N/A	\$29,437.53	N/A

Components

Actual Information	
Description	File Name
Tower Rigging Short Tower (less than 500')	Component Description: Deployment Amount: \$2,750.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$23,319.50	\$16,897.85		\$16,572.85	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$75.00	Please see Peek Enterprises quote 2020038Q	\$0.00	N/A
Perform engineering study for displacement application	\$1,800.00	\$512.50	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$262.50	Please see submitted invoices.
Project management of the transition	\$20,467.00	\$16,310.35	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$16,310.35	N/A
Sub-total	\$23,319.50	\$16,897.85	N/A	\$16,572.85	N/A
Total for all systems	\$135,282.54	\$58,746.21	N/A	\$29,437.53	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<table> <tr> <td data-bbox="713 174 1023 210">Component Description:</td><td data-bbox="1158 174 1353 367">W10DD-D-530-Engineer - Prepare License to Cover Application</td></tr> <tr> <td data-bbox="713 376 826 412">Amount:</td><td data-bbox="1158 376 1241 412">\$75.00</td></tr> </table>	Component Description:	W10DD-D-530-Engineer - Prepare License to Cover Application	Amount:	\$75.00																
Component Description:	W10DD-D-530-Engineer - Prepare License to Cover Application																				
Amount:	\$75.00																				
Perform engineering study for displacement application	<table> <tr> <td data-bbox="713 546 1023 582">Component Description:</td><td data-bbox="1158 546 1347 658">Investigation for possible UHF displacement</td></tr> <tr> <td data-bbox="713 667 826 703">Amount:</td><td data-bbox="1158 667 1257 703">\$262.50</td></tr> <tr> <td data-bbox="713 801 1023 837">Component Description:</td><td data-bbox="1158 801 1369 913">Interference study and application preparation</td></tr> <tr> <td data-bbox="713 922 826 958">Amount:</td><td data-bbox="1158 922 1257 958">\$250.00</td></tr> </table>	Component Description:	Investigation for possible UHF displacement	Amount:	\$262.50	Component Description:	Interference study and application preparation	Amount:	\$250.00												
Component Description:	Investigation for possible UHF displacement																				
Amount:	\$262.50																				
Component Description:	Interference study and application preparation																				
Amount:	\$250.00																				
Project management of the transition	<table> <tr> <td data-bbox="713 1097 1023 1133">Component Description:</td><td data-bbox="1158 1097 1315 1169">Project Management</td></tr> <tr> <td data-bbox="713 1178 826 1214">Amount:</td><td data-bbox="1158 1178 1276 1214">\$2,108.05</td></tr> <tr> <td data-bbox="713 1312 1023 1348">Component Description:</td><td data-bbox="1158 1312 1315 1384">Project Management</td></tr> <tr> <td data-bbox="713 1393 826 1429">Amount:</td><td data-bbox="1158 1393 1257 1429">\$518.40</td></tr> <tr> <td data-bbox="713 1527 1023 1563">Component Description:</td><td data-bbox="1158 1527 1315 1599">Project Management</td></tr> <tr> <td data-bbox="713 1608 826 1644">Amount:</td><td data-bbox="1158 1608 1276 1644">\$1,179.80</td></tr> <tr> <td data-bbox="713 1742 1023 1778">Component Description:</td><td data-bbox="1158 1742 1315 1814">Project Management</td></tr> <tr> <td data-bbox="713 1823 826 1859">Amount:</td><td data-bbox="1158 1823 1276 1859">\$1,369.45</td></tr> <tr> <td data-bbox="713 1957 1023 1993">Component Description:</td><td data-bbox="1158 1957 1315 2029">Project Management</td></tr> <tr> <td data-bbox="713 2038 826 2074">Amount:</td><td data-bbox="1158 2038 1257 2074">\$702.90</td></tr> </table>	Component Description:	Project Management	Amount:	\$2,108.05	Component Description:	Project Management	Amount:	\$518.40	Component Description:	Project Management	Amount:	\$1,179.80	Component Description:	Project Management	Amount:	\$1,369.45	Component Description:	Project Management	Amount:	\$702.90
Component Description:	Project Management																				
Amount:	\$2,108.05																				
Component Description:	Project Management																				
Amount:	\$518.40																				
Component Description:	Project Management																				
Amount:	\$1,179.80																				
Component Description:	Project Management																				
Amount:	\$1,369.45																				
Component Description:	Project Management																				
Amount:	\$702.90																				

Component Description:	Project Management
Amount:	\$3,017.85

Component Description:	Project management
Amount:	\$177.05

Component Description:	Project Management
Amount:	\$1,062.30

Component Description:	Project Management
Amount:	\$1,380.55

Component Description:	Project Management
Amount:	\$2,836.50

Component Description:	Project Management
Amount:	\$471.55

Component Description:	Project Management
Amount:	\$1,485.95

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$5,125.00	\$5,125.00		\$0.00	
Travel to site	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Displacement Application	<i>\$50.00</i>	\$50.00	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$0.00	N/A
399 Preparation	<i>\$75.00</i>	\$75.00	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$0.00	N/A
Sub-total	\$5,125.00	\$5,125.00	N/A	\$0.00	N/A
Total for all systems	\$135,282.54	\$58,746.21	N/A	\$29,437.53	N/A

Components

Actual Information	
Description	File Name
Travel to site	Information not provided.

Displacement Application	<div><div>Component Description:</div><div>W10DD-D-610-Displacement Application</div><div>Amount:</div><div>\$50.00</div></div>
399 Preparation	<div><div>Component Description:</div><div>W10DD-D-610-Form 399 Preparation:</div><div>Amount:</div><div>\$75.00</div></div>

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$135,282.54	\$58,746.21
			\$29,437.53

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Daniel Peek , Peek . RF Engineer</p> <p>06/10/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Daniel Peek , Peek . <i>RF Engineer</i></p> <p>06/10/2021</p>

Attachments