



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID:	187271	Service:	LPD	Call Sign:	KJNB-LD	Channel:	27 (UHF)
File Number:	0000089962						
FRN:	0031173016	Eligibility Status:	Eligible	Date Submitted:	08/16 /2022		

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CTA License LLC	2750 Luberon Lane Cumming, GA 30041 United States	+1 (678) 777-8659	bfielder@youralaskalink.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Daniel Kirkpatrick <i>Baker & Hostetler LLP</i>	1050 Connecticut Ave NW Suite 1100 Washington, DC 20036 United States	+1 (202) 861-1578	dkirkpatrick@bakerlaw.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	KJNB is planning to purchase a new transmitter, purchase a new antenna, reuse its existing transmission line, and remain on its existing tower.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	Anywave
	Model	TRN-5X U-36D-C
	Year	2014

Type	Solid State
Solid State Cooling	Air Cooled
Solid State Power capacity	3 kW

Primary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New Mask Filter	Does the transmitter require a new mask filter?	Yes
	Mask Filter Type	Full Service
	Power	3.1-5kW
New Exciter	Is a new exciter needed?	Yes
	Exciter Type	Single frequency agile

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No
HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary	Other Transmitter Cost Not Listed
Transmitter	Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	ALP-08
	Year	2008

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	SWEDL1609 /27
	Year	2017
	Justification for New Antenna	This antenna is the smallest antenna available that can maintain coverage. Current antenna could not be retuned to new channel.

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	585 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	615 feet per run
	Justification for New Transmission Line	The line needed to be replaced because the new antenna didn't fit where the old one was on the tower.
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1010490
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 03' 30.0" N-
	Longitude (NAD83)	090° 56' 36.0" W-
	Overall Structure Height	421.91 feet
	Support Structure Height	399.93 feet
	Ground Elevation Above Mean Sea Level (AMSL)	266.07 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	SBC TOWER HOLDINGS LLC
	Date Constructed	05/21/1998

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	254
	Explanation	KJNB does not have sufficient resource capacity and expertise in house to handle all activities necessary to facilitate on-time completion of the station's build. As such, KJNB will hire an outside firm to support KJNB in these tasks.
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

Attorney and Other Outside Consulting Services	Quantity	1
	Prepare Form 601	Yes
	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services not provided.

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TRN-5X U- 36D-C	\$41,700.00	\$41,700.00		\$0.00	
Single frequency agile exciter	\$21,050.00	\$21,050.00	N/A	N/A	N/A
Retune - UHF and VHF - minor re- channel issues	\$11,000.00	\$11,000.00	N/A	N/A	N/A
3.1-5kW w mask filter Full Service	\$9,650.00	\$9,650.00	N/A	N/A	N/A
Sub-total	\$41,700.00	\$41,700.00	N/A	\$0.00	N/A
Total for all systems	\$203,186.32	\$205,566.87	N/A	\$66,219.47	N/A

Components

Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna SWEDL1609 /27	\$30,459.32	\$30,459.32		\$20,104.32	
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Horizontal	\$20,104.32	\$20,104.32	Please see SWR quote 17966-01, plus actual freight on invoice 17368-1	\$20,104.32	N/A
Side Mount antenna brackets	\$4,625.00	\$4,625.00	N/A	N/A	N/A
Sub-total	\$30,459.32	\$30,459.32	N/A	\$20,104.32	N/A
Total for all systems	\$203,186.32	\$205,566.87	N/A	\$66,219.47	N/A

Components

Actual Information	
Description	File Name
Sweep test of transmission line and antenna	Information not provided.

UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Horizontal	<div> <div> Component Description: low power digital TV transmit antenna </div> <div> Amount: \$10,496.82 </div> </div> <div> <div> Component Description: low power digital TV transmit antenna </div> <div> Amount: \$9,607.50 </div> </div>
Side Mount antenna brackets	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$20,295.00	\$11,727.55		\$11,727.55	
Flexible Air Transmission Line - dielectric, 1 5/8"	\$20,295.00	\$11,727.55	Please see KJNB-LD Primary Transmission Line Budget Justification Letter	\$11,727.55	N/A
Sub-total	\$20,295.00	\$11,727.55	N/A	\$11,727.55	N/A
Total for all systems	\$203,186.32	\$205,566.87	N/A	\$66,219.47	N/A

Components

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 1 5/8"	<div><div>Component Description:</div><div>1-5/8" Air Dielectric, 50 ohm coax, per foot</div><div>Amount:</div><div>\$11,727.55</div></div>

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$56,190.00	\$56,190.00		\$3,500.00	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$56,190.00	N/A	\$3,500.00	N/A
Sub-total	\$56,190.00	\$56,190.00	N/A	\$3,500.00	N/A
Total for all systems	\$203,186.32	\$205,566.87	N/A	\$66,219.47	N/A

Components

Actual Information	
Description	File Name
Tower Rigging Short Tower (less than 500')	<div>Component Description: Antenna removal and install</div> <div>Amount: \$3,500.00</div>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$47,832.00	\$58,660.00		\$30,127.60	
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$3,262.50	N/A	\$360.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	\$360.00	N/A
Prepare Form 601	\$755.00	\$755.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	\$580.00	N/A
Prepare request for Special Temporary Authorization	\$1,280.00	\$580.00	Please see KJNB-LD RF Eng STA Budget Revision Justification Letter	\$580.00	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	\$1,440.00	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
Project management of the transition	\$26,797.00	\$41,910.00	Please see KJNB-LD-LPTV strategic support quote	\$25,922.60	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$4,470.00	\$885.00	Please see KJNB-LD Attorney STA Budget Justification Letter. The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$885.00	N/A
Sub-total	\$47,832.00	\$58,660.00	N/A	\$30,127.60	N/A

Total for all systems	\$203,186.32	\$205,566.87	N/A	\$66,219.47	N/A
------------------------------	--------------	--------------	-----	-------------	-----

Components

Actual Information	
Description	File Name
Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description: Professional Services Amount: \$210.00
	Component Description: Professional Services Amount: \$60.00
	Component Description: Professional Services Amount: \$90.00
	Component Description: Professional Services Amount: \$150.00
	Component Description: KJNB-LD-550-Attorney - License to Cover Application (Main): Amount: \$210.00
	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare Form 601	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	category \$580.00
Prepare request for Special Temporary Authorization	Component Description: Amount:	Engineering \$580.00
Perform engineering study for displacement application	Component Description: Amount:	For engineering services detailed on the attached description. \$720.00
	Component Description: Amount:	Channel search and preparation of an displacement application for KJNB-LD \$720.00
Prepare/ Review 399 reimbursement form	Information not provided.	
Project management of the transition	Component Description: Amount:	Project Management \$116.25
	Component Description: Amount:	Project Management \$4,127.65
	Component Description: Amount:	Project Management \$3,896.70

Component Description:	Project Management
Amount:	\$117.80

Component Description:	Project Management
Amount:	\$1,377.95

Component Description:	Project Management
Amount:	\$58.90

Component Description:	Project Management
Amount:	\$193.70

Component Description:	Project Management
Amount:	\$951.70

Component Description:	Project Management
Amount:	\$271.25

Component Description:	Project Management
Amount:	\$38.75

Component Description:	Project Management
Amount:	\$155.00

Component Description:	Project Management
Amount:	\$348.75

Component Description:	Project Management
Amount:	\$19.20

Component Description:	Project Management
Amount:	\$9,574.95

Component Description:	Project Management
Amount:	\$1,662.95

Component Description:	Project Management
Amount:	\$265.40

Component Description:	Project Management
Amount:	\$20.15

Component Description:	Project management
Amount:	\$38.75

Component Description:	Project Management
Amount:	\$155.70

Component Description:	Project Management
Amount:	\$696.40

Component Description:	Project Management
Amount:	\$128.75

	Component Description:	Project Management
	Amount:	\$173.30
	Component Description:	Project Management
	Amount:	\$1,500.30
	Component Description:	Project Management
	Amount:	\$32.35
Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description:	Professional Services
	Amount:	\$570.00
	Component Description:	KJNB-LD-550-Attorney - Special Temporary Authorization
	Amount:	\$315.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$6,710.00	\$6,830.00		\$760.00	
FCC Filing Fees - Form 2100 Major change CP application	\$4,960.00	\$4,960.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$380.00	per Estimated Cost Justification KJNB-LD-610-FCC Filing Fee - License to Cover Application v0	\$380.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$305.00	\$380.00	Please see KJNB-LD FCC Filing Fees STA Budget Justification Letter	\$380.00	N/A
Sub-total	\$6,710.00	\$6,830.00	N/A	\$760.00	N/A
Total for all systems	\$203,186.32	\$205,566.87	N/A	\$66,219.47	N/A

Components

Actual Information	
Description	File Name
FCC Filing Fees - Form 2100 Major change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	<div> <div> Component Description: Amount: </div> <div> KJNB-LD-610- FCC Filing Fee - License to Cover Application: \$215.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> KJNB-LD-610- FCC Filing Fee - License to Cover Application: \$165.00 </div> </div>
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	<div> <div> Component Description: Amount: </div> <div> KJNB-LD-610- FCC Filing Fees - Special Temporary Authorization \$190.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> KJNB-LD-610- STA Filing Fee \$190.00 </div> </div>

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$203,186.32	\$205,566.87
			\$66,219.47

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>William J Christian CEO</p> <p>08/16/2022</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>William J Christian CEO</p> <p>08/16/2022</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**William J
Christian
CEO**

08/16/2022

Attachments