



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **127875** | Service: **LPD** | Call **WUVI-LD** | Channel:
ID: | Sign:
3 (Low VHF) | File **0000089863**
Number:
FRN: **0018897850** | Eligibility **Eligible** | Date **08/05**
Status: | Submitted: **/2022**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
HOSANNA APOSTOLIC MINISTRIES BROADCASTING CORPORATION	Gaspar Cota 7812 W. Sage Creek Ct. Tucson, AZ 85743 United States	+1 (520) 971-9274	ariveradlt@riveradelatorre.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	1. Move sites 2. Install new antenna at the new site 3. Install new transmitter at the new site 4. Install new coax cable at the new site

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	E1000
	Year	2014
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1000 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	BE-TV3k0-FAVI
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	3 kW
	Justification for New Transmitter	We are moving from channel 20 UHF to channel 3 VHF. Retuning is not possible.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No

	Other Electrical Service	Yes
	Description	New electric circuit 100 amps
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	3.0 kW
	Manufacturer	
	Model	JLPU
	Year	2014

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Middle
	Polarization	Circular
	Type	Other
	Other Antenna Type	omni-directional
	ERP: (Effective Radiated Power)	3.0 kW
	Manufacturer	
	Model	JCPD-4/3 (12)-V
	Year	2020
Justification for New Antenna	Changing from UHF Channel 20 to VHF Channel 3. Antenna cannot be re-tuned.	

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	50 feet per run

**Primary
Transmission
Line** **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	220 feet per run
	Justification for New Transmission Line	New Installation
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	No
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 28' 19.94" N-
	Longitude (NAD83)	087° 19' 43.0" W-
	Overall Structure Height	40.00 feet
	Support Structure Height	40.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	679.00 feet
	Structure Type	MAST - Mast
	Tower Owner	Hosanna
	Date Constructed	01/11/2011

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	40
	Explanation	Hosanna does not have the expertise to do the work so therefore it will need to hire outside professional services to do the job. We have put an approx. hours per week
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No

Other Professional Services Expenses Not Listed

Outside Professional Services Costs

Name	Description
Consulting and assistance	Assisting with forms 399, city permits, equipment acquisition, installation site walks and supervision, electric install accessories, general contractor, tower construction application and process, faa advice

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

Other Expenses

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter BE-TV3k0-FAVI	\$191,907.49	\$186,807.49		\$186,807.49	
5 Ton system	\$20,250.00	\$15,150.00	N/A	\$15,150.00	N/A
Other Electrical Service: New electric circuit 100 amps	<i>\$9,200.00</i>	\$9,200.00	N/A	\$9,200.00	N/A
Low VHF - Air Cooled Solid State Transmitter 3 kW	<i>\$162,457.49</i>	\$162,457.49	N/A	\$162,457.49	N/A
Sub-total	\$191,907.49	\$186,807.49	N/A	\$186,807.49	N/A
Total for all systems	\$425,008.49	\$395,704.99	N/A	\$375,155.99	N/A

Components

Actual Information	
Description	File Name
5 Ton system	<p>Component Description: Total payment is due for the installation of the 5 ton ac system</p> <p>Amount: \$15,150.00</p>

Other Electrical Service: New electric circuit 100 amps	Component Description:	Total payment is due for electrical work
	Amount:	\$9,200.00
Low VHF - Air Cooled Solid State Transmitter 3 kW	Component Description:	line item SHIPPING
	Amount:	\$4,643.00
	Component Description:	line item 150775
	Amount:	\$2,216.00
	Component Description:	line item LPF-5KW-VI
	Amount:	\$8,160.00
	Component Description:	line item HE6P300A-03
	Amount:	\$11,744.00
	Component Description:	Line item BE-TV3k0-FAVI
	Amount:	\$106,700.00
	Component Description:	line item DC3A39 /2C-LK
	Amount:	\$832.00
	Component Description:	line item SPECIAL-BE-TV5k0-COAX_KIT
	Amount:	\$2,931.20

Component Description: install/Check-out
and Proof
Amount: \$5,250.00

Component Description: line item DC3A39
/2C-LK
Amount: \$832.00

Component Description: line item taxes
Amount: \$12,381.29

Component Description: line item
SHIPPING
Amount: \$4,643.00

Component Description: line item 150775
Amount: \$2,216.00

Component Description: line item LPF-
5KW-VI
Amount: \$8,160.00

Component Description: line item Total
sales tax
calculated by
AvaTax
Amount: \$12,381.29

Component Description: line item 86705-1
Amount: \$7,600.00

Component Description: line item 86705-1
Amount: \$7,600.00

Component Description: line item BE-
TV3k0-FAVI
Amount: \$106,700.00

Component Description: line item
HE6P300A-03
Amount: \$11,744.00

Component Description: line item Install
/Check-out and
Proof
Amount: \$5,250.00

Component Description: line item
SPECIAL-BE-
TV5k0-COAX_KIT
Amount: \$2,931.20

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna JCPD-4/3 (12)-V	\$79,211.00	\$85,396.00		\$85,396.00	
Side Mount antenna brackets	\$4,625.00	\$10,810.00	The estimated cost is greater than the predetermined cost estimate because Jampro the manufacturer priced the mounting brackets at \$9,985	\$10,810.00	The reason the sub total is greater is because Jampro mounting brackets quoted at that price
Low VHF-Low Power, Side Mount, Other, 3.0 kW input, Circular	<i>\$74,586.00</i>	\$74,586.00	N/A	\$74,586.00	N/A

	\$0.00	\$0.00	N/A	\$0.00	The sub total is greater than the estimated cost because this is a VHF dipole panel antenna made from Jampro antennas inc
Sub-total	\$79,211.00	\$85,396.00	N/A	\$85,396.00	N/A
Total for all systems	\$425,008.49	\$395,704.99	N/A	\$375,155.99	N/A

Components

Actual Information	
Description	File Name
Side Mount antenna brackets	<p>Component Description: Mounting Brackets for a 7'-8' face tower</p> <p>Amount: \$10,810.00</p> <p>Component Description: line item #2 mounting brackets</p> <p>Amount: \$10,810.00</p>

<p>Low VHF-Low Power, Side Mount, Other, 3.0kW input, Circular</p>	<p>Component Description: line item JCPD4/3 (12)-V antenna</p> <p>Amount: \$74,586.00</p> <p>Component Description: Jampro JCPD-4 antenna</p> <p>Amount: \$93,387.00</p>
	<p>Information not provided.</p>

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$5,280.00	\$3,840.00		\$3,840.00	
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$5,280.00	\$3,840.00	this is the amount charged	\$3,840.00	the sub total is greater than the estimated cost because the quote includes coax cable, connectors, butterfly hanger kit, round member adaptor, standard ground kit and pre laced hoisting grip
Sub-total	\$5,280.00	\$3,840.00	N/A	\$3,840.00	N/A
Total for all systems	\$425,008.49	\$395,704.99	N/A	\$375,155.99	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Flexible Foam Transmission
Line - dielectric, 1 5/8"

Component Description: 300' 1-5/8" Foam
Transmission Line
& Installation
Amount: \$3,840.00

Component Description: Total payment is
due for coax cable
Amount: \$6,411.00

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower MAST	\$56,190.00	\$26,100.00		\$26,100.00	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$26,100.00	N/A	\$26,100.00	N/A
Sub-total	\$56,190.00	\$26,100.00	N/A	\$26,100.00	N/A
Total for all systems	\$425,008.49	\$395,704.99	N/A	\$375,155.99	N/A

Components

Actual Information	
Description	File Name
Tower Rigging Short Tower (less than 500')	<p>Component Description: Full payment is due for installation of antenna and coax cable to the tower</p> <p>Amount: \$26,100.00</p>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$90,975.00	\$92,096.50		\$73,012.50	
Consulting and assistance	<i>\$47,750.00</i>	\$47,750.00	N/A	\$47,750.00	this is the amount charged
RF Exposure Measurements	\$12,100.00	\$12,100.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$4,275.00	This is the amount charged	\$4,275.00	This is the amount charged
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$5,512.50	This is the amount charged	\$5,512.50	this is the amount charged
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$3,100.00	this is the amount charged	\$3,100.00	this is the amount charged
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N/A
Form 399 assistance or other Program Management costs	\$12,375.00	\$12,375.00	This is the amount charged	\$12,375.00	this is the amount charged
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
Project management of the transition	\$4,220.00	\$844.00	N/A	N/A	N/A
Sub-total	\$90,975.00	\$92,096.50	N/A	\$73,012.50	N/A
Total for all systems	\$425,008.49	\$395,704.99	N/A	\$375,155.99	N/A

Components

Actual Information	
Description	File Name
Consulting and assistance	

Component Description: Tower Construction-general coordination with different subcontractors for the installation of electricity, antennas, transmitter, coax cable, filter, internet, and general equipment for the different programmers.

Amount: \$6,500.00

Component Description: Equipment Acquisition-search of the different types of equipment, quotes from different companies to purchase the type of different equipment needed.

Amount: \$5,375.00

Component Description: assistance with city permits-coordinating with the city and applying for a city permit, following up with the process.

Amount: \$3,125.00

Component Description: #1 GC-
coordination with
team about SOW,
coordinating with
tower & following
process from start
to finish. Tower
application
submitting, lease
review &
corrections, review
of CD's and SA.

Amount: \$10,125.00

Component Description: FAA Advice-
necessary studies
made for the
installation of the
channel and
certification.
studies made to
determine there is
no interference
with FAA towers.

Amount: \$3,375.00

Component Description: Installation
Supervision-
assisting in general
with coordination of
the security and
protection of the
team that takes
over the project
when the
installation takes
place.

Amount: \$7,625.00

Component Description: assistance for 399-
assisting with form
399 and uploading
of invoices and
corrections
alongside legal
representative

Amount: \$5,125.00

Component Description: FCC Consultation-
studies made to
search for a new
channel, a new
location and
negotiation of the
new installation
site.

Amount: \$5,375.00

Component Description: Electric install-
supervision of the
instalation and
coordinating with
site management
to insure
everything is
complying with the
regulations of the
site.

Amount: \$1,125.00

	<p>Component Description:</p> <p>General Contractor FCC Consultation FAA Advice Tower Construction Equipment Adquisition Assistance with City Permits Installation Supervision Electric Install Accesories Assistance For 399</p> <p>Amount:</p> <p>\$48,527.32</p>
RF Exposure Measurements	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	<p>Component Description:</p> <p>Legal fees re lease</p> <p>Amount:</p> <p>\$4,275.00</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description:</p> <p>Legal fees re construction permit</p> <p>Amount:</p> <p>\$5,512.50</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description:</p> <p>engineering work re construction permit</p> <p>Amount:</p> <p>\$3,100.00</p>
Perform engineering study for displacement application	Information not provided.

<p>Form 399 assistance or other Program Management costs</p>	<p>Component Description: Legal Fees re FCC Form 399 preparation and review</p> <p>Amount: \$12,375.00</p>
<p>Prepare/ Review 399 reimbursement form</p>	<p>Information not provided.</p>
<p>Project management of the transition</p>	<p>Information not provided.</p>

**Cost
Information**

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$1,445.00	\$1,465.00		\$0.00	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$355.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
Sub-total	\$1,445.00	\$1,465.00	N/A	\$0.00	N/A
Total for all systems	\$425,008.49	\$395,704.99	N/A	\$375,155.99	N/A

Components

Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$425,008.49	\$395,704.99	\$375,155.99

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Gaspar
Cota**
President

08/05/2022

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Gaspar
Cota**
President

08/05/2022

Attachments