



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility	68750	Service:	LPD	Call	WUBF-LD	Channel:	22 (UHF)
ID:				Sign:			
File	0000086646						
Number:							
FRN:	0010314177	Eligibility	Eligible	Date	09/29		
		Status:		Submitted:	/2022		

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
UMMAT BROADCASTING CORPORATION INC. Doing Business As: UMMAT BROADCASTING CORPORATION INC.	Anthony Gomes 8601 Youngerman Ct. Unit 9 Jacksonville, FL 32244 United States	+1 (386) 466- 4500	tv23jax@yahoo. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Change from channel 29 to channel 22. Change transmitter site; bought new transmitter; change antenna; new transmission line

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Leased
	Owner	Marl Nolte
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	TXU-1000-D
	Year	2015
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1000 W

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	EC702HP- BB2
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.2 kW
	Justification for New Transmitter	displacement coverage requires greater power

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes

	Type	Heating and Cooling
	Size	5 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Pickup, Delivery, and Installation of Transmitter	Transmitter Installation Costs
Connectors	Adapter, 1/5/8 fastl plug to 7-16-01 DIN/F

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	PSI
	Model	PSILP16UBF- 29
	Year	2017

**Primary
Antenna****Adjustment to Existing Antenna**

Section	Question	Response
---------	----------	----------

Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	
---------------------------------------	---	--

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

Primary Antenna

Other Antenna Cost Not Listed

Name	Description
Antenna Installation	Supervision of Antenna Installation
Retuning Costs	Retune Antenna, Encoder and ISO Coupler

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	410 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	410 feet per run
	Justification for New Transmission Line	Antenna on AM tower at different height
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	Yes

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 17' 54.9" N-
	Longitude (NAD83)	081° 58' 38.5" W-
	Overall Structure Height	100.00 feet
	Support Structure Height	100.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	100.00 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Ummat

	Date Constructed	10/15/2015
--	------------------	------------

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
IS-100-FM-78EIA	Isocoupler for mounting on AM Tower

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	Outside services need to relocate station due to lack of expertise
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Is Services not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	Yes
	Type	Unlicensed

Other Expenses

Other Expenses Not Listed

Name	Description
Install and Test STL Hardware	Install and Test STL Hardware
Field Measurements	Field Measurements

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC702HP-BB2	\$119,967.46	\$79,480.36		\$67,980.36	
Connectors	<i>\$450.46</i>	\$450.46	This is the amount charged for the item	\$450.46	This is the amount charged
Pickup, Delivery, and Installation of Transmitter	<i>\$3,767.00</i>	\$3,767.00	Amount Charged	\$3,767.00	Amount Charged
Other -- HVAC Service Type: H Size:5 (Other)	<i>\$17,350.00</i>	\$17,350.00	This is the amount charged	\$17,350.00	Amount Charged
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$11,500.00	N/A	\$0.00	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$46,412.90	Cost of transmitter	\$46,412.90	Amount Charged
Sub-total	\$119,967.46	\$79,480.36	N/A	\$67,980.36	N/A
Total for all systems	\$335,693.81	\$239,807.68	N/A	\$186,257.68	N/A

Components

Actual Information	
Description	File Name
Connectors	<p>Component Description: Adapter, 1/58 FASTL PLUG TO 7-16DIN/F</p> <p>Amount: \$450.46</p>
Pickup, Delivery, and Installation of Transmitter	<p>Component Description: Remove and install Transmitter and Encoder</p> <p>Amount: \$3,767.00</p>
Other -- HVAC Service Type: H Size:5 (Other)	<p>Component Description: Electric Service</p> <p>Amount: \$17,350.00</p>
Service entrance 3 phase /800 amp/208 volt	Information not provided.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<p>Component Description: EC10833 Part 2</p> <p>Amount: \$23,206.45</p> <p>Component Description: EC10833 Part 1</p> <p>Amount: \$23,206.45</p> <p>Component Description: Transmitter Costs</p> <p>Amount: \$43,715.00</p>

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna PSILP16UBF- 29	\$38,205.00	\$32,175.00		\$19,750.00	
Antenna Installation	\$0.00	\$0.00	N/A	N/A	N/A
Retuning Costs	\$19,750.00	\$19,750.00	Amount Charged	\$19,750.00	This is the amount charged
Sweep test of transmission line and antenna	\$5,730.00	\$900.00	N/A	\$0.00	N/A
Elbow complex, single channel, 1 5 /8" input (if needed)	\$6,900.00	\$5,700.00	N/A	\$0.00	N/A
Side Mount antenna brackets	\$4,625.00	\$4,625.00	N/A	N/A	N/A
Pattern scatter analysis for side mount (if not included in antenna base cost)	\$1,200.00	\$1,200.00	N/A	\$0.00	N/A
Sub-total	\$38,205.00	\$32,175.00	N/A	\$19,750.00	N/A
Total for all systems	\$335,693.81	\$239,807.68	N/A	\$186,257.68	N/A

Components

Actual Information	
Description	File Name
Antenna Installation	Information not provided.
Retuning Costs	Component Description: Retune Antenna; field measurements Amount: \$19,750.00
Sweep test of transmission line and antenna	Component Description: WCGL Antenna Sweep Amount: \$900.00
Elbow complex, single channel, 1 5/8" input (if needed)	Information not provided.
Side Mount antenna brackets	Information not provided.
Pattern scatter analysis for side mount (if not included in antenna base cost)	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$11,340.00	\$10,000.00		\$0.00	
Interior RF Systems: Inside RF system including switching, patch panels and dehydrators	<i>\$1,500.00</i>	\$1,500.00	N/A	\$0.00	N/A
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$9,840.00	\$8,500.00	N/A	\$0.00	N/A
Sub-total	\$11,340.00	\$10,000.00	N/A	\$0.00	N/A
Total for all systems	\$335,693.81	\$239,807.68	N/A	\$186,257.68	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$61,341.35	\$16,808.02		\$16,808.02	
IS-100-FM-78EIA	\$5,151.35	\$5,151.35	amount charged	\$5,151.35	What was charged
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$11,656.67	N/A	\$11,656.67	N/A
Sub-total	\$61,341.35	\$16,808.02	N/A	\$16,808.02	N/A
Total for all systems	\$335,693.81	\$239,807.68	N/A	\$186,257.68	N/A

Components

Actual Information	
Description	File Name
IS-100-FM-78EIA	Component Description: ISA-100-FM-78EIA
	Amount: \$4,975.61
	Component Description: Connectors
	Amount: \$175.74
Tower Rigging Short Tower (less than 500')	Component Description: Tower Crew
	Amount: \$11,656.67

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$84,240.00	\$46,655.75		\$28,780.75	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$4,470.00	\$450.00	N/A	\$450.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$4,050.00	This is the amount charged	\$4,050.00	This is the amount charged
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$4,200.00	this is the amount charged	\$4,200.00	This is the amount charged
Prepare request for Special Temporary Authorization	\$1,280.00	\$350.00	N/A	N/A	N/A

Prepare/ Review 399 reimbursement form	\$1,710.00	\$16,255.75	This is the amount charged	\$16,255.75	This is the amount charged
Project management of the transition	\$10,550.00	\$9,500.00	Amount Charged	\$0.00	Amount charged
Perform engineering study for displacement application	\$1,800.00	\$1,500.00	N/A	N/A	N/A
Form 399 assistance or other Program Management costs	\$810.00	\$810.00	N/A	\$337.50	This is the amount charged
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$2,475.00	N/A	\$2,475.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,012.50	This is the amount charged	\$1,012.50	N/A
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$84,240.00	\$46,655.75	N/A	\$28,780.75	N/A
Total for all systems	\$335,693.81	\$239,807.68	N/A	\$186,257.68	N/A

Components

Actual Information	
Description	File Name
Attorney Fees - Prepare and File request for Special Temporary Authorization	Component Description: STA Legal Fees Amount: \$450.00
Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description: Legal Fees re Lease Amount: \$4,050.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Engineering Fees -- CP Amount: \$4,200.00
Prepare request for Special Temporary Authorization	Information not provided.

Prepare/ Review 399 reimbursement form	Component Description: Additional work Amount: FCC Form 399 \$356.25
	Component Description: Fees re FCC form Amount: 399 \$2,850.00
	Component Description: Form 399 Legal Amount: Services \$1,462.00
	Component Description: additional FCC Amount: For 399 assistance \$1,350.00
	Component Description: Additional legal Amount: fees \$1,575.00
	Component Description: Legal Fees Amount: \$7,762.50
	Component Description: FCC Form 399 Amount: Legal Services \$900.00
Project management of the transition	Component Description: Project consulting Amount: and management of the transition \$9,500.00
Perform engineering study for displacement application	Information not provided.

Form 399 assistance or other Program Management costs	<div> Component Description: FCC Form 399 ancillary assistance </div> <div> Amount: \$337.50 </div> <div> Component Description: FCC Form 399 ancillary assistance </div> <div> Amount: \$472.50 </div>
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<div> Component Description: Legal fees re construction permit </div> <div> Amount: \$2,475.00 </div>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<div> Component Description: Legal Fees for License to Cover </div> <div> Amount: \$1,012.50 </div>
Comprehensive coverage verification via field study, if needed	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$20,600.00	\$54,688.55		\$52,938.55	
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$305.00	\$305.00	N/A	N/A	N/A
New Point to Point Microwave System: Unlicensed	\$2,250.00	\$36,338.55	This is the amount charged	\$36,338.55	IP Based STL System
Install and Test STL Hardware	<i>\$5,000.00</i>	\$5,000.00	This is the amount charged	\$5,000.00	This is the amount charged
Field Measurements	<i>\$11,600.00</i>	\$11,600.00	this is the amount charged	\$11,600.00	This is the amount charged
Sub-total	\$20,600.00	\$54,688.55	N/A	\$52,938.55	N/A
Total for all systems	\$335,693.81	\$239,807.68	N/A	\$186,257.68	N/A

Components

Actual Information	
Description	File Name
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
New Point to Point Microwave System: Unlicensed	<div> Component Description: ENC-22202 Amount: \$18,594.00 </div> <div> Component Description: Tax Amount: \$1,394.55 </div> <div> Component Description: VF-IP-STL Amount: \$16,350.00 </div>
Install and Test STL Hardware	<div> Component Description: install and test STL hardware Amount: \$5,000.00 </div>
Field Measurements	<div> Component Description: Field Measurements Antenna Pattern Verification Amount: \$11,600.00 </div>

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$335,693.81	\$239,807.68	\$186,257.68

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Dan J Alpert <i>legal counsel</i></p> <p>09/29/2022</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Dan J Alpert <i>Legal Counsel</i></p> <p>09/29/2022</p>

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Dan J
Alpert**
*Legal
Counsel*

09/29/2022

Attachments