



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **47695** | Service: **LPD** | Call **WQMC-LD** | Channel: **15 (UHF)**  
ID: | Sign:  
File **0000090132**  
Number:  
FRN: **0006162218** | Eligibility **Eligible** | Date **09/23**  
Status: | Submitted: **/2022**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>BLUE CHIP BROADCASTING, LTD</b>	Karen Wishart 1010 WAYNE AVENUE, 14TH FLOOR SILVER SPRING, MD 20910 United States	+1 (301) 429-4634	SHARRIS@URBAN1.COM	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>John Takach</b> <i>Chief Engineer</i> <i>Urban One, Inc.</i>	John Takach 21 East St Joseph Street Indianapolis, IN 46204 United States	+1 (317) 384-7349	jtakach@radio-one.com

**Broadcaster Information and Transition Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Build out the facility at new tower location. Cut over to new channel when authorized. See attached "WQMC_New Broadcast Location Justification.pdf" for details.

Question	Response
Sharee Station Facility ID	74137
Call Sign	WTTE
Type	Commercial
Licensee Name	Columbus (WTTE-TV) Licensee, Inc.
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	COLUMBUS, OH
Pre-auction RF Channel	27
Post-auction RF Channel	27
Neilsen DMA	Columbus OH
Network Affiliation	

Question	Response
----------	----------

Sharee Station Facility ID	54414
Call Sign	WDEM-CD
Type	
Licensee Name	HC2 STATION GROUP, INC.
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	COLUMBUS, OH
Pre-auction RF Channel	24
Post-auction RF Channel	24
Neilsen DMA	Columbus OH
Network Affiliation	

Question	Response
Sharee Station Facility ID	21158
Call Sign	WWHO
Type	Commercial
Licensee Name	Manhan Media, Inc.
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	CHILLICOTHE, OH
Pre-auction RF Channel	23
Post-auction RF Channel	23

Neilsen DMA	Columbus OH
Network Affiliation	
<b>Question</b>	<b>Response</b>
Sharee Station Facility ID	56549
Call Sign	WSYX
Type	Commercial
Licensee Name	WSYX LICENSEE, INC.
Status	LICENSED
DTS (Distributed Transmission System)	No
Community of License	COLUMBUS, OH
Pre-auction RF Channel	28
Post-auction RF Channel	28
Neilsen DMA	Columbus OH
Network Affiliation	

**Transmitters**

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DT834A
	Year	2010
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	800 W

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	UAXTE-3
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1800 W
	Justification for New Transmitter	Existing transmitter is re-tuned analog transmitter. It is not able to achieve needed power to reach required ERP. See attached "Axcera Details.pdf" regarding age and capacity.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Other Transmitter Costs</b>	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes

<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	75.0 feet
	Other Electrical Service	Yes
	Description	Site approved electrician to install circuits, conduit, and wiring.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes



**Primary  
Antenna****Existing Antenna Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	No
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	ALP24L3- HSOC
	Year	2001

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Types</b>	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Circular
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power) .....	15.0 kW
	Manufacturer	
	Model	AL80-15-E
	Year	2020
Justification for New Antenna	Current antenna is out of band for the new channel assignment.	

**Primary  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	No

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>INSTALLATION AND RIGGING</b>	Installation of antenna and feed line on the tower by site approved local tower climber and support staff.

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	610 feet per run

**Primary  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	600 feet per run
	Justification for New Transmission Line	There is no existing line to reuse on the tower.
<b>Interior RF Systems</b>	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

**Primary  
Transmission  
Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
<b>Tower Equipment or Rigging Costs Changes</b>	Do you have tower equipment or rigging costs changes?	No

**Outside  
Professional  
Services  
Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	No
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No

	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No

**Other Professional Services Expenses Not Listed**

**Outside  
Professional  
Services  
Costs**

Information not provided.



**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Permit and Filing Costs</b>	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
<b>Point to Point Microwave (STL/ICR)</b>	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	Yes
	Type	Unlicensed

**Other Expenses**

**Other Expenses Not Listed**

Name	Description
<b>Transmitter Remote Control</b>	New transmitter remote control needed for new tower site so can maintain control of old and new site.

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter UAXTE-3</b>	<b>\$98,337.50</b>	<b>\$125,463.94</b>		<b>\$111,126.44</b>	
Transmitter Building Site Survey /Installation	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Other Electrical Service: Site approved electrician to install circuits, conduit, and wiring.	<i>\$2,387.50</i>	\$2,387.50	1/2 of attached proposal. Quote is for work for two transmitters. One is complete, this is the other one.	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$1,950.00	\$1,950.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$111,126.44	See attached quote.	\$111,126.44	N/A
<b>Sub-total</b>	<b>\$98,337.50</b>	<b>\$125,463.94</b>	<b>N/A</b>	<b>\$111,126.44</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$223,133.55</b>	<b>\$237,203.94</b>	<b>N/A</b>	<b>\$142,235.33</b>	<b>N/A</b>

**Components**

Actual Information	
Description	File Name

Transmitter Building Site Survey/Installation	Information not provided.	
Other Electrical Service: Site approved electrician to install circuits, conduit, and wiring.	Information not provided.	
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<p><b>Component Description:</b></p> <p><b>Amount:</b></p> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> <p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Final payment for transmitter. \$25,925.49</p> <p>2nd payment for transmitter. Reference PurchaseOrder on this invoice which is Q-84949 with the matching quote file named GatesAir Proposal TX Q-84949 in attachments for TX details and specs. Please also reference attachment Transmitter Justification. \$33,704.65</p> <p>Payment 1 for transmitter. \$33,704.65</p>

**Component Description:** 1st payment for transmitter.  
Reference PurchaseOrder on this invoice which is Q-84949 with the matching quote file named GatesAir Proposal TX Q-84949 in attachments for TX details and specs. Please also reference attachment Transmitter Justification.

**Amount:** \$33,704.65

**Component Description:** Manufacturer installation service and transmitter startup.

**Amount:** \$14,289.98

**Component Description:** Shipping freight cost for transmitter delivery to tower site.

**Amount:** \$3,501.67

**Component Description:** Payment 2 for Transmitter.

**Amount:** \$33,704.65

---

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna AL80-15-E</b>	<b>\$22,114.94</b>	<b>\$15,925.29</b>		<b>\$15,925.29</b>	
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Circular	<i>\$4,080.00</i>	\$4,080.00	See attached quote named ERI Antenna Quote COL in attachments.	\$4,080.00	N/A
INSTALLATION AND RIGGING	<i>\$11,134.94</i>	\$11,134.94	Estimated cost for tower crew to rig antenna and feed line from tower and rig feed line to transmission point in building.	\$11,134.94	N/A
Elbow complex, single channel, 1 5/8" input (if needed)	\$6,900.00	\$710.35	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$710.35	N/A
<b>Sub-total</b>	<b>\$22,114.94</b>	<b>\$15,925.29</b>	N/A	<b>\$15,925.29</b>	N/A
<b>Total for all systems</b>	<b>\$223,133.55</b>	<b>\$237,203.94</b>	N/A	<b>\$142,235.33</b>	N/A

## Components

Actual Information	
Description	File Name
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Circular	<p><b>Component Description:</b> Invoice for ERI antenna on new channel.</p> <p><b>Amount:</b> \$6,457.27</p>
	<p><b>Component Description:</b> We purchased an upgraded antenna. Please see attachment for standard antenna named ERI Standard Antenna Quote for \$4080.00. This is the amount we are seeking for reimbursement.</p> <p><b>Amount:</b> \$4,080.00</p>
	<p><b>Component Description:</b> Vendor cost minus mileage.</p> <p><b>Amount:</b> \$1,217.18</p>
	<p><b>Component Description:</b> Vendor cost minus mileage.</p> <p><b>Amount:</b> \$6,723.27</p>
INSTALLATION AND RIGGING	<p><b>Component Description:</b> Vendor cost minus mileage.</p> <p><b>Amount:</b> \$1,469.21</p>
	<p><b>Component Description:</b> Vendor cost minus mileage.</p> <p><b>Amount:</b> \$945.15</p>
	<p><b>Component Description:</b> Vendor cost minus mileage.</p> <p><b>Amount:</b> \$1,469.21</p>
	<p><b>Component Description:</b> Vendor cost minus mileage.</p> <p><b>Amount:</b> \$945.15</p>

**Component Description:** Vendor cost minus mileage.  
**Amount:** \$780.13

**Component Description:** Tower work to rig tower and install clamps for new transmission line.  
**Amount:** \$1,529.49

**Component Description:** Tower work to aim new STL path for repack.  
**Amount:** \$1,005.43

**Component Description:** Tower work to aim antenna and install new transmission line.  
**Amount:** \$6,783.55

**Component Description:** Tower work for STL mounts to fit new tower leg.  
**Amount:** \$840.41

**Component Description:** Tower work for STL modification as part of repack process.  
**Amount:** \$1,321.30

---

---

Elbow complex, single  
channel, 1 5/8" input (if  
needed)

**Component Description:**

Reducers for  
antenna input.

**Amount:**

\$710.35

**Component Description:**

Reducers for  
antenna input.

**Amount:**

\$710.35

---



**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$19,800.00</b>	<b>\$10,197.20</b>		<b>\$10,197.20</b>	
Flexible Air Transmission Line - dielectric, 1 5 /8"	\$19,800.00	\$10,197.20	N/A	\$10,197.20	N/A
<b>Sub-total</b>	<b>\$19,800.00</b>	<b>\$10,197.20</b>	<b>N/A</b>	<b>\$10,197.20</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$223,133.55</b>	<b>\$237,203.94</b>	<b>N/A</b>	<b>\$142,235.33</b>	<b>N/A</b>

**Components**

Actual Information Description	File Name
--------------------------------	-----------

Flexible Air Transmission  
Line - dielectric, 1 5/8"

**Component Description:**

Invoice for the  
transmission line  
and associated  
mounting  
hardware.

**Amount:**

\$16,336.68

**Component Description:**

Transmission line  
for new tower.  
Cost for QTY 520  
units/ft of airline by  
\$19.21 per foot  
equals \$10,197.20  
as per INV4441  
and SCMSQuote  
QT17437 to INV  
4441

**Amount:**

\$10,197.20

**Cost Information**

**Tower Equipment and Rigging Costs**

Information not provided.

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$63,867.50</b>	<b>\$63,867.50</b>		<b>\$0.00</b>	
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$52,600.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
<b>Sub-total</b>	\$63,867.50	\$63,867.50	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$223,133.55	\$237,203.94	N/A	\$142,235.33	N/A

### Components

Information not provided.

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$19,013.61</b>	<b>\$21,750.01</b>		<b>\$4,986.40</b>	
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$7,500.00</i>	\$7,500.00	5000.00 for crew to remove and 2500.00 to dispose of antenna and feed line from previous tower location.	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
Transmitter Remote Control	<i>\$7,818.61</i>	\$7,818.61	New remote control for new transmitter site. Needed so that we could control old transmitter site and new transmitter site before switching to new site and channel.	\$0.00	N/A

New Point to Point Microwave System: Unlicensed	\$2,250.00	\$4,986.40	This was the price for the system that would provide enough bandwidth for our video stream to the transmitter site based on distance and throughput.	\$4,986.40	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
<b>Sub-total</b>	\$19,013.61	\$21,750.01	N/A	\$4,986.40	N/A
<b>Total for all systems</b>	\$223,133.55	\$237,203.94	N/A	\$142,235.33	N/A

### Components

Actual Information	
Description	File Name
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

---

Transmitter Remote Control

**Component Description:**

Remote control for new tower site to maintain full control of new transmitter per FCC guidelines. Please reference quote named Bohn Broadcast Quote in attachments.

**Amount:**

\$7,818.61

**Component Description:**

Transmitter remote control for new tower site.

**Amount:**

\$7,818.61

---

<p>New Point to Point Microwave System: Unlicensed</p>	<p><b>Component Description:</b> New STL to new transmitter site to remain on the air during the transition to the new tower. We used our EIN as the vendors was not readily available. See attachment Columbus W9.</p> <p><b>Amount:</b> \$4,986.40</p>
	<p><b>Component Description:</b> Unlicensed 5 GHz microwave radio system and components to install system. We used our EIN as the vendors was not readily available. See attachment Columbus W9.</p> <p><b>Amount:</b> \$4,986.40</p>
<p>FCC Filing Fees - Form 2100 minor change CP application</p>	<p>Information not provided.</p>



**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$223,133.55	\$237,203.94	\$142,235.33

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**John  
Takach**  
*Chief  
Engineer*

09/23/2022

Certification	Section	Question	Response
	<p><b>Submission of Actual Cost Documentation Statements</b></p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**John  
Takach**  
*Chief  
Engineer*

09/23/2022

Certification	Section	Question	Response
	<b>Submission of Final Allocation or Accounting Information Statements</b>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**John  
Takach**  
*Chief  
Engineer*

09/23/2022

## Attachments