



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **168481** | Service: **LPD** | Call **WTBT-LD** | Channel:
ID: | Sign:
8 (High VHF) | File **000089488**
Number:
FRN: **0028381564** | Eligibility **Eligible** | Date **03/30**
Status: | Submitted: **/2023**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Major Market Broadcasting of Florida, Inc.	2118 WALSH AVENUE SUITE 208 SANTA CLARA, CA 95050 United States	+1 (415) 886-7284	fcc@chicago22.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Tony Zummallen <i>President</i> <i>QCommunications, LLC</i>	705 SE MELODY LN STE B LEES SUMMIT, MO 64063 United States	+1 (816) 729-1177	tony@qcomm.tv

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WTBT-LD Transitioning from Channel 45 to Channel 8 as a result of Broadcast Repack.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	UTX5K
	Year	2007
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-6R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	3.6 kW
	Justification for New Transmitter	NEED NEW TRANSMITTER TO OPERATE ON CHANNEL 8

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes
	Electrical Service	
	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	Yes
	Description	NEW WIRING OF NEW TRANSMITTER REQUIRED

HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Other Antenna Type	Custom Panel
	ERP: (Effective Radiated Power)	3.0 kW
	Manufacturer	
	Model	SWLP16EC
	Year	2007

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Middle
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	3.0 kW
	Manufacturer	
	Model	ATCBCH04CWS-8
	Year	2019
Justification for New Antenna	NEW CHANNEL 8 INCOMPATIBLE WITH EXISTING ANTENNA	

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	Other
	Other Diameter	2 1/8 inches
	Number of parallel runs	1
	Length	850 feet per run

**Primary
Transmission
Line** **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	800 feet per run
	Justification for New Transmission Line	New transmission line required for change in transmitter and antenna and change in location on tower
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1057473
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	27° 49' 10.8" N-
	Longitude (NAD83)	082° 15' 38.0" W-
	Overall Structure Height	1592.83 feet
	Support Structure Height	1443.88 feet
	Ground Elevation Above Mean Sea Level (AMSL)	75.13 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Towers LLC
Date Constructed	09/07/2011

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
6601	WXPX-TV	DTV
63984	WFUS	FM
66013	WPOI	FM
11290	WTSP	DTV
74200	WWRM	FM
16788	WFTT-TV	DTV
11125	WCLF	DTV
54948	WSVT-LD	LPD
53819	WMOR-TV	DTV
168552	WTAM-LD	LPD
29732	WFLZ-FM	FM
23078	WMTX	FM
47459	WMNF	FM

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study need for guyed or free-standing tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
Prepare Form 601	No	
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes

RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	3
	Justification	ENGINEERING SERVICES FOR COMPLEX INSTALLATION ON MULTI-TENANT TOWER 3 DAYS @ \$2000 per day

Other Professional Services Expenses Not Listed

Outside Professional Services Costs

Name	Description
INTERNAL PROJECT MGMT	INTERNAL PROJECT MANAGEMENT SERVICES 50 HOURS @\$100.00 p/h
General Legal	General Legal
General Engineering Expense	General Engineering

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

Other Expenses

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-6R44	\$116,000.00	\$144,679.69		\$139,679.69	
High VHF - Air Cooled Solid State Transmitter 1.1 - 4.4 kW	\$101,000.00	\$99,017.19	Transmitter costs per proposal Q-94320, plus shipping, tax and a change order.	\$99,017.19	N/A
Other Electrical Service: NEW WIRING OF NEW TRANSMITTER REQUIRED	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Transmitter Building Site Survey /Installation	\$10,000.00	\$40,662.50	Actual costs	\$40,662.50	N/A
Sub-total	\$116,000.00	\$144,679.69	N/A	\$139,679.69	N/A
Total for all systems	\$523,300.90	\$537,459.54	N/A	\$329,364.54	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

<p>High VHF - Air Cooled Solid State Transmitter 1.1 - 4.4 kW</p>	<p>Component Description: ONLY invoice for transmitter - GatesAir - INV US0348230</p> <p>Amount: \$99,017.19</p>
<p>Other Electrical Service: NEW WIRING OF NEW TRANSMITTER REQUIRED</p>	<p>Information not provided.</p>
<p>Transmitter Building Site Survey/Installation</p>	<p>Component Description: Installation of transmitter and various other components. See invoice for detail. BXB - INV WTBT001</p> <p>Amount: \$40,662.50</p>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATCBCH04CWS-8	\$42,755.00	\$42,755.00		\$0.00	
Pattern scatter analysis for side mount (if not included in antenna base cost)	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
Side Mount antenna brackets	\$4,625.00	\$4,625.00	N/A	N/A	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
High VHF-Low Power, Side Mount, Slotted Coaxial, 3.0kW input, Horizontal	<i>\$29,400.00</i>	\$29,400.00	N/A	N/A	N/A
Sub-total	\$42,755.00	\$42,755.00	N/A	\$0.00	N/A
Total for all systems	\$523,300.90	\$537,459.54	N/A	\$329,364.54	N/A

Components

Information not provided.

**Cost
Information**

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$19,200.00	\$19,200.00		\$0.00	
Flexible Foam Transmission Line - dielectric, 1 5/8"	\$19,200.00	\$19,200.00	N/A	N/A	N/A
Sub-total	\$19,200.00	\$19,200.00	N/A	\$0.00	N/A
Total for all systems	\$523,300.90	\$537,459.54	N/A	\$329,364.54	N/A

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$166,450.00	\$149,631.45		\$140,931.45	
Study needed for guyed or free-standing tower	\$8,700.00	\$8,700.00	N/A	N/A	N/A
Tower Rigging Tall Tower (greater than 500')	\$157,750.00	\$140,931.45	Per costs on invoices	\$140,931.45	N/A
Sub-total	\$166,450.00	\$149,631.45	N/A	\$140,931.45	N/A
Total for all systems	\$523,300.90	\$537,459.54	N/A	\$329,364.54	N/A

Components

Actual Information	
Description	File Name
Study needed for guyed or free-standing tower	Information not provided.
Tower Rigging Tall Tower (greater than 500')	<p>Component Description: Antenna & Line install & decomm - NE Towers - INV 210126FLS3</p> <p>Amount: \$140,931.45</p>

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$164,950.90	\$167,248.40		\$48,753.40	
General Engineering Expense	<i>\$51,995.00</i>	\$51,995.00	Costs per actual invoices	\$11,332.50	N/A
General Legal	<i>\$2,158.00</i>	\$2,158.00	Per actual costs	\$1,440.50	N/A
INTERNAL PROJECT MGMT	<i>\$22,270.00</i>	\$22,270.00	Per actual costs for external project management	\$22,270.00	N/A
Additional Field Engineering Service, 3 Days	<i>\$6,000.00</i>	\$6,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$12,100.00	\$12,100.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$52,600.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	\$0.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	\$950.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,200.00	Based on actual cost	\$2,200.00	Actual engineering expense incurred.
Perform engineering study for displacement application	\$1,800.00	\$4,000.00	Based on actual expense	\$4,000.00	Additional engineering work required due to potential interference issue and evaluation of options.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Form 399 assistance or other Program Management costs	\$6,560.40	\$6,560.40	Per actual costs	\$6,560.40	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
Sub-total	\$164,950.90	\$167,248.40	N/A	\$48,753.40	N/A
Total for all systems	\$523,300.90	\$537,459.54	N/A	\$329,364.54	N/A

Components

Actual Information Description	File Name
General Engineering Expense	Component Description: Engineering - Tech Assurance - INV 1485 Amount: \$7,507.50
	Component Description: Engineering - Mid State - INV 2109- 5005 Amount: \$450.00
	Component Description: Engineering - Mid State - INV 2108- 5013 Amount: \$2,475.00
	Component Description: Engineering - Mid State - INV 2107- 5008 Amount: \$900.00
	Component Description: Tech Assurance - eng - INV 1485 Amount: \$7,507.50
	Component Description: on site engineer - BXB mgmt - INV WTBT001 Amount: \$40,662.50

General Legal

Component Description: WTBT's portion of attached invoice - TLP - INV 2701
Amount: \$510.00

Component Description: Legal - WTBT - INV 2701 TLP
Amount: \$1,227.50

Component Description: Legal Services - Telecommunications - INV 2624
Amount: \$930.50

INTERNAL PROJECT MGMT

Component Description: 3rd Qtr 2022 - Dewar - PM - INV 1105
Amount: \$2,720.00

Component Description: 2nd Quarter 2022 PM Services - Dewar - INV 1104
Amount: \$2,040.00

Component Description: Outside PM - Deepti Dewar - INV 1103
Amount: \$3,060.00

Component Description: Outside Proj Mgmt Services - D. Dewar - INV 1102
Amount: \$4,590.00

Component Description: Outside PM services - Dewar - INV 1101
Amount: \$9,860.00

	<p>Component Description: Deepti Dewar - PM - INV 1101</p> <p>Amount: \$9,860.00</p>
	<p>Component Description: Q3 2022 PM - Deepti Dewar - INV 1105</p> <p>Amount: \$2,720.00</p>
	<p>Component Description: Q4 2021 PM - Deepti Dewar - INV 1102</p> <p>Amount: \$4,590.00</p>
	<p>Component Description: Q1 2022 PM - Deepti Dewar - INV 1103</p> <p>Amount: \$3,060.00</p>
	<p>Component Description: Q2 2022 PM - Deepti Dewar - INV 1104</p> <p>Amount: \$2,040.00</p>
Additional Field Engineering Service, 3 Days	Information not provided.
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.

<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Component Description: Additional displacement application legal expenses Amount: \$100.00</p>
	<p>Component Description: Preparation and filing displacement application Amount: \$1,300.00</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: CP Displacement Work Amount: \$850.00</p>
	<p>Component Description: CP Displacement application Amount: \$100.00</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Completion of interference studies and displacement application Amount: \$1,250.00</p>
	<p>Component Description: Partial Preparation of Displacement application engineering sections Amount: \$950.00</p>

Perform engineering study for displacement application	<p>Component Description: Engineering work for analysis and determination of possible options for displacement and interference studies for various options.</p> <p>Amount: \$4,000.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Form 399 assistance or other Program Management costs	<p>Component Description: July 2022 PM - QComm - INV 20220818</p> <p>Amount: \$308.00</p> <p>Component Description: Aug 2022 thru closeout - QComm - INV 20220847</p> <p>Amount: \$2,787.40</p> <p>Component Description: Oct 2021 PM - QComm - INV 230083</p> <p>Amount: \$1,694.00</p> <p>Component Description: Sept 2021 PM - QComm - INV 230058</p> <p>Amount: \$1,771.00</p>
Prepare/ Review 399 reimbursement form	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$13,945.00	\$13,945.00		\$0.00	
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$7,500.00</i>	\$7,500.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Sub-total	\$13,945.00	\$13,945.00	N/A	\$0.00	N/A
Total for all systems	\$523,300.90	\$537,459.54	N/A	\$329,364.54	N/A

Components

Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$523,300.90	\$537,459.54	\$329,364.54

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	Yes

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Ravi Kapur
President

03/30/2023

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Ravi Kapur
President

03/30/2023

Certification	Section	Question	Response
	<p>Submission of Final Allocation or Accounting Information Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Ravi Kapur
President

03/30/2023

Attachments

