



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **68043** | Service: **LPD** | Call **WESV-LD** | Channel: **31 (UHF)**
ID: | Sign:
File **0000090028**
Number:
FRN: **0001529247** | Eligibility **Eligible** | Date **02/22**
Status: | Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Estrella Television License LLC	1845 Empire Avenue Burbank, CA 91504 United States	+1 (818) 729-5300	bkei@EstrellaMedia.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton <i>Widely</i>	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WESV-LD is planning to purchase an upgraded transmitter and antenna, a like-for-like transmission line and to move to a new tower.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	UAX-500
	Year	2000
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	625 W

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	UAXTE-4R23
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.4 kW
	Justification for New Transmitter	Re-tuning the existing main transmitter is not an option because the manufacturer no longer supports this unit.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No

HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	2
	Design power capacity in use	10.0 %
	Lower Limit	626.00 MHz
	Upper Limit	632.00 MHz
	ERP: (Effective Radiated Power)	6.0 kW
	Manufacturer	
	Model	955512
	Year	2000

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	2
	Lower Limit	572.00 MHz
	Upper Limit	578.00 MHz
	Design power capacity in use	40.0 %
	ERP: (Effective Radiated Power)	6.0 kW
	Manufacturer	
	Model	TUM-LP-C1-2/2M-1-K
	Year	2018

Justification for New Antenna

The existing antenna is not able to be retuned to the new channel

Primary Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
Power Dividers	Does the panel antenna require power dividers?	No
Cable Harness	Does the panel antenna require cable harness?	No

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	350 feet per run

**Primary
Transmission
Line** **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	350 feet per run
	Justification for New Transmission Line	The new transmission line is needed because the station is moving to a new tower.
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	Located on Building
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1009012
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 53' 56.1" N-
	Longitude (NAD83)	087° 37' 23.2" W-
	Overall Structure Height	1505.89 feet
	Support Structure Height	1106.94 feet
	Ground Elevation Above Mean Sea Level (AMSL)	592.84 feet

Structure Type	BTWR - Building with Tower
Tower Owner	American Towers LLC
Date Constructed	12/05/2002

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
28620	WUSN	FM
49552	WDRV	FM
6588	WVAZ	FM
145107	W268AY	FX
70042	WLIT-FM	FM
67073	WOJO	FM
19525	WKQX	FM
22211	WFLD	DTV
10059	WSHE-FM	FM
16853	WXRT	FM
6377	WTMX	FM
73226	WLS-TV	DTV
72115	WGN-TV	DTV
53971	WEBG	FM
66649	WBEZ	FM
63526	WCKL	AM
12498	WGBO-DT	DTV
140763	W280EM	FX

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Located on Building
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	254
	Explanation	WESV-LD does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing, tracking, progress reporting, monitoring and all other activities necessary to facilitate on-time completion of the station's build
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	Yes

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Other Professional Services Expenses Not Listed

Outside Professional Services Costs

Information not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

Other Expenses

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-4R23	\$84,000.00	\$66,909.58		\$66,909.58	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$66,909.58	Please see Estimated Cost Justification WESV-LD-110-Primary Transmitter - UHF Air Cooled Solid State, 1 - 2 kW v0	\$66,909.58	N/A
Sub-total	\$84,000.00	\$66,909.58	N/A	\$66,909.58	N/A
Total for all systems	\$189,408.16	\$189,339.58	N/A	\$127,872.18	N/A

Components

Actual Information	
Description	File Name
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<p>Component Description: Transmitter</p> <p>Amount: \$5,693.98</p> <p>Component Description: Transmitter</p> <p>Amount: \$61,215.60</p>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TUM-LP-C1-2 /2M-1-K	\$15,825.00	\$18,295.00		\$1,800.00	
Sweep test of transmission line and antenna	\$5,730.00	\$8,200.00	please see Estimated Cost Justification WESV-LD-210-Primary Antenna - Sweep Test V0	\$1,800.00	N/A
UHF-Low Power, Side Mount, Broadband Panel, 2 bay, 6.0kW input, Elliptical	<i>\$10,095.00</i>	\$10,095.00	Please see Dielectric quote CLE 345 Rev A (less discount and non-reimbursable V-pol component)	\$0.00	N/A
Sub-total	\$15,825.00	\$18,295.00	N/A	\$1,800.00	N/A
Total for all systems	\$189,408.16	\$189,339.58	N/A	\$127,872.18	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Sweep test of transmission line and antenna	<p>Component Description: WESV-LD-210-Primary Antenna - Sweep Test</p> <p>Amount: \$900.00</p>
UHF-Low Power, Side Mount, Broadband Panel, 2 bay, 6.0kW input, Elliptical	<p>Component Description: WESV-LD-210-Primary Antenna - Sweep Test</p> <p>Amount: \$900.00</p> <hr/> <p>Component Description: UHF-Low Power Side Mount</p> <p>Amount: \$10,095.00</p>

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$11,550.00	\$10,988.84		\$10,988.84	
Flexible Air Transmission Line - dielectric, 1 5/8"	\$11,550.00	\$10,988.84	Please see Estimated Cost Justification WESV-LD-310-Primary Transmission Line - 1 5/8 Flexible Air Dielectric v0	\$10,988.84	N/A
Sub-total	\$11,550.00	\$10,988.84	N/A	\$10,988.84	N/A
Total for all systems	\$189,408.16	\$189,339.58	N/A	\$127,872.18	N/A

Components

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 1 5/8"	Component Description: FLEXLINE 1-50 ANDREW HJ7
	Amount: \$10,342.44
	Component Description: IL Sales Tax Invoice 824007
	Amount: \$646.40

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower BTWR	\$21,700.00	\$21,700.00		\$21,700.00	
Complex Tower (includes, e. g., towers with candelabras and/or stacked antennas)	<i>\$21,700.00</i>	\$21,700.00	per Krueger Broadcast Estimate 1048	\$21,700.00	N/A
Sub-total	\$21,700.00	\$21,700.00	N/A	\$21,700.00	N/A
Total for all systems	\$189,408.16	\$189,339.58	N/A	\$127,872.18	N/A

Components

Actual Information Description	File Name
Complex Tower (includes, e. g., towers with candelabras and/or stacked antennas)	Component Description:
	Invoice for remaining 50% Balance
	Amount:
	\$10,850.00
	Component Description:
	Install panel antennae
	Amount:
	\$10,850.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$42,082.00	\$57,195.00		\$18,627.60	
Project management of the transition	\$26,797.00	\$41,910.00	see Justifying Quote WESV-LD-LPTV Widely strategic support quote	\$18,560.55	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$3,262.50	N/A	\$67.05	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Prepare Form 601	\$755.00	\$755.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
Sub-total	\$42,082.00	\$57,195.00	N/A	\$18,627.60	N/A
Total for all systems	\$189,408.16	\$189,339.58	N/A	\$127,872.18	N/A

Components

Actual Information	
Description	File Name
Project management of the transition	Component Description:
	Amount:
	Component Description:
	Amount:

Project Management
\$4,982.35

Project Management
\$3,713.70

Component Description: Project Management
Amount: \$71.25

Component Description: Project Management
Amount: \$90.00

Component Description: Project Management
Amount: \$58.70

Component Description: Project Management
Amount: \$308.20

Component Description: Project Management
Amount: \$2,011.35

Component Description: Project Management
Amount: \$919.55

Component Description: Project Management
Amount: \$799.25

Component Description: Project Management
Amount: \$4.60

Component Description: Project Management
Amount: \$1,301.35

	<p>Component Description: Project Management</p> <p>Amount: \$276.10</p>
	<p>Component Description: Project Management</p> <p>Amount: \$325.25</p>
	<p>Component Description: Project Management</p> <p>Amount: \$3,281.00</p>
	<p>Component Description: Project Management</p> <p>Amount: \$417.90</p>
Attorney Fees - Negotiation of lease and other matters for shared locations	<p>Component Description: Professional Services</p> <p>Amount: \$67.05</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare Form 601	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for displacement application	Information not provided.

Prepare/ Review 399
reimbursement form

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$14,251.16	\$14,251.16		\$7,846.16	
Equipment Storage	<i>\$2,445.00</i>	\$2,445.00	Please see Dielectric Quote 1879120	\$2,445.00	N/A
Equipment Delivery and Handling Charges	<i>\$5,401.16</i>	\$5,401.16	per Estimated Cost Justification WESV-LD-610-Equipment Delivery and Handling v0	\$5,401.16	N/A
FCC Filing Fees - Form 2100 Major change CP application	\$4,960.00	\$4,960.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
Sub-total	\$14,251.16	\$14,251.16	N/A	\$7,846.16	N/A
Total for all systems	\$189,408.16	\$189,339.58	N/A	\$127,872.18	N/A

Components

Actual Information	File Name	
Description		
Equipment Storage	Component Description:	WESV-LD-610- Equipment Storage
	Amount:	\$2,445.00
Equipment Delivery and Handling Charges	Component Description:	Freight and Shipping
	Amount:	\$3,915.00
	Component Description:	Freight and Shipping
	Amount:	\$1,486.16
FCC Filing Fees - Form 2100 Major change CP application	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$189,408.16	\$189,339.58	\$127,872.18

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Michael
Everett
Todd**
*Chief
Engineer*

02/22/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Michael
Everett
Todd**
*Chief
Engineer*

02/22/2021

Attachments