



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **167755** | Service: **LPT** | Call **KXKW-LD** | Channel:  
ID: | Sign:  
**30 (UHF)** | File **0000089113**  
Number:  
FRN: **0008774135** | Eligibility **Eligible** | Date **06/08**  
Status: | Submitted: **/2021**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>DELTA MEDIA CORPORATION</b> Applicant Doing Business As: DELTA MEDIA CORPORATION	3501 N.W. EVANGELINE THRUWAY CARENCRO, LA 70520 United States	+1 (337) 896- 1600	charles@delta- network.com	Other

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Transition plan is to replace existing transmission line and antenna for channel 32 and install replacement antenna and transmission line for channel 30.

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	NV7500
	Year	2005
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	5 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	EC702HP-BB2
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.2 kW
	Justification for New Transmitter	Rohde \$ Schwarz no longer provides technical support for the NV7500 transmitter series. Our consulting engineer stated that the existing transmitter should be replaced for this reason.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Other Transmitter Costs</b>	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No

<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	Yes
	Size	1.5 inches
	Length	50.0 feet
	Other Electrical Service	No
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	ALP16L3- HSOC-32
	Year	2008

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power) .....	15.0 kW
	Manufacturer	
	Model	TLP-16M/VP- R
	Year	2020
	Justification for New Antenna	Existing antenna is not broadbanded to be able to go from RF channel 32 to RF channel 30 and cannot be retuned in the field.



**Primary  
Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
<b>Louisiana State and Local Sales Taxes</b>	Louisiana State and Local Sales Taxes associated with antenna shipping costs
<b>Louisiana State and Local Sales Taxes</b>	Louisiana State and Local Sales Taxes associated with purchase of new antenna

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary Existing Transmission Line**

Transmission Line	Section	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
	Existing Transmission Line Description	Use	Primary (Main)
		Ownership	Owned
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
		Type	Rigid
		Diameter	4 1/16 inches
		Segment Length	19 1/2 inches
		Number of parallel runs	1
		Length	970 feet per run

**Primary Other Transmission Line Expenses Not Listed**

Transmission Line	Name	Description
	Reducer 4-50 X 1-50	Reducer 4-50 X 1-50 for Antenna Input

Primary  
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	20 inches
	Number of parallel runs	1
	Length	970 feet per run

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	19 1/2 inches
	Number of parallel runs	1
	Length	1050 feet per run
	Justification for New Transmission Line	The existing transmission line lengths of 20 feet are not the correct length for RF channel 30.
<b>Interior RF Systems</b>	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	Yes

**Primary**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Louisiana State and Local Sales Taxes</b>	Louisiana State and Local Sales Taxes associated with shipping and handling costs of new transmission line

<b>Louisiana State and Local Sales Taxes</b>	Louisiana State and Local Sales Taxes associated with purchase of new transmission line
<b>RF Sweep of Existing Transmission Line</b>	Perform an RF Sweep of the existing transmission line to determine whether it is acceptable to use for RF channel 30
<b>Shipping and Handling</b>	Shipping and handling costs associated with purchase of new transmission line

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1251823
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	30° 20' 33.0" N-
	Longitude (NAD83)	091° 57' 46.6" W-
	Overall Structure Height	1025.91 feet
	Support Structure Height	966.20 feet
	Ground Elevation Above Mean Sea Level (AMSL)	22.97 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Delta Media Corp.
	Date Constructed	05/01/2006

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
201208	K258DQ	FX
183335	KLWB-FM	FM
153132	K249EY	FX
82476	KLWB	DTV
33177	KXKW-LP	LPA
33220	KOGM	FM
202534	K253CO	FX
349	KDCG-CD	DTV

**Other Types of Users**

Users
Two-way radio

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

<b>Helicopter Services Required</b>	Are helicopter services required?	No
---	-----------------------------------	----

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.



**Outside  
Professional**

Section	Question	Response
<b>Services Costs</b> <b>Outside Project</b> <b>Management Services</b>	Do you require outside project management services?	No
<b>Outside RF consulting</b> <b>Engineering Services</b>	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	Yes
<b>Attorney and Other</b> <b>Outside Consulting</b> <b>Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes

<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
<b>Attorney Fees</b>	Attorney fees related to transition of channel 32 to channel 30
<b>Project Management</b>	Project Management for time involved in supervision of channel transition
<b>Prepare and review reimbursement form</b>	Expenses related to preparation of reimbursement form

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Permit and Filing Costs</b>	FCC Construction Permit Major Change	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
<b>Point to Point Microwave (STL/ICR)</b>	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other Expenses****Other Expenses Not Listed**

Name	Description
<b>Portable Toilet Rental</b>	Transmitter site does not have permanent facilities

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC702HP-BB2	\$86,500.00	\$70,255.56		\$67,755.56	
1.5" Rigid Conduit and Wiring	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$67,755.56	N/A	\$67,755.56	N/A
Sub-total	\$86,500.00	\$70,255.56	N/A	\$67,755.56	N/A
Total for all systems	\$340,090.74	\$323,428.80	N/A	\$108,083.80	N/A

Components

Actual Information	
Description	File Name
1.5" Rigid Conduit and Wiring	Information not provided.

UHF - Air Cooled Solid State  
Transmitter 1 - 2.5 kW

**Component Description:**

Comark Invoice  
S10573-3 for  
remaining 5%  
due for the  
purchase of the  
channel 30  
transmitter.

**Amount:**

\$3,387.78

**Component Description:**

Hitachi Comark  
Invoice # S10573-  
1 for 50%  
payment due  
initial order for  
transmitter

**Amount:**

\$33,877.78

**Component Description:**

Comark invoice  
S10573-2 for  
payment due  
prior to shipment  
of transmitter

**Amount:**

\$30,490.00

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna TLP-16M/VP-R</b>	<b>\$52,026.75</b>	<b>\$51,611.75</b>		<b>\$35,641.75</b>	
Louisiana State and Local Sales Taxes	<i>\$1,560.75</i>	\$1,560.75	N/A	\$1,560.75	N/A
Side Mount antenna brackets	\$4,625.00	\$3,540.00	N/A	\$3,540.00	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$9,570.00	N/A	N/A	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$6,400.00	The typical cost for sweep testing has been quoted at \$6,400.00.	\$0.00	N/A
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Elliptical	<i>\$30,541.00</i>	\$30,541.00	N/A	\$30,541.00	N/A
<b>Sub-total</b>	<b>\$52,026.75</b>	<b>\$51,611.75</b>	N/A	<b>\$35,641.75</b>	N/A

<b>Total for all systems</b>	\$340,090.74	\$323,428.80	N/A	\$108,083.80	N/A
------------------------------	--------------	--------------	-----	--------------	-----

## Components

Actual Information	
Description	File Name
Louisiana State and Local Sales Taxes	<p><b>Component Description:</b> Invoice ST886009 - Louisiana sales tax due for invoice 886009 adjusted to \$1,560.75 as explained in cover letter</p> <p><b>Amount:</b> \$1,560.75</p>
Side Mount antenna brackets	<p><b>Component Description:</b> Invoice 886009 Line item #3 Standard Mounts (Side Mounts) for TLP-16M/VP-R antenna</p> <p><b>Amount:</b> \$3,540.00</p> <p><b>Component Description:</b> Please disregard invoice MAN01618</p> <p><b>Amount:</b> N/A</p>
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.
Sweep test of transmission line and antenna	<p><b>Component Description:</b> Please disregard invoice MAN01618</p> <p><b>Amount:</b> N/A</p>

UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Elliptical	<b>Component Description:</b>  <b>Amount:</b>	Invoice 886009 Line item #1 TLP- 16M/VP-R KXKW- LP Channel 30 antenna \$30,541.00
---	---	--



Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$992.00	\$992.00		\$992.00	
Reducer 4-50 X 1-50	<i>\$992.00</i>	\$992.00	N/A	\$992.00	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$992.00	\$992.00	N/A	\$992.00	N/A
Total for all systems	\$340,090.74	\$323,428.80	N/A	\$108,083.80	N/A

Components

Actual Information Description	File Name
Reducer 4-50 X 1-50	<div><div>Component Description:</div><div>Invoice 886009 Line item #4 Reducer 4-50 x 1-50 for TLP-16M /VP-R antenna input</div><div>Amount:</div><div>\$992.00</div></div>

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$157,750.00	\$157,750.00		\$0.00	
Tower Rigging Tall Tower (greater than 500')	\$157,750.00	\$157,750.00	N/A	N/A	N/A
Sub-total	\$157,750.00	\$157,750.00	N/A	\$0.00	N/A
Total for all systems	\$340,090.74	\$323,428.80	N/A	\$108,083.80	N/A

Components

Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$29,022.50</b>	<b>\$29,020.00</b>		<b>\$0.00</b>	
Prepare and review reimbursement form	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Project Management	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Attorney Fees	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Prepare Form 601	\$755.00	\$755.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,100.00	N/A	N/A	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N/A
Form 399 assistance or other Program Management costs	<b>\$5,000.00</b>	\$5,000.00	N/A	N/A	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
<b>Sub-total</b>	\$29,022.50	\$29,020.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$340,090.74	\$323,428.80	N/A	\$108,083.80	N/A

## Components

Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$13,799.49</b>	<b>\$13,799.49</b>		<b>\$3,694.49</b>	
Equipment Delivery and Handling Charges	<i>\$3,694.49</i>	\$3,694.49	N/A	\$3,694.49	N/A
Portable Toilet Rental	<i>\$700.00</i>	\$700.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 Major change CP application	\$4,960.00	\$4,960.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$13,799.49</b>	<b>\$13,799.49</b>	<b>N/A</b>	<b>\$3,694.49</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$340,090.74</b>	<b>\$323,428.80</b>	<b>N/A</b>	<b>\$108,083.80</b>	<b>N/A</b>

## Components

Actual Information	File Name	
Description		
Equipment Delivery and Handling Charges	<b>Component Description:</b>	Dielectric invoice 996025 for channel 30 antenna storage with PAF Transportation due to COVID-19 restrictions
	<b>Amount:</b>	\$3,295.00
	<b>Component Description:</b>	Far Horizon Equipment - Invoice 54 - for skid steer rental to off load channel 30 antenna at KXKW transmitter site
	<b>Amount:</b>	\$399.49
Portable Toilet Rental	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
FCC Filing Fees - Form 2100 Major change CP application	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	

<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$340,090.74	\$323,428.80
			\$108,083.80

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Arthur Lee Clardy , III .</b>  <i>Director of Engineering</i></p> <p>06/08/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Arthur Lee Clardy , III .</b>  <i>Director of Engineering</i></p> <p>06/08/2021</p>

## Attachments