



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **168060** | Service: **LPT** | Call **WGEN-LD** | Channel:
ID: | Sign:
8 (High VHF) | File **0000090016**
Number:
FRN: **0001529247** | Eligibility **Eligible** | Date **02/22**
Status: | Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Estrella Television License LLC	1845 Empire Avenue Burbank, CA 91504 United States	+1 (818) 729-5300	bkei@EstrellaMedia.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Sam Hariton <i>Widely, Inc.</i>	Sam Hariton 4031 University Drive Suite 100 Fairfax, VA, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WGEN-LD is planning a move from UHF to VHF, necessitating new transmitter, antenna and transmission line. The transmitter and antenna are necessary upgrades because of the band switch.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	AT-700K
	Year	2012
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	VAXTE-3
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.88 kW
	Justification for New Transmitter	WGEN-LD cannot return the transmitter because of the move from UHF to VHF.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No

HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	PSIPSILP16BA
	Year	2012

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	4
	Lower Limit	180.00 MHz
	Upper Limit	186.00 MHz
	Design power capacity in use	60.0 %
	ERP: (Effective Radiated Power)	3.0 kW
	Manufacturer	
	Model	TLS-V4
	Year	2018

Justification for New Antenna	While it is an upgrade, the addition of vertical polarization is absolutely necessary for the new VHF channel assignment and should be reimbursed. The new antenna is required because of the move from UHF to VHF.
-------------------------------	---

Primary Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
Power Dividers	Does the panel antenna require power dividers?	No
Cable Harness	Does the panel antenna require cable harness?	No

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	100 feet per run

**Primary
Transmission
Line** **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	100 feet per run
	Justification for New Transmission Line	The new transmission line is necessary because the existing line will not support the shift from UHF to VHF.
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	Located on Building
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1047672
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	25° 46' 25.8" N-
	Longitude (NAD83)	080° 11' 16.7" W-
	Overall Structure Height	647.96 feet
	Support Structure Height	492.12 feet
	Ground Elevation Above Mean Sea Level (AMSL)	12.14 feet
	Structure Type	BTWR - Building with Tower

Tower Owner	SPANISH BROADCASTING SYSTEM OF FLORIDA, INC.
Date Constructed	01/01/1988

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
66376	WXDJ	FM
61640	WCMQ-FM	FM
138466	W249DM	FX
48368	WRMA	FM
90508	W272DS	FX
150271	W270CV	FX

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Tower mapping and report for structural engineer
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
---------	----------	----------

Tower Rigging Costs	Complex Tower	Located on Building
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
<p>Outside Project Management Services</p>	<p>Do you require outside project management services?</p>	<p>Yes</p>
	<p>Number of Hours</p>	<p>254</p>
	<p>Explanation</p>	<p>WGEN-LD requires the aid of outside project management services to fulfill the requirements of the repack. WGEN-LD will hire an outside firm to facilitate and support WGEN-LD in these tasks and others to ensure a timely and well managed transition.</p>
<p>Outside RF consulting Engineering Services</p>	<p>Perform engineering study for displacement application</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC Construction Permit Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare engineering section of Form FCC License to Cover Application</p>	<p>Yes</p>
	<p>For Auxiliary Facility</p>	<p>No</p>
	<p>For Main Facility</p>	<p>Yes</p>
	<p>Prepare request for Special Temporary Authority</p>	<p>No</p>

	Prepare Form 601	Yes
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
Information not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

Other Expenses

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter VAXTE-3	\$101,000.00	\$109,804.17		\$79,379.85	
High VHF - Air Cooled Solid State Transmitter 1.1 - 4.4 kW	\$101,000.00	\$109,804.17	Please see GatesAir quote Q-77163	\$79,379.85	N/A
Sub-total	\$101,000.00	\$109,804.17	N/A	\$79,379.85	N/A
Total for all systems	\$381,264.35	\$412,560.27	N/A	\$104,984.54	N/A

Components

Actual Information	
Description	File Name
High VHF - Air Cooled Solid State Transmitter 1.1 - 4.4 kW	<p>Component Description: Channel 8 Transmitter</p> <p>Amount: \$79,379.85</p>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TLS-V4	\$56,872.35	\$62,977.35		\$2,694.44	
Side Mount antenna brackets	\$4,625.00	\$10,060.00	See Dielectric Quote CLE248RevA Line item 2	\$610.19	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$6,400.00	Please see WGEN-LD Dielectric quote CLE 248 RevA	\$0.00	N/A
High VHF-Low Power, Side Mount, Broadband Panel, 4 bay, 3.0kW input, Elliptical	<i>\$46,517.35</i>	\$46,517.35	See Estimated Cost Justification WGEN-LD-210-Primary Antenna - High VHF Low Power Side Mount Broadband, 4 Bay, E-POL v0	\$2,084.25	N/A
Sub-total	\$56,872.35	\$62,977.35	N/A	\$2,694.44	N/A
Total for all systems	\$381,264.35	\$412,560.27	N/A	\$104,984.54	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Side Mount antenna brackets	Component Description:	FL Sales Tax- Invoice 549002
	Amount:	\$610.19
	Component Description:	WGEN-LD-210- Primary Antenna - Side Mount Brackets
	Amount:	\$7,545.00
Sweep test of transmission line and antenna	Component Description:	WGEN-LD-210- Primary Antenna - Sweep Test
	Amount:	\$6,400.00
High VHF-Low Power, Side Mount, Broadband Panel, 4 bay, 3.0kW input, Elliptical	Component Description:	FL Sales Tax- Invoice 504002
	Amount:	\$2,084.25
	Component Description:	UHF - Low Power Side Mount
	Amount:	\$38,815.60

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$2,400.00	\$3,778.75		\$0.00	
Flexible Foam Transmission Line - dielectric, 1 5/8"	\$2,400.00	\$3,778.75	see Estimated Cost Justification WGEN-LD-310-Primary Transmission Line - 1 5/8" Flexible Foam Dielectric v0	\$0.00	N/A
Sub-total	\$2,400.00	\$3,778.75	N/A	\$0.00	N/A
Total for all systems	\$381,264.35	\$412,560.27	N/A	\$104,984.54	N/A

Components

Actual Information	
Description	File Name

Flexible Foam Transmission
Line - dielectric, 1 5/8"

Component Description:

WGEN-LD-310-
Primary
Transmission Line
- 1 5/8" Flexible
Foam Dielectric

Amount:

\$3,579.59

Component Description:

WGEN-LD-310-
Primary
Transmission Line
- 1 5/8" Flexible
Foam Dielectric

Amount:

\$199.16

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower BTWR	\$171,000.00	\$171,000.00		\$0.00	
Tower mapping and report for structural engineer	\$21,000.00	\$21,000.00	N/A	N/A	N/A
Complex Tower (includes, e.g., towers with candelabras and/or stacked antennas)	<i>\$150,000.00</i>	\$150,000.00	Amount is taken from the catalog of costs	N/A	N/A
Sub-total	\$171,000.00	\$171,000.00	N/A	\$0.00	N/A
Total for all systems	\$381,264.35	\$412,560.27	N/A	\$104,984.54	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$42,082.00	\$57,195.00		\$21,710.25	
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$3,262.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
Project management of the transition	\$26,797.00	\$41,910.00	See quote from Widelity	\$21,710.25	N/A
Prepare Form 601	\$755.00	\$755.00	N/A	N/A	N/A
Sub-total	\$42,082.00	\$57,195.00	N/A	\$21,710.25	N/A
Total for all systems	\$381,264.35	\$412,560.27	N/A	\$104,984.54	N/A

Components

Actual Information	
Description	File Name
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.																								
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.																								
Perform engineering study for displacement application	Information not provided.																								
Prepare/ Review 399 reimbursement form	Information not provided.																								
Project management of the transition	<table> <tr> <td>Component Description:</td> <td>Project Management</td> </tr> <tr> <td>Amount:</td> <td>\$2,427.35</td> </tr> <tr> <td>Component Description:</td> <td>Project Management</td> </tr> <tr> <td>Amount:</td> <td>\$799.25</td> </tr> <tr> <td>Component Description:</td> <td>Project Management</td> </tr> <tr> <td>Amount:</td> <td>\$4.60</td> </tr> <tr> <td>Component Description:</td> <td>Project Management</td> </tr> <tr> <td>Amount:</td> <td>\$473.20</td> </tr> <tr> <td>Component Description:</td> <td>Project Management</td> </tr> <tr> <td>Amount:</td> <td>\$138.70</td> </tr> <tr> <td>Component Description:</td> <td>Project Management</td> </tr> <tr> <td>Amount:</td> <td>\$1,141.95</td> </tr> </table>	Component Description:	Project Management	Amount:	\$2,427.35	Component Description:	Project Management	Amount:	\$799.25	Component Description:	Project Management	Amount:	\$4.60	Component Description:	Project Management	Amount:	\$473.20	Component Description:	Project Management	Amount:	\$138.70	Component Description:	Project Management	Amount:	\$1,141.95
Component Description:	Project Management																								
Amount:	\$2,427.35																								
Component Description:	Project Management																								
Amount:	\$799.25																								
Component Description:	Project Management																								
Amount:	\$4.60																								
Component Description:	Project Management																								
Amount:	\$473.20																								
Component Description:	Project Management																								
Amount:	\$138.70																								
Component Description:	Project Management																								
Amount:	\$1,141.95																								

Component Description: Project
Management
Amount: \$1,096.90

Component Description: Project
Management
Amount: \$992.05

Component Description: Project
Management
Amount: \$2,028.30

Component Description: Project
Management
Amount: \$2,282.90

Component Description: Project
Management
Amount: \$3,123.85

Component Description: Project
Management
Amount: \$2,347.25

Component Description: Project
Management
Amount: \$325.25

Component Description: Project
Management
Amount: \$1,894.85

Component Description: Project
Management
Amount: \$2,633.85

Prepare Form 601

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$7,910.00	\$7,805.00		\$1,200.00	
Equipment Delivery and Handling Charges	<i>\$1,200.00</i>	\$1,200.00	Please see Smooth Move quote dated 12-9-2020	\$1,200.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$305.00	\$200.00	Please see WGEN Filing Fees - STA Budget Justification Cover Letter	N/A	N/A
FCC Filing Fees - Form 2100 Major change CP application	\$4,960.00	\$4,960.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
Sub-total	\$7,910.00	\$7,805.00	N/A	\$1,200.00	N/A
Total for all systems	\$381,264.35	\$412,560.27	N/A	\$104,984.54	N/A

Components

Actual Information	
Description	File Name
Equipment Delivery and Handling Charges	<p>Component Description: Delivery of remaining crates</p> <p>Amount: \$1,200.00</p>
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 Major change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$381,264.35	\$412,560.27	\$104,984.54

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Michael
Everett
Todd**
*Chief
Engineer*

02/22/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Michael
Everett
Todd**
*Chief
Engineer*

02/22/2021

Attachments