



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **167359** | Service: **LPT** | Call **W51EG-D** | Channel: **34 (UHF)**
ID:
File **0000089426**
Number:
FRN: **0002017572** | Eligibility **Eligible** | Date **09/17**
Status: | Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|------------------------|----------------|
| WEST VIRGINIA EDUCATIONAL BROADCASTING AUTHORITY Applicant Doing Business As: WEST VIRGINIA EDUCATIONAL BROADCASTING AUTHORITY | Scott Finn 600 CAPITOL STREET CHARLESTON, WV 25301 United States | +1 (304) 556- 4903 | sfinn@wvpublic. org | Other |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|--|----------------------|------------------------------|
| Robert Gehman <i>ConsultingEngineer</i> <i>Kessler and Gehman</i> <i>Associates, Inc.</i> | Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States | +1 (352) 332-3157 | bob@kesslerandgehman. com |

**Broadcaster
Information
and
Transition
Plan**

| Question | | Response |
|--|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | | No |
| Briefly describe transition plan | | Replace transmitter, mask filter, antenna, transmission line, including rigging for installation as well as mapping for structural analysis. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | NV8306 EI /VI |
| | Year | 2009 |
| | Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 2.5 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|------------------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | UAXTE-4 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 2.4 kW |
| | Justification for New Transmitter | To accommodate change in channels from 51 to 23 |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--|---|----------|
| Other Transmitter Costs | Does the transmitter installation require a Transmitter Building Site Survey /Installation? | No |
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | No |
| | Rigid Conduit and Wiring | No |
| | Other Electrical Service | No |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |

| | |
|--------------------------------|---|
| Primary Transmitter | Other Transmitter Cost Not Listed Information not provided. |
|--------------------------------|---|

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

**Primary
Antenna**

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Ownership | Owned |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | ERP: (Effective Radiated Power) | 15.0 kW |
| | Manufacturer | |
| | Model | RD08A |
| | Year | 2008 |

**Primary
Antenna****New Antenna Costs**

| Section | Question | Response |
|---|--|---|
| New Antenna Description | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | ERP: (Effective Radiated Power) | 15.0 kW |
| | Manufacturer | |
| | Model | TLP-8A |
| | Year | 2019 |
| | Justification for New Antenna | To accommodate change in channels from 51 to 34 |

**Primary
Antenna****Other Antenna Costs**

| Section | Question | Response |
|----------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |

| | | |
|---------------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

| Section | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary
Transmission Line

Existing Transmission Line

| Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Flexible Air |
| | Diameter | 1 5/8 inches |
| | Number of parallel runs | 1 |
| | Length | 250 feet per run |

Primary **New Transmission Line**
Transmission Line

| Section | Question | Response |
|------------------------------------|--|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Flexible Air |
| | Diameter | 1 5/8 inches |
| | Number of parallel runs | 1 |
| | Length | 250 feet per run |
| | Justification for New Transmission Line | To accommodate change in channels from 51 to 34 |
| Interior RF Systems | Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators? | Yes |

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

**Primary
Tower**

Existing Tower

| Section | Question | Response |
|--|---|--|
| Existing Tower Description | Type of change | Construct New |
| | Tower Use | Primary (Main) |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1035125 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 39° 12' 44.1" N- |
| | Longitude (NAD83) | 081° 35' 29.7" W- |
| | Overall Structure Height | 214.89 feet |
| | Support Structure Height | 200.13 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 917.97 feet |
| | Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
| | Tower Owner | WEST VIRGINIA EDUCATIONAL BROADCASTING AUTHORITY |

| | |
|------------------|------------|
| Date Constructed | 12/01/2010 |
|------------------|------------|

Primary
Tower

Tower Construction Costs

| Section | Question | Response |
|---------------------|---|---|
| Construct New Tower | Use | Primary (Main) |
| | Is this a request for upgraded equipment? | No |
| | Height | 300.00 feet |
| | Justification for New Tower | To accommodate change in channels from 51 to 34 |

Primary
Tower

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary
Tower

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

| Section | Question | Response |
|---|---|---|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 12 |
| | Explanation | Review progress, prepare and submit Form 387 quarterly, as well as three special FCC required reports |
| Outside RF consulting Engineering Services | Perform engineering study for displacement application | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Prepare Form 601 | No |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | | |

| | | |
|--------------------------------------|--|-----|
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Form 399 assistance or other program management costs | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

| Name | Description |
|-----------------------------------|--|
| ASR | ASR Modification |
| FAA | FAA 7460-1 to notify of height or location change and/or frequency and power change. |
| Other Engineering Services | Engineering services not otherwise included in the Form 399 services |
| Other Legal Services | Other Legal Services |

**Other
Expenses**

| Section | Question | Response |
|---|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Permit and Filing Costs | FCC Construction Permit Major Change | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| Point to Point Microwave (STL/ICR) | Frequency Coordination for Unidirection System | No |
| | Frequency Coordination for Bi-Direction System | No |
| | New Point to Point Microwave System | No |

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmitter UAXTE-4 | \$122,200.00 | \$122,200.00 | | \$0.00 | |
| Switchgear - industrial 800 amp | \$38,200.00 | \$38,200.00 | N/A | N/A | N/A |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$84,000.00 | \$84,000.00 | N/A | N/A | N/A |
| Sub-total | \$122,200.00 | \$122,200.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$836,349.36 | \$348,199.36 | N/A | \$9,730.86 | N/A |

Components

Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|----------------|------------------------------|-------------|---------------------------|
| Primary Antenna TLP-8A | \$70,355.00 | \$70,355.00 | | \$0.00 | |
| Side Mount antenna brackets | \$4,625.00 | \$4,625.00 | N/A | N/A | N/A |
| Sweep test of transmission line and antenna | \$5,730.00 | \$5,730.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount (if not included in antenna base cost) | <i>\$10,000.00</i> | \$10,000.00 | N/A | N/A | N/A |
| UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Horizontal | <i>\$50,000.00</i> | \$50,000.00 | N/A | N/A | N/A |
| Sub-total | \$70,355.00 | \$70,355.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$836,349.36 | \$348,199.36 | N/A | \$9,730.86 | N/A |

Components

Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmission Line | \$18,250.00 | \$18,250.00 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 1 5 /8" | \$8,250.00 | \$8,250.00 | N/A | N/A | N/A |
| Interior RF Systems: Inside RF system including switching, patch panels and dehydrators | <i>\$10,000.00</i> | \$10,000.00 | N/A | N/A | N/A |
| Sub-total | \$18,250.00 | \$18,250.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$836,349.36 | \$348,199.36 | N/A | \$9,730.86 | N/A |

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Tower GTOWER | \$0.00 | \$0.00 | | \$0.00 | |
| Primary Tower | \$566,190.00 | \$77,190.00 | | \$0.00 | |
| Tower Rigging Short Tower (less than 500') | \$56,190.00 | \$56,190.00 | N/A | N/A | N/A |
| New tower shorter than 500' | \$510,000.00 | \$21,000.00 | Move to existing tower ASR 1282649. Cost is for Mapping and Structural Analysis, although no modifications are anticipated. | N/A | N/A |
| Sub-total | \$566,190.00 | \$77,190.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$836,349.36 | \$348,199.36 | N/A | \$9,730.86 | N/A |

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|--------------------|---|-------------------|---------------------------|
| Outside Professional Services | \$39,354.36 | \$40,204.36 | | \$9,730.86 | |
| Other Legal Services | <i>\$2,205.86</i> | \$2,205.86 | N/A | \$2,205.86 | The costs are the same. |
| Other Engineering Services | <i>\$10,000.00</i> | \$10,000.00 | Engineering services not otherwise included in the Form 399 services | \$3,500.00 | N/A |
| FAA | <i>\$550.00</i> | \$550.00 | FAA 7460-1 to notify of height or location change and /or frequency and power change. | N/A | N/A |
| ASR | <i>\$550.00</i> | \$550.00 | ASR Modification | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$2,235.00 | \$2,235.00 | N/A | N/A | N/A |

| | | | | | |
|---|--------------------|-------------|-----|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$1,577.50 | \$1,577.50 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$3,025.00 | \$3,025.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,052.50 | \$1,052.50 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$2,102.50 | \$2,102.50 | N/A | N/A | N/A |
| Perform engineering study for displacement application | \$1,800.00 | \$1,800.00 | N/A | N/A | N/A |
| Form 399 assistance or other Program Management costs | \$10,000.00 | \$10,000.00 | N/A | \$1,465.00 | N/A |
| Prepare request for Special Temporary Authorization | \$1,280.00 | \$1,280.00 | N/A | N/A | N/A |

| | | | | | |
|---|--------------|--------------|----------------------------|------------|-----|
| Prepare/ Review 399 reimbursement form | \$1,710.00 | \$2,560.00 | See attached invoice | \$2,560.00 | N/A |
| Project management of the transition | \$1,266.00 | \$1,266.00 | N/A | N/A | N/A |
| Sub-total | \$39,354.36 | \$40,204.36 | N/A | \$9,730.86 | N/A |
| Total for all systems | \$836,349.36 | \$348,199.36 | N/A | \$9,730.86 | N/A |

Components

| Actual Information | |
|----------------------|--|
| Description | File Name |
| Other Legal Services | <div> <div> Component Description: Akin Gump 1825636 v210917pmv1 Amount: \$253.50 </div> <div> Component Description: Akin Gump 1871871 v210916pmv1 Amount: \$1,275.70 </div> <div> Component Description: Akin Gump 1851312 v210916pmv1 Amount: \$536.66 </div> <div> Component Description: Akin Gump 1884714 v210916pmv1 Amount: \$140.00 </div> </div> |

| | | | |
|--|-------------------------------|--|-------------|
| Other Engineering Services | Component Description: | | KGA 575-360 |
| | | | v210827pmv1 |
| | Amount: | | \$1,950.00 |
| | | | |
| | Component Description: | | KGA 575-360 |
| | | | v210827pmv1 |
| | Amount: | | \$1,550.00 |
| | | | |
| FAA | Information not provided. | | |
| ASR | Information not provided. | | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | | |
| Perform engineering study for displacement application | Information not provided. | | |

| | |
|---|---|
| Form 399 assistance or other Program Management costs | <div> <div> Component Description: Amount: </div> <div> KGA 575-407 v200814pmv1 \$1,250.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> KGA 575-437 v210813jgv1 \$215.00 </div> </div> |
| Prepare request for Special Temporary Authorization | Information not provided. |
| Prepare/ Review 399 reimbursement form | <div> <div> Component Description: Amount: </div> <div> KGA 575-408 v200814pmv1b \$2,560.00 </div> </div> |
| Project management of the transition | Information not provided. |

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|----------------|------------------------------|-------------|---------------------------|
| Other Expenses | \$20,000.00 | \$20,000.00 | | \$0.00 | |
| Equipment Delivery and Handling Charges | <i>\$10,000.00</i> | \$10,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$10,000.00</i> | \$10,000.00 | N/A | N/A | N/A |
| Sub-total | \$20,000.00 | \$20,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$836,349.36 | \$348,199.36 | N/A | \$9,730.86 | N/A |

Components

Information not provided.

| Cost Information | Grand Total | | | |
|------------------|-----------------------|-----------------------------|----------------|-------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$836,349.36 | \$348,199.36 | \$9,730.86 |

| Reimbursement Status | Question | Response |
|----------------------|--|----------|
| | The facility has ceased operating on its pre-auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| | |
|---|---|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>09/17/2021</p> |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | |
|--|--|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>09/17/2021</p> |

Attachments