



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility	48977	Service:	LPT	Call	K200C-D	Channel:	20 (UHF)
ID:				Sign:			
File	0000089908						
Number:							
FRN:	0018223693	Eligibility	Eligible	Date	11/30		
		Status:		Submitted:	/2020		

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GRAY TELEVISION LICENSEE, LLC	4370 PEACHTREE RD NE ATLANTA, GA 30319 United States	+1 (404) 504-9828	Robert. Folliard@gray. tv	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Samuel Hariton WIDELITY	Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widelity.com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		K18AB-D is planning purchase of an upgraded transmitter, a like-for-like antenna and transmission line, using the same tower.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	MI501U
	Year	2012
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	0.25 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	UAXTE-2
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.2 kW
	Justification for New Transmitter	The existing transmitter cannot be retuned to the new channel.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	60.0 feet

	Other Electrical Service	Yes
	Description	The new main transmitter will require reconfiguration of the electrical service on site. See attached "Justification Other Electrical Service Lawrence Electric Co"
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Heating and Cooling
	Size	Other
	Other Size	3 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Electrical work to support transmitter and HVAC units	Electrical work to support transmitter and HVAC units
Primary Transmitter - Other Expenses	Primary Transmitter - Other Expenses
Mask Filter	Standard 1250 W Mask Filter included in transmitter quote

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	2.54 kW
	Manufacturer	
	Model	DLP-8
	Year	2013

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	9.2 kW
	Manufacturer	
	Model	DLP-8
	Year	2019

	Justification for New Antenna	The new antenna is necessary because the existing antenna is single channel and not re-tunable. The increase in power is due to the upgraded transmitter. The new antenna is like-for-like.
--	-------------------------------	---

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	100 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	100 feet per run
	Justification for New Transmission Line	The new line is required in order to terminate the new transmitter with different connector types.
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	33° 12' 42.0" N-
	Longitude (NAD83)	092° 39' 50.3" W-
	Overall Structure Height	96.00 feet
	Support Structure Height	59.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	279.00 feet
	Structure Type	BMAST - Building with Mast
	Tower Owner	Bankcorp South

	Date Constructed	01/01/1969
--	------------------	------------

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	254
	Explanation	K18AB-D does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisy-chain monitoring and all
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No

	Prepare Form 601	Yes
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

If none are provided.

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-2	\$107,929.56	\$49,101.72		\$43,293.77	
Mask Filter	<i>\$4,074.58</i>	\$4,074.58	Please see K18AB-D GatesAir Quote Q-78495	\$3,646.64	N/A
Primary Transmitter - Other Expenses	<i>\$1,524.04</i>	\$1,524.04	Please see K20OC-D Heartland Video quote WISQ53484-01, plus actual freight on invoice 66556	\$1,524.03	N/A
Electrical work to support transmitter and HVAC units	<i>\$6,805.65</i>	\$6,805.65	Please see "BANCORP TRANSMITTER BLDG PROP"	\$6,805.65	N/A
Other -- HVAC Service Type: H Size:3 (Other)	<i>\$9,178.00</i>	\$9,178.00	see Estimated Cost Justification K18AB-D-110- Primary Transmitter - HVAC Service v0	\$5,298.00	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$25,232.16	Please see Estimated Cost Justification K20OC-D-110- Primary Transmitter - UHF Air Cooled Solid State, 1 - 2.5kW v0	\$25,232.16	N/A

Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. See attached "Justification Other Electrical Service Lawrence Electric Co"	\$787.29	\$787.29	Please see "Justification Other Electrical Services Lawrence Electric Co"	\$787.29	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$1,560.00	\$1,500.00	Estimate based on catalog pricing.	N/A	N/A
Sub-total	\$107,929.56	\$49,101.72	N/A	\$43,293.77	N/A
Total for all systems	\$217,721.14	\$138,982.98	N/A	\$95,265.68	N/A

Components

Actual Information	
Description	File Name
Mask Filter	<p>Component Description: Freight, Mask 1.25 KW</p> <p>Amount: \$3,646.64</p>
Primary Transmitter - Other Expenses	<p>Component Description: Other Expenses</p> <p>Amount: \$1,524.03</p>
Electrical work to support transmitter and HVAC units	<p>Component Description: Total Lump Sum</p> <p>Amount: \$6,805.65</p>

Other -- HVAC Service Type: H Size:3 (Other)	Component Description: safe T switch for DMSS, HVAC Quote Amount: \$5,298.00
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description: UATE-2 High Efficiency Transmitter Amount: \$25,232.16
Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. See attached "Justification Other Electrical Service Lawrence Electric Co"	Component Description: Install 220V outlets and install duplex receptacle, ran conduit, pulled wire Amount: \$787.29
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna DLP-8	\$5,977.08	\$5,977.08		\$5,977.08	
UHF-Low Power, Side Mount, Slotted Coaxial, 9.2 kW input, Horizontal	\$5,977.08	\$5,977.08	see Estimated Cost Justification K18AB-D-210-Primary Antenna - UHF Low Power Side Mount, H-POL v0	\$5,977.08	N/A
Sub-total	\$5,977.08	\$5,977.08	N/A	\$5,977.08	N/A
Total for all systems	\$217,721.14	\$138,982.98	N/A	\$95,265.68	N/A

Components

Actual Information	
Description	File Name
UHF-Low Power, Side Mount, Slotted Coaxial, 9.2kW input, Horizontal	<div>Component Description:UHF Low Power Side Mount</div> <div>Amount:\$5,977.08</div>

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$2,400.00	\$2,061.43		\$2,061.43	
Flexible Foam Transmission Line - dielectric, 1 5/8"	\$2,400.00	\$2,061.43	Estimated Cost Justification K18AB-D-310-Primary Transmission Line - 1 5/8" Flexible Foam Dielectric v1	\$2,061.43	a
Sub-total	\$2,400.00	\$2,061.43	N/A	\$2,061.43	N/A
Total for all systems	\$217,721.14	\$138,982.98	N/A	\$95,265.68	N/A

Components

Actual Information	
Description	File Name
Flexible Foam Transmission Line - dielectric, 1 5/8"	Component Description:
	K18AB-D-310-Primary Transmission Line - 1 5/8" Flexible Foam Dielectric
	Amount:
	\$1,775.17
	Component Description:
	Jumper flex 7/8 5ft long with 7/16 din male conn
	Amount:
	\$286.26

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower BMAST	\$56,190.00	\$20,742.75		\$20,742.75	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$20,742.75	see Estimated Cost Justification K18AB-D-410-Primary Tower - Tower Rigging v0	\$20,742.75	N/A
Sub-total	\$56,190.00	\$20,742.75	N/A	\$20,742.75	N/A
Total for all systems	\$217,721.14	\$138,982.98	N/A	\$95,265.68	N/A

Components

Actual Information Description	File Name
Tower Rigging Short Tower (less than 500')	Component Description: Low Power Antenna Install
	Amount: \$6,914.25
	Component Description: Low Power Antenna install
	Amount: \$6,914.25
	Component Description: Low power antenna install
	Amount: \$6,914.25

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$38,819.50	\$54,695.00		\$23,190.65	
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A

Perform engineering study for displacement application	\$1,800.00	\$2,562.50	Please see Estimated Cost Justification K18AB-D-530-RF Eng - Engineering Study for Displacement Application v0	\$2,562.50	N/A
Project management of the transition	\$26,797.00	\$41,910.00	Please see K18AB-D LPTV Strategic Support Quote	\$20,628.15	N/A
Prepare Form 601	\$755.00	\$755.00	N/A	N/A	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
Sub-total	\$38,819.50	\$54,695.00	N/A	\$23,190.65	N/A
Total for all systems	\$217,721.14	\$138,982.98	N/A	\$95,265.68	N/A

Components

Actual Information	
Description	File Name
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for displacement application	Component Description: Amount:	Consulting Engineer - Hourly \$525.00
	Component Description: Amount:	Regarding Ch-18 translator's displacement to Ch-20 \$1,200.00
	Component Description: Amount:	Engineer Consulting \$837.50
Project management of the transition	Component Description: Amount:	Project management \$2,403.25
	Component Description: Amount:	Project Management \$144.85
	Component Description: Amount:	Project Management \$98.70
	Component Description: Amount:	Project Management \$2,811.30

Component Description:	Project Management
Amount:	\$409.20

Component Description:	Project management
Amount:	\$172.35

Component Description:	Project Management
Amount:	\$205.95

Component Description:	Project Management
Amount:	\$113.65

Component Description:	Project Management
Amount:	\$49.45

Component Description:	Project management
Amount:	\$159.00

Component Description:	Project Management
Amount:	\$2,897.15

Component Description:	Project Management
Amount:	\$1,391.60

Component Description:	Project Management
Amount:	\$3,992.45

Component Description:	Project Management
Amount:	\$61.40

Component Description:	Project Management
Amount:	\$25.35

Component Description:	Project management
Amount:	\$348.00

Component Description:	Project Management
Amount:	\$1,737.05

Component Description:	Project Management
Amount:	\$570.40

Component Description:	Project Management
Amount:	\$545.30

Component Description:	Project Management
Amount:	\$288.45

Component Description:	Project Management
Amount:	\$1,231.95

Component Description:	Project Management
Amount:	\$206.40

	Component Description: Project Management Amount: \$764.95
Prepare Form 601	Information not provided.
Prepare/ Review 399 reimbursement form	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$6,405.00	\$6,405.00		\$0.00	
FCC Filing Fees - Form 2100 Major change CP application	\$4,960.00	\$4,960.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
Sub-total	\$6,405.00	\$6,405.00	N/A	\$0.00	N/A
Total for all systems	\$217,721.14	\$138,982.98	N/A	\$95,265.68	N/A

Components

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$217,721.14	\$138,982.98
			\$95,265.68

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>11/30/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Robert Folliard , III . <i>Assistant Secretary</i></p> <p>11/30/2020</p>

Attachments