



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **167356** | Service: **LPT** | Call **W41DK-D** | Channel: **16 (UHF)**
ID: | Sign:
File **000089418**
Number:
FRN: **0002017572** | Eligibility **Eligible** | Date **08/05**
Status: | Submitted: **/2022**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WEST VIRGINIA EDUCATIONAL BROADCASTING AUTHORITY	Butch Antolini 600 CAPITOL STREET CHARLESTON, WV 25301 United States	+1 (304) 556-4903	bantolini@wvpublic.org	Government Entity

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Robert Gehman <i>ConsultingEngineer</i> <i>Kessler and Gehman Associates, Inc.</i>	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States	+1 (352) 332-3157	bob@kesslerandgehman.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter, mask filter, antenna, transmission line, including rigging for installation.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	LU400ATD
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	0.4 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-1
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	0.6 kW
	Justification for New Transmitter	To accommodate change in channels from 41 to 16

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	No
HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary **Other Transmitter Cost Not Listed**
Transmitter Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	7.0 kW
	Manufacturer	
	Model	TUA-C3-06 /18U-T
	Year	2008

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	DLP-8B
	Year	2019
	Justification for New Antenna	To accommodate change in channels from 41 to 16

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	100 feet per run

**Primary
Transmission
Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	100 feet per run
	Justification for New Transmission Line	To accommodate change in channels from 41 to 16
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	Yes

**Primary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 22' 55.3" N-
	Longitude (NAD83)	079° 04' 45.1" W-
	Overall Structure Height	105.00 feet
	Support Structure Height	105.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	3061.00 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WEST VIRGINIA EDUCATIONAL BROADCASTING AUTHORITY
	Date Constructed	01/01/2008

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	12
	Explanation	Review progress, prepare and submit Form 387 quarterly, as well as three special FCC required reports
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No

Other Professional Services Expenses Not Listed

Outside Professional Services Costs

Name	Description
Antenna selection analysis	Antenna selection analysis
FAA	FAA 7460-1 to notify of height or location change and/or frequency and power change.
Other Engineering Services	Engineering services not otherwise included in the Form 399 services
Other Legal Services	Other Legal Services
ASR	ASR Modification

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

Other Expenses

Other Expenses Not Listed

Information not provided.

**Cost
Information**

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-1	\$66,300.00	\$66,300.00		\$0.00	
UHF - Air Cooled Solid State Transmitter 320 - 700 Watts	\$28,100.00	\$28,100.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$38,200.00	N/A	N/A	N/A
Sub-total	\$66,300.00	\$66,300.00	N/A	\$0.00	N/A
Total for all systems	\$237,757.30	\$189,626.05	N/A	\$40,037.55	N/A

Components

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna DLP-8B	\$20,355.00	\$20,355.00		\$0.00	
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Horizontal	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Side Mount antenna brackets	\$4,625.00	\$4,625.00	N/A	N/A	N/A
Pattern scatter analysis for side mount (if not included in antenna base cost)	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
Sub-total	\$20,355.00	\$20,355.00	N/A	\$0.00	N/A
Total for all systems	\$237,757.30	\$189,626.05	N/A	\$40,037.55	N/A

Components

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$13,300.00	\$13,300.00		\$0.00	
Flexible Air Transmission Line - dielectric, 1 5 /8"	\$3,300.00	\$3,300.00	N/A	N/A	N/A
Interior RF Systems: Inside RF system including switching, patch panels and dehydrators	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Sub-total	\$13,300.00	\$13,300.00	N/A	\$0.00	N/A
Total for all systems	\$237,757.30	\$189,626.05	N/A	\$40,037.55	N/A

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$56,190.00	\$1,456.25		\$1,456.25	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$1,456.25	N/A	\$1,456.25	N/A
Sub-total	\$56,190.00	\$1,456.25	N/A	\$1,456.25	N/A
Total for all systems	\$237,757.30	\$189,626.05	N/A	\$40,037.55	N/A

Components

Actual Information		
Description	File Name	
Tower Rigging Short Tower (less than 500')	Component Description:	Pillar 384255 submitted to wrong station, it belongs to W08EE-D.
	Amount:	N/A
	Component Description:	Pillar 381024 v220525pmv2
	Amount:	\$1,285.00
	Component Description:	Pillar 384254 v220729pmv1
	Amount:	\$171.25

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$61,612.30	\$68,214.80		\$38,581.30	
Prepare/ Review 399 reimbursement form	\$1,710.00	\$6,715.00	The Estimated Cost includes Form 399 submissions including ongoing Actual Cost invoice prep and submission, and amendments as needed.	\$6,715.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$2,235.00	\$2,235.00	N/A	N/A	N/A

Antenna selection analysis	<i>\$500.00</i>	\$500.00	See attached / uploaded PDF file titled "KGA 575-349 v210720jgv1.pdf"	\$500.00	N/A
Project management of the transition	\$1,266.00	\$1,266.00	N/A	N/A	N/A
Form 399 assistance or other Program Management costs	<i>\$10,000.00</i>	\$10,000.00	N/A	\$1,465.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$3,500.00	See attached / uploaded PDF file titled "KGA 575-345 v210712jgv1.pdf"	\$3,500.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Perform engineering study for displacement application	\$1,800.00	\$2,000.00	See attached / uploaded PDF file titled "KGA 575-345 v210712jgv1.pdf"	\$2,000.00	N/A
Prepare request for Special Temporary Authorization	\$1,280.00	\$1,280.00	N/A	\$437.50	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A
FAA	<i>\$550.00</i>	\$550.00	FAA 7460-1 to notify of height or location change and /or frequency and power change.	N/A	N/A
Other Engineering Services	<i>\$10,000.00</i>	\$10,000.00	Engineering services not otherwise included in the Form 399 services	N/A	N/A
Other Legal Services	<i>\$23,963.80</i>	\$23,963.80	N/A	\$23,963.80	The amounts are the same.
ASR	<i>\$550.00</i>	\$550.00	ASR Modification	N/A	N/A
Sub-total	\$61,612.30	\$68,214.80	N/A	\$38,581.30	N/A
Total for all systems	\$237,757.30	\$189,626.05	N/A	\$40,037.55	N/A

Components

Actual Information	
Description	File Name
Prepare/ Review 399 reimbursement form	<p>Component Description: KGA 575-549 v220805pmv1</p> <p>Amount: \$50.00</p>

Component Description: KGA 575-492
v220104pmv1
Amount: \$985.00

Component Description: KGA 575-520
v220304pmv1
Amount: \$125.00

Component Description: KGA 575-513
v220330pmv1
Amount: \$60.00

Component Description: KGA 575-545
v220715pmv1
Amount: \$515.00

Component Description: KGA 575-497
v220330pmv1
Amount: \$135.00

Component Description: KGA 575-530
v220523pmv1
Amount: \$435.00

Component Description: KGA 575-483
v211029pmv1
Amount: \$1,145.00

Component Description: KGA 575-412
v200814pmv1b
Amount: \$2,560.00

Component Description: KGA 575-506
v220124jgv1
Amount: \$705.00

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Antenna selection analysis	<p>Component Description: KGA 575-349 v210720jgv1</p> <p>Amount: \$500.00</p>
Project management of the transition	Information not provided.
Form 399 assistance or other Program Management costs	<p>Component Description: KGA 575-406 v200814pmv1</p> <p>Amount: \$1,250.00</p> <p>Component Description: KGA 575-436 v210813jgv1</p> <p>Amount: \$215.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description: KGA 575-345 v210712jgv1</p> <p>Amount: \$3,500.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Perform engineering study for displacement application	<p>Component Description: KGA 575-345 v210712jgv1</p> <p>Amount: \$2,000.00</p>

Prepare request for Special Temporary Authorization	<p>Component Description: KGA 554-983 v220330pmv1</p> <p>Amount: \$437.50</p>
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
FAA	Information not provided.
Other Engineering Services	Information not provided.
Other Legal Services	<p>Component Description: Akin Gump 1876113 v210924pmv1</p> <p>Amount: \$177.03</p> <p>Component Description: Akin Gump 1884346 v210929pmv1</p> <p>Amount: \$964.90</p> <p>Component Description: Akin Gump 1770885 v2211230pmv2</p> <p>Amount: \$1,041.50</p> <p>Component Description: Akin Gump 1838742 v210922pmv1</p> <p>Amount: \$109.94</p> <p>Component Description: Akin Gump 1958259 v211110pmv2</p> <p>Amount: \$42.00</p>

Component Description: Akin Gump
1892904
v210924pmv1
Amount: \$292.50

Component Description: Akin Gump
1933657
v211015pmv1
Amount: \$364.00

Component Description: Akin Gump
1815033
v210921pmv1
Amount: \$704.90

Component Description: Akin Gump
1861785
v210921pmv1
Amount: \$567.00

Component Description: Akin Gump
1752346
v210921pmv1
Amount: \$660.60

Component Description: Akin Gump
1896557
v211007pmv1
Amount: \$268.00

Component Description: Akin Gump
1871871
v210916pmv1
Amount: \$1,345.70

Component Description: Akin Gump
1810563
v210922pmv1
Amount: \$213.50

Component Description: Akin Gump
1860580
v210921pmv1
Amount: \$522.50

Component Description: Akin Gump
1800723
v210921pmv1
Amount: \$170.80

Component Description: Akin Gump
1884714
v210916pmv1
Amount: \$70.00

Component Description: Akin Gump
1754986
v210921pmv1
Amount: \$1,308.10

Component Description: Akin Gump
1946182
v211006pmv1
Amount: \$4,576.00

Component Description: Akin Gump
1867941
v210916pmv1
Amount: \$75.67

Component Description: Akin Gump
1746414
v210925pmv1
Amount: \$190.50

Component Description: Akin Gump
1955161
v220304pmv1
Amount: \$74.26

Component Description: Akin Gump
1851312
v210916pmv1
Amount: \$536.66

Component Description: Akin Gump
1959540
v220304pmv1
Amount: \$118.85

Component Description: Akin Gump
1837421
v210916pmv1
Amount: \$490.00

Component Description: Akin Gump
1742362
v210916pmv1
Amount: \$190.50

Component Description: Akin Gump
1921363
v211015pmv1
Amount: \$326.25

Component Description: Akin Gump
1757561
v210925pmv1
Amount: \$508.00

Component Description: Akin Gump
1965164
v220304pmv1
Amount: \$40.00

Component Description: Akin Gump
1779185
v211005pmv2
Amount: \$313.20

Component Description: Akin Gump
1950551
v220304pmv1
Amount: \$7,700.94

ASR

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$20,000.00	\$20,000.00		\$0.00	
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Sub-total	\$20,000.00	\$20,000.00	N/A	\$0.00	N/A
Total for all systems	\$237,757.30	\$189,626.05	N/A	\$40,037.55	N/A

Components

Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$237,757.30	\$189,626.05	\$40,037.55

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Jeffrey C
Gehman**
*Engineering
Associate*

08/05/2022

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Jeffrey C
Gehman**
*Engineering
Associate*

08/05/2022

Attachments