

Exhibit One

1. KEXP engineers coordinated with stations on the two adjacent towers in addition to the tower on which the new antenna was to be mounted. The riggers wore RF monitors on their jackets that would provide an audible alarm if certain RF levels were exceeded. The FM station (KUOW) on the tower did lower their power. No other stations were required to do so.
2. Enclosed are the proof-of-performance data for the three bay antenna.
3. Enclosed is the statement from a licensed surveyor who aligned the antenna.
4. Enclosed is the statement from the engineer who supervised the installation.
5. This item has been complied with.
6. This item has been complied with.